

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
May 3, 2013

Project Construction

- Myers-Wilkins Elementary – Exterior brick masonry is substantially completed, and will be finished by June 1st. Floor preparations for terrazzo have started. The Kitchen cooler and freezer have been installed. All Kitchen equipment is now being fabricated. Gymnasium walls will be painted starting by May 15th. The Gym wood floor is scheduled to start May 27th. Bossardt is working with contractors to accelerate sitework as soon as spring arrives. Project will be completed August, 2013.

- Congdon Elementary – Exterior brick and limestone masonry will be completed by June 1st. Kraus-Anderson is working with contractors to accelerate sitework as soon as spring arrives. The Kitchen cooler and freezer are installed. All Kitchen equipment is now being fabricated. Third and Second Floor finishes are substantially completed. The Gym wood floor is scheduled to start in early-June. Project will be completed August, 2013.