

FACILITIES/CONSTRUCTION REPORT

NOVEMBER 2019

BMS Renovation/Addition:

11-1 Sunny, warmer. Trails End has excavator digging snow out of footings trench and recompacting with trench roller (A,B & 5 lines) 3 workers. Wadsworth didn't work. Woith Engineering staking grid control points 1 worker.

11-4 Foggy, warm and thawing. Trails End digging out concrete from pad sitting under dust collection shed, hauled off with dump truck. Mini excavator removing snow out of trench (A), scratched 3 Rivers internet cable and had to patch. Set up pump to remove water from trench (A&5), 4 workers. Wadsworth digging trench (2&3) and skidsteer stockpiling removed material. Wadsworth started laying 4" pipe and backfilling with bedding material (B), 4 workers. United Electric demolishing electrical (remove old wiring) in the shop area, 2 workers.

11-5 Foggy, warm and thawing. Sletten (Roger) brought insulated blankets to cover footing trench and Trails End is covering trench with blankets. Wadsworth backfilling pipe trench compacting with jumping jack, 3 workers (B). TDH compaction test on 2 lifts over pipe, 98% compaction on pit run (B), 91% on native-drier material (2&3 going to change proctor). United Electric demoing in shop/break room area, 2 workers.

11-6 Snowed and cold. Wadsworth backfilling trench with pitrun (B,2&3) compacting with jumping jack, 3 workers. United Electric demoing in break room area, 2 workers.

11-7 Windy, warm. Trails End uncovering blankets from footing trench, muddy. Wadsworth backfilling trench with pitrun (B,2&3), compacting with jumping jack, 2 workers. United Electric demoing in home ec room, 2 workers.

11-8 Windy, warm. Trails End digging footing (C&6) with excavator, compacting with sheepsfoot roller, 2 workers. TDH 1 worker, testing on fill over plumbing pipe, 2 failed. Also, tested footing compaction, 1 failed, 93-96%.

11-11 Snowed, cold. Steed Construction hauled in telehandler and forms, inspected footing/trench. Said they will need 3 Rivers telephone/fax and internet cable relocated that is in the southwest corner of A-line trench. Wadsworth draining glycol from chiller lines, stored in (3) 55 gallon drums, demoing wood shop 3 workers.

11-12 Windy, warm. Trails End digging footings with excavator and mini excavator (C,D&6), loader stockpiling material and 2 trench rollers, 5 workers. Wadsworth drained glycol, reworked (scarified and recompacted) failed areas above pipe(2&3), 3 workers. TDH retested previous failed tests and passed with 98%. United Electric tried to shut power off to chiller for removal, 400 amp service is on a 600 amp service shared with the kitchen, will be back to disconnect when it will not interrupt service, 1 worker.

11-13 Windy, warm. Trails End digging footings excavator (D,E &1), loader stockpiling material and 1 sheepsfoot trench roller, 4 workers. Wadsworth finished backfilling trench with skidsteer, compacting with sheepsfoot roller and jumping jack around pipe to sub grade (B,2&3), 3 workers.

11-14 Windy, warm. Trails End digging spreader footings (2 &3) with mini excavator, skidsteer stockpiling material and compacting with 1 sheepsfoot trench roller and jumping jack around pipe, 3 workers. Wadsworth demoing chiller lines in upstairs boiler/air handler room, 2 workers. TDH testing compaction of spreader footings (2&3) 98-100%, 1 worker.

11-15 Windy, cold. Trails End digging spreader footings (2,3&4) with 2 mini excavators, skidsteer stockpiling material and compacting with 1 sheepsfoot trench roller and jumping jack, 4 workers. Sletten's Roger Sand out today.

11-18 Windy, warm. Trails End digging trench (A) where it is off align, added bedding material under forms 2 workers. Steed setting footing forms to grade in perimeter (A,C,D, &1,2,5) unloaded truck with rebar stored east side of project, 9 workers.

11-19 Rain, warm turned to snow,cold. Steed setting footing forms to grade in interior trench (B, 3&4) began putting in rebar (A) 9 workers.

11-20 Snowed, cold, warmed up. Steed setting remainder of footing forms, put rebar in (C,D &2,5) started connecting uprights to (A) 9 workers. Trails End filling beneath forms up to grade with bedding materials and laying back loose materials away from trenches for safety concerns with excavator and mini excavator, 4 workers.