

FACILITIES/CONSTRUCTION REPORT

OCTOBER 2025

BHS HVAC:

- 10-1 Calm, warm@68 degrees. Heartland Mechanical reinstall valves for AC units, pressurize system, 2 workers.
- 10-2 Calm, warm@70 degrees. Trane troubleshooting/start-up of air handler units, 3 workers. Heartland Mechanical reinstall valves for AC units, pressurize system, 2 workers.
- 10-3 Calm, warm@76 degrees. Trane troubleshooting/start-up of air handler units, 3 workers.
- 10-6 Breezy, warm@58 degrees. Heartland Mechanical install pipe insulation, pressurize system, 2 workers.
- 10-7 Calm, warm@64 degrees. Heartland Mechanical install pipe insulation, pressurize system, 1 worker.
- 10-8 Calm, warm@62 degrees. Heartland Mechanical install pipe insulation, pressurize system, 1 worker.
- 10-9 Calm, warm@58 degrees. Heartland Mechanical install pipe insulation, pressurize system, 1 worker.
- 10-13 Snow, cold@24 degrees. Heartland Mechanical install pipe insulation, pressurize system, 1 worker.
- 10-21 Windy, warm@50 degrees. Heartland Mechanical install pipe insulation, cleaning up work areas, 2 workers. Trane troubleshooting/start-up of air handling units, 2 workers.