

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
May 2, 2012

Project Design and Construction

- Eastern High School – Field Turf installation begins the first week in May. Plaza concrete is being completed. Grandstand bridge and stairs will be installed next week. Scoreboard has been installed.
- Ordean East Middle School – New lockers will arrive in early-June. Final cleaning will start in April. Project on schedule. Temporary Occupancy should be permitted by early-June.
- Lincoln Park Middle School – Athletic Field preparations are being made to prepare for turf installation. The auditorium stage and ceiling clouds are being framed. Gym equipment is being completed. Gym Terrazzo has been started. Site work is being started earlier than planned. Project on schedule.
- Laura MacArthur School Demolition – Asbestos abatement work has started. Temporary fencing has been installed around the building to prepare for demolition.
- Grant Elementary – Project is being bid. Construction planned to start in June.
- Congdon Elementary – Bid Documents are being prepared. Construction planned to start in June.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.