

## FACILITIES/CONSTRUCTION REPORT

### JUNE 2020

#### BMS Renovation/Addition:

6-17 Cloudy, windy. ACS applying vapor barrier, insulation, coverboard and fasteniing to walls, 3 workers. Heartland hanging duct in cafetorium, 4 workers. United Electric installing new fire/electric conduit in 6<sup>th</sup> grade pod 5 workers, installing new fire/electric conduit 2 workers in new addition, and 1 worker installing new outlets in new addition. Wadsworth hooking up storm drain pipe in cafetorium 2 workers, tied into existing sewer install new sewer drain pipe 6<sup>th</sup> grade pod 2 workers, digging out saw cut areas 2 workers. Sletten taping new 6<sup>th</sup> grade pod 2 workers, framing new 6th grade pod 5 workers, sheetrock/insulating 6<sup>th</sup> grade pod 3 workers, installing top plate on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. Northwestern Energy rerouted gas line, installed new meter at mechanical room of new addition, 3 workers.

6-18 Cloudy, rain. Heartland hanging duct in 6<sup>th</sup> grade pod, 4 workers. United Electric installing new fire/electric conduit in 6<sup>th</sup> grade pod 5 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Wadsworth hooking up storm drain pipe in cafetorium 2 workers, installing new sewer drain pipe 6<sup>th</sup> grade pod 2 workers, digging out saw cut areas 2 workers. Sletten taping new 6<sup>th</sup> grade pod 2 workers, framing new 6<sup>th</sup> grade pod 5 workers, sheetrock/insulating 6<sup>th</sup> grade pod 3 workers, installing top on stemwalls (roof) 2 workers, cleaning up jobsite 3 workers. First Mark tied into existing storm drain system 7<sup>th</sup> Ave SW, dig to locate with mini excavator, saw cut curb/gutter placed 1 curb drain and laid 1 joint pipe, had to stop because Glacier Electric conduit going to new transformer needed to be lowered, backfilled/compacted with jumping jack compactor, 3 workers.

6-22 Windy, warm. TL Glass began installing new windows, entry to new addition, 2 workers. Hagestad Painting started prepping Art room and Home Ec rooms, 5 workers. Heartland hanging duct in 6<sup>th</sup> grade pod, 4 workers. United Electric installing new fire/electric conduit in 6<sup>th</sup> grade pod 5 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Wadsworth fusing/hanging chiller lines new addition 2 workers, installing new sewer drain pipe 6th grade pod, backfill/compacting completed sewer drain areas, 2 workers. Sletten taping new 6<sup>th</sup> grade pod, sheetrock/insulate new 6<sup>th</sup> grade pod 4 workers, frame mechanical/restrooms in new addition 2 workers, frame 6<sup>th</sup> grade pod 2 workers, demo CMU walls inner pod, 3 workers. First Mark dig electrical line with Mini-excavator for United Electric from new transformer/new addition to the new chiller compact trench with jumping jack compactor, lay down liner under parking lot and level fill with tracked skidsteer, 3 workers. Trails End hauling fill material with 1 end dump, 1 worker.

6-23 Calm, hot. TL Glass installing new windows in cafetorium, kitchen of new addition, 2 workers. Hagestad started painting Art and Home Ec rooms, prepping Shop room, 5 workers. ACS applying vapor barrier, insulation, coverboard and fastening to walls, 3 workers. Heartland hanging duct in 6th grade pod, 4 workers. United Electric installing new fire/electric conduit in 6th grade pod 5 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Wadsworth fusing/hanging chiller lines new addition 2 workers, installing new sewer drain pipe 6th

grade pod, backfill/compacting completed sewer drain areas, 2 workers. Sletten taping new 6th grade pod, sheetrock/insulate new 6th grade pod 4 workers, frame new deans office 2 workers, frame classrooms 6th grade pod 2 workers, started grouting under concrete walls new addition, 3 workers. Glacier Electric lowered conduit (6-18) First Mark dig storm drain for new parking lot with Mini-excavator, lay down liner under parking lot and level fill with tracked skidsteer and compacting with smooth drum roller, 4 workers. Trails End hauling fill material with 1 end dump, 1 worker.

6-24 Windy, cloudy. Hagestad painting Art/Home Ec, prepping shop and corridor, 5 workers. ACS applying vapor barrier, insulation, coverboard and fastening to walls, 3 workers. Heartland hanging duct in 6th grade pod, 4 workers. United Electric installing new fire/electric conduit in 6th grade pod 5 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Wadsworth fusing/hanging chiller lines new addition 2 workers, installing new sewer drain pipe 6th grade pod, backfill/compacting completed sewer drain areas, 2 workers. Sletten taping new 6th grade pod, sheetrock/insulate new 6th grade pod 4 workers, frame new office in commons 2 workers, frame classrooms 6th grade pod 2 workers, started grouting under concrete walls new addition, 3 workers. First Mark dig storm drain for new parking lot, set 1 manhole with Mini-excavator, fill with tracked skidsteer and compact with jumping jack compactor, 4 workers. Trails End hauling fill material with 1 end dump, 1 worker.

6-25 Sunny, warm. Hagestad painting Home Ec, shop and corridor, prepping corridors and restrooms, 5 workers. ACS applying vapor barrier, insulation, coverboard and fastening to walls, 3 workers. Heartland hanging duct in 6th grade pod, 4 workers. United Electric installing new fire/electric conduit in 6th grade pod 5 workers, installing new fire/electric conduit in new addition 2 workers, and 1 worker installing new outlets in new addition. Wadsworth fusing/hanging chiller lines new addition 2 workers, installing new sewer drain pipe 6th grade pod, backfill/compacting completed sewer drain areas, 2 workers. Sletten taping new 6th grade pod, sheetrock/insulate new 6th grade pod 4 workers, frame new office in commons 2 workers, frame classrooms 6th grade pod 2 workers, grouting under concrete walls new addition, 3 workers. First Mark dig storm drain for new parking lot, set 1 manhole with Mini-excavator, fill with tracked skidsteer and compact with jumping jack compactor, 4 workers. Trails End hauling fill material with 1 end dump, 1 worker.

6-29 Heavy rain. All construction shut down for the week.