

Construction Update November 12, 2007

1. New stadium seating is complete on home side.
2. Basketball backboards have been installed.
3. The metal stairways in foyer are complete.
4. The concrete work in end zone seating is complete.
5. Painting of end zone seating area began today.
6. We have received certificate of occupancy for athletic director's office area, practice gym and basketball dressing rooms.
7. Exterior brick work will be complete Wednesday.
8. Interior brick work will be complete Wednesday.
9. Front sidewalk work will begin tomorrow.
10. Interior painting of foyer will begin tomorrow.
11. Glass work will begin at the end of this week.