

South San Antonio ISD 2019 Campus Reopening Program
School Construction Status

<u>School</u>	<u>Task</u>	<u>Status</u>	
Athens	Selective Demolition	Completed	8/14/2019
	Ceiling Tile Replacement	85%	8/18/2019
	Addition of Walls	Completed	8/14/2019
	VCT Replacement	95%	8/18/2019
	Carpet Replacement	Completed	8/14/2019
	New Doors (6-8 Weeks Lead Time)	Completion	10/05/2019
	New Windows (6-8 Weeks Lead Time)	Completion	10/05/2019
	Wall Base	95%	8/18/2019
	Millwork (Circ Desk)	80%	8/18/2019
	Paint (Int/Ext)	90%	8/18/2019
	Paint Accent Walls	95%	8/18/2019
Kazen	Millwork Removal (Circ Desk)	80%	8/18/2019
	Ceiling Tile Replacement	85%	8/18/2019
	VCT Replacement	95%	8/18/2019
	Carpet Replacement	Completed	8/14/2019
	Wall Base	95%	8/18/2019
	Paint (Int/Ext)	90%	8/18/2019
	Paint Accent Walls		8/18/2019
Olivares	Selective Demolition	4-6 Weeks	9/15/2019
	Ceiling Tile Replacement	85%	8/18/2019
	Addition of Walls	4-6 Weeks	9/16/2019
	New Millwork (Entry)	4-6 Weeks	9/16/2019
	New Doors	8 Weeks	9/29/2019
	New Toilet Partitions	Long Lead Item (6-8 Weeks once Ordered)	
	New Epoxy Floor		9/22/2019
	Carpet Replacement		10/06/2019
	Signage (Int/Ext)		TBD
	Paint (Int/Ext)	95%	8/18/2019
Annex Building(DAEP)	New Storefront Doors	8-10 Weeks	11/1/2019
	Wall Base		9/16/2019
	Ceiling Tile Replacement	85%	8/18/2019
	Paint	95%	8/18/2019
	Fire Systems		8/18/2019
West Campus	Demo of Millwork	Completed	8/14/2019
	Demo of Doors	Completed	8/14/2019
	New Walls	80%	8/18/2019
	New Doors	80%	8/18/2019
	New Exit Lights	80%	8/18/2019
	Paint		8/18/2019
	New Signage		8/31/2019
Science Building	Demo Existing Signage	95%	8/18/2019
	Ceiling Tile Replacement	85%	8/18/2019
	Paint (Int/Ext)	95%	8/18/2019
	New Sidewalk		9/16/2019