

Status of Bond Projects
8/12/14 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Cross Middle School Addition / Remodel:

Construction is 98% complete.

500 wing classroom renovations are complete and in use.

New weight room is complete and in use.

Site work, including a new bus loop and storm water evacuation improvements are complete.

The Administration Building improvements which include a renovation of the reception area, a staff restroom addition, and a health addition and renovation are complete and in use.

Campus wide restroom renovations and additions are complete and in use.

Covered walkway repairs in the 100 through 400 wings are complete.

Sound attenuation in the MPR is complete.

New security fence is installed and final painting is in process during “off hours.”

Campus wide re-cabling is complete.

Punch list corrections and above ceiling demolition of abandoned systems are in process during “off hours.”

The Cross project is on schedule and on budget.

B. Harelson Elementary School Addition / Remodel:

Construction is 98% complete.

The new classroom building is complete and in use.

The new music room added to the south side of the Fun House is complete and in use.

Renovation of the fourth grade pod building is complete and in use.

Storm water evacuation improvements are complete.

New security fence is installed and final painting is in process during “off hours.”

Campus wide re-cabling is complete.

Punch list corrections and above ceiling demolition of abandoned systems are in process during “off hours.”

The Harelson Project is on schedule and on budget.

C. Wetmore Professional Development Building:

Tonight’s consent agenda contains a GMP (guaranteed maximum price) for this project for Governing Board review and approval. If approved, work on this project will begin in late August.

D. Donaldson Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

E. Mesa Verde Elementary School Addition / Remodel:

Schematic Design is complete and Design Documents are being developed.

II. HEALTH, SAFETY, & SECURITY

A. Wilson K-8 Health Office Renovation & Security Fencing Installation:

Construction is 96% complete.

The renovated health office is 98% complete and in use. Punch list and above ceiling corrections are in process during “off hours.”

The new security fence is complete.

The Wilson project is on budget and on schedule.

III. NEW SCHOOL

A. New Elementary School:

Tonight’s consent agenda contains a recommendation for an architect for this project for Governing Board review and approval. If approved, programming and design for this project will start in late August.