

APPLICATION AND CERTIFICATE FOR PAYMENT

TO (OWNER):  
La Vernia Independent School District  
13600 Us Highway 87 W  
La Vernia , Texas 78121

PROJECT: District Wide Additions and Renovations

APPLICATION NO.: 14

DISTRIBUTION TO:  

X

OWNER

X

ARCHITECT

X

OWNERS REP- AGCM

PERIOD TO: 11/30/25

FROM (CONTRACTOR):  
Bartlett Cocke General Contractors, L.L.C.  
8706 Lockway Ave  
San Antonio Texas 78217

VIA (ARCHITECT): Pfluger Architects  
200 E. Grayson Street Suite 115  
San Antonio Tx 78215

OWNER'S PROJ. NO.: TBD  
ARCH.'S PROJ. NO.: TBD  
CONTRACTOR'S PROJ. NO.: 231091

CONTRACT FOR: District Wide Additions and Renovations

CONTRACT DATE: 10/19/23

Bartlett Cocke, PA 14, dated 11/30/25

Under Review - Stored Materials

Catherine Blackler, SPM - AGCM  
12/06/25

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for Payment, as shown below, in connection with the Project Schedule of Value Form attached.

|                                          |    |            |
|------------------------------------------|----|------------|
| 1. CONTRACT SUM                          | \$ | 84,802,533 |
| 2. NET CHANGE BY CHANGE ORDER.....       | \$ | -          |
| 3. CONTRACT SUM TO DATE (Line 1+2).....  | \$ | 84,802,533 |
| 4. TOTAL COMPLETED & STORED TO DATE..... | \$ | 30,643,134 |

(Column H on Sch. of Values)

|                                                |                |
|------------------------------------------------|----------------|
| 5. RETAINAGE:                                  |                |
| a. 5% of completed work & .....                | \$ 1,532,157 * |
| Stored Materials                               |                |
| (Column K on Sch. of Values)                   |                |
| b. Retainage Release on Completed Work         |                |
| Total Retainage.....                           | \$ 1,532,157   |
| 6. TOTAL EARNED LESS RETAINAGE.....            | \$ 29,110,978  |
| (Line 4 less Line 5 Total)                     |                |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT..... | \$ 27,041,032  |
| (Line 6 from prior Certificate)                |                |
| 8. CURRENT PAYMENT DUE.....                    | \$ 2,069,946   |
| 9. BALANCE TO FINISH, PLUS RETAINAGE.....      | \$ 55,691,555  |
| (Line 3 less Line 6)                           |                |

| CHANGE ORDER SUMMARY                               |           |            |
|----------------------------------------------------|-----------|------------|
| Change Orders approved in previous months by Owner | ADDITIONS | DEDUCTIONS |
| SUBTOTALS                                          | \$0.00    | \$0.00     |
| APPROVED THIS MONTH<br>Description                 |           |            |
|                                                    |           |            |
| TOTALS                                             | \$0.00    | \$0.00     |
| Net change by Change Orders                        |           | \$0.00     |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for payment were issued and payments received from the Owner, and that current payment shown herein is now due.  
CONTRACTOR:

By: Christian Cortes  
Christian Cortes, Project Manager

State of: Texas  
County of:  
Subscribed and sworn to before

me on this 20th day of October 2025

Notary Public:  
My Commission Expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observation and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 2,069,946  
(Attach explanation if amount certified differs from amount applied for.)  
ARCHITECT:

By: Date:  
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance are without prejudice to any rights of the Owner or Contractor under this Contract.

APPLICATION SCHEDULE OF VALUES SUMMARY

OWNER: La Vernia Independent School District  
PROJECT: District Wide Additions and Renovations  
CONTRACTOR: Bartlett Cocke General Contractors,

APPLICATION NO.: 14  
PERIOD TO: 11/30/2025

Please move \$ 20,000.00  
RCO0053 back to Owner  
Contingency  
GR - \$ 4,421,663

| A        | B                              | C               | D                                                           | E            | F                                 | G                         | H                                           | I       | J                       | K                                 |
|----------|--------------------------------|-----------------|-------------------------------------------------------------|--------------|-----------------------------------|---------------------------|---------------------------------------------|---------|-------------------------|-----------------------------------|
| DIV. NO. | DESCRIPTION OF WORK            | SCHEDULED VALUE | WORK COMPLETED AND STORED MATERIAL<br>PREVIOUS APPLS. (D+E) | THIS PERIOD  | CURRENT MONTH RETAINAGE (5% of E) | CURRENT PAYMENT DUE (E-F) | TOTAL COMPLETED AND STORED TO DATE \$ (D+E) | % (H/C) | BALANCE TO FINISH (C-H) | TOTAL RETAINAGE TO DATE (5% of H) |
| 1        | GENERAL CONDITIONS             | 2,815,704       | 983,863                                                     | 97,390       | 4,870                             | 92,521                    | 1,081,253                                   | 38%     | 1,734,451               | 54,063                            |
| 1        | CONSTRUCTION PHASE FEE         | 1,948,971       | 654,550                                                     | 33,041       | 1,652                             | 31,389                    | 687,591                                     | 35%     | 1,261,380               | 34,380                            |
| 1        | OWNER CONTINGENCY              | 923,134         | -                                                           | -            | -                                 | -                         | -                                           | 0%      | 923,134                 | -                                 |
| 1        | CM CONTINGENCY                 | 1,879,832       | -                                                           | -            | -                                 | -                         | -                                           | 0%      | 1,879,832               | -                                 |
| 1        | ALLOWANCES                     | 1,506,016       | -                                                           | -            | -                                 | -                         | -                                           | 0%      | 1,506,016               | -                                 |
| 1        | GENERAL REQUIREMENTS           | 4,441,663       | 2,574,454                                                   | 56,750       | 2,837                             | 53,912                    | 2,631,204                                   | 59%     | 1,810,459               | 131,560                           |
| 2        | SELECTIVE DEMO                 | 778,545         | 304,721                                                     | -            | -                                 | -                         | 304,721                                     | 39%     | 473,824                 | 15,236                            |
| 3        | CONCRETE                       | 4,601,025       | 989,087                                                     | 236,414      | 11,821                            | 224,593                   | 1,225,501                                   | 27%     | 3,375,524               | 61,275                            |
| 4        | MASONRY                        | 3,076,072       | 536,700                                                     | -            | -                                 | -                         | 536,700                                     | 17%     | 2,539,372               | 26,835                            |
| 5        | METALS                         | 5,011,019       | 1,776,198                                                   | 10,356       | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 6        | WOOD, PLASTICS, AND COMPOSITES | 982,398         | 227,232                                                     | 14,384       | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 7        | THERMAL & MOISTURE             | 4,613,652       | 1,419,041                                                   | 16,728       | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 8        | OPENINGS                       | 2,241,659       | 637,821                                                     | 22,048       | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 9        | FINISHES                       | 6,282,573       | 1,744,613                                                   | 105,844      | 5,292                             | 100,552                   | 1,850,457                                   | 29%     | 4,432,117               | 92,523                            |
| 10       | SPECIALTIES                    | 1,300,843       | 388,380                                                     | 10,953       | 548                               | 10,405                    | 399,333                                     | 31%     | 901,510                 | 19,967                            |
| 11       | EQUIPMENT                      | 2,252,936       | -                                                           | 45,554       | 2,278                             | 43,276                    | 45,554                                      | 2%      | 2,207,382               | 2,278                             |
| 12       | FURNISHINGS                    | 107,640         | -                                                           | 8,356        | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 13       | PEMB                           | 1,340,549       | -                                                           | -            | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 14       | CONVEYING SYSTEMS              | 101,264         | -                                                           | -            | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 21       | FIRE SUPPRESSION               | 909,750         | 276,706                                                     | 3,898        | 195                               | 3,703                     | 280,604                                     | 31%     | 629,146                 | 14,030                            |
| 22       | PLUMBING                       | 4,222,186       | 1,857,200                                                   | 45,046       | 2,252                             | 42,794                    | 1,902,246                                   | 45%     | 2,319,940               | 95,112                            |
| 23       | HVAC                           | 7,737,465       | 4,368,371                                                   | 31,432       | 1,572                             | 29,860                    | 4,399,802                                   | 57%     | 3,337,663               | 219,990                           |
| 26       | ELECTRICAL                     | 13,456,297      | 4,718,935                                                   | 795,491      | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 27       | COMMUNICATIONS                 | 2,247,497       | 678,491                                                     | 243,730      | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 28       | ELECTRONIC SAFETY AND SECURITY | 740,125         | 487,250                                                     | 27,950       | -                                 | -                         | -                                           | -       | -                       | -                                 |
| 31       | EARTHWORK                      | 2,662,249       | 1,102,061                                                   | 109,632      | 5,482                             | 104,150                   | 1,211,693                                   | 46%     | 1,450,556               | 60,585                            |
| 32       | EXTERIOR IMPROVEMENTS          | 1,313,268       | 452,690                                                     | 58,639       | 2,932                             | 55,707                    | 511,329                                     | 39%     | 801,939                 | 25,566                            |
| 33       | UTILITIES                      | 2,334,226       | 1,653,625                                                   | 163,519      | 8,176                             | 155,343                   | 1,817,144                                   | 78%     | 517,082                 | 90,857                            |
| -        | BC SELF PERFORM                | 2,826,144       | 632,258                                                     | 41,736       | 2,087                             | 39,649                    | 673,994                                     | 24%     | 2,152,149               | 33,700                            |
| -        | CONTRACT BUYOUT SAVINGS        | 147,832         | -                                                           | -            | -                                 | -                         | -                                           | 0%      | 147,832                 | -                                 |
|          |                                |                 |                                                             |              |                                   |                           |                                             |         |                         |                                   |
|          |                                |                 |                                                             |              |                                   |                           |                                             |         |                         |                                   |
|          | TOTALS                         | \$ 84,802,533   | \$ 28,464,244                                               | \$ 2,178,890 | \$ 108,945                        | \$ 2,069,946              | \$ 30,643,134                               | 36%     | \$ 54,159,399           | \$ 1,532,157                      |

Please provide Co and substantiating  
documentation for Service Shade Shop

1. Provide Co for \$ 19,960.00 SC01 Stair Nosing at Resinous Stairs

2. Provide CO for \$ 5,506.00 SC02 - PK2 caulking at tile control joints & HM doors - Cherry

Please move a WRP item in electrical behind IES commercial line items. It is confusing and takes time to research and reconcile.

Please move a Davey tree Existing tree protection and maintenance WRP item in landscaper behind landscaper I line items. It is confusing and takes time to research and reconcile.

Please provide Co and substantiating  
documentation for RTM

**CONDITIONAL WAIVER AND RELEASE ON PROGRESS PAYMENT**

Application No. 14

Project: District Wide Additions and Renovations  
Job No.: 231091

On receipt by the signer of this document of a check from **La Vernia ISD** in the sum **\$00.00** of payable to Bartlett Cocke General Contractors and when the check has been properly endorsed and has been paid by the bank on which it is drawn, this document becomes effective to release any mechanic's lien right, any right arising from a payment bond that complies with a state or federal statute, any common law payment bond right, any claim for payment, and any rights under any similar ordinance, rule, or statute related to claim or payment rights for persons in the signer's position that the signer has on the property of **La Vernia ISD** located at **13600 US Highway 87 La Vernia, Texas 78121** to the following extent: **La Vernia ISD District Wide Additions and Renovations.**

This release covers a progress payment for all labor, services, equipment, or materials furnished to the property or to Bartlett Cocke General Contractors, LLC, as indicated in the attached statement(s) or progress payment request(s), except for unpaid retention, pending modifications and changes, or other items furnished.

Before any recipient of this document relies on this document, the recipient should verify evidence of payment to the signer.

The signer warrants that the signer has already paid or will use the funds received from this progress payment to promptly pay in full all of the signer's laborers, subcontractors, material, men, and suppliers for all work, materials, equipment, or services provided for or to the above referenced project in regard to the attached statement(s) or progress payment request(s).

Date: 11/29/2025  
Bartlett Cocke General Contractors, LLC (Company Name)  
By: Christian Cortes (Signature)  
Senior Project Manager (Title)

State of: Texas  
County of: Bexar

On this 29 day of October, 2025 before me, the undersigned, a Notary Public in and for said County and State, personally appeared the individual who signed the foregoing Conditional Waiver and Release on Progress Payment, being personally known to me, and acknowledged that he or she executed the foregoing instrument for the uses, purposes, and consideration therein expressed, and that the execution of the instrument was the free and voluntary act and deed of the Company named, and further certified that if said Company is a Corporation, it appeared by the officer who signed on its behalf, and such officer to me acknowledged that the execution was based on authority duly granted.

Waiver

IN WITNESS WHEREOF, I have hereto set my hand and affixed my official seal the day and year written above.

Notary Public in and for the State of Texas  
My Commission expires:

PROJECT SCHEDULE OF VALUES BREAKDOWN

District Wide Additions and Renovations

PERIOD TO: 11/30/2025

| A<br>Line<br>NO. | B<br>DESCRIPTION OF WORK                                                                    | C<br>SCHEDULED<br>VALUE | D<br>WORK COMPLETED<br>AND STORED PREV.<br>APPS<br>(D+E) | E<br>THIS<br>PERIOD | F<br>MATERIALS<br>PRESENTLY<br>STORED<br>(IN D OR E) | G<br>CURRENT<br>MONTH<br>RETAINAGE<br>(5% of E+F) | H<br>CURRENT<br>PAYMENT<br>DUE<br>(E+F-G) | I<br>TOTAL COMPLETED AND<br>STORED TO DATE<br>\$<br>(D+E+F) | J<br>%<br>(I/C) | K<br>BALANCE<br>TO<br>FINISH<br>(C-I) | L<br>TOTAL<br>RETAINAGE<br>TO DATE |
|------------------|---------------------------------------------------------------------------------------------|-------------------------|----------------------------------------------------------|---------------------|------------------------------------------------------|---------------------------------------------------|-------------------------------------------|-------------------------------------------------------------|-----------------|---------------------------------------|------------------------------------|
| 1                | <b>Division 01 - General Conditions, Fee, and Misc. Job Cost</b>                            |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 2                | <b>General Conditions</b>                                                                   |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 3                | Construction Management Staff - Inclusive with Transportation                               | 2,434,417               | 842,980                                                  | 86,078.17           | -                                                    | 4,304                                             | 81,774                                    | 929,058                                                     | 38.16%          | 1,505,359                             | 46,453                             |
| 4                | Computers / Software / Internet Equipment                                                   | 111,609                 | 49,290                                                   | 7,520.63            | -                                                    | 376                                               | 7,145                                     | 56,811                                                      | 50.90%          | 54,798                                | 2,841                              |
| 5                | Cell Phone Allowance                                                                        | 13,259                  | 4,206                                                    | 636.40              | -                                                    | 32                                                | 605                                       | 4,843                                                       | 36.52%          | 8,416                                 | 242                                |
| 6                | Certified Payroll Processing                                                                | 19,081                  | 17,200                                                   | -                   | -                                                    | -                                                 | -                                         | 17,200                                                      | 90.15%          | 1,880                                 | 860                                |
| 7                | Textura Fee                                                                                 | 15,000                  | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 15,000                                | -                                  |
| 8                | Field Office - Mobilization / Demobilization - Labor/Equipment/Material                     | 13,000                  | 7,612                                                    | -                   | -                                                    | -                                                 | -                                         | 7,612                                                       | 58.55%          | 5,388                                 | 381                                |
| 9                | Field Office Trailers                                                                       | 114,338                 | 24,959                                                   | 1,100.00            | -                                                    | 55                                                | 1,045                                     | 26,059                                                      | 22.79%          | 88,279                                | 1,303                              |
| 10               | Storage Trailer - Incl. Drop off and Pick Up - Connex                                       | 7,936                   | 5,802                                                    | 165.60              | -                                                    | 8                                                 | 157                                       | 5,968                                                       | 75.21%          | 1,967                                 | 298                                |
| 11               | Office Supplies                                                                             | 4,996                   | 2,888                                                    | 298.85              | -                                                    | 15                                                | 284                                       | 3,187                                                       | 63.79%          | 1,809                                 | 159                                |
| 12               | Office Furniture                                                                            | 3,000                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 3,000                                 | -                                  |
| 13               | Courier / Postage/Shipping                                                                  | 7,994                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 7,994                                 | -                                  |
| 14               | Drinking Water (increase by \$5808.70 - Dec 2024)                                           | 10,139                  | 8,004                                                    | 155.00              | -                                                    | 8                                                 | 147                                       | 8,159                                                       | 80.48%          | 1,980                                 | 408                                |
| 15               | Project Signage                                                                             | 1,783                   | 1,431                                                    | -                   | -                                                    | -                                                 | -                                         | 1,431                                                       | 80.31%          | 351                                   | 72                                 |
| 16               | Ground Breaking Signage                                                                     | 891                     | 891                                                      | -                   | -                                                    | -                                                 | -                                         | 891                                                         | 100.00%         | -                                     | 45                                 |
| 17               | Progress Photography / Drone Charges/Coordination Drawings                                  | 14,419                  | 4,029                                                    | 591.83              | -                                                    | 30                                                | 562                                       | 4,621                                                       | 32.05%          | 9,798                                 | 231                                |
| 18               | Field Office Equipment and Copier                                                           | 21,983                  | 6,676                                                    | 435.69              | -                                                    | 22                                                | 414                                       | 7,112                                                       | 32.35%          | 14,871                                | 356                                |
| 19               | Safety/PPE/First Aid (increase \$5808.70 - Dec 2024)                                        | 15,694                  | 7,273                                                    | 408.00              | -                                                    | 20                                                | 388                                       | 7,681                                                       | 48.94%          | 8,014                                 | 384                                |
| 20               | Field Engineering - As-Built/Survey                                                         | 2,000                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 2,000                                 | -                                  |
| 21               | Project Closeout                                                                            | 2,165                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 2,165                                 | -                                  |
| 22               | Record Documents Reproduction                                                               | 2,000                   | 620                                                      | -                   | -                                                    | -                                                 | -                                         | 620                                                         | 30.98%          | 1,380                                 | 31                                 |
| 23               | <b>Sub-Total Div 01 - General Conditions Total \$2,815,704</b>                              | ✓ 2,815,704             | ✓ 983,862.72                                             | ✓ 97,390.19         | -                                                    | 4,870                                             | 92,521                                    | 1,081,253                                                   | 38.40%          | 1,734,451                             | 54,063                             |
| 24               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 25               | <b>Construction Managers Fee</b>                                                            | 1,948,971               | 654,550                                                  | 33,041              | -                                                    | 1,652                                             | 31,389                                    | 687,591                                                     | 35.28%          | 1,261,380                             | 34,380                             |
| 26               | <b>Sub-Total Div 01 - Fee</b>                                                               | ✓ 1,948,971             | ✓ 654,550                                                | ✓ 33,041            | -                                                    | 1,652                                             | 31,389                                    | 687,591                                                     | 35.28%          | 1,261,380                             | 34,380                             |
| 27               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 28               | <b>General Requirements</b>                                                                 |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 29               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             | 0.00%           |                                       |                                    |
| 30               | <b>Subcontractors Default Insurance - General Requirements</b>                              | 938,027                 | 753,065                                                  | -                   | -                                                    | -                                                 | -                                         | 753,065                                                     | 80.28%          | 184,962                               | 37,653                             |
| 31               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 32               | <b>Miscellaneous Cost - General Requirements</b>                                            |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             | 0.00%           |                                       |                                    |
| 33               | Payment & Performance Bond                                                                  | 708,584                 | 653,619                                                  | -                   | -                                                    | -                                                 | -                                         | 653,619                                                     | 92.24%          | 54,965                                | 32,681                             |
| 34               | General Liability                                                                           | 407,809                 | 407,809                                                  | -                   | -                                                    | -                                                 | -                                         | 407,809                                                     | 100.00%         | -                                     | 20,390                             |
| 35               | Builders Risk Insurance                                                                     | 90,884                  | 22,444                                                   | -                   | -                                                    | -                                                 | -                                         | 22,444                                                      | 24.70%          | 68,440                                | 1,122                              |
| 36               | Pre-Construction Services                                                                   | 162,000                 | 162,000                                                  | -                   | -                                                    | -                                                 | -                                         | 162,000                                                     | 100.00%         | -                                     | 8,100                              |
| 37               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             | 0.00%           |                                       |                                    |
| 38               | Project Support                                                                             | 55,122                  | 26,930                                                   | 5,789.82            | -                                                    | 289                                               | 5,500                                     | 32,719                                                      | 59.36%          | 22,403                                | 1,636                              |
| 39               | Dehumidification                                                                            | 110,769                 | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 110,769                               | -                                  |
| 40               | Temp. Fire Protection                                                                       | 18,332                  | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 18,332                                | -                                  |
| 41               | Sanitary Facilities - Field Port-o-cans & Hand Washing Stations                             | 155,717                 | 35,820                                                   | 4,000.50            | -                                                    | 200                                               | 3,800                                     | 39,820                                                      | 25.57%          | 115,897                               | 1,991                              |
| 42               | Sanitary Facilities - Office Tanks - Transfer to Sani. Facilities 12/2024                   | -                       | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | -                                     | -                                  |
| 43               | Site Fencing, Perimeter Fencing, Mesh, and Signage                                          | 227,730                 | 93,021                                                   | 3,560.61            | -                                                    | 178                                               | 3,383                                     | 96,582                                                      | 42.41%          | 131,148                               | 4,829                              |
| 44               | Added funds per RCO0050 - PR#28 - HS Front Sidewalk & Switchback - \$4739.66                |                         |                                                          | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | -                                     | -                                  |
| 45               | Construction Utilities - Temporary                                                          | 174,612                 | 3,510                                                    | 318.30              | -                                                    | 16                                                | 302                                       | 3,828                                                       | 2.19%           | 170,784                               | 191                                |
| 46               | CM Field Office Utilities                                                                   | 12,000                  | 148                                                      | -                   | -                                                    | -                                                 | -                                         | 148                                                         | 1.23%           | 11,852                                | 7                                  |
| 47               | Owners Office and Utilities                                                                 | 37,846                  | 6,855                                                    | -                   | -                                                    | -                                                 | -                                         | 6,855                                                       | 18.11%          | 30,991                                | 343                                |
| 48               | Utility Co. Charges and Electrical Connections - Transfer to Construction Utilities 12/2024 | -                       | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | -                                     | -                                  |
| 49               | Telephone and Internet Services - Transfer to Construction Utilities 12/2024                | -                       | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | -                                     | -                                  |
| 50               | RCO0053 - HS Ag. Shop OH Pole Line Move <GVEC>                                              | 20,000                  | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 20,000                                | -                                  |
| 51               | Construction Security and Signage                                                           | 120,000                 | 2,468                                                    | -                   | -                                                    | -                                                 | -                                         | 2,468                                                       | 2.06%           | 117,532                               | 123                                |
| 52               | General Labor/Weekly Cleanup Labor                                                          | 416,552                 | 132,250                                                  | 9,497.25            | -                                                    | 475                                               | 9,022                                     | 141,747                                                     | 34.03%          | 274,805                               | 7,087                              |
| 53               | Final Cleaning (Package I&II)                                                               | 1,149                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 1,149                                 | -                                  |
| 54               | Primary Admin Clean [Summer 2025 Turnover]                                                  | 3,395                   | 3,395                                                    | -                   | -                                                    | -                                                 | -                                         | 3,395                                                       | 100.00%         | -                                     | 170                                |
| 55               | Power Washing                                                                               | 12,062                  | 3,619                                                    | -                   | -                                                    | -                                                 | -                                         | 3,619                                                       | 30.00%          | 8,443                                 | 181                                |
| 56               | Additional Cleaning (Int. Gym, Int. 4 Classrooms, Prim. Library) [Summer 2025 Turnover]     | 4,295                   | 4,295                                                    | -                   | -                                                    | -                                                 | -                                         | 4,295                                                       | 100.00%         | -                                     | 215                                |
| 57               | Junior High School                                                                          | 29,529                  | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 29,529                                | -                                  |
| 58               | High School                                                                                 | 26,403                  | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 26,403                                | -                                  |
| 59               | Primary Schol                                                                               | 9,895                   | 9,895                                                    | -                   | -                                                    | -                                                 | -                                         | 9,895                                                       | 100.00%         | -                                     | 495                                |
| 60               | Intermediate School                                                                         | 15,985                  | -                                                        | 15,985              | -                                                    | 799                                               | 15,186                                    | 15,985                                                      | 100.00%         | -                                     | 799                                |
| 61               | Gym & Library                                                                               | 2,985                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 2,985                                 | -                                  |
| 62               | Construction Aid - Equipment and Operator Labor                                             | 331,453                 | 123,017                                                  | 5,941.38            | -                                                    | 297                                               | 5,644                                     | 128,958                                                     | 38.91%          | 202,495                               | 6,448                              |
| 63               | Added funds per RCO0050 - PR#28 - HS Front Sidewalk & Switchback - \$1225                   |                         |                                                          | -                   | -                                                    | -                                                 | -                                         | -                                                           | 100.00%         |                                       |                                    |
| 64               | Construction Aid - Small Tools                                                              | 5,413                   | 3,474                                                    | -                   | -                                                    | -                                                 | -                                         | 3,474                                                       | 64.18%          | 1,939                                 | 174                                |
| 65               | Construction Aid - Fuel, Maintenance, and Repairs                                           | 29,977                  | 5,137                                                    | -                   | -                                                    | -                                                 | -                                         | 5,137                                                       | 17.14%          | 24,840                                | 257                                |
| 66               | Construction Aid - Radios/Communications                                                    | 2,165                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 2,165                                 | -                                  |
| 67               | Construction Aid - Truck and UTVs                                                           | 99,923                  | 34,221                                                   | 4,335.71            | -                                                    | 217                                               | 4,119                                     | 38,557                                                      | 38.59%          | 61,366                                | 1,928                              |
| 68               | Cleanup and Aid - Labor PTI                                                                 | 211,050                 | 87,463                                                   | 7,321.36            | -                                                    | 366                                               | 6,955                                     | 94,784                                                      | 44.91%          | 116,266                               | 4,739                              |
| 69               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 70               | <b>Sub-Total Div 01 - Misc. Job Cost</b>                                                    | \$ 4,421,663.00         | ✓ 2,574,453.98                                           | ✓ 56,749.93         | -                                                    | 2,837                                             | 53,912                                    | 2,631,204                                                   | 59.24%          | 1,810,459                             | 131,560                            |
| 71               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 72               | <b>Division 02 - Selective Demo</b>                                                         |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 73               | Selective and Site Demolition - Work Remaining to be Procured                               | 259,808                 | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 259,808                               | -                                  |
| 74               | Temporary Sealing of Existing School                                                        | 620                     | 619.50                                                   | -                   | -                                                    | -                                                 | -                                         | 620                                                         | 100.00%         | -                                     | 31                                 |
| 75               |                                                                                             |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 76               | <b>Package I - Primary</b>                                                                  |                         |                                                          |                     |                                                      |                                                   |                                           |                                                             |                 |                                       |                                    |
| 77               | Mobilization                                                                                | 5,000                   | -                                                        | -                   | -                                                    | -                                                 | -                                         | -                                                           | 0.00%           | 5,000                                 | -                                  |
| 78               | Removal of Existing Portion of Existing Wall                                                | 1,067                   | 1,066.73                                                 | -                   | -                                                    | -                                                 | -                                         | 1,067                                                       | 100.00%         | -                                     | 53                                 |
| 79               | Removal of Existing Flooring                                                                | 886                     | 885.52                                                   | -                   | -                                                    | -                                                 | -                                         | 886                                                         | 100.00%         | -                                     | 44                                 |

Add \$ 4,739.66 as a separate line item on schedule of values PR/RCO's to be defined and billed separate on PA.

Move back to Owner Contingency. LVISD funded this item direct

Add \$ 1,225.00 as a separate line item on schedule of values PR/RCO's to be defined and billed separate on PA.

|                                                |                                                                                 |        |           |   |   |   |   |        |         |        |       |
|------------------------------------------------|---------------------------------------------------------------------------------|--------|-----------|---|---|---|---|--------|---------|--------|-------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                                 |        |           |   |   |   |   |        |         |        |       |
| 80                                             | Removal of Existing Wall Base                                                   | 416    | 415.82    | - | - | - | - | 416    | 100.00% | -      | 21    |
| 81                                             | Removal of Existing Ceiling Grid                                                | 834    | 833.66    | - | - | - | - | 834    | 100.00% | -      | 42    |
| 82                                             | Demolition of Existing Shelves                                                  | 442    | 441.81    | - | - | - | - | 442    | 100.00% | -      | 22    |
| 83                                             | Existing Window / Door and Frame to be Removed                                  | 1,165  | 1,165.09  | - | - | - | - | 1,165  | 100.00% | -      | 58    |
| 84                                             | Removal of Existing Flooring                                                    | 4,393  | 4,393.00  | - | - | - | - | 4,393  | 100.00% | -      | 220   |
| 85                                             | Removal of Existing Wall Base                                                   | 556    | 556.31    | - | - | - | - | 556    | 100.00% | -      | 28    |
| 86                                             | Removal of Existing Ceiling Grid                                                | 970    | 969.79    | - | - | - | - | 970    | 100.00% | -      | 48    |
| 87                                             | Removal of Existing Casework                                                    | 704    | 703.50    | - | - | - | - | 704    | 100.00% | -      | 35    |
| 88                                             | Remove Portion of Existing Wall                                                 | 1,210  | 1,209.96  | - | - | - | - | 1,210  | 100.00% | -      | 60    |
| 89                                             | Demo Existing Concrete Stoop                                                    | 1,116  | 1,116.22  | - | - | - | - | 1,116  | 100.00% | -      | 56    |
| 90                                             | Demolition of Existing Canopy                                                   | 1,187  | 1,187.15  | - | - | - | - | 1,187  | 100.00% | -      | 59    |
| 91                                             | Demo Existing Sinks                                                             | 392    | 391.87    | - | - | - | - | 392    | 100.00% | -      | 20    |
| 92                                             | Demo Existing Concrete Flatwork                                                 | 494    | 493.80    | - | - | - | - | 494    | 100.00% | -      | 25    |
| 93                                             | Demolition of Concrete Shed Slab                                                | 476    | 475.52    | - | - | - | - | 476    | 100.00% | -      | 24    |
| 94                                             | Demolition or Relocation of Existing Shed                                       | 475    | 475.07    | - | - | - | - | 475    | 100.00% | -      | 24    |
| 95                                             | Removal of Existing Portion of Existing Fence                                   | 579    | 579.44    | - | - | - | - | 579    | 100.00% | -      | 29    |
| 96                                             | Demolition of Existing Downspouts and Scuppers                                  | 438    | 437.51    | - | - | - | - | 438    | 100.00% | -      | 22    |
| 97                                             | Existing Window / Door and Frame to be Removed                                  | 475    | -         | - | - | - | - | -      | 0.00%   | 475    | -     |
| 98                                             | Existing Portable to be Removed                                                 | 3,891  | -         | - | - | - | - | -      | 0.00%   | 3,891  | -     |
| 99                                             | Existing Portable to be Removed                                                 | 3,831  | -         | - | - | - | - | -      | 0.00%   | 3,831  | -     |
| 100                                            | Existing Fence to be Removed                                                    | 997    | 997.32    | - | - | - | - | 997    | 100.00% | -      | 50    |
| 101                                            | Existing Storm Drain to be Removed                                              | 1,323  | -         | - | - | - | - | -      | 0.00%   | 1,323  | -     |
| 102                                            | Existing Asphalt to be Removed                                                  | 3,410  | -         | - | - | - | - | -      | 0.00%   | 3,410  | -     |
| 103                                            | Existing Flatwork to be Removed                                                 | 1,810  | 1,810.41  | - | - | - | - | 1,810  | 100.00% | -      | 91    |
| 104                                            | Existing Canopy to be Removed                                                   | 1,766  | 1,766.17  | - | - | - | - | 1,766  | 100.00% | -      | 88    |
| 105                                            | Existing Fence to be Removed                                                    | 2,985  | -         | - | - | - | - | -      | 0.00%   | 2,985  | -     |
| 106                                            | Existing Drinking Fountain to be Removed                                        | 386    | 386.08    | - | - | - | - | 386    | 100.00% | -      | 19    |
| 107                                            | Existing Shade Structure to be Removed for Reinstallation                       | 3,019  | -         | - | - | - | - | -      | 0.00%   | 3,019  | -     |
| 108                                            | Removal of Existing Canopy                                                      | 694    | 694.49    | - | - | - | - | 694    | 100.00% | -      | 35    |
| 109                                            | Removal of Existing Canopies                                                    | 1,285  | -         | - | - | - | - | -      | 0.00%   | 1,285  | -     |
| 110                                            | Demolition of Existing Curbs                                                    | 3,912  | -         | - | - | - | - | -      | 0.00%   | 3,912  | -     |
| 111                                            | Saw-Cut of Existing Pavement                                                    | 3,709  | -         | - | - | - | - | -      | 0.00%   | 3,709  | -     |
| 112                                            |                                                                                 |        | -         | - | - | - | - | -      | 0.00%   |        |       |
| 113                                            | <b>Package I - Intermediate</b>                                                 |        | -         | - | - | - | - | -      | 0.00%   |        |       |
| 114                                            | Mobilization                                                                    | 5,000  | 5,000.00  | - | - | - | - | 5,000  | 100.00% | -      | 250   |
| 115                                            | Removal of Existing Flooring                                                    | 4,937  | 4,937.14  | - | - | - | - | 4,937  | 100.00% | -      | 247   |
| 116                                            | Removal of Existing Wall Base                                                   | 593    | 592.59    | - | - | - | - | 593    | 100.00% | -      | 30    |
| 117                                            | Removal of Existing Walls                                                       | 3,270  | 3,269.79  | - | - | - | - | 3,270  | 100.00% | -      | 163   |
| 118                                            | Removal of Existing Ceiling Grid                                                | 4,287  | 4,287.36  | - | - | - | - | 4,287  | 100.00% | -      | 214   |
| 119                                            | Removal of Existing Brick Veener and Back Up Wall                               | 4,793  | 4,792.66  | - | - | - | - | 4,793  | 100.00% | -      | 240   |
| 120                                            | Removal of Existing Casework                                                    | 686    | 685.89    | - | - | - | - | 686    | 100.00% | -      | 34    |
| 121                                            | Removal of Existing Flooring                                                    | 4,937  | 4,937.14  | - | - | - | - | 4,937  | 100.00% | -      | 247   |
| 122                                            | Removal of Existing Wall Base                                                   | 593    | 592.59    | - | - | - | - | 593    | 100.00% | -      | 30    |
| 123                                            | Removal of Existing Walls                                                       | 3,270  | 3,269.79  | - | - | - | - | 3,270  | 100.00% | -      | 163   |
| 124                                            | Removal of Existing Ceiling Grid                                                | 4,287  | 4,287.36  | - | - | - | - | 4,287  | 100.00% | -      | 214   |
| 125                                            | Removal of Existing Brick Veener and Back Up Wall                               | 4,793  | 4,792.66  | - | - | - | - | 4,793  | 100.00% | -      | 240   |
| 126                                            | Removal of Existing Casework                                                    | 686    | 685.89    | - | - | - | - | 686    | 100.00% | -      | 34    |
| 127                                            | Existing Flatwork and Stairs to be Removed                                      | 548    | 548.10    | - | - | - | - | 548    | 100.00% | -      | 27    |
| 128                                            | Existing Flatwork to be Removed                                                 | 3,337  | 3,337.10  | - | - | - | - | 3,337  | 100.00% | -      | 167   |
| 129                                            | Existing Canopy and Basketball Goals to be Removed for Reinstallation           | 3,445  | 3,445.12  | - | - | - | - | 3,445  | 100.00% | -      | 172   |
| 130                                            | Existing Canopy Slab to be Removed                                              | 4,974  | 4,973.79  | - | - | - | - | 4,974  | 100.00% | -      | 249   |
| 131                                            | Existing Fence to be Removed                                                    | 855    | -         | - | - | - | - | -      | 0.00%   | 855    | -     |
| 132                                            |                                                                                 |        | -         | - | - | - | - | -      | 0.00%   |        |       |
| 133                                            | <b>Package II - Junior High</b>                                                 |        | -         | - | - | - | - | -      | 0.00%   |        |       |
| 134                                            | Mobilization                                                                    | 5,000  | 5,000.00  | - | - | - | - | 5,000  | 100.00% | -      | 250   |
| 135                                            | Remove Existing Pre-Engineered Canopy                                           | 1,965  | -         | - | - | - | - | -      | 0.00%   | 1,965  | -     |
| 136                                            | Remove Existing Fencing                                                         | 969    | -         | - | - | - | - | -      | 0.00%   | 969    | -     |
| 137                                            | Existing Window and Frame to be Removed                                         | 576    | -         | - | - | - | - | -      | 0.00%   | 576    | -     |
| 138                                            | Existing Door and Frame to be Removed                                           | 530    | -         | - | - | - | - | -      | 0.00%   | 530    | -     |
| 139                                            | Removal of Existing Portion of Wall                                             | 414    | -         | - | - | - | - | -      | 0.00%   | 414    | -     |
| 140                                            | Removal of Existing Wall                                                        | 619    | -         | - | - | - | - | -      | 0.00%   | 619    | -     |
| 141                                            | Removal of Existing Flooring                                                    | 2,209  | -         | - | - | - | - | -      | 0.00%   | 2,209  | -     |
| 142                                            | Removal of Existing Wall Base                                                   | 496    | -         | - | - | - | - | -      | 0.00%   | 496    | -     |
| 143                                            | Removal of Existing Ceiling Grid                                                | 2,426  | -         | - | - | - | - | -      | 0.00%   | 2,426  | -     |
| 144                                            | Remove Existing Curtain Track                                                   | 511    | -         | - | - | - | - | -      | 0.00%   | 511    | -     |
| 145                                            | Remove Portion of Existing Brick Veener and Back Up Wall                        | 3,311  | 2,483.00  | - | - | - | - | 2,483  | 75.00%  | 828    | 124   |
| 146                                            | Removal of Existing Doors                                                       | 421    | -         | - | - | - | - | -      | 0.00%   | 421    | -     |
| 147                                            | Removal of Existing Brick Veener and Back Up Wall                               | 498    | -         | - | - | - | - | -      | 0.00%   | 498    | -     |
| 148                                            | Removal of Existing Asphalt Pavement                                            | 14,476 | 2,504.42  | - | - | - | - | 2,504  | 17.30%  | 11,972 | 125   |
| 149                                            | Removal of Existing Flatwork                                                    | 10,742 | 10,742.29 | - | - | - | - | 10,742 | 100.00% | -      | 537   |
| 150                                            | Demolition of Existing Building & Slab                                          | 16,527 | 16,526.95 | - | - | - | - | 16,527 | 100.00% | -      | 826   |
| 151                                            | Demolition of Existing Building & Slab                                          | 16,911 | 16,910.52 | - | - | - | - | 16,911 | 100.00% | -      | 846   |
| 152                                            | Demolition of Existing Building & Slab                                          | 63,451 | 63,451.21 | - | - | - | - | 63,451 | 100.00% | -      | 3,173 |
| 153                                            | Demolition of Existing Building & Slab                                          | 7,690  | 7,690.46  | - | - | - | - | 7,690  | 100.00% | -      | 385   |
| 154                                            | Demolition of Existing Building                                                 | 4,103  | 4,103.23  | - | - | - | - | 4,103  | 100.00% | -      | 205   |
| 155                                            | Demolition of Existing Building & Slab                                          | 8,274  | 8,274.12  | - | - | - | - | 8,274  | 100.00% | -      | 414   |
| 156                                            | Demolition of Existing Building & Slab                                          | 3,746  | 3,746.21  | - | - | - | - | 3,746  | 100.00% | -      | 187   |
| 157                                            | Removal of Existing Canopy                                                      | 3,184  | -         | - | - | - | - | -      | 0.00%   | 3,184  | -     |
| 158                                            | <b>Relocation or Removal of Existing Propane Tank (to be pulled out via CO)</b> | 532    | -         | - | - | - | - | -      | 0.00%   | 532    | -     |
| 159                                            |                                                                                 |        | -         | - | - | - | - | -      | 0.00%   |        |       |
| 160                                            | <b>Package II - High School</b>                                                 |        | -         | - | - | - | - | -      | 0.00%   |        |       |
| 161                                            | Mobilization                                                                    | 5,000  | -         | - | - | - | - | -      | 0.00%   | 5,000  | -     |
| 162                                            | Removal of Existing Flooring                                                    | 3,210  | -         | - | - | - | - | -      | 0.00%   | 3,210  | -     |
| 163                                            | Removal of Existing Wall Base                                                   | 684    | -         | - | - | - | - | -      | 0.00%   | 684    | -     |
| 164                                            | Removal of Existing Ceiling Grid / Tile                                         | 4,608  | -         | - | - | - | - | -      | 0.00%   | 4,608  | -     |
| 165                                            | Removal of Existing Ceiling                                                     | 653    | -         | - | - | - | - | -      | 0.00%   | 653    | -     |
| 166                                            | Removal of Existing Flooring                                                    | 1,864  | -         | - | - | - | - | -      | 0.00%   | 1,864  | -     |
| 167                                            | Removal of Existing Wall Base                                                   | 704    | -         | - | - | - | - | -      | 0.00%   | 704    | -     |

|     |                                                                                |           |           |        |   |       |        |         |         |         |        |
|-----|--------------------------------------------------------------------------------|-----------|-----------|--------|---|-------|--------|---------|---------|---------|--------|
| 168 | Removal of Existing Portion of Wall                                            | 437       | -         | -      | - | -     | -      | -       | 0.00%   | 437     | -      |
| 169 | Existing Window / Door and Frame to be Removed                                 | 465       | -         | -      | - | -     | -      | -       | 0.00%   | 465     | -      |
| 170 | Demo Existing Portion of Wall                                                  | 338       | -         | -      | - | -     | -      | -       | 0.00%   | 338     | -      |
| 171 | Removal of Existing Concrete Curbs                                             | 2,310     | -         | -      | - | -     | -      | -       | 0.00%   | 2,310   | -      |
| 172 | Remove Existing Concrete Stoop                                                 | 926       | -         | -      | - | -     | -      | -       | 0.00%   | 926     | -      |
| 173 | Remove Existing Doors                                                          | 396       | -         | -      | - | -     | -      | -       | 0.00%   | 396     | -      |
| 174 | Portion of Brick Veener and Back Up Wall                                       | 530       | -         | -      | - | -     | -      | -       | 0.00%   | 530     | -      |
| 175 | Removal of Existing Walls                                                      | 6,595     | -         | -      | - | -     | -      | -       | 0.00%   | 6,595   | -      |
| 176 | Removal of Existing Doors                                                      | 1,940     | -         | -      | - | -     | -      | -       | 0.00%   | 1,940   | -      |
| 177 | Removal of Existing Casework                                                   | 829       | -         | -      | - | -     | -      | -       | 0.00%   | 829     | -      |
| 178 | Existing Concrete Pavement to be Removed                                       | 15,655    | 15,654.89 | -      | - | -     | -      | 15,655  | 100.00% | -       | 783    |
| 179 | Existing Concrete Sidewalks to be Removed                                      | 9,738     | 9,738.11  | -      | - | -     | -      | 9,738   | 100.00% | -       | 487    |
| 180 | Existing Fence to be Removed                                                   | 4,026     | -         | -      | - | -     | -      | -       | 0.00%   | 4,026   | -      |
| 181 | Existing Pavement to be Removed                                                | 1,303     | 1,302.98  | -      | - | -     | -      | 1,303   | 100.00% | -       | 65     |
| 182 | Existing Portable to be Removed                                                | 4,308     | 4,307.57  | -      | - | -     | -      | 4,308   | 100.00% | -       | 215    |
| 183 | Existing Portable to be Removed                                                | 4,873     | 4,872.94  | -      | - | -     | -      | 4,873   | 100.00% | -       | 244    |
| 184 | Existing Portable to be Removed                                                | 3,951     | -         | -      | - | -     | -      | -       | 0.00%   | 3,951   | -      |
| 185 | Existing Portable to be Removed                                                | 4,300     | -         | -      | - | -     | -      | -       | 0.00%   | 4,300   | -      |
| 186 | Demolish Existing Retaining Wall and Swale                                     | 1,038     | -         | -      | - | -     | -      | -       | 0.00%   | 1,038   | -      |
| 187 | Demolition of Existing Building & Slab                                         | 21,537    | -         | -      | - | -     | -      | -       | 0.00%   | 21,537  | -      |
| 188 | Demolition of Existing Building & Slab                                         | 33,057    | -         | -      | - | -     | -      | -       | 0.00%   | 33,057  | -      |
| 189 | Demolition of Existing Building & Slab                                         | 7,481     | -         | -      | - | -     | -      | -       | 0.00%   | 7,481   | -      |
| 190 | Demolition of Existing Building & Slab                                         | 2,675     | -         | -      | - | -     | -      | -       | 0.00%   | 2,675   | -      |
| 191 | Removal of Existing Pavement                                                   | 16,899    | 10,206.95 | -      | - | -     | -      | 10,207  | 60.40%  | 6,692   | 510    |
| 192 | Existing Propane Tank to be Removed (to be pulled out via CO)                  | 504       | -         | -      | - | -     | -      | -       | 0.00%   | 504     | -      |
| 193 | RCO017 - PR#12 - Asbestos Removal                                              | 64,500    | 37,410.00 | -      | - | -     | -      | 37,410  | 58.00%  | 27,090  | 1,871  |
| 194 | RCO0029 LVISD - Asbestos Removal - Transite within Canopy Roof BLDG 100        | 1288      | 1,288.00  | -      | - | -     | -      | 1,288   | 100.00% | -       | 64     |
| 195 | RCO0025 PR#19 - Primary Admin Storage Revision - CREDIT CO                     | (170)     | -         | -      | - | -     | -      | -       | 0.00%   | (170)   | -      |
| 196 |                                                                                |           | -         | -      | - | -     | -      | -       |         |         |        |
| 197 | RCO017- PR#12 -Temp Utilities - Water Electrical in Areas for Asbestos Removal | 8500      | -         | -      | - | -     | -      | -       | 0.00%   | 8,500   | -      |
| 198 |                                                                                |           | -         | -      | - | -     | -      | -       | 0.00%   |         |        |
| 199 | Sub-Total Division 02 - Existing Conditions                                    | ✓ 778,545 | ✓ 304,721 | ✓ -    | - | -     | -      | 304,721 | 39.14%  | 473,824 | 15,236 |
| 200 |                                                                                |           |           |        |   |       |        |         |         |         |        |
| 201 | Division 03 - Concrete                                                         |           |           |        |   |       |        |         |         |         |        |
| 202 |                                                                                |           | -         | -      | - | -     | -      | -       | 0.00%   |         |        |
| 203 | Concrete - Work Remaining to be Procured                                       | 698,232   | -         | -      | - | -     | -      | -       | 0.00%   | 698,232 | -      |
| 204 | Concrete - Temporary Sidewalks and Mockup -Material                            | 12,846    | 7,735     | -      | - | -     | -      | 7,735   | 60.21%  | 5,111   | 387    |
| 205 | Concrete Throwing Pads - Perimeter Inovations Invoice                          | 11,572    | 11,572    | -      | - | -     | -      | 11,572  | 100.00% | -       | 579    |
| 206 | Concrete Pour Back (Intermediate 7/25)                                         | 2,500     | 488       | -      | - | -     | -      | 488     | 19.52%  | 2,012   | 24     |
| 207 | Concrete for New Library Sidewalk                                              | 838       | -         | 838    | - | 42    | 796    | 838     | 100.00% | -       | 42     |
| 208 | Concrete for Primary Front Patchback                                           | 636       | -         | 636    | - | 32    | 604    | 636     | 100.00% | -       | 32     |
| 209 |                                                                                |           | -         | -      | - | -     | -      | -       |         |         |        |
| 210 | Primary Classroom Labor                                                        | 94,721    | 94,721    | -      | - | -     | -      | 94,721  | 100.00% | -       | 4,736  |
| 211 | Primary Classroom Material                                                     | 130,804   | 130,804   | -      | - | -     | -      | 130,804 | 100.00% | -       | 6,540  |
| 212 | Primary Library Labor                                                          | 34,000    | 34,000    | -      | - | -     | -      | 34,000  | 100.00% | -       | 1,700  |
| 213 | Primary Library Material                                                       | 16,000    | 16,000    | -      | - | -     | -      | 16,000  | 100.00% | -       | 800    |
| 214 | Primary Site Concrete Labor                                                    | 68,500    | 68,500    | -      | - | -     | -      | 68,500  | 100.00% | -       | 3,425  |
| 215 | Primary Site Concrete Material                                                 | 56,000    | 56,000    | -      | - | -     | -      | 56,000  | 100.00% | -       | 2,800  |
| 216 | Intermediate Classroom Level 1 Labor                                           | 117,225   | 117,225   | -      | - | -     | -      | 117,225 | 100.00% | -       | 5,861  |
| 217 | Intermediate Classroom Level 1 Material                                        | 152,000   | 152,000   | -      | - | -     | -      | 152,000 | 100.00% | -       | 7,600  |
| 218 | Intermediate Classroom Level 2 Labor                                           | 27,000    | 27,000    | -      | - | -     | -      | 27,000  | 100.00% | -       | 1,350  |
| 219 | Intermediate Classroom Level 2 Material                                        | 43,000    | 43,000    | -      | - | -     | -      | 43,000  | 100.00% | -       | 2,150  |
| 220 | Intermediate Gym Labor                                                         | 31,000    | 31,000    | -      | - | -     | -      | 31,000  | 100.00% | -       | 1,550  |
| 221 | Intermediate Gym Material                                                      | 31,000    | 31,000    | -      | - | -     | -      | 31,000  | 100.00% | -       | 1,550  |
| 222 | Intermediate Site Concrete Labor                                               | 36,000    | -         | 36,000 | - | 1,800 | 34,200 | 36,000  | 100.00% | -       | 1,800  |
| 223 | Intermediate Site Concrete Material                                            | 33,000    | -         | 33,000 | - | 1,650 | 31,350 | 33,000  | 100.00% | -       | 1,650  |
| 224 | Junior High Seg L Level 1 Labor                                                | 188,423   | -         | -      | - | -     | -      | -       | 0.00%   | 188,423 | -      |
| 225 | Junior High Seg L Level 1Material                                              | 260,205   | -         | -      | - | -     | -      | -       | 0.00%   | 260,205 | -      |
| 226 | Junior High Seg L Level 2 Labor                                                | 16,000    | -         | -      | - | -     | -      | -       | 0.00%   | 16,000  | -      |
| 227 | Junior High Seg L Level 2 Material                                             | 24,000    | -         | -      | - | -     | -      | -       | 0.00%   | 24,000  | -      |
| 228 | Junior High Seg M Level 1 Labor                                                | 208,948   | -         | -      | - | -     | -      | -       | 0.00%   | 208,948 | -      |
| 229 | Junior High Seg M Level 1 Material                                             | 288,549   | -         | -      | - | -     | -      | -       | 0.00%   | 288,549 | -      |
| 230 | Junior High Seg M Level 2 Labor                                                | 43,600    | -         | -      | - | -     | -      | -       | 0.00%   | 43,600  | -      |
| 231 | Junior High Seg M Level 1 Material                                             | 65,400    | -         | -      | - | -     | -      | -       | 0.00%   | 65,400  | -      |
| 232 | Junior High Band Hall Labor                                                    | 21,000    | -         | -      | - | -     | -      | -       | 0.00%   | 21,000  | -      |
| 233 | Junior High Band Hall Material                                                 | 29,000    | -         | -      | - | -     | -      | -       | 0.00%   | 29,000  | -      |
| 234 | Junior High Site Concrete Labor                                                | 125,000   | 25,000    | 4,000  | - | 200   | 3,800  | 29,000  | 23.20%  | 96,000  | 1,450  |
| 235 | Junior High Site Concrete Material                                             | 192,000   | 20,000    | 4,000  | - | 200   | 3,800  | 24,000  | 12.50%  | 168,000 | 1,200  |
| 236 | High School Seg F Cafeteria Labor                                              | 183,767   | -         | -      | - | -     | -      | -       | 0.00%   | 183,767 | -      |
| 237 | High School Seg F Cafeteria Material                                           | 253,774   | -         | -      | - | -     | -      | -       | 0.00%   | 253,774 | -      |
| 238 | High School Seg G CTE Level 1 Labor                                            | 103,488   | -         | 8,000  | - | 400   | 7,600  | 8,000   | 7.73%   | 95,488  | 400    |
| 239 | High School Seg G CTE Level 1 Material                                         | 142,912   | -         | 40,000 | - | 2,000 | 38,000 | 40,000  | 27.99%  | 102,912 | 2,000  |
| 240 | High School Seg G CTE Level 2 Labor                                            | 4,000     | -         | -      | - | -     | -      | -       | 0.00%   | 4,000   | -      |
| 241 | High School Seg G CTE Level 2 Material                                         | 6,000     | -         | -      | - | -     | -      | -       | 0.00%   | 6,000   | -      |
| 242 | High School Seg J Training/Band Labor                                          | 48,048    | -         | -      | - | -     | -      | -       | 0.00%   | 48,048  | -      |
| 243 | High School Seg J Training/Band Material                                       | 66,353    | -         | -      | - | -     | -      | -       | 0.00%   | 66,353  | -      |
| 244 | High School Site Concrete Labor                                                | 169,800   | -         | -      | - | -     | -      | -       | 0.00%   | 169,800 | -      |
| 245 | High School Site Concrete Material                                             | 165,000   | -         | -      | - | -     | -      | -       | 0.00%   | 165,000 | -      |
| 246 | Ready Mix Price Escalator                                                      | 63,500    | -         | -      | - | -     | -      | -       | 0.00%   | 63,500  | -      |
| 247 | Rebar Price Escalator                                                          | 92,963    | 7,200     | 7,180  | - | 359   | 6,821  | 14,380  | 15.47%  | 78,583  | 719    |
| 248 | PR#01 - Primary School Playground & Civil Revisions - Concrete                 | 41,334    | 41,334    | -      | - | -     | -      | 41,334  | 100.00% | -       | 2,067  |
| 249 | SCO09 - Concrete- Bollards at HS Traffic Island                                | 6,270     | -         | 6,270  | - | 314   | 5,957  | 6,270   | 100.00% | -       | 314    |
| 250 | SCO02 - Owner Requested Throwing Pads - Concrete Material                      | 677       | 677       | -      | - | -     | -      | 677     | 100.00% | -       | 34     |
| 251 | SCO01 - Concrete Cold Weather Placement                                        | 1,048     | 1,048     | -      | - | -     | -      | 1,048   | 100.00% | -       | 52     |
| 252 | SCO07 - Concrete under Playground Rubber Material                              | 58,432    | 58,432    | -      | - | -     | -      | 58,432  | 100.00% | -       | 2,922  |
| 253 | SCO10 - Primary School Avadek Footings                                         | 12,813    | -         | 12,813 | - | 641   | 12,172 | 12,813  | 100.00% | -       | 641    |
| 254 | RCO021 - RFI048 DB3 Grade Beams at Intermediate                                | 8,989     | 8,989     | -      | - | -     | -      | 8,989   | 100.00% | -       | 449    |
| 255 | RCO0018 - PR#7R - HS Civil Revisions per RFIs 35 & 82                          | 5,363     | -         | -      | - | -     | -      | -       | 0.00%   | 5,363   | -      |
| 256 | RCO033 - ASI#11 - Primary School Natural Gas                                   | 5,363     | 5,363     | -      | - | -     | -      | 5,363   | 100.00% | -       | 268    |

|     |                                                           |             |           |           |   |        |         |           |         |           |        |
|-----|-----------------------------------------------------------|-------------|-----------|-----------|---|--------|---------|-----------|---------|-----------|--------|
| 257 | RCO035 - PR#18 - PKG 2 Curbs at Fire Riser Rooms          | 2,208       | -         | -         | - | -      | -       | -         | 0.00%   | 2,208     | -      |
| 258 | RCO0044 - ASI#13 - Café & CTE Structural Revisions        | 1452        | -         | -         | - | -      | -       | -         | 0.00%   | 1,452     | -      |
| 259 | RCO0041 - ASI\$15 - JHS Civil Revisions to Avoid Tree CRZ | 2277        | -         | 2,277     | - | 114    | 2,163   | 2,277     | 100.00% | -         | 114    |
| 260 | RCO0048 - PR#30 - JHS Bldg. 100 Front Sidewalk            | 14795       | -         | -         | - | -      | -       | -         | 0.00%   | 14,795    | -      |
| 261 | RCO0050 - PR#28 - HS Front Sidewalk & Switchback          | 81400       | -         | 81,400    | - | 4,070  | 77,330  | 81,400    | 100.00% | -         | 4,070  |
| 262 |                                                           |             |           |           |   |        |         |           |         |           |        |
| 263 | Sub-Total Division 03 - Concrete                          | ✓ 4,601,025 | ✓ 989,087 | ✓ 236,414 | - | 11,821 | 224,593 | 1,225,501 | 26.64%  | 3,375,524 | 61,275 |
| 264 |                                                           |             |           |           |   |        |         |           |         |           |        |
| 265 | Division 04 - Masonry                                     |             |           |           |   |        |         |           |         |           |        |
| 266 |                                                           |             | -         | -         | - | -      | -       | -         | 0.00%   |           |        |
| 267 | Masonry - Work Remaining to be Procured                   | 173,872     | -         | -         | - | -      | -       | -         | 0.00%   | 173,872   | -      |
| 268 |                                                           |             |           |           |   |        |         |           |         |           |        |
| 269 | Masonry - Labor and Materials                             |             |           |           |   |        |         |           |         |           |        |
| 270 | PRIMARY SCHOOL                                            | -           |           |           |   |        |         |           |         |           |        |
| 271 | BRICK VENEER SEG A MATERIAL                               | 800         | 800       | -         | - | -      | -       | 800       | 100.00% | -         | 40     |
| 272 | BRICK VENEER SEG A LABOR                                  | 1,100       | 1,100     | -         | - | -      | -       | 1,100     | 100.00% | -         | 55     |
| 273 | SPLIT FACE CMU VENEER SEG A MATERIAL                      | 1,400       | 1,400     | -         | - | -      | -       | 1,400     | 100.00% | -         | 70     |
| 274 | SPLIT FACE CMU VENEER SEG A LABOR                         | 1,300       | 1,300     | -         | - | -      | -       | 1,300     | 100.00% | -         | 65     |
| 275 | BRICK VENEER SEG B MATERIAL                               | 13,000      | 13,000    | -         | - | -      | -       | 13,000    | 100.00% | -         | 650    |
| 276 | BRICK VENEER SEG B LABOR                                  | 14,100      | 14,100    | -         | - | -      | -       | 14,100    | 100.00% | -         | 705    |
| 277 | SPLIT FACE CMU VENEER SEG B MATERIAL                      | 32,000      | 32,000    | -         | - | -      | -       | 32,000    | 100.00% | -         | 1,600  |
| 278 | SPLIT FACE CMU VENEER SEG B LABOR                         | 30,500      | 30,500    | -         | - | -      | -       | 30,500    | 100.00% | -         | 1,525  |
| 279 | MORTAR MATERIAL                                           | 16,800      | 16,800    | -         | - | -      | -       | 16,800    | 100.00% | -         | 840    |
| 280 | MORTAR LABOR                                              | 17,300      | 17,300    | -         | - | -      | -       | 17,300    | 100.00% | -         | 865    |
| 281 | ANCHORS/WIRE MATERIAL                                     | 16,800      | 16,800    | -         | - | -      | -       | 16,800    | 100.00% | -         | 840    |
| 282 | ANCHORS/WIRE LABOR                                        | 17,300      | 17,300    | -         | - | -      | -       | 17,300    | 100.00% | -         | 865    |
| 283 | SCAFFOLD MATERIAL                                         | 8,500       | 8,500     | -         | - | -      | -       | 8,500     | 100.00% | -         | 425    |
| 284 | SCAFFOLD LABOR                                            | 9,200       | 9,200     | -         | - | -      | -       | 9,200     | 100.00% | -         | 460    |
| 285 | CLEAN MATERIAL                                            | 8,500       | 8,500     | -         | - | -      | -       | 8,500     | 100.00% | -         | 425    |
| 286 | CLEAN LABOR                                               | 9,200       | 9,200     | -         | - | -      | -       | 9,200     | 100.00% | -         | 460    |
| 287 | MOBILIZATION MATERIAL                                     | 4,000       | 4,000     | -         | - | -      | -       | 4,000     | 100.00% | -         | 200    |
| 288 | MOBILIZATION LABOR                                        | 4,000       | 4,000     | -         | - | -      | -       | 4,000     | 100.00% | -         | 200    |
| 289 | INTERMEDIATE SCHOOL                                       | -           | -         | -         | - | -      | -       | -         | 0.00%   |           |        |
| 290 | CMU SEG C MATERIAL                                        | 18,200      | 18,200    | -         | - | -      | -       | 18,200    | 100.00% | -         | 910    |
| 291 | CMU SEG C LABOR                                           | 21,800      | 21,800    | -         | - | -      | -       | 21,800    | 100.00% | -         | 1,090  |
| 292 | GROUT MATERIAL                                            | 9,600       | 9,600     | -         | - | -      | -       | 9,600     | 100.00% | -         | 480    |
| 293 | GROUT LABOR                                               | 10,600      | 10,600    | -         | - | -      | -       | 10,600    | 100.00% | -         | 530    |
| 294 | BRICK VENEER SEG C MATERIAL                               | 19,100      | 19,100    | -         | - | -      | -       | 19,100    | 100.00% | -         | 955    |
| 295 | BRICK VENEER SEG C Labor                                  | 20,400      | 20,400    | -         | - | -      | -       | 20,400    | 100.00% | -         | 1,020  |
| 296 | BRICK VENEER SEG D MATERIAL                               | 35,000      | 35,000    | -         | - | -      | -       | 35,000    | 100.00% | -         | 1,750  |
| 297 | BRICK VENEER SEG D LABOR                                  | 38,400      | 38,400    | -         | - | -      | -       | 38,400    | 100.00% | -         | 1,920  |
| 298 | CUSTOM CMU SEG D MATERIAL                                 | 14,700      | 14,700    | -         | - | -      | -       | 14,700    | 100.00% | -         | 735    |
| 299 | CUSTOM CMU SEG D LABOR                                    | 18,900      | 18,900    | -         | - | -      | -       | 18,900    | 100.00% | -         | 945    |
| 300 | MORTAR MATERIAL                                           | 18,500      | 18,500    | -         | - | -      | -       | 18,500    | 100.00% | -         | 925    |
| 301 | MORTAR LABOR                                              | 19,200      | 19,200    | -         | - | -      | -       | 19,200    | 100.00% | -         | 960    |
| 302 | ANCHORS/WIRE MATERIAL                                     | 18,500      | 18,500    | -         | - | -      | -       | 18,500    | 100.00% | -         | 925    |
| 303 | ANCHORS/WIRE LABOR                                        | 19,200      | 19,200    | -         | - | -      | -       | 19,200    | 100.00% | -         | 960    |
| 304 | SCAFFOLD MATERIAL                                         | 9,800       | 9,800     | -         | - | -      | -       | 9,800     | 100.00% | -         | 490    |
| 305 | SCAFFOLD LABOR                                            | 10,600      | 10,600    | -         | - | -      | -       | 10,600    | 100.00% | -         | 530    |
| 306 | CLEAN MATERIAL                                            | 9,800       | 9,800     | -         | - | -      | -       | 9,800     | 100.00% | -         | 490    |
| 307 | CLEAN LABOR                                               | 10,600      | 10,600    | -         | - | -      | -       | 10,600    | 100.00% | -         | 530    |
| 308 | MOBILIZATION MATERIAL                                     | 4,000       | 4,000     | -         | - | -      | -       | 4,000     | 100.00% | -         | 200    |
| 309 | MOBILIZATION LABOR                                        | 4,000       | 4,000     | -         | - | -      | -       | 4,000     | 100.00% | -         | 200    |
| 310 | JUNIOR HIGH SCHOOL                                        | -           | -         | -         | - | -      | -       | -         | 0.00%   |           |        |
| 311 | CMU SEG M MATERIAL                                        | 71,400      | -         | -         | - | -      | -       | -         | 0.00%   | 71,400    | -      |
| 312 | CMU SEG M LABOR                                           | 103,400     | -         | -         | - | -      | -       | -         | 0.00%   | 103,400   | -      |
| 313 | CMU LOCKER BASES MATERIAL                                 | 4,900       | -         | -         | - | -      | -       | -         | 0.00%   | 4,900     | -      |
| 314 | CMU LOCKER BASE LABOR                                     | 6,700       | -         | -         | - | -      | -       | -         | 0.00%   | 6,700     | -      |
| 315 | GROUT MATERIAL                                            | 36,800      | -         | -         | - | -      | -       | -         | 0.00%   | 36,800    | -      |
| 316 | GROUT LABOR                                               | 41,800      | -         | -         | - | -      | -       | -         | 0.00%   | 41,800    | -      |
| 317 | SPLIT FACE CMU VENEER SEG J MATERIAL                      | 28,800      | -         | -         | - | -      | -       | -         | 0.00%   | 28,800    | -      |
| 318 | SPLIT FACE CMU VENEER SEG J LABOR                         | 28,400      | -         | -         | - | -      | -       | -         | 0.00%   | 28,400    | -      |
| 319 | BRICK VENEER SEG K MATERIAL                               | 27,800      | -         | -         | - | -      | -       | -         | 0.00%   | 27,800    | -      |
| 320 | BRICK VENEER SEG K LABOR                                  | 34,400      | -         | -         | - | -      | -       | -         | 0.00%   | 34,400    | -      |
| 321 | BRICK VENEER SEG L MATERIAL                               | 21,900      | -         | -         | - | -      | -       | -         | 0.00%   | 21,900    | -      |
| 322 | BRICK VENEER SEG L LABOR                                  | 28,200      | -         | -         | - | -      | -       | -         | 0.00%   | 28,200    | -      |
| 323 | BRICK VENEER SEG M MATERIAL                               | 138,700     | -         | -         | - | -      | -       | -         | 0.00%   | 138,700   | -      |
| 324 | BRICK VENEER SEG M LABOR                                  | 169,800     | -         | -         | - | -      | -       | -         | 0.00%   | 169,800   | -      |
| 325 | MORTAR MATERIAL                                           | 61,800      | -         | -         | - | -      | -       | -         | 0.00%   | 61,800    | -      |
| 326 | MORTAR LABOR                                              | 67,800      | -         | -         | - | -      | -       | -         | 0.00%   | 67,800    | -      |
| 327 | ANCHORS/WIRE MATERIAL                                     | 61,800      | -         | -         | - | -      | -       | -         | 0.00%   | 61,800    | -      |
| 328 | ANCHORS/WIRE LABOR                                        | 67,800      | -         | -         | - | -      | -       | -         | 0.00%   | 67,800    | -      |
| 329 | SCAFFOLD MATERIAL                                         | 33,400      | -         | -         | - | -      | -       | -         | 0.00%   | 33,400    | -      |
| 330 | SCAFFOLD LABOR                                            | 39,400      | -         | -         | - | -      | -       | -         | 0.00%   | 39,400    | -      |
| 331 | CLEAN MATERIAL                                            | 33,400      | -         | -         | - | -      | -       | -         | 0.00%   | 33,400    | -      |
| 332 | CLEAN LABOR                                               | 39,400      | -         | -         | - | -      | -       | -         | 0.00%   | 39,400    | -      |
| 333 | MOBILIZATION MATERIAL                                     | 10,000      | -         | -         | - | -      | -       | -         | 0.00%   | 10,000    | -      |
| 334 | MOBILIZATION LABOR                                        | 10,000      | -         | -         | - | -      | -       | -         | 0.00%   | 10,000    | -      |
| 335 | HIGH SCHOOL                                               | -           | -         | -         | - | -      | -       | -         | 0.00%   |           |        |
| 336 | CMU SEG F MATERIAL                                        | 57,800      | -         | -         | - | -      | -       | -         | 0.00%   | 57,800    | -      |
| 337 | CMU SEG F LABOR                                           | 69,300      | -         | -         | - | -      | -       | -         | 0.00%   | 69,300    | -      |
| 338 | CMU SEG G MATERIAL                                        | 48,200      | -         | -         | - | -      | -       | -         | 0.00%   | 48,200    | -      |
| 339 | CMU SEG G LABOR                                           | 60,100      | -         | -         | - | -      | -       | -         | 0.00%   | 60,100    | -      |
| 340 | CMU SEG J MATERIAL                                        | 37,300      | -         | -         | - | -      | -       | -         | 0.00%   | 37,300    | -      |
| 341 | CMU SEG J LABOR                                           | 45,300      | -         | -         | - | -      | -       | -         | 0.00%   | 45,300    | -      |
| 342 | CMU SITE WALLS MATERIAL                                   | 4,100       | -         | -         | - | -      | -       | -         | 0.00%   | 4,100     | -      |
| 343 | CMU SITE WALLS LABOR                                      | 5,900       | -         | -         | - | -      | -       | -         | 0.00%   | 5,900     | -      |
| 344 | GROUT MATERIAL                                            | 59,400      | -         | -         | - | -      | -       | -         | 0.00%   | 59,400    | -      |
| 345 | GROUT LABOR                                               | 65,700      | -         | -         | - | -      | -       | -         | 0.00%   | 65,700    | -      |

|                                                |                                                                |             |           |     |   |   |   |         |         |           |        |
|------------------------------------------------|----------------------------------------------------------------|-------------|-----------|-----|---|---|---|---------|---------|-----------|--------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                |             |           |     |   |   |   |         |         |           |        |
| 346                                            | BRICK VENEER SEG F MATERIAL                                    | 55,800      | -         | -   | - | - | - | -       | 0.00%   | 55,800    | -      |
| 347                                            | BRICK VENEER SEG F LABOR                                       | 70,300      | -         | -   | - | - | - | -       | 0.00%   | 70,300    | -      |
| 348                                            | BRICK ARCHES SEG F MATERIAL                                    | 49,800      | -         | -   | - | - | - | -       | 0.00%   | 49,800    | -      |
| 349                                            | BRICK ARCHES SEG F LABOR                                       | 35,400      | -         | -   | - | - | - | -       | 0.00%   | 35,400    | -      |
| 350                                            | BRICK VENEER SEG G MATERIAL                                    | 25,600      | -         | -   | - | - | - | -       | 0.00%   | 25,600    | -      |
| 351                                            | BRICK VENEER SEG G LABOR                                       | 38,200      | -         | -   | - | - | - | -       | 0.00%   | 38,200    | -      |
| 352                                            | BRICK VENEER/COPING SITE WALLS MATERIAL                        | 16,800      | -         | -   | - | - | - | -       | 0.00%   | 16,800    | -      |
| 353                                            | BRICK VENEER/COPING SITE WALLS LABOR                           | 21,400      | -         | -   | - | - | - | -       | 0.00%   | 21,400    | -      |
| 354                                            | MORTAR MATERIAL                                                | 65,800      | -         | -   | - | - | - | -       | 0.00%   | 65,800    | -      |
| 355                                            | MORTAR LABOR                                                   | 71,800      | -         | -   | - | - | - | -       | 0.00%   | 71,800    | -      |
| 356                                            | ANCHORS/WIRE MATERIAL                                          | 65,800      | -         | -   | - | - | - | -       | 0.00%   | 65,800    | -      |
| 357                                            | ANCHORS/WIRE LABOR                                             | 71,800      | -         | -   | - | - | - | -       | 0.00%   | 71,800    | -      |
| 358                                            | SCAFFOLD MATERIAL                                              | 36,400      | -         | -   | - | - | - | -       | 0.00%   | 36,400    | -      |
| 359                                            | SCAFFOLD LABOR                                                 | 42,400      | -         | -   | - | - | - | -       | 0.00%   | 42,400    | -      |
| 360                                            | CLEAN MATERIAL                                                 | 36,400      | -         | -   | - | - | - | -       | 0.00%   | 36,400    | -      |
| 361                                            | CLEAN LABOR                                                    | 42,400      | -         | -   | - | - | - | -       | 0.00%   | 42,400    | -      |
| 362                                            | MOBILIZATION MATERIAL                                          | 10,000      | -         | -   | - | - | - | -       | 0.00%   | 10,000    | -      |
| 363                                            | MOBILIZATION LABOR                                             | 10,000      | -         | -   | - | - | - | -       | 0.00%   | 10,000    | -      |
| 364                                            | RCO0057 - SR02 - Light Weight to Standard CMU Credit           | (21,500)    | -         | -   | - | - | - | -       | 0.00%   | (21,500)  | -      |
| 365                                            |                                                                |             |           |     |   |   |   |         |         |           |        |
| 366                                            |                                                                |             |           |     |   |   |   |         |         |           |        |
| 367                                            | Sub-Total Division 04 - Masonry                                | ✓ 3,076,072 | ✓ 536,700 | ✓ - | - | - | - | 536,700 | 17.45%  | 2,539,372 | 26,835 |
| 368                                            |                                                                |             |           |     |   |   |   |         |         |           |        |
| 369                                            | Division 05 - Metals                                           |             |           |     |   |   |   |         |         |           |        |
| 370                                            |                                                                |             | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 371                                            | Structural Steel Fabrication - Work Remaining to be Procured   | 413,215     | -         | -   | - | - | - | -       | 0.00%   | 413,215   | -      |
| 372                                            | Structural Steel Fabrication                                   |             | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 373                                            | PRIMARY SCHOOL                                                 |             | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 374                                            | Detailing                                                      | 11,000      | 11,000    | -   | - | - | - | 11,000  | 100.00% | -         | 550    |
| 375                                            | Engineering                                                    | 2,000       | 2,000     | -   | - | - | - | 2,000   | 100.00% | -         | 100    |
| 376                                            | Structural Steel Material                                      | 76,000      | 76,000    | -   | - | - | - | 76,000  | 100.00% | -         | 3,800  |
| 377                                            | Embeds                                                         | 7,000       | 7,000     | -   | - | - | - | 7,000   | 100.00% | -         | 350    |
| 378                                            | Structural Steel Fabrication                                   | 47,532      | 47,532    | -   | - | - | - | 47,532  | 100.00% | -         | 2,377  |
| 379                                            | J & D                                                          | 93,500      | 93,500    | -   | - | - | - | 93,500  | 100.00% | -         | 4,675  |
| 380                                            | Roof Open Frames                                               | 15,000      | 15,000    | -   | - | - | - | 15,000  | 100.00% | -         | 750    |
| 381                                            | Roof Hatch Ladder                                              | 3,500       | 3,500     | -   | - | - | - | 3,500   | 100.00% | -         | 175    |
| 382                                            | Lintels                                                        | 4,000       | 4,000     | -   | - | - | - | 4,000   | 100.00% | -         | 200    |
| 383                                            | INTERMEDIATE SCHOOL                                            | -           | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 384                                            | Detailing                                                      | 18,000      | 18,000    | -   | - | - | - | 18,000  | 100.00% | -         | 900    |
| 385                                            | Engineering                                                    | 3,500       | 3,500     | -   | - | - | - | 3,500   | 100.00% | -         | 175    |
| 386                                            | AB & Embeds                                                    | 5,500       | 5,500     | -   | - | - | - | 5,500   | 100.00% | -         | 275    |
| 387                                            | Structural Steel Material                                      | 156,000     | 156,000   | -   | - | - | - | 156,000 | 100.00% | -         | 7,800  |
| 388                                            | Structural Steel Fabrication                                   | 95,319      | 95,319    | -   | - | - | - | 95,319  | 100.00% | -         | 4,766  |
| 389                                            | J & D                                                          | 117,000     | 117,000   | -   | - | - | - | 117,000 | 100.00% | -         | 5,850  |
| 390                                            | Stair D                                                        | 22,000      | 22,000    | -   | - | - | - | 22,000  | 100.00% | -         | 1,100  |
| 391                                            | Roof Open Frames                                               | 7,500       | 7,500     | -   | - | - | - | 7,500   | 100.00% | -         | 375    |
| 392                                            | Lintels                                                        | 2,200       | 2,200     | -   | - | - | - | 2,200   | 100.00% | -         | 110    |
| 393                                            | JUNIOR HIGH SCHOOL                                             | -           | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 394                                            | Detailing                                                      | 45,000      | 34,000    | -   | - | - | - | 34,000  | 75.56%  | 11,000    | 1,700  |
| 395                                            | Engineering                                                    | 19,000      | 19,000    | -   | - | - | - | 19,000  | 100.00% | -         | 950    |
| 396                                            | Embeds                                                         | 33,000      | 33,000    | -   | - | - | - | 33,000  | 100.00% | -         | 1,650  |
| 397                                            | Structural Steel Material                                      | 516,000     | 380,000   | -   | - | - | - | 380,000 | 73.64%  | 136,000   | 19,000 |
| 398                                            | Structural Steel Fabrication                                   | 222,130     | 23,000    | -   | - | - | - | 23,000  | 10.35%  | 199,130   | 1,150  |
| 399                                            | J & D                                                          | 480,000     | -         | -   | - | - | - | -       | 0.00%   | 480,000   | -      |
| 400                                            | Roof Open Frames                                               | 26,000      | -         | -   | - | - | - | -       | 0.00%   | 26,000    | -      |
| 401                                            | Shear Connectors                                               | 7,000       | -         | -   | - | - | - | -       | 0.00%   | 7,000     | -      |
| 402                                            | Lintels                                                        | 17,000      | -         | -   | - | - | - | -       | 0.00%   | 17,000    | -      |
| 403                                            | Pipe Bollards                                                  | 6,500       | -         | -   | - | - | - | -       | 0.00%   | 6,500     | -      |
| 404                                            | Elevator Miscellaneous                                         | 1,700       | -         | -   | - | - | - | -       | 0.00%   | 1,700     | -      |
| 405                                            | Roof Hatch Ladders                                             | 7,500       | -         | -   | - | - | - | -       | 0.00%   | 7,500     | -      |
| 406                                            | Roof to Roof Ladder                                            | 2,500       | -         | -   | - | - | - | -       | 0.00%   | 2,500     | -      |
| 407                                            | Stair L100.4                                                   | 15,000      | -         | -   | - | - | - | -       | 0.00%   | 15,000    | -      |
| 408                                            | Stair M100.4                                                   | 18,000      | -         | -   | - | - | - | -       | 0.00%   | 18,000    | -      |
| 409                                            | Stair M100.5                                                   | 18,000      | -         | -   | - | - | - | -       | 0.00%   | 18,000    | -      |
| 410                                            | HIGH SCHOOL                                                    | -           | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 411                                            | Detailing                                                      | 23,000      | 16,999    | -   | - | - | - | 16,999  | 73.91%  | 6,001     | 850    |
| 412                                            | Engineering                                                    | 3,000       | 3,000     | -   | - | - | - | 3,000   | 100.00% | -         | 150    |
| 413                                            | Embeds                                                         | 12,000      | 12,000    | -   | - | - | - | 12,000  | 100.00% | -         | 600    |
| 414                                            | Structural Steel Material                                      | 125,000     | 79,500    | -   | - | - | - | 79,500  | 63.60%  | 45,500    | 3,975  |
| 415                                            | Structural Steel Fabriaction                                   | 127,764     | 59,000    | -   | - | - | - | 59,000  | 46.18%  | 68,764    | 2,950  |
| 416                                            | J & D                                                          | 94,000      | -         | -   | - | - | - | -       | 0.00%   | 94,000    | -      |
| 417                                            | Roof Open Frames                                               | 19,000      | -         | -   | - | - | - | -       | 0.00%   | 19,000    | -      |
| 418                                            | Pipe Bollards                                                  | 11,000      | -         | -   | - | - | - | -       | 0.00%   | 11,000    | -      |
| 419                                            | Lintels                                                        | 16,000      | -         | -   | - | - | - | -       | 0.00%   | 16,000    | -      |
| 420                                            | Ships Ladder                                                   | 4,500       | -         | -   | - | - | - | -       | 0.00%   | 4,500     | -      |
| 421                                            | Roof to Roof Ladder                                            | 2,500       | -         | -   | - | - | - | -       | 0.00%   | 2,500     | -      |
| 422                                            | RCO01 -PR#2R - Package 1 Code Revisions - Misc Metal           | 2,960       | 2,960     | -   | - | - | - | 2,960   | 100.00% | -         | 148    |
| 423                                            | RCO0024 PR#11 - PKG 2 Code Revisions - Steel Fab               | 2,816       | -         | -   | - | - | - | -       | 0.00%   | 2,816     | -      |
| 424                                            | RCO0014 PR#16 - ASI#7 - Revisions per RFIs 62 & 65 - Steel Fab | 660         | -         | -   | - | - | - | -       | 0.00%   | 660       | -      |
| 425                                            | SCO04 - Bollards at HS Traffic Island                          | 5995        | -         | -   | - | - | - | -       | 0.00%   | 5,995     | -      |
| 426                                            | RCO0044 - ASI#13 - Café & CTE Structural Revisions             | 660         | -         | -   | - | - | - | -       | 0.00%   | 660       | -      |
| 427                                            |                                                                |             | -         | -   | - | - | - | -       |         |           |        |
| 428                                            |                                                                |             | -         | -   | - | - | - | -       |         |           |        |
| 429                                            | Structural Steel Erection - Work Remaining to be Procured      | 359,923     | -         | -   | - | - | - | -       | 0.00%   | 359,923   | -      |
| 430                                            | Structural Steel Erection                                      |             | -         | -   | - | - | - | -       | 0.00%   |           |        |
| 431                                            | Intermediate School - 2nd Floor                                | 75,000      | 75,000    | -   | - | - | - | 75,000  | 100.00% | -         | 3,750  |
| 432                                            | Intermediate School -Gym                                       | 38,000      | 38,000    | -   | - | - | - | 38,000  | 100.00% | -         | 1,900  |
| 433                                            | Intermediate School - Classroom                                | 87,000      | 87,000    | -   | - | - | - | 87,000  | 100.00% | -         | 4,350  |
| 434                                            | Junior High - Area F                                           | 67,000      | -         | -   | - | - | - | -       | 0.00%   | 67,000    | -      |

|     |                                                                                          |             |             |          |     |     |       |           |         |           |        |
|-----|------------------------------------------------------------------------------------------|-------------|-------------|----------|-----|-----|-------|-----------|---------|-----------|--------|
| 435 | Junior High - Area G                                                                     | 33,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 33,000    | -      |
| 436 | Junior High - 2nd FloorArea L                                                            | 84,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 84,000    | -      |
| 437 | Junior High - 2nd Floor Area M                                                           | 196,000     | -           | -        | -   | -   | -     | -         | 0.00%   | 196,000   | -      |
| 438 | Junior High - Band                                                                       | 22,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 22,000    | -      |
| 439 | Junior High - Gym                                                                        | 112,000     | -           | -        | -   | -   | -     | -         | 0.00%   | 112,000   | -      |
| 440 | Junior High - LockerRoom Roof                                                            | 106,000     | -           | -        | -   | -   | -     | -         | 0.00%   | 106,000   | -      |
| 441 | Junior High - Trellis                                                                    | 22,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 22,000    | -      |
| 442 | Junior High - Canopies                                                                   | 45,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 45,000    | -      |
| 443 | Junior High - Misc. Steel                                                                | 13,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 13,000    | -      |
| 444 | Primary - Library                                                                        | 30,000      | 30,000      | -        | -   | -   | -     | 30,000    | 100.00% | -         | 1,500  |
| 445 | Primary Classroom -Structural & Joist                                                    | 67,200      | 67,200      | -        | -   | -   | -     | 67,200    | 100.00% | -         | 3,360  |
| 446 | Primary Classroom - Deck                                                                 | 19,200      | 19,200      | -        | -   | -   | -     | 19,200    | 100.00% | -         | 960    |
| 447 | Primary Classroom -Misc. Steel                                                           | 9,600       | 9,600       | -        | -   | -   | -     | 9,600     | 100.00% | -         | 480    |
| 448 | High School - Cafeteria                                                                  | 90,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 90,000    | -      |
| 449 | HighSchool - Training Roof                                                               | 42,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 42,000    | -      |
| 450 | High School - Band                                                                       | 42,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 42,000    | -      |
| 451 | High School - Misc. Steel                                                                | 16,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 16,000    | -      |
| 452 | RCO01 -PR#2R - Package 1 Code Revisions - Install of Misc Metal                          | 1,700       | -           | -        | -   | -   | -     | -         | 0.00%   | 1,700     | -      |
| 453 | RCO0024 PR#11 - PKG 2 Code Revisions - Steel Erection                                    | 1,238       | -           | -        | -   | -   | -     | -         | 0.00%   | 1,238     | -      |
| 454 | RCO0014 PR#16 - ASI#7 - Revisions per RFIs 62 & 65 - Steel Erection                      | 4620        | -           | -        | -   | -   | -     | -         | 0.00%   | 4,620     | -      |
| 455 |                                                                                          |             | -           | -        | -   | -   | -     | -         |         |           |        |
| 456 | Metal Railings - Work Remaining to be Procured                                           | -           | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 457 | Metal Railings - Furnish and Install                                                     |             | -           | -        | -   | -   | -     | -         |         |           |        |
| 458 | Drafting / Engineering                                                                   | 38,925      | 19,463      | -        | -   | -   | -     | 19,463    | 50.00%  | 19,463    | 973    |
| 459 | Primary School Railings                                                                  |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 460 | Interior Handrail Materials                                                              | 4,270       | 4,270       | -        | -   | -   | -     | 4,270     | 100.00% | -         | 214    |
| 461 | Interior Handrail Installation                                                           | 3,361       | 3,361       | -        | -   | -   | -     | 3,361     | 100.00% | -         | 168    |
| 462 | Exterior Handrail Materials                                                              | 24,717      | 24,717      | -        | -   | -   | -     | 24,717    | 100.00% | -         | 1,236  |
| 463 | Exterior Handrail Installation                                                           | 16,120      | 16,120      | -        | -   | -   | -     | 16,120    | 100.00% | -         | 806    |
| 464 | Intermediate School Railings                                                             |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 465 | Interior Handrail/Guardrail Materials                                                    | 6,121       | 6,121       | -        | -   | -   | -     | 6,121     | 100.00% | -         | 306    |
| 466 | Interior Handrail/Guardrail Installation                                                 | 16,182      | 16,182      | -        | -   | -   | -     | 16,182    | 100.00% | -         | 809    |
| 467 | Exterior Handrail Materials                                                              | 5,662       | 2,265       | 3,397    | -   | 170 | 3,227 | 5,662     | 100.00% | -         | 283    |
| 468 | Exterior Handrail Installation                                                           | 4,602       | 1,841       | 2,761    | -   | 138 | 2,623 | 4,602     | 100.00% | -         | 230    |
| 469 | Junior High School Railings                                                              |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 470 | Interior Handrail/Guardrail Materials                                                    | 38,455      | -           | -        | -   | -   | -     | -         | 0.00%   | 38,455    | -      |
| 471 | Interior Handrail/Guardrail Installation                                                 | 16,177      | -           | -        | -   | -   | -     | -         | 0.00%   | 16,177    | -      |
| 472 | Exterior Handrail Materials                                                              | 63,354      | -           | -        | -   | -   | -     | -         | 0.00%   | 63,354    | -      |
| 473 | Exterior Handrail Installation                                                           | 43,617      | -           | -        | -   | -   | -     | -         | 0.00%   | 43,617    | -      |
| 474 | High School Railings                                                                     |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 475 | Interior Handrail/Guardrail Materials                                                    | 10,303      | -           | -        | -   | -   | -     | -         | 0.00%   | 10,303    | -      |
| 476 | Interior Handrail/Guardrail Installation                                                 | 3,081       | -           | -        | -   | -   | -     | -         | 0.00%   | 3,081     | -      |
| 477 | Exterior Handrail Materials                                                              | 56,983      | -           | -        | -   | -   | -     | -         | 0.00%   | 56,983    | -      |
| 478 | Exterior Handrail Installation                                                           | 37,925      | -           | -        | -   | -   | -     | -         | 0.00%   | 37,925    | -      |
| 479 | RCO02 -PR#1 - Primary School Playground & Civil Revisions - Rails                        | 4,198       | -           | 4,198    | -   | 210 | 3,988 | 4,198     | 100.00% | -         | 210    |
| 480 | RCO0018 PR#7R - HS Civil Revisions per RFIs 35 & 82 - Deco Rails                         | 3148        | -           | -        | -   | -   | -     | -         | 0.00%   | 3,148     | -      |
| 481 | SCO04 - PKG 1 Exterior Rails Mid Rail via Submittal                                      | 13224       | 5,951       | -        | -   | -   | -     | 5,951     | 45.00%  | 7,273     | 298    |
| 482 | SCO03 - Intermediate Stair Gap Covers                                                    | 898         | 898         | -        | -   | -   | -     | 898       | 100.00% | -         | 45     |
| 483 | RCO0050 - PR#28 - HS Front Sidewalk & Switchback                                         | 31264       | 0           | -        | -   | -   | -     | -         | 0       | 31,264    | -      |
| 484 |                                                                                          |             | -           | -        | -   | -   | -     | -         |         |           |        |
| 485 |                                                                                          |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 486 | Sub-Total Division 05 - Metals                                                           | ✓ 5,011,019 | ✓ 1,776,198 | ✓ 10,356 | ✓ - | 518 | 9,839 | 1,786,554 | 35.65%  | 3,224,465 | 89,328 |
| 487 |                                                                                          |             |             |          |     |     |       |           |         |           |        |
| 488 | Division 06 - Woods and Plastics                                                         |             |             |          |     |     |       |           |         |           |        |
| 489 |                                                                                          |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 490 | Millwork and Carpentry                                                                   | -           | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 491 |                                                                                          |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 492 | Install of PLAM Casework, Tops, and PLAM Panels                                          |             | -           | -        | -   | -   | -     | -         |         |           |        |
| 493 | Wood Science Lab Casework - Furnish and Install (moved \$286,263.00 to Div. 06 Millwork) |             | -           | -        | -   | -   | -     | -         | 0.00%   |           |        |
| 494 |                                                                                          |             | -           | -        | -   | -   | -     | -         |         |           |        |
| 495 | Panel Work - HS Fabrication                                                              | 2,125       | -           | -        | -   | -   | -     | -         | 0.00%   | 2,125     | -      |
| 496 | Panel Work - HS Material                                                                 | 19,176      | -           | -        | -   | -   | -     | -         | 0.00%   | 19,176    | -      |
| 497 | Panel Work - HS Drafting and Engineering                                                 | 2,500       | 1,250       | -        | -   | -   | -     | 1,250     | 50.00%  | 1,250     | 63     |
| 498 | Panel Work - HS Install                                                                  | 15,775      | -           | -        | -   | -   | -     | -         | 0.00%   | 15,775    | -      |
| 499 | Display Cases - Junior HS Fabrication                                                    | 4,370       | -           | -        | -   | -   | -     | -         | 0.00%   | 4,370     | -      |
| 500 | Display Cases - Junior HS Material                                                       | 25,000      | -           | -        | -   | -   | -     | -         | 0.00%   | 25,000    | -      |
| 501 | Display Cases - Junior HS Drafting and Engineering                                       | 2,500       | 1,250       | -        | -   | -   | -     | 1,250     | 50.00%  | 1,250     | 63     |
| 502 | Display Cases - Junior HS Install                                                        | 6,030       | -           | -        | -   | -   | -     | -         | 0.00%   | 6,030     | -      |
| 503 | Panel work - Junior HS Fabrication                                                       | 1,380       | -           | -        | -   | -   | -     | -         | 0.00%   | 1,380     | -      |
| 504 | Panel work - Junior HS Material                                                          | 2,800       | -           | -        | -   | -   | -     | -         | 0.00%   | 2,800     | -      |
| 505 | Panel work - Junior HS Drafting and Engineering                                          | 400         | 200         | -        | -   | -   | -     | 200       | 50.00%  | 200       | 10     |
| 506 | Panel work - Junior HS Install                                                           | 2,100       | -           | -        | -   | -   | -     | -         | 0.00%   | 2,100     | -      |
| 507 | PLP2 Intermediate Fabrication                                                            | 2,437       | 1,219       | 853      | -   | 43  | 810   | 2,071     | 85.00%  | 366       | 104    |
| 508 | PLP2 Intermediate Material                                                               | 20,000      | 10,000      | 7,000    | -   | 350 | 6,650 | 17,000    | 85.00%  | 3,000     | 850    |
| 509 | PLP2 Intermediate Drafting and Engineering                                               | 2,500       | 1,250       | -        | -   | -   | -     | 1,250     | 50.00%  | 1,250     | 63     |
| 510 | PLP2 Intermediate Install                                                                | 21,263      | -           | 5,316    | -   | 266 | 5,050 | 5,316     | 25.00%  | 15,947    | 266    |
| 511 | Installation only - High School                                                          | 27,430      | -           | -        | -   | -   | -     | -         | 0.00%   | 27,430    | -      |
| 512 | Installation only- Junior HS                                                             | 36,420      | -           | -        | -   | -   | -     | -         | 0.00%   | 36,420    | -      |
| 513 | Installation only - Intermediate School                                                  | 6,075       | 4,253       | 1,215    | -   | 61  | 1,154 | 5,468     | 90.00%  | 608       | 273    |
| 514 | Installation only - Primary School                                                       | 16,700      | 16,700      | -        | -   | -   | -     | 16,700    | 100.00% | -         | 835    |
| 515 | Science Lab Casework HS Engineering/Drafting                                             | 712         | 356         | -        | -   | -   | -     | 356       | 50.00%  | 356       | 18     |
| 516 | Science Lab Casework HS Equipment                                                        | 6,410       | -           | -        | -   | -   | -     | -         | 0.00%   | 6,410     | -      |
| 517 | Science Lab Casework HS Installation                                                     | 78          | -           | -        | -   | -   | -     | -         | 0.00%   | 78        | -      |
| 518 | Science Lab Casework Jr HS Engineering/Drafting                                          | 21,723      | 10,861      | -        | -   | -   | -     | 10,861    | 50.00%  | 10,861    | 543    |
| 519 | Science Lab Casework Jr HS Epoxy Tops                                                    | 53,749      | -           | -        | -   | -   | -     | -         | 0.00%   | 53,749    | -      |
| 520 | Science Lab Casework Jr HS Equipment                                                     | 15,098      | -           | -        | -   | -   | -     | -         | 0.00%   | 15,098    | -      |
| 521 | Science Lab Casework Jr HS Lab Casework                                                  | 126,658     | -           | -        | -   | -   | -     | -         | 0.00%   | 126,658   | -      |
| 522 | Science Lab Casework Jr HS Installation                                                  | 29,872      | -           | -        | -   | -   | -     | -         | 0.00%   | 29,872    | -      |
| 523 | Science Lab Casework Intermediate Engineering/Drafting                                   | 9,441       | 9,441       | -        | -   | -   | -     | 9,441     | 100.00% | -         | 472    |

|                                                |                                                                                 |           |           |          |   |     |        |         |         |         |        |
|------------------------------------------------|---------------------------------------------------------------------------------|-----------|-----------|----------|---|-----|--------|---------|---------|---------|--------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                                 |           |           |          |   |     |        |         |         |         |        |
| 524                                            | Science Lab Casework Intermediate Epoxy Tops                                    | 23,454    | 23,454    | -        | - | -   | -      | 23,454  | 100.00% | -       | 1,173  |
| 525                                            | Science Lab Casework Intermediate Equipment                                     | 9,528     | -         | -        | - | -   | -      | -       | 0.00%   | 9,528   | -      |
| 526                                            | Science Lab Casework Intermediate Lab Casework                                  | 51,989    | -         | -        | - | -   | -      | -       | 0.00%   | 51,989  | -      |
| 527                                            | Science Lab Casework Intermediate Installation                                  | 14,788    | 14,788    | -        | - | -   | -      | 14,788  | 100.00% | -       | 739    |
| 528                                            | RCO030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 2,184     | 2,184     | -        | - | -   | -      | 2,184   | 100.00% | -       | 109    |
| 529                                            | SCO02 - Temporary Cabinets for Int. 4 Classrooms (D108, D101, D219, D204)       | 2,125     | 2,125     | -        | - | -   | -      | 2,125   | 100.00% | -       | 106    |
| 530                                            |                                                                                 |           | -         | -        | - | -   | -      | -       |         |         |        |
| 531                                            | <b>Furnish Millwork</b>                                                         |           | -         | -        | - | -   | -      | -       |         |         |        |
| 532                                            | E111 and K101 ADA Tops                                                          | 6,900     | -         | -        | - | -   | -      | -       | 0.00%   | 6,900   | -      |
| 533                                            | Paneling @ Stairs                                                               | 6,500     | -         | -        | - | -   | -      | -       | 0.00%   | 6,500   | -      |
| 534                                            | Replace Laminate Tops with Post Form Laminate Tops                              | 1,400     | -         | -        | - | -   | -      | -       | 0.00%   | 1,400   | -      |
| 535                                            | Preproduction & Engineering                                                     | 40,255    | 32,204    | -        | - | -   | -      | 32,204  | 80.00%  | 8,051   | 1,610  |
| 536                                            | Delivery                                                                        | 15,651    | 4,695     | -        | - | -   | -      | 4,695   | 30.00%  | 10,956  | 235    |
| 537                                            | Window Sills                                                                    | 5,455     | 1,364     | -        | - | -   | -      | 1,364   | 25.00%  | 4,091   | 68     |
| 538                                            | Closeout & Documents                                                            | 3,948     | -         | -        | - | -   | -      | -       | 0.00%   | 3,948   | -      |
| 539                                            | Junior High School                                                              |           | -         | -        | - | -   | -      | -       |         |         |        |
| 540                                            | Level 1 - Segment L - Casework                                                  | 20,485    | -         | -        | - | -   | -      | -       | 0.00%   | 20,485  | -      |
| 541                                            | Level 1 - Segment L - Millwork                                                  | 13,480    | -         | -        | - | -   | -      | -       | 0.00%   | 13,480  | -      |
| 542                                            | Level 1 - Segment L - PLAM Countertops                                          | 967       | -         | -        | - | -   | -      | -       | 0.00%   | 967     | -      |
| 543                                            | Level 1 - Segment L - Solid Surface                                             | 26,000    | -         | -        | - | -   | -      | -       | 0.00%   | 26,000  | -      |
| 544                                            | Level 1 - Segment M - Casework                                                  | 15,470    | -         | -        | - | -   | -      | -       | 0.00%   | 15,470  | -      |
| 545                                            | Level 1 - Segment M - PLAM Countertops                                          | 1,953     | -         | -        | - | -   | -      | -       | 0.00%   | 1,953   | -      |
| 546                                            | Level 1 - Segment M - Solid Surface                                             | 13,704    | 4,002     | -        | - | -   | -      | 4,002   | 29.20%  | 9,702   | 200    |
| 547                                            | Level 2 - Segment M - Casework                                                  | 21,750    | -         | -        | - | -   | -      | -       | 0.00%   | 21,750  | -      |
| 548                                            | Level 2 - Segment M - Solid Surface                                             | 6,442     | 1,997     | -        | - | -   | -      | 1,997   | 31.00%  | 4,445   | 100    |
| 549                                            | Primary School                                                                  |           | -         | -        | - | -   | -      | -       |         |         |        |
| 550                                            | Level 1 - Segment A - Casework                                                  | 1,420     | 1,420     | -        | - | -   | -      | 1,420   | 100.00% | -       | 71     |
| 551                                            | Level 1 - Segment A - Millwork                                                  | 2,268     | 2,268     | -        | - | -   | -      | 2,268   | 100.00% | -       | 113    |
| 552                                            | Level 1 - Segment A - Solid Surface                                             | 6,120     | 6,120     | -        | - | -   | -      | 6,120   | 100.00% | -       | 306    |
| 553                                            | Level 1 - Segment B - Casework                                                  | 28,131    | 28,131    | -        | - | -   | -      | 28,131  | 100.00% | -       | 1,407  |
| 554                                            | Level 1 - Segment B - Millwork                                                  | -         | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 555                                            | Level 1 - Segment B - PLAM Countertops                                          | -         | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 556                                            | Level 1 - Segment B - Solid Surface                                             | 14,040    | 14,040    | -        | - | -   | -      | 14,040  | 100.00% | -       | 702    |
| 557                                            | Intermediate                                                                    |           | -         | -        | - | -   | -      | -       |         |         |        |
| 558                                            | Level 2 - Segment D - Casework                                                  | 18,242    | 18,242    | -        | - | -   | -      | 18,242  | 100.00% | -       | 912    |
| 559                                            | Level 2 - Segment D - Solid Surface                                             | 3,452     | 3,452     | -        | - | -   | -      | 3,452   | 100.00% | -       | 173    |
| 560                                            | High School                                                                     |           | -         | -        | - | -   | -      | -       |         |         |        |
| 561                                            | Level 1 - Segment F - Casework                                                  | 5,010     | -         | -        | - | -   | -      | -       | 0.00%   | 5,010   | -      |
| 562                                            | Level 1 - Segment F - Solid Surface                                             | 6,855     | 2,502     | -        | - | -   | -      | 2,502   | 36.50%  | 4,353   | 125    |
| 563                                            | Level 1 - Segment G - Casework                                                  | 9,183     | -         | -        | - | -   | -      | -       | 0.00%   | 9,183   | -      |
| 564                                            | Level 1 - Segment G - Solid Surface                                             | 6,394     | 2,001     | -        | - | -   | -      | 2,001   | 31.30%  | 4,393   | 100    |
| 565                                            | Level 1 - Segment H - Casework                                                  | 12,587    | -         | -        | - | -   | -      | -       | 0.00%   | 12,587  | -      |
| 566                                            | Level 1 - Segment H - Millwork                                                  | 5,709     | -         | -        | - | -   | -      | -       | 0.00%   | 5,709   | -      |
| 567                                            | Level 1 - Segment H - Solid Surface                                             | 22,298    | 5,463     | -        | - | -   | -      | 5,463   | 24.50%  | 16,835  | 273    |
| 568                                            | Level 1 - Segment J - Casework                                                  | 20,582    | -         | -        | - | -   | -      | -       | 0.00%   | 20,582  | -      |
| 569                                            | Level 1 - Segment J - Millwork                                                  | 2,508     | -         | -        | - | -   | -      | -       | 0.00%   | 2,508   | -      |
| 570                                            | Level 1 - Segment J - Solid Surface                                             | 25,822    | -         | -        | - | -   | -      | -       | 0.00%   | 25,822  | -      |
| 571                                            | Level 1 - Segment K - Casework                                                  | 1,446     | -         | -        | - | -   | -      | -       | 0.00%   | 1,446   | -      |
| 572                                            | Level 1 - Segment K - Solid Surface                                             | 2,373     | -         | -        | - | -   | -      | -       | 0.00%   | 2,373   | -      |
| 573                                            |                                                                                 |           | -         | -        | - | -   | -      | -       |         |         |        |
| 574                                            |                                                                                 |           | -         | -        | - | -   | -      | -       |         |         |        |
| 575                                            |                                                                                 |           | -         | -        | - | -   | -      | -       |         |         |        |
| 576                                            | Millwork and Carpentry - Work Remaining to be Procured                          | 2,808     | -         | -        | - | -   | -      | -       | 0.00%   | 2,808   | -      |
| 577                                            |                                                                                 |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 578                                            | <b>Sub-Total Division 06 - Woods and Plastics</b>                               | ✓ 982,398 | ✓ 227,232 | ✓ 14,384 | - | 719 | 13,665 | 241,615 | 24.59%  | 740,783 | 12,081 |
| 579                                            |                                                                                 |           |           |          |   |     |        |         |         |         |        |
| 580                                            | <b>Division 07 - Thermal and Moisture Protection</b>                            |           |           |          |   |     |        |         |         |         |        |
| 581                                            |                                                                                 |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 582                                            |                                                                                 |           |           |          |   |     |        |         |         |         |        |
| 583                                            | Damproofing/Waterproofing - Work Remaining to be Procured                       | 200,107   | -         | -        | - | -   | -      | -       | 0.00%   | 200,107 | -      |
| 584                                            | Damproofing/Waterproofing - Labor and Materials                                 |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 585                                            | Below Grade                                                                     |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 586                                            | Junior High - Labor                                                             | 2,000     | -         | -        | - | -   | -      | -       | 0.00%   | 2,000   | -      |
| 587                                            | Junior High - Material                                                          | 2,517     | -         | -        | - | -   | -      | -       | 0.00%   | 2,517   | -      |
| 588                                            |                                                                                 |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 589                                            | Rigid Insulation                                                                |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 590                                            | Primary - Labor                                                                 | 15,772    | 15,772    | -        | - | -   | -      | 15,772  | 100.00% | -       | 789    |
| 591                                            | Primary - Material                                                              | 25,999    | 25,999    | -        | - | -   | -      | 25,999  | 100.00% | -       | 1,300  |
| 592                                            | Intermediate - Labor                                                            | 23,926    | 23,926    | -        | - | -   | -      | 23,926  | 100.00% | -       | 1,196  |
| 593                                            | Intermediate - Material                                                         | 30,968    | 30,968    | -        | - | -   | -      | 30,968  | 100.00% | -       | 1,548  |
| 594                                            | Junior High - Labor                                                             | 65,000    | -         | -        | - | -   | -      | -       | 0.00%   | 65,000  | -      |
| 595                                            | Junior High - Material                                                          | 76,069    | 57,052    | -        | - | -   | -      | 57,052  | 75.00%  | 19,017  | 2,853  |
| 596                                            | High School - Labor                                                             | 50,000    | -         | -        | - | -   | -      | -       | 0.00%   | 50,000  | -      |
| 597                                            | High School - Material                                                          | 68,652    | 51,489    | -        | - | -   | -      | 51,489  | 75.00%  | 17,163  | 2,574  |
| 598                                            | Access                                                                          | 52,643    | 26,322    | -        | - | -   | -      | 26,322  | 50.00%  | 26,322  | 1,316  |
| 599                                            |                                                                                 |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 600                                            | Air Barrier                                                                     |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 601                                            | Primary - Labor                                                                 | 28,167    | 28,167    | -        | - | -   | -      | 28,167  | 100.00% | -       | 1,408  |
| 602                                            | Primary - Material                                                              | 18,300    | 18,300    | -        | - | -   | -      | 18,300  | 100.00% | -       | 915    |
| 603                                            | Intermediate - Labor                                                            | 35,200    | 35,200    | -        | - | -   | -      | 35,200  | 100.00% | -       | 1,760  |
| 604                                            | Intermediate - Material                                                         | 22,875    | 22,875    | -        | - | -   | -      | 22,875  | 100.00% | -       | 1,144  |
| 605                                            | Junior High - Labor                                                             | 94,000    | -         | -        | - | -   | -      | -       | 0.00%   | 94,000  | -      |
| 606                                            | Junior High - Material                                                          | 61,000    | 61,000    | -        | - | -   | -      | 61,000  | 100.00% | -       | 3,050  |
| 607                                            | High School - Labor                                                             | 77,352    | -         | -        | - | -   | -      | -       | 0.00%   | 77,352  | -      |
| 608                                            | High School - Material                                                          | 50,325    | 50,325    | -        | - | -   | -      | 50,325  | 100.00% | -       | 2,516  |
| 609                                            | Access                                                                          | 60,000    | 30,000    | -        | - | -   | -      | 30,000  | 50.00%  | 30,000  | 1,500  |
| 610                                            |                                                                                 |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 611                                            | Firestopping                                                                    |           | -         | -        | - | -   | -      | -       | 0.00%   |         |        |
| 612                                            | Primary - Labor                                                                 | 1,000     | 1,000     | -        | - | -   | -      | 1,000   | 100.00% | -       | 50     |

|                                                |                                                                                 |             |             |          |   |     |        |           |         |           |        |
|------------------------------------------------|---------------------------------------------------------------------------------|-------------|-------------|----------|---|-----|--------|-----------|---------|-----------|--------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                                 |             |             |          |   |     |        |           |         |           |        |
| 613                                            | Primary - Material                                                              | 514         | 514         | -        | - | -   | -      | 514       | 100.00% | -         | 26     |
| 614                                            | Intermediate - Labor                                                            | 4,000       | 4,000       | -        | - | -   | -      | 4,000     | 100.00% | -         | 200    |
| 615                                            | Intermediate - Material                                                         | 3,500       | 3,500       | -        | - | -   | -      | 3,500     | 100.00% | -         | 175    |
| 616                                            | Junior High - Labor                                                             | 3,342       | -           | -        | - | -   | -      | -         | 0.00%   | 3,342     | -      |
| 617                                            | Junior High - Material                                                          | 2,500       | -           | -        | - | -   | -      | -         | 0.00%   | 2,500     | -      |
| 618                                            | Access                                                                          | 3,500       | 1,750       | -        | - | -   | -      | 1,750     | 50.00%  | 1,750     | 88     |
| 619                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 100.00% |           |        |
| 620                                            | Joint Sealants                                                                  |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 621                                            | Primary - Labor                                                                 | 3,500       | 3,500       | -        | - | -   | -      | 3,500     | 100.00% | -         | 175    |
| 622                                            | Primary - Material                                                              | 2,000       | 2,000       | -        | - | -   | -      | 2,000     | 100.00% | -         | 100    |
| 623                                            | Intermediate - Labor                                                            | 8,000       | 8,000       | -        | - | -   | -      | 8,000     | 100.00% | -         | 400    |
| 624                                            | Intermediate - Material                                                         | 5,000       | 5,000       | -        | - | -   | -      | 5,000     | 100.00% | -         | 250    |
| 625                                            | Junior High - Labor                                                             | 63,500      | -           | -        | - | -   | -      | -         | 0.00%   | 63,500    | -      |
| 626                                            | Junior High - Material                                                          | 36,500      | -           | -        | - | -   | -      | -         | 0.00%   | 36,500    | -      |
| 627                                            | High School - Labor                                                             | 37,981      | -           | -        | - | -   | -      | -         | 0.00%   | 37,981    | -      |
| 628                                            | High School - Material                                                          | 21,500      | -           | -        | - | -   | -      | -         | 0.00%   | 21,500    | -      |
| 629                                            | Access                                                                          | 31,500      | 15,750      | -        | - | -   | -      | 15,750    | 50.00%  | 15,750    | 788    |
| 630                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 631                                            | Expansion Joint Covers                                                          |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 632                                            | Primary - Labor                                                                 | 5,000       | 5,000       | -        | - | -   | -      | 5,000     | 100.00% | -         | 250    |
| 633                                            | Primary - Material                                                              | 7,500       | 7,500       | -        | - | -   | -      | 7,500     | 100.00% | -         | 375    |
| 634                                            | Intermediate - Labor                                                            | 19,500      | 11,700      | 7,800    | - | 390 | 7,410  | 19,500    | 100.00% | -         | 975    |
| 635                                            | Intermediate - Material                                                         | 29,000      | 29,000      | -        | - | -   | -      | 29,000    | 100.00% | -         | 1,450  |
| 636                                            | Junior High - Labor                                                             | 15,660      | -           | -        | - | -   | -      | -         | 0.00%   | 15,660    | -      |
| 637                                            | Junior High - Material                                                          | 24,241      | -           | -        | - | -   | -      | -         | 0.00%   | 24,241    | -      |
| 638                                            | High School - Labor                                                             | 21,000      | -           | -        | - | -   | -      | -         | 0.00%   | 21,000    | -      |
| 639                                            | High School - Material                                                          | 31,000      | -           | -        | - | -   | -      | -         | 0.00%   | 31,000    | -      |
| 640                                            | Access                                                                          | 10,000      | 5,000       | -        | - | -   | -      | 5,000     | 50.00%  | 5,000     | 250    |
| 641                                            | PR#001 - Primary School Playground & Civil Revisions                            | 2,294       | -           | -        | - | -   | -      | -         | 0.00%   | 2,294     | -      |
| 642                                            | RCO030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 1,176       | 1,176       | -        | - | -   | -      | 1,176     | 100.00% | -         | 59     |
| 643                                            |                                                                                 |             | -           | -        | - | -   | -      | -         |         |           |        |
| 644                                            | Roofing and Metal Panels - Work Remaining to be Procured                        | 179,555     | -           | -        | - | -   | -      | -         | 0.00%   | 179,555   | -      |
| 645                                            |                                                                                 |             | -           | -        | - | -   | -      | -         |         |           |        |
| 646                                            | Roofing and Wall Panels - Material and Install                                  |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 647                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 648                                            | Prim. Start-up/Submittals                                                       | 15,000      | 15,000      | -        | - | -   | -      | 15,000    | 100.00% | -         | 750    |
| 649                                            | Prim. Closeout/Warranty                                                         | 15,000      | -           | -        | - | -   | -      | -         | 0.00%   | 15,000    | -      |
| 650                                            | Prim. Mod Bit Roofing - M                                                       | 144,000     | 144,000     | -        | - | -   | -      | 144,000   | 100.00% | -         | 7,200  |
| 651                                            | Prim. Mod Bit Roofing - L                                                       | 116,279     | 116,279     | -        | - | -   | -      | 116,279   | 100.00% | -         | 5,814  |
| 652                                            | Prim. Metal Soffit Panels - M                                                   | 4,000       | 4,000       | -        | - | -   | -      | 4,000     | 100.00% | -         | 200    |
| 653                                            | Prim. Metal Soffit Panels - L                                                   | 3,600       | 3,600       | -        | - | -   | -      | 3,600     | 100.00% | -         | 180    |
| 654                                            | Prim. Sheet Metal Flashing & Trim - M                                           | 60,000      | 60,000      | -        | - | -   | -      | 60,000    | 100.00% | -         | 3,000  |
| 655                                            | Prim. Sheet Metal Flashing & Trim - L                                           | 50,121      | 50,121      | -        | - | -   | -      | 50,121    | 100.00% | -         | 2,506  |
| 656                                            | Interm. Start-up/Submittals                                                     | 15,000      | 15,000      | -        | - | -   | -      | 15,000    | 100.00% | -         | 750    |
| 657                                            | Interm. Closeout/Warranty                                                       | 15,000      | -           | -        | - | -   | -      | -         | 0.00%   | 15,000    | -      |
| 658                                            | Interm. Mod Bit Roofing - M                                                     | 148,218     | 148,218     | -        | - | -   | -      | 148,218   | 100.00% | -         | 7,411  |
| 659                                            | Interm. Mod Bit Roofing - L                                                     | 106,489     | 106,489     | -        | - | -   | -      | 106,489   | 100.00% | -         | 5,324  |
| 660                                            | Interm. Metal Wall Panels - M                                                   | 41,625      | 41,625      | -        | - | -   | -      | 41,625    | 100.00% | -         | 2,081  |
| 661                                            | Interm. Metal Wall Panels - L                                                   | 38,708      | 38,708      | -        | - | -   | -      | 38,708    | 100.00% | -         | 1,935  |
| 662                                            | Interm. Metal Soffit Panels - M                                                 | 29,044      | 29,044      | -        | - | -   | -      | 29,044    | 100.00% | -         | 1,452  |
| 663                                            | Interm. Metal Soffit Panels - L                                                 | 27,863      | 27,863      | -        | - | -   | -      | 27,863    | 100.00% | -         | 1,393  |
| 664                                            | Interm. Sheet Metal Flashing & Trim - M                                         | 21,762      | 21,762      | -        | - | -   | -      | 21,762    | 100.00% | -         | 1,088  |
| 665                                            | Interm. Sheet Metal Flashing & Trim - L                                         | 18,291      | 15,547      | 2,744    | - | 137 | 2,606  | 18,291    | 100.00% | -         | 915    |
| 666                                            | J.H. Start-up/Submittals                                                        | 15,000      | -           | -        | - | -   | -      | -         | 0.00%   | 15,000    | -      |
| 667                                            | J.H. Closeout/Warranty                                                          | 15,000      | -           | -        | - | -   | -      | -         | 0.00%   | 15,000    | -      |
| 668                                            | J.H. Mod Bit Roofing - M                                                        | 486,685     | -           | -        | - | -   | -      | -         | 0.00%   | 486,685   | -      |
| 669                                            | J.H. Mod Bit Roofing - L                                                        | 405,864     | -           | -        | - | -   | -      | -         | 0.00%   | 405,864   | -      |
| 670                                            | J.H. Metal Wall Panels - M                                                      | 121,310     | -           | -        | - | -   | -      | -         | 0.00%   | 121,310   | -      |
| 671                                            | J.H. Metal Wall Panels - L                                                      | 115,128     | -           | -        | - | -   | -      | -         | 0.00%   | 115,128   | -      |
| 672                                            | J.H. Metal Soffit Panels - M                                                    | 43,247      | -           | -        | - | -   | -      | -         | 0.00%   | 43,247    | -      |
| 673                                            | J.H. Metal Soffit Panels - L                                                    | 38,271      | -           | -        | - | -   | -      | -         | 0.00%   | 38,271    | -      |
| 674                                            | J.H. Sheet Metal Flashing & Trim - M                                            | 39,532      | -           | -        | - | -   | -      | -         | 0.00%   | 39,532    | -      |
| 675                                            | J.H. Sheet Metal Flashing & Trip - L                                            | 33,963      | -           | -        | - | -   | -      | -         | 0.00%   | 33,963    | -      |
| 676                                            | H.S. Start-up/Submittals                                                        | 15,000      | -           | -        | - | -   | -      | -         | 0.00%   | 15,000    | -      |
| 677                                            | H.S. Closeout/Warranty                                                          | 15,000      | -           | -        | - | -   | -      | -         | 0.00%   | 15,000    | -      |
| 678                                            | H.S. Mod Bit Roofing - M                                                        | 212,192     | -           | -        | - | -   | -      | -         | 0.00%   | 212,192   | -      |
| 679                                            | H.S. Mod Bit Roofing - L                                                        | 161,020     | -           | -        | - | -   | -      | -         | 0.00%   | 161,020   | -      |
| 680                                            | H.S. Metal Wall Panels - M                                                      | 92,571      | -           | -        | - | -   | -      | -         | 0.00%   | 92,571    | -      |
| 681                                            | H.S. Metal Wall Panels - L                                                      | 88,650      | -           | -        | - | -   | -      | -         | 0.00%   | 88,650    | -      |
| 682                                            | H.S. Metal Soffit Panels - M                                                    | 66,105      | -           | -        | - | -   | -      | -         | 0.00%   | 66,105    | -      |
| 683                                            | H.S. Metal Soffit Panels - L                                                    | 57,163      | -           | -        | - | -   | -      | -         | 0.00%   | 57,163    | -      |
| 684                                            | H.S. Sheet Metal Flashing & Trim - M                                            | 40,312      | -           | -        | - | -   | -      | -         | 0.00%   | 40,312    | -      |
| 685                                            | H.S. Sheet Metal Flashing & Trim - L                                            | 38,987      | -           | -        | - | -   | -      | -         | 0.00%   | 38,987    | -      |
| 686                                            | RCO014 -PR#16 - ASI#7 - Revisions per RFIs 62 & 65 Roofing                      | 2,644       | -           | 2,644    | - | 132 | 2,512  | 2,644     | 100.00% | -         | 132    |
| 687                                            | RCO030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 3,540       | -           | 3,540    | - | 177 | 3,363  | 3,540     | 100.00% | -         | 177    |
| 688                                            | RCO0055 - PR#38 - Primary Library Wall Existing Side Finish                     | 1,833       | -           | -        | - | -   | -      | -         | 0.00%   | 1,833     | -      |
| 689                                            |                                                                                 |             |             |          |   |     |        |           |         |           |        |
| 690                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 691                                            |                                                                                 |             | -           | -        | - | -   | -      | -         |         |           |        |
| 692                                            | Sub-Total Division 07 - Thermal and Moisture Protection                         | ✓ 4,613,652 | ✓ 1,419,041 | ✓ 16,728 | - | 836 | 15,891 | 1,435,768 | 31.12%  | 3,177,883 | 71,788 |
| 693                                            |                                                                                 |             |             |          |   |     |        |           |         |           |        |
| 694                                            | Division 08 - Openings                                                          |             |             |          |   |     |        |           |         |           |        |
| 695                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 696                                            | Doors Frames and Hardware - Work Remaining to be Procured                       | 34,593      | -           | -        | - | -   | -      | -         | 0.00%   | 34,593    | -      |
| 697                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 698                                            |                                                                                 |             | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 699                                            |                                                                                 |             |             |          |   |     |        |           |         |           |        |
| 700                                            | Submittals                                                                      | -           | -           | -        | - | -   | -      | -         | 0.00%   |           |        |
| 701                                            | Closeouts                                                                       | -           | -           | -        | - | -   | -      | -         | 0.00%   |           |        |

|                                                |                                                 |        |        |        |   |     |        |        |         |        |       |
|------------------------------------------------|-------------------------------------------------|--------|--------|--------|---|-----|--------|--------|---------|--------|-------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                 |        |        |        |   |     |        |        |         |        |       |
| 702                                            | Jr. High School M2 - Labor                      | 12,608 | -      | -      | - | -   | -      | -      | 0.00%   | 12,608 | -     |
| 703                                            | Jr. High Area M1 - Labor                        | 21,394 | -      | -      | - | -   | -      | -      | 0.00%   | 21,394 | -     |
| 704                                            | Jr. High School Area L2 - Labor                 | 5,350  | -      | -      | - | -   | -      | -      | 0.00%   | 5,350  | -     |
| 705                                            | Jr. High School Area L1 - Labor                 | 8,406  | -      | -      | - | -   | -      | -      | 0.00%   | 8,406  | -     |
| 706                                            | Jr. High School Area K - Labor                  | 6,114  | -      | -      | - | -   | -      | -      | 0.00%   | 6,114  | -     |
| 707                                            | High School Area J - Labor                      | 11,844 | -      | -      | - | -   | -      | -      | 0.00%   | 11,844 | -     |
| 708                                            | High School Area I - Labor                      | 8,024  | -      | -      | - | -   | -      | -      | 0.00%   | 8,024  | -     |
| 709                                            | High School Area G- Labor                       | 11,080 | -      | -      | - | -   | -      | -      | 0.00%   | 11,080 | -     |
| 710                                            | High School Area F - Labor                      | 12,226 | -      | -      | - | -   | -      | -      | 0.00%   | 12,226 | -     |
| 711                                            | High School Area E - Labor                      | 4,673  | -      | -      | - | -   | -      | -      | 0.00%   | 4,673  | -     |
| 712                                            | Intermediate Area D2- Labor                     | 10,698 | -      | 8,452  | - | 423 | 8,029  | 8,452  | 79.00%  | 2,247  | 423   |
| 713                                            | Intermediated Area D1 - Labor                   | 13,754 | -      | 10,866 | - | 543 | 10,323 | 10,866 | 79.00%  | 2,888  | 543   |
| 714                                            | Intermdiate Area C - Labor                      | 4,041  | -      | -      | - | -   | -      | -      | 0.00%   | 4,041  | -     |
| 715                                            | Primary Area B - Labor                          | 15,348 | 15,348 | -      | - | -   | -      | 15,348 | 100.00% | -      | 767   |
| 716                                            | Primary Area A - Labor                          | 4,586  | 4,586  | -      | - | -   | -      | 4,586  | 100.00% | -      | 229   |
| 717                                            | Textura                                         | 1,438  | 1,438  | -      | - | -   | -      | 1,438  | 100.00% | -      | 72    |
| 718                                            | High School - Area E - Hollow Metal Frames      | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 719                                            | Jr. High School - Area M2 -Wood Doors           | 13,464 | -      | -      | - | -   | -      | -      | 0.00%   | 13,464 | -     |
| 720                                            | Jr. High School - Area M2-Hollow Metal Frames   | 8,550  | -      | -      | - | -   | -      | -      | 0.00%   | 8,550  | -     |
| 721                                            | Jr. High School - Area M2 - Hollow Metal Doors  | 2,934  | -      | -      | - | -   | -      | -      | 0.00%   | 2,934  | -     |
| 722                                            | Jr. High School - Area M2 -Storefront Hardware  | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 723                                            | Jr. High School - Area M2 -WD/HM Hardware       | 22,675 | 22,675 | -      | - | -   | -      | 22,675 | 100.00% | -      | 1,134 |
| 724                                            | Jr. High School - Area M1- Wood Doors           | 18,972 | -      | -      | - | -   | -      | -      | 0.00%   | 18,972 | -     |
| 725                                            | Jr. High School - Area M1- Hollow Metal Frames  | 16,316 | -      | -      | - | -   | -      | -      | 0.00%   | 16,316 | -     |
| 726                                            | Jr. High School - Area M1 -Hollow Metal Doors   | 16,626 | -      | -      | - | -   | -      | -      | 0.00%   | 16,626 | -     |
| 727                                            | Jr. High School - Area M1 -Storefront Hardware  | 9,070  | 9,070  | -      | - | -   | -      | 9,070  | 100.00% | -      | 454   |
| 728                                            | Jr. High School - Area M1 - WD/HM Hardware      | 42,785 | 42,785 | -      | - | -   | -      | 42,785 | 100.00% | -      | 2,139 |
| 729                                            | Jr. High School - Area L2 - Wood Doors          | 3,060  | -      | -      | - | -   | -      | -      | 0.00%   | 3,060  | -     |
| 730                                            | Jr. High School - Area L2 -Hollow Metal Frames  | 2,052  | -      | -      | - | -   | -      | -      | 0.00%   | 2,052  | -     |
| 731                                            | Jr. High School - Area L2 - Hollow Metal Doors  | 988    | -      | -      | - | -   | -      | -      | 0.00%   | 988    | -     |
| 732                                            | Jr. High School - Area L2 - Storefront Hardware | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 733                                            | Jr. High School - Area L2 -WD/HM Hardware       | 5,442  | -      | -      | - | -   | -      | -      | 0.00%   | 5,442  | -     |
| 734                                            | Jr. High School - Area L1 -Wood Doors           | 3,672  | -      | -      | - | -   | -      | -      | 0.00%   | 3,672  | -     |
| 735                                            | Jr. High School - Area L1 - Hollow Metal Frames | 4,788  | -      | -      | - | -   | -      | -      | 0.00%   | 4,788  | -     |
| 736                                            | Jr. High School - Area L1 - Hollow Metal Doors  | 7,824  | -      | -      | - | -   | -      | -      | 0.00%   | 7,824  | -     |
| 737                                            | Jr. High School - Area L1 -Storefront Hardware  | 16,326 | 16,326 | -      | - | -   | -      | 16,326 | 100.00% | -      | 816   |
| 738                                            | Jr. High School - Area L1 -WD/HM Hardware       | 12,698 | 12,698 | -      | - | -   | -      | 12,698 | 100.00% | -      | 635   |
| 739                                            | Jr. High School - Area K - Wood Doors           | 4,896  | -      | -      | - | -   | -      | -      | 0.00%   | 4,896  | -     |
| 740                                            | Jr. High School - Area K -Hollow Metal Frames   | 2,736  | -      | -      | - | -   | -      | -      | 0.00%   | 2,736  | -     |
| 741                                            | Jr. High School - Area K -Hollow Metal Doors    | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 742                                            | Jr. High School - Area K - Storefront Hardware  | 3,628  | -      | -      | - | -   | -      | -      | 0.00%   | 3,628  | -     |
| 743                                            | Jr. High School - Area K - WD/HM Hardware       | 7,256  | -      | -      | - | -   | -      | -      | 0.00%   | 7,256  | -     |
| 744                                            | High School - Area J- WoodDoors                 | 7,956  | -      | -      | - | -   | -      | -      | 0.00%   | 7,956  | -     |
| 745                                            | High School - Area J -Hollow Metal Frames       | 7,866  | -      | -      | - | -   | -      | -      | 0.00%   | 7,866  | -     |
| 746                                            | High School - Area J - Hollow Metal Doors       | 9,780  | -      | -      | - | -   | -      | -      | 0.00%   | 9,780  | -     |
| 747                                            | High School - Area J -Storefront Hardware       | 1,814  | 1,814  | -      | - | -   | -      | 1,814  | 100.00% | -      | 91    |
| 748                                            | High School - Area J - WD/HM Hardware           | 20,861 | 20,861 | -      | - | -   | -      | 20,861 | 100.00% | -      | 1,043 |
| 749                                            | High School - Area H -Wood Doors                | 7,956  | -      | -      | - | -   | -      | -      | 0.00%   | 7,956  | -     |
| 750                                            | High School - Area H - HM Frames                | 4,446  | -      | -      | - | -   | -      | -      | 0.00%   | 4,446  | -     |
| 751                                            | High School - Area H - HM Doors                 | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 752                                            | High School - Area H - Storefront Hardware      | 11,791 | 11,791 | -      | - | -   | -      | 11,791 | 100.00% | -      | 590   |
| 753                                            | High School - Area H - WD/HM Mardware           | 11,791 | 11,791 | -      | - | -   | -      | 11,791 | 100.00% | -      | 590   |
| 754                                            | High School - Area G- Wood Doors                | 7,244  | -      | -      | - | -   | -      | -      | 0.00%   | 7,244  | -     |
| 755                                            | High School - Area G HM Frames                  | 7,182  | 7,182  | -      | - | -   | -      | 7,182  | 100.00% | -      | 359   |
| 756                                            | High School - Area G - HM Doors                 | 8,802  | -      | -      | - | -   | -      | -      | 0.00%   | 8,802  | -     |
| 757                                            | High School - Area G - Storefront Hardware      | 3,628  | 3,628  | -      | - | -   | -      | 3,628  | 100.00% | -      | 181   |
| 758                                            | High School - Area G - WD/HM Hardware           | 19,047 | 19,047 | -      | - | -   | -      | 19,047 | 100.00% | -      | 952   |
| 759                                            | High School - Area F - Wood Doors               | 3,672  | -      | -      | - | -   | -      | -      | 0.00%   | 3,672  | -     |
| 760                                            | High School - Area F - HM Frames                | 8,208  | -      | -      | - | -   | -      | -      | 0.00%   | 8,208  | -     |
| 761                                            | High School - Area F - HM Doors                 | 17,604 | -      | -      | - | -   | -      | -      | 0.00%   | 17,604 | -     |
| 762                                            | High School - Area F - Storefront Hardware      | 7,256  | 7,256  | -      | - | -   | -      | 7,256  | 100.00% | -      | 363   |
| 763                                            | High School - Area F - WD/HM Hardware           | 21,768 | 21,768 | -      | - | -   | -      | 21,768 | 100.00% | -      | 1,088 |
| 764                                            | High School - Area E- Wood Doors                | 1,890  | -      | -      | - | -   | -      | -      | 0.00%   | 1,890  | -     |
| 765                                            | High School - Area E - HM Frames                | 1,044  | -      | -      | - | -   | -      | -      | 0.00%   | 1,044  | -     |
| 766                                            | High School - Area E - HM Doors                 | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 767                                            | High School - Area E - Storefront Hardware      | 907    | -      | -      | - | -   | -      | -      | 0.00%   | 907    | -     |
| 768                                            | High School - Area E - WD/HM Hardware           | 2,721  | 2,721  | -      | - | -   | -      | 2,721  | 100.00% | -      | 136   |
| 769                                            | Intermediate - Area D2 - Wood Doors             | 9,422  | 9,422  | -      | - | -   | -      | 9,422  | 100.00% | -      | 471   |
| 770                                            | Intermediate - Area D2 - HM Frames              | 5,840  | 5,840  | -      | - | -   | -      | 5,840  | 100.00% | -      | 292   |
| 771                                            | Intermediate - Area D2 -HM Doors                | 5,712  | 5,712  | -      | - | -   | -      | 5,712  | 100.00% | -      | 286   |
| 772                                            | Intermediate - Area D2 - Storefront Hardware    | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 773                                            | Intermediate - Area D2 - WD/HM Hardware         | 19,860 | 19,860 | -      | - | -   | -      | 19,860 | 100.00% | -      | 993   |
| 774                                            | Intermediate - Area D1 - Wood Doors             | 14,133 | 14,133 | -      | - | -   | -      | 14,133 | 100.00% | -      | 707   |
| 775                                            | Intermediate - Area D1 - HM Frames              | 8,176  | 8,176  | -      | - | -   | -      | 8,176  | 100.00% | -      | 409   |
| 776                                            | Intermediate - Area D1 - HM Doors               | 6,664  | 6,664  | -      | - | -   | -      | 6,664  | 100.00% | -      | 333   |
| 777                                            | Intermediate - Area D1 - Storefront Hardware    | 3,972  | 3,972  | -      | - | -   | -      | 3,972  | 100.00% | -      | 199   |
| 778                                            | Intermediate - Area D1 - WD/HM Hardware         | 27,804 | 27,804 | -      | - | -   | -      | 27,804 | 100.00% | -      | 1,390 |
| 779                                            | Intermediate - Area C - Wood Doors              | -      | -      | -      | - | -   | -      | -      | 0.00%   | -      | -     |
| 780                                            | Intermediate - Area C - HM Frames               | 584    | 584    | -      | - | -   | -      | 584    | 100.00% | -      | 29    |
| 781                                            | Intermediate - Area C -HM Doors                 | 1,904  | 495    | -      | - | -   | -      | 495    | 26.00%  | 1,409  | 25    |
| 782                                            | Intermediate - Area C - Storefront Hardware     | 1,986  | 1,986  | -      | - | -   | -      | 1,986  | 100.00% | -      | 99    |
| 783                                            | Intermediate - Area C - WD/HM Hardware          | 1,986  | 1,986  | -      | - | -   | -      | 1,986  | 100.00% | -      | 99    |
| 784                                            | Primary - Area B - Wood Doors                   | 18,171 | 18,171 | -      | - | -   | -      | 18,171 | 100.00% | -      | 909   |
| 785                                            | Primary - B - Hollow Metal Frames               | 9,344  | 9,344  | -      | - | -   | -      | 9,344  | 100.00% | -      | 467   |
| 786                                            | Primary - Area - B - Hollow Metal Doors         | 5,712  | 5,712  | -      | - | -   | -      | 5,712  | 100.00% | -      | 286   |
| 787                                            | Primary - Area B - Storefront Hardware          | 7,944  | 7,944  | -      | - | -   | -      | 7,944  | 100.00% | -      | 397   |
| 788                                            | Primary - Area B - WD/HM Hardware               | 32,769 | 32,769 | -      | - | -   | -      | 32,769 | 100.00% | -      | 1,638 |
| 789                                            | Primary - Area A - Wood Doors                   | 2,692  | 2,692  | -      | - | -   | -      | 2,692  | 100.00% | -      | 135   |
| 790                                            | Primary - Area A - Hollow Metal Frames          | 1,168  | 1,168  | -      | - | -   | -      | 1,168  | 100.00% | -      | 58    |

|     |                                                                |         |        |       |   |    |       |        |         |         |       |
|-----|----------------------------------------------------------------|---------|--------|-------|---|----|-------|--------|---------|---------|-------|
| 791 | Primary - Area A - Hollow Metal Doors                          | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 792 | Primary - Area A - Storefront - Hardware                       | 993     | 993    | -     | - | -  | -     | 993    | 100.00% | -       | 50    |
| 793 | Primary - Area A - WD/HM - Hardware                            | 3,972   | 3,972  | -     | - | -  | -     | 3,972  | 100.00% | -       | 199   |
| 794 | RCO08 - Hardware Revisions for Compatibility                   | 11,735  | -      | 1,732 | - | 87 | 1,645 | 1,732  | 14.76%  | 10,003  | 87    |
| 795 | RCO06 - CO01 - RFI069 and RFI056 - Door and Hardware Revisions | 6,664   | 4,998  | -     | - | -  | -     | 4,998  | 75.00%  | 1,666   | 250   |
| 796 | RCO01 - PR#2R - Package 1 Code Revisions                       | 998     | -      | 998   | - | 50 | 948   | 998    | 100.00% | -       | 50    |
| 797 | RCO0024 PR#11 - PKG 2 Code Revisions Doors                     | 1,603   | -      | -     | - | -  | -     | -      | 0.00%   | 1,603   | -     |
| 798 | RCO025 PR#19 - Primary Admin Storage Revision Doors            | 425     | -      | -     | - | -  | -     | -      | 0.00%   | 425     | -     |
| 799 | RCO0056 RFIs 148 & 150 - Added PKG 2 Door Hardware             | 9,140   | -      | -     | - | -  | -     | -      | 0.00%   | 9,140   | -     |
| 800 |                                                                |         |        |       |   |    |       |        |         |         |       |
| 801 | RCO0024 PR#11 - PKG 2 Code Revisions Coiling Doors             | 55,978  | -      | -     | - | -  | -     | -      | 0.00%   | 55,978  | -     |
| 802 | Coiling Doors and Grilles                                      | 163,336 | -      | -     | - | -  | -     | -      | 0.00%   | 163,336 | -     |
| 803 |                                                                |         | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 804 | Aluminum SF & Glazing - Work Remaining to be Procured          | 71,043  | -      | -     | - | -  | -     | -      | 0.00%   | 71,043  | -     |
| 805 | Aluminum SF & Glazing - Material and Install                   |         | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 806 |                                                                |         | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 807 | Textura                                                        | 2,316   | 2,316  | -     | - | -  | -     | 2,316  | 100.00% | -       | 116   |
| 808 | Welded End Dams                                                | 3,278   | 1,475  | -     | - | -  | -     | 1,475  | 45.00%  | 1,803   | 74    |
| 809 | Translucent Panels                                             | 136,874 | -      | -     | - | -  | -     | -      | 0.00%   | 136,874 | -     |
| 810 | Mockup                                                         | 480     | 480    | -     | - | -  | -     | 480    | 100.00% | -       | 24    |
| 811 | HIGH SCHOOL                                                    | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 812 | AREA E                                                         | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 813 | INSULATED GLASS                                                | 1,092   | -      | -     | - | -  | -     | -      | 0.00%   | 1,092   | -     |
| 814 | INTERIOR GLASS                                                 | 125     | -      | -     | - | -  | -     | -      | 0.00%   | 125     | -     |
| 815 | STOREFRONT                                                     | 4,712   | -      | -     | - | -  | -     | -      | 0.00%   | 4,712   | -     |
| 816 | FILM                                                           | 998     | -      | -     | - | -  | -     | -      | 0.00%   | 998     | -     |
| 817 | LABOR                                                          | 2,416   | -      | -     | - | -  | -     | -      | 0.00%   | 2,416   | -     |
| 818 | HS AREA F                                                      | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 819 | INSULATED GLASS                                                | 26,932  | -      | -     | - | -  | -     | -      | 0.00%   | 26,932  | -     |
| 820 | INTERIOR GLASS                                                 | 821     | -      | -     | - | -  | -     | -      | 0.00%   | 821     | -     |
| 821 | STOREFRONT                                                     | 69,765  | -      | -     | - | -  | -     | -      | 0.00%   | 69,765  | -     |
| 822 | LABOR                                                          | 36,510  | -      | -     | - | -  | -     | -      | 0.00%   | 36,510  | -     |
| 823 | HS AREA G                                                      | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 824 | INSULATED GLASS                                                | 9,852   | -      | -     | - | -  | -     | -      | 0.00%   | 9,852   | -     |
| 825 | INTERIOR GLASS                                                 | 242     | -      | -     | - | -  | -     | -      | 0.00%   | 242     | -     |
| 826 | STOREFRONT                                                     | 32,888  | -      | -     | - | -  | -     | -      | 0.00%   | 32,888  | -     |
| 827 | LABOR                                                          | 23,290  | -      | -     | - | -  | -     | -      | 0.00%   | 23,290  | -     |
| 828 | HS AREA H                                                      | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 829 | INSULATED GLASS                                                | 6,433   | -      | -     | - | -  | -     | -      | 0.00%   | 6,433   | -     |
| 830 | INTERIOR GLASS                                                 | 4,435   | -      | -     | - | -  | -     | -      | 0.00%   | 4,435   | -     |
| 831 | STOREFRONT                                                     | 35,163  | -      | -     | - | -  | -     | -      | 0.00%   | 35,163  | -     |
| 832 | FILM                                                           | 24,311  | -      | -     | - | -  | -     | -      | 0.00%   | 24,311  | -     |
| 833 | BR WINDOW                                                      | 12,428  | -      | -     | - | -  | -     | -      | 0.00%   | 12,428  | -     |
| 834 | LABOR                                                          | 25,496  | -      | -     | - | -  | -     | -      | 0.00%   | 25,496  | -     |
| 835 | HS AREA J                                                      | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 836 | INSULATED GLASS                                                | 2,652   | -      | -     | - | -  | -     | -      | 0.00%   | 2,652   | -     |
| 837 | INTERIOR GLASS                                                 | 887     | -      | -     | - | -  | -     | -      | 0.00%   | 887     | -     |
| 838 | STOREFRONT                                                     | 9,466   | -      | -     | - | -  | -     | -      | 0.00%   | 9,466   | -     |
| 839 | FILM                                                           | 12,546  | -      | -     | - | -  | -     | -      | 0.00%   | 12,546  | -     |
| 840 | LABOR                                                          | 9,704   | -      | -     | - | -  | -     | -      | 0.00%   | 9,704   | -     |
| 841 | SHOP DRAWINGS                                                  | 7,205   | 7,205  | -     | - | -  | -     | 7,205  | 100.00% | -       | 360   |
| 842 | INTERMEDIATE                                                   | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 843 | AREA D1                                                        | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 844 | INSULATED GLASS                                                | 10,221  | 10,221 | -     | - | -  | -     | 10,221 | 100.00% | -       | 511   |
| 845 | INTERIOR GLASS                                                 | 402     | -      | -     | - | -  | -     | -      | 0.00%   | 402     | -     |
| 846 | STOREFRONT                                                     | 19,254  | 19,254 | -     | - | -  | -     | 19,254 | 100.00% | -       | 963   |
| 847 | LABOR                                                          | 19,566  | 19,566 | -     | - | -  | -     | 19,566 | 100.00% | -       | 978   |
| 848 | AREA D2                                                        | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 849 | INSULATED GLASS                                                | 15,501  | 15,501 | -     | - | -  | -     | 15,501 | 100.00% | -       | 775   |
| 850 | INTERIOR GLASS                                                 | 314     | 314    | -     | - | -  | -     | 314    | 100.00% | -       | 16    |
| 851 | STOREFRONT                                                     | 21,308  | 21,308 | -     | - | -  | -     | 21,308 | 100.00% | -       | 1,065 |
| 852 | LABOR                                                          | 20,382  | 20,382 | -     | - | -  | -     | 20,382 | 100.00% | -       | 1,019 |
| 853 | AREA C                                                         | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 854 | INSULATED GLASS                                                | 1,079   | 1,079  | -     | - | -  | -     | 1,079  | 100.00% | -       | 54    |
| 855 | STOREFRONT                                                     | 2,836   | 2,836  | -     | - | -  | -     | 2,836  | 100.00% | -       | 142   |
| 856 | LABOR                                                          | 2,302   | 2,302  | -     | - | -  | -     | 2,302  | 100.00% | -       | 115   |
| 857 | SHOP DRAWINGS                                                  | 2,280   | 2,280  | -     | - | -  | -     | 2,280  | 100.00% | -       | 114   |
| 858 | JR HIGH                                                        | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 859 | AREA K                                                         | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 860 | INSULATED GLASS                                                | 1,542   | -      | -     | - | -  | -     | -      | 0.00%   | 1,542   | -     |
| 861 | INTERIOR GLASS                                                 | 196     | -      | -     | - | -  | -     | -      | 0.00%   | 196     | -     |
| 862 | STOREFRONT                                                     | 4,081   | -      | -     | - | -  | -     | -      | 0.00%   | 4,081   | -     |
| 863 | FILM                                                           | 998     | -      | -     | - | -  | -     | -      | 0.00%   | 998     | -     |
| 864 | LABOR                                                          | 4,484   | -      | -     | - | -  | -     | -      | 0.00%   | 4,484   | -     |
| 865 | AREA I 1                                                       | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 866 | INSULATED GLASS                                                | 14,642  | -      | -     | - | -  | -     | -      | 0.00%   | 14,642  | -     |
| 867 | INTERIOR GLASS                                                 | 6,365   | -      | -     | - | -  | -     | -      | 0.00%   | 6,365   | -     |
| 868 | STOREFRONT                                                     | 54,560  | -      | -     | - | -  | -     | -      | 0.00%   | 54,560  | -     |
| 869 | FILM                                                           | 20,300  | -      | -     | - | -  | -     | -      | 0.00%   | 20,300  | -     |
| 870 | LABOR                                                          | 39,186  | -      | -     | - | -  | -     | -      | 0.00%   | 39,186  | -     |
| 871 | AREA I 2                                                       | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 872 | INSULATED GLASS                                                | 4,543   | -      | -     | - | -  | -     | -      | 0.00%   | 4,543   | -     |
| 873 | INTERIOR GLASS                                                 | 143     | -      | -     | - | -  | -     | -      | 0.00%   | 143     | -     |
| 874 | STOREFRONT                                                     | 14,468  | -      | -     | - | -  | -     | -      | 0.00%   | 14,468  | -     |
| 875 | LABOR                                                          | 11,514  | -      | -     | - | -  | -     | -      | 0.00%   | 11,514  | -     |
| 876 | AREA M 1ST FL                                                  | -       | -      | -     | - | -  | -     | -      | 0.00%   |         |       |
| 877 | INSULATED GLASS                                                | 23,143  | -      | -     | - | -  | -     | -      | 0.00%   | 23,143  | -     |
| 878 | INTERIOR GLASS                                                 | 961     | -      | -     | - | -  | -     | -      | 0.00%   | 961     | -     |
| 879 | STOREFRONT                                                     | 48,652  | -      | -     | - | -  | -     | -      | 0.00%   | 48,652  | -     |

|     |                                                                    |             |           |          |   |       |        |         |         |                                                |        |
|-----|--------------------------------------------------------------------|-------------|-----------|----------|---|-------|--------|---------|---------|------------------------------------------------|--------|
|     |                                                                    |             |           |          |   |       |        |         |         | REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |        |
| 880 | FILM                                                               | 20,391      | -         | -        | - | -     | -      | -       | 0.00%   | 20,391                                         | -      |
| 881 | MIRRORS                                                            | 10,586      | -         | -        | - | -     | -      | -       | 0.00%   | 10,586                                         | -      |
| 882 | LABOR                                                              | 43,774      | -         | -        | - | -     | -      | -       | 0.00%   | 43,774                                         | -      |
| 883 | ARERA M 2ND FL                                                     | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 884 | INSULATED GLASS                                                    | 21,360      | -         | -        | - | -     | -      | -       | 0.00%   | 21,360                                         | -      |
| 885 | STOREFRONT                                                         | 39,679      | -         | -        | - | -     | -      | -       | 0.00%   | 39,679                                         | -      |
| 886 | FILM                                                               | 2,305       | -         | -        | - | -     | -      | -       | 0.00%   | 2,305                                          | -      |
| 887 | LABOR                                                              | 24,814      | -         | -        | - | -     | -      | -       | 0.00%   | 24,814                                         | -      |
| 888 | SHOP DRAWINGS                                                      | 7,218       | 7,218     | -        | - | -     | -      | 7,218   | 100.00% | -                                              | 361    |
| 889 | PRIMARY SCHOOL                                                     | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 890 | AREA A                                                             | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 891 | INSULATED GLASS                                                    | 1,341       | 1,341     | -        | - | -     | -      | 1,341   | 100.00% | -                                              | 67     |
| 892 | INTERIOR GLASS                                                     | 208         | 208       | -        | - | -     | -      | 208     | 100.00% | -                                              | 10     |
| 893 | STOREFRONT                                                         | 6,738       | 6,738     | -        | - | -     | -      | 6,738   | 100.00% | -                                              | 337    |
| 894 | LABOR                                                              | 3,467       | 3,467     | -        | - | -     | -      | 3,467   | 100.00% | -                                              | 173    |
| 895 | AREA B                                                             | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 896 | INSULATED GLASS                                                    | 6,368       | 6,368     | -        | - | -     | -      | 6,368   | 100.00% | -                                              | 318    |
| 897 | INTERIOR GLASS                                                     | 487         | 487       | -        | - | -     | -      | 487     | 100.00% | -                                              | 24     |
| 898 | STOREFRONT                                                         | 28,605      | 28,605    | -        | - | -     | -      | 28,605  | 100.00% | -                                              | 1,430  |
| 899 | LABOR                                                              | 28,091      | 28,091    | -        | - | -     | -      | 28,091  | 100.00% | -                                              | 1,405  |
| 900 | SHOP DRAWINGS                                                      | 1,596       | 1,596     | -        | - | -     | -      | 1,596   | 100.00% | -                                              | 80     |
| 901 | Sub CO01 - Solar Ban Upgrade                                       | 6,188       | -         | -        | - | -     | -      | -       | 0.00%   | 6,188                                          | -      |
| 902 |                                                                    |             |           |          |   |       |        |         |         |                                                |        |
| 903 |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |                                                |        |
| 904 |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |                                                |        |
| 905 | Sub-Total Division 08 - Openings                                   | ✓ 2,241,659 | ✓ 637,821 | ✓ 22,048 | - | 1,102 | 20,945 | 659,868 | 29.44%  | 1,581,791                                      | 32,993 |
| 906 |                                                                    |             |           |          |   |       |        |         |         |                                                |        |
| 907 | Division 09 - Finishes                                             |             |           |          |   |       |        |         |         |                                                |        |
| 908 |                                                                    | -           | -         | -        | - | -     | -      | -       | 0.00%   |                                                |        |
| 909 | Gypsum Assemblies -reduced via CVO - Work Remaining to be Procured | 314,834     | -         | -        | - | -     | -      | -       | 0.00%   | 314,834                                        | -      |
| 910 |                                                                    |             |           |          |   |       |        |         |         |                                                |        |
| 911 |                                                                    |             |           |          |   |       |        |         |         |                                                |        |
| 912 | -----Primary Area A-----                                           |             | -         | -        | - | -     | -      | -       | 0.00%   |                                                |        |
| 913 | Exterior Framing Material                                          | 2,117       | 2,117     | -        | - | -     | -      | 2,117   | 100.00% | -                                              | 106    |
| 914 | Labor                                                              | 2,262       | 2,262     | -        | - | -     | -      | 2,262   | 100.00% | -                                              | 113    |
| 915 | Exterior Gypsum Sheathing                                          | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 916 | Material                                                           | 818         | 818       | -        | - | -     | -      | 818     | 100.00% | -                                              | 41     |
| 917 | Labor                                                              | 1,290       | 1,290     | -        | - | -     | -      | 1,290   | 100.00% | -                                              | 65     |
| 918 | Insulation                                                         | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 919 | Material                                                           | 697         | 697       | -        | - | -     | -      | 697     | 100.00% | -                                              | 35     |
| 920 | Labor                                                              | 388         | 388       | -        | - | -     | -      | 388     | 100.00% | -                                              | 19     |
| 921 | Gypsum Board Assemblies Material                                   | 2,880       | 2,880     | -        | - | -     | -      | 2,880   | 100.00% | -                                              | 144    |
| 922 | Labor                                                              | 4,642       | 4,642     | -        | - | -     | -      | 4,642   | 100.00% | -                                              | 232    |
| 923 | Interior Framing                                                   | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 924 | Material                                                           | 2,697       | 2,697     | -        | - | -     | -      | 2,697   | 100.00% | -                                              | 135    |
| 925 | Labor                                                              | 4,279       | 4,279     | -        | - | -     | -      | 4,279   | 100.00% | -                                              | 214    |
| 926 | Suspended Acoustical Ceiling Grid                                  | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 927 | Material                                                           | 2,364       | 2,364     | -        | - | -     | -      | 2,364   | 100.00% | -                                              | 118    |
| 928 | Labor                                                              | 2,557       | 2,557     | -        | - | -     | -      | 2,557   | 100.00% | -                                              | 128    |
| 929 | Suspended Acoustical Ceiling Tile Material                         | 1,917       | 1,917     | -        | - | -     | -      | 1,917   | 100.00% | -                                              | 96     |
| 930 | Labor                                                              | 1,198       | 1,198     | -        | - | -     | -      | 1,198   | 100.00% | -                                              | 60     |
| 931 | -----Primary B-----                                                | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 932 | Exterior Framing                                                   | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 933 | Material                                                           | 33,479      | 33,479    | -        | - | -     | -      | 33,479  | 100.00% | -                                              | 1,674  |
| 934 | Labor                                                              | 25,166      | 25,166    | -        | - | -     | -      | 25,166  | 100.00% | -                                              | 1,258  |
| 935 | Exterior Gypsum Sheathing                                          |             |           |          |   |       |        |         |         |                                                |        |
| 936 | Material                                                           | 9,271       | 9,271     | -        | - | -     | -      | 9,271   | 100.00% | -                                              | 464    |
| 937 | Labor                                                              | 13,064      | 13,064    | -        | - | -     | -      | 13,064  | 100.00% | -                                              | 653    |
| 938 | Insulation                                                         | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 939 | Material                                                           | 13,838      | 13,838    | -        | - | -     | -      | 13,838  | 100.00% | -                                              | 692    |
| 940 | Labor                                                              | 7,843       | 7,843     | -        | - | -     | -      | 7,843   | 100.00% | -                                              | 392    |
| 941 | Gypsum Board Assemblies                                            | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 942 | Material                                                           | 42,531      | 42,531    | -        | - | -     | -      | 42,531  | 100.00% | -                                              | 2,127  |
| 943 | Labor                                                              | 64,661      | 64,661    | -        | - | -     | -      | 64,661  | 100.00% | -                                              | 3,233  |
| 944 | Interior Framing                                                   |             |           |          |   |       |        |         |         |                                                |        |
| 945 | Material                                                           | 20,437      | 20,437    | -        | - | -     | -      | 20,437  | 100.00% | -                                              | 1,022  |
| 946 | Labor                                                              | 22,858      | 22,858    | -        | - | -     | -      | 22,858  | 100.00% | -                                              | 1,143  |
| 947 | Suspended Acoustical Ceiling Grid                                  | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 948 | Material                                                           | 13,462      | 13,462    | -        | - | -     | -      | 13,462  | 100.00% | -                                              | 673    |
| 949 | Labor                                                              | 15,662      | 15,662    | -        | - | -     | -      | 15,662  | 100.00% | -                                              | 783    |
| 950 | Suspended Acoustical Ceilng Tile                                   | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 951 | Material                                                           | 13,850      | 13,850    | -        | - | -     | -      | 13,850  | 100.00% | -                                              | 693    |
| 952 | Labor                                                              | 9,060       | 9,060     | -        | - | -     | -      | 9,060   | 100.00% | -                                              | 453    |
| 953 | -----Intermediate Seg. C-----                                      | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 954 | Exterior Framing                                                   | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 955 | Material                                                           | 2,135       | 2,135     | -        | - | -     | -      | 2,135   | 100.00% | -                                              | 107    |
| 956 | Labor                                                              | 1,940       | 1,940     | -        | - | -     | -      | 1,940   | 100.00% | -                                              | 97     |
| 957 | Exterior Gypsum Sheathing                                          | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 958 | Material                                                           | 615         | 615       | -        | - | -     | -      | 615     | 100.00% | -                                              | 31     |
| 959 | Labor                                                              | 1,052       | 1,052     | -        | - | -     | -      | 1,052   | 100.00% | -                                              | 53     |
| 960 | Insulation Material                                                | 668         | 668       | -        | - | -     | -      | 668     | 100.00% | -                                              | 33     |
| 961 | Labor                                                              | 911         | 911       | -        | - | -     | -      | 911     | 100.00% | -                                              | 46     |
| 962 | Gypsum Board Assemblies                                            | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 963 | Material                                                           | 1,813       | 1,813     | -        | - | -     | -      | 1,813   | 100.00% | -                                              | 91     |
| 964 | Labor                                                              | 3,413       | 3,413     | -        | - | -     | -      | 3,413   | 100.00% | -                                              | 171    |
| 965 | Interior Framing                                                   | -           | -         | -        | - | -     | -      | -       | 0.00%   | -                                              | -      |
| 966 | Material                                                           | 1,169       | 1,169     | -        | - | -     | -      | 1,169   | 100.00% | -                                              | 58     |
| 967 | Labor                                                              | 3,207       | 3,207     | -        | - | -     | -      | 3,207   | 100.00% | -                                              | 160    |
| 968 | Suspended Acoustical Ceiling Grid                                  |             |           |          |   |       |        |         |         |                                                |        |

|      |                                            |        |        |     |   |    |     |        |         |        |       |
|------|--------------------------------------------|--------|--------|-----|---|----|-----|--------|---------|--------|-------|
| 969  | Material                                   | 189    | 189    | -   | - | -  | -   | 189    | 100.00% | -      | 9     |
| 970  | Labor                                      | 389    | 389    | -   | - | -  | -   | 389    | 100.00% | -      | 19    |
| 971  | Suspended Acoustical Ceiling               |        |        |     |   |    |     |        |         |        |       |
| 972  | Material                                   | 74     | -      | -   | - | -  | -   | -      | 0.00%   | 74     | -     |
| 973  | Labor                                      | 48     | -      | -   | - | -  | -   | -      | 0.00%   | 48     | -     |
| 974  | Acoustical Panels                          |        |        | -   | - | -  | -   | -      | 0.00%   |        |       |
| 975  | Material                                   | 10,408 | 10,408 | -   | - | -  | -   | 10,408 | 100.00% | -      | 520   |
| 976  | Labor                                      | 2,246  | 2,246  | -   | - | -  | -   | 2,246  | 100.00% | -      | 112   |
| 977  | -----Intermediate Seg D-----               |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 978  | Exterior Framing                           |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 979  | Material                                   | 18,341 | 18,341 | -   | - | -  | -   | 18,341 | 100.00% | -      | 917   |
| 980  | Labor                                      | 13,868 | 13,868 | -   | - | -  | -   | 13,868 | 100.00% | -      | 693   |
| 981  | Exterior Gypsum Sheathing                  |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 982  | Material                                   | 5,035  | 5,035  | -   | - | -  | -   | 5,035  | 100.00% | -      | 252   |
| 983  | Labor                                      | 7,382  | 7,382  | -   | - | -  | -   | 7,382  | 100.00% | -      | 369   |
| 984  | Insulation                                 |        |        |     |   |    |     |        |         |        |       |
| 985  | Material                                   | 10,510 | 10,510 | -   | - | -  | -   | 10,510 | 100.00% | -      | 526   |
| 986  | Labor                                      | 4,446  | 4,446  | -   | - | -  | -   | 4,446  | 100.00% | -      | 222   |
| 987  | Gypsum Board Assemblies                    |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 988  | Material                                   | 40,734 | 40,734 | -   | - | -  | -   | 40,734 | 100.00% | -      | 2,037 |
| 989  | Labor                                      | 56,018 | 56,018 | -   | - | -  | -   | 56,018 | 100.00% | -      | 2,801 |
| 990  | Interior Framing                           |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 991  | Material                                   | 18,321 | 18,321 | -   | - | -  | -   | 18,321 | 100.00% | -      | 916   |
| 992  | Labor                                      | 20,588 | 20,588 | -   | - | -  | -   | 20,588 | 100.00% | -      | 1,029 |
| 993  | Suspended Acoustical Ceiling Grid          |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 994  | Material                                   | 13,401 | 13,401 | -   | - | -  | -   | 13,401 | 100.00% | -      | 670   |
| 995  | Labor                                      | 15,356 | 15,356 | -   | - | -  | -   | 15,356 | 100.00% | -      | 768   |
| 996  | Suspended Acoustical Ceiling Tile Material | 12,958 | 12,958 | -   | - | -  | -   | 12,958 | 100.00% | -      | 648   |
| 997  | Labor                                      | 8,421  | 7,579  | 842 | - | 42 | 800 | 8,421  | 100.00% | -      | 421   |
| 998  | - Intermediate Seg. D 2nd Flo              |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 999  | Exterior Framing                           |        |        |     |   |    |     |        |         |        |       |
| 1000 | Material                                   | 23,112 | 23,112 | -   | - | -  | -   | 23,112 | 100.00% | -      | 1,156 |
| 1001 | Labor                                      | 21,670 | 21,670 | -   | - | -  | -   | 21,670 | 100.00% | -      | 1,084 |
| 1002 | Exterior Gypsum Sheathing                  |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1003 | Material                                   | 6,697  | 6,697  | -   | - | -  | -   | 6,697  | 100.00% | -      | 335   |
| 1004 | Labor                                      | 11,146 | 11,146 | -   | - | -  | -   | 11,146 | 100.00% | -      | 557   |
| 1005 | Insulation                                 |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1006 | Material                                   | 10,901 | 10,901 | -   | - | -  | -   | 10,901 | 100.00% | -      | 545   |
| 1007 | Labor                                      | 4,858  | 4,858  | -   | - | -  | -   | 4,858  | 100.00% | -      | 243   |
| 1008 | Rough Carpentry Material                   | 1,355  | 1,355  | -   | - | -  | -   | 1,355  | 100.00% | -      | 68    |
| 1009 | Labor                                      | 1,394  | 1,394  | -   | - | -  | -   | 1,394  | 100.00% | -      | 70    |
| 1010 | Gypsum Board Assemblies Material           | 40,929 | 40,929 | -   | - | -  | -   | 40,929 | 100.00% | -      | 2,046 |
| 1011 | Labor                                      | 59,104 | 59,104 | -   | - | -  | -   | 59,104 | 100.00% | -      | 2,955 |
| 1012 | Interior Framing                           |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1013 | Material                                   | 18,243 | 18,243 | -   | - | -  | -   | 18,243 | 100.00% | -      | 912   |
| 1014 | Labor                                      | 18,925 | 18,925 | -   | - | -  | -   | 18,925 | 100.00% | -      | 946   |
| 1015 | Suspended Acoustical Ceiling Grid          |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1016 | Material                                   | 13,479 | 13,479 | -   | - | -  | -   | 13,479 | 100.00% | -      | 674   |
| 1017 | Labor                                      | 15,008 | 15,008 | -   | - | -  | -   | 15,008 | 100.00% | -      | 750   |
| 1018 | Suspended Acoustical Ceiling Tile Material | 13,401 | 13,401 | -   | - | -  | -   | 13,401 | 100.00% | -      | 670   |
| 1019 | Labor                                      | 8,711  | 7,840  | 871 | - | 44 | 828 | 8,711  | 100.00% | -      | 436   |
| 1020 | -----High School Seg E-----                |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1021 | Exterior Framing Material                  | 471    | -      | -   | - | -  | -   | -      | 0.00%   | 471    | -     |
| 1022 | Labor                                      | 345    | -      | -   | - | -  | -   | -      | 0.00%   | 345    | -     |
| 1023 | Exterior Gypsum Sheathing                  |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1024 | Material                                   | 136    | -      | -   | - | -  | -   | -      | 0.00%   | 136    | -     |
| 1025 | Labor                                      | 190    | -      | -   | - | -  | -   | -      | 0.00%   | 190    | -     |
| 1026 | Insulation                                 |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1027 | Material                                   | 355    | -      | -   | - | -  | -   | -      | 0.00%   | 355    | -     |
| 1028 | Labor                                      | 186    | -      | -   | - | -  | -   | -      | 0.00%   | 186    | -     |
| 1029 | Gypsum Board Assemblies                    |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1030 | Material                                   | 9,677  | -      | -   | - | -  | -   | -      | 0.00%   | 9,677  | -     |
| 1031 | Labor                                      | 6,089  | -      | -   | - | -  | -   | -      | 0.00%   | 6,089  | -     |
| 1032 | Interior Framing Material                  | 792    | -      | -   | - | -  | -   | -      | 0.00%   | 792    | -     |
| 1033 | Labor                                      | 4,646  | -      | -   | - | -  | -   | -      | 0.00%   | 4,646  | -     |
| 1034 | Suspended Acoustical Ceiling Grid          |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1035 | Material                                   | 2,763  | -      | -   | - | -  | -   | -      | 0.00%   | 2,763  | -     |
| 1036 | Labor                                      | 3,226  | -      | -   | - | -  | -   | -      | 0.00%   | 3,226  | -     |
| 1037 | Suspended Acoustical Ceiling Tile          |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1038 | Material                                   | 2,862  | -      | -   | - | -  | -   | -      | 0.00%   | 2,862  | -     |
| 1039 | Labor                                      | 1,871  | -      | -   | - | -  | -   | -      | 0.00%   | 1,871  | -     |
| 1040 | -----High School Seg F-----                |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1041 | Exterior Framing                           |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1042 | Material                                   | 55,145 | -      | -   | - | -  | -   | -      | 0.00%   | 55,145 | -     |
| 1043 | Labor                                      | 32,556 | -      | -   | - | -  | -   | -      | 0.00%   | 32,556 | -     |
| 1044 | Exterior Gypsum Sheathing Material         | 9,147  | -      | -   | - | -  | -   | -      | 0.00%   | 9,147  | -     |
| 1045 | Labor                                      | 14,574 | -      | -   | - | -  | -   | -      | 0.00%   | 14,574 | -     |
| 1046 | Insulation Material                        | 6,266  | -      | -   | - | -  | -   | -      | 0.00%   | 6,266  | -     |
| 1047 | Labor                                      | 5,934  | -      | -   | - | -  | -   | -      | 0.00%   | 5,934  | -     |
| 1048 | Gypsum Board Assemblies                    |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1049 | Material                                   | 16,036 | -      | -   | - | -  | -   | -      | 0.00%   | 16,036 | -     |
| 1050 | Labor                                      | 39,736 | -      | -   | - | -  | -   | -      | 0.00%   | 39,736 | -     |
| 1051 | Interior Framing                           |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1052 | Material                                   | 22,196 | -      | -   | - | -  | -   | -      | 0.00%   | 22,196 | -     |
| 1053 | Labor                                      | 24,706 | -      | -   | - | -  | -   | -      | 0.00%   | 24,706 | -     |
| 1054 | Suspended Acoustical Ceiling Grid Material | 13,096 | -      | -   | - | -  | -   | -      | 0.00%   | 13,096 | -     |
| 1055 | Labor                                      | 12,658 | -      | -   | - | -  | -   | -      | 0.00%   | 12,658 | -     |
| 1056 | Suspended Acoustical Ceiling Tile          |        | -      | -   | - | -  | -   | -      | 0.00%   |        |       |
| 1057 | Material                                   | 8,675  | -      | -   | - | -  | -   | -      | 0.00%   | 8,675  | -     |

|      |                                            |        |   |   |   |   |   |   |       |                                                |   |
|------|--------------------------------------------|--------|---|---|---|---|---|---|-------|------------------------------------------------|---|
|      |                                            |        |   |   |   |   |   |   |       | REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |   |
| 1058 | Labor                                      | 6,884  | - | - | - | - | - | - | 0.00% | 6,884                                          | - |
| 1059 | Linear Wood Ceiling                        |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1060 | Material                                   | 52,448 | - | - | - | - | - | - | 0.00% | 52,448                                         | - |
| 1061 | Labor                                      | 14,187 | - | - | - | - | - | - | 0.00% | 14,187                                         | - |
| 1062 | -----High School Seg G-----                |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1063 | Exterior Framing                           |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1064 | Material                                   | 17,650 | - | - | - | - | - | - | 0.00% | 17,650                                         | - |
| 1065 | Labor                                      | 13,661 | - | - | - | - | - | - | 0.00% | 13,661                                         | - |
| 1066 | Exterior Gypsum Sheathing                  |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1067 | Material                                   | 4,757  | - | - | - | - | - | - | 0.00% | 4,757                                          | - |
| 1068 | Labor                                      | 7,301  | - | - | - | - | - | - | 0.00% | 7,301                                          | - |
| 1069 | Insulation Material                        | 5,833  | - | - | - | - | - | - | 0.00% | 5,833                                          | - |
| 1070 | Labor                                      | 4,929  | - | - | - | - | - | - | 0.00% | 4,929                                          | - |
| 1071 | Gypsum Board Assemblies                    |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1072 | Material                                   | 15,923 | - | - | - | - | - | - | 0.00% | 15,923                                         | - |
| 1073 | Labor                                      | 36,593 | - | - | - | - | - | - | 0.00% | 36,593                                         | - |
| 1074 | Interior Framing                           |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1075 | Material                                   | 6,740  | - | - | - | - | - | - | 0.00% | 6,740                                          | - |
| 1076 | Labor                                      | 8,898  | - | - | - | - | - | - | 0.00% | 8,898                                          | - |
| 1077 | Suspended Acoustical Ceiling Grid Material | 3,523  | - | - | - | - | - | - | 0.00% | 3,523                                          | - |
| 1078 | Labor                                      | 4,030  | - | - | - | - | - | - | 0.00% | 4,030                                          | - |
| 1079 | Suspended Acoustical Ceiling Tile          |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1080 | Material                                   | 3,576  | - | - | - | - | - | - | 0.00% | 3,576                                          | - |
| 1081 | Labor                                      | 2,339  | - | - | - | - | - | - | 0.00% | 2,339                                          | - |
| 1082 | -----High School Seg H-----                |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1083 | Insulation Material                        | 2,150  | - | - | - | - | - | - | 0.00% | 2,150                                          | - |
| 1084 | Labor                                      | 1,143  | - | - | - | - | - | - | 0.00% | 1,143                                          | - |
| 1085 | Gypsum Board Assemblies                    |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1086 | Material                                   | 12,806 | - | - | - | - | - | - | 0.00% | 12,806                                         | - |
| 1087 | Labor                                      | 20,137 | - | - | - | - | - | - | 0.00% | 20,137                                         | - |
| 1088 | Interior Framing                           |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1089 | Material                                   | 7,883  | - | - | - | - | - | - | 0.00% | 7,883                                          | - |
| 1090 | Labor                                      | 13,340 | - | - | - | - | - | - | 0.00% | 13,340                                         | - |
| 1091 | Suspended Acoustical Ceiling Grid Material | 7,257  | - | - | - | - | - | - | 0.00% | 7,257                                          | - |
| 1092 | Labor                                      | 7,869  | - | - | - | - | - | - | 0.00% | 7,869                                          | - |
| 1093 | Suspended Acoustical Ceiling Tile          |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1094 | Material                                   | 6,982  | - | - | - | - | - | - | 0.00% | 6,982                                          | - |
| 1095 | Labor                                      | 4,567  | - | - | - | - | - | - | 0.00% | 4,567                                          | - |
| 1096 | -----High School Seg J-----                |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1097 | Exterior Framing                           |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1098 | Material                                   | 7,513  | - | - | - | - | - | - | 0.00% | 7,513                                          | - |
| 1099 | Labor                                      | 6,083  | - | - | - | - | - | - | 0.00% | 6,083                                          | - |
| 1100 | Exterior Gypsum Sheathing                  |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1101 | Material                                   | 2,469  | - | - | - | - | - | - | 0.00% | 2,469                                          | - |
| 1102 | Labor                                      | 3,772  | - | - | - | - | - | - | 0.00% | 3,772                                          | - |
| 1103 | Insulation                                 |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1104 | Material                                   | 2,334  | - | - | - | - | - | - | 0.00% | 2,334                                          | - |
| 1105 | Labor                                      | 3,692  | - | - | - | - | - | - | 0.00% | 3,692                                          | - |
| 1106 | Gypsum Board Assemblies Material           | 6,942  | - | - | - | - | - | - | 0.00% | 6,942                                          | - |
| 1107 | Labor                                      | 9,817  | - | - | - | - | - | - | 0.00% | 9,817                                          | - |
| 1108 | Interior Framing                           |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1109 | Material                                   | 4,191  | - | - | - | - | - | - | 0.00% | 4,191                                          | - |
| 1110 | Labor                                      | 7,122  | - | - | - | - | - | - | 0.00% | 7,122                                          | - |
| 1111 | Suspended Acoustical Ceiling Grid          |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1112 | Material                                   | 5,416  | - | - | - | - | - | - | 0.00% | 5,416                                          | - |
| 1113 | Labor                                      | 5,993  | - | - | - | - | - | - | 0.00% | 5,993                                          | - |
| 1114 | Suspended Acoustical Ceiling Tile Material | 5,322  | - | - | - | - | - | - | 0.00% | 5,322                                          | - |
| 1115 | Labor                                      | 3,478  | - | - | - | - | - | - | 0.00% | 3,478                                          | - |
| 1116 | -----JR High Seg K-----                    |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1117 | Exterior Framing Material                  | 10,186 | - | - | - | - | - | - | 0.00% | 10,186                                         | - |
| 1118 | Labor                                      | 8,674  | - | - | - | - | - | - | 0.00% | 8,674                                          | - |
| 1119 | Exterior Gypsum Sheathing Material         | 3,012  | - | - | - | - | - | - | 0.00% | 3,012                                          | - |
| 1120 | Labor                                      | 4,476  | - | - | - | - | - | - | 0.00% | 4,476                                          | - |
| 1121 | Rough Carpentry                            |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1122 | Material                                   | 1,537  | - | - | - | - | - | - | 0.00% | 1,537                                          | - |
| 1123 | Labor                                      | 1,670  | - | - | - | - | - | - | 0.00% | 1,670                                          | - |
| 1124 | Insulation                                 |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1125 | Material                                   | 2,664  | - | - | - | - | - | - | 0.00% | 2,664                                          | - |
| 1126 | Labor                                      | 1,623  | - | - | - | - | - | - | 0.00% | 1,623                                          | - |
| 1127 | Gypsum Board Assemblies Material           | 8,090  | - | - | - | - | - | - | 0.00% | 8,090                                          | - |
| 1128 | Labor                                      | 11,612 | - | - | - | - | - | - | 0.00% | 11,612                                         | - |
| 1129 | Interior Framing                           |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1130 | Material                                   | 4,387  | - | - | - | - | - | - | 0.00% | 4,387                                          | - |
| 1131 | Labor                                      | 8,349  | - | - | - | - | - | - | 0.00% | 8,349                                          | - |
| 1132 | Suspended Acoustical Ceiling Grid          |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1133 | Material                                   | 4,750  | - | - | - | - | - | - | 0.00% | 4,750                                          | - |
| 1134 | Labor                                      | 5,469  | - | - | - | - | - | - | 0.00% | 5,469                                          | - |
| 1135 | Suspended Acoustical Ceiling Tile Material | 4,854  | - | - | - | - | - | - | 0.00% | 4,854                                          | - |
| 1136 | Labor                                      | 3,174  | - | - | - | - | - | - | 0.00% | 3,174                                          | - |
| 1137 | Wood Fiber Acoustical Panels Material      | 1,694  | - | - | - | - | - | - | 0.00% | 1,694                                          | - |
| 1138 | Labor                                      | 3,570  | - | - | - | - | - | - | 0.00% | 3,570                                          | - |
| 1139 | -----JR High Seg L-----                    |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1140 | Exterior Framing Material                  | 55,130 | - | - | - | - | - | - | 0.00% | 55,130                                         | - |
| 1141 | Labor                                      | 33,611 | - | - | - | - | - | - | 0.00% | 33,611                                         | - |
| 1142 | Exterior Gypsum Sheathing                  |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1143 | Material                                   | 11,427 | - | - | - | - | - | - | 0.00% | 11,427                                         | - |
| 1144 | Labor                                      | 18,648 | - | - | - | - | - | - | 0.00% | 18,648                                         | - |
| 1145 | Rough Carpentry                            |        | - | - | - | - | - | - | 0.00% |                                                |   |
| 1146 | Material                                   | 15,002 | - | - | - | - | - | - | 0.00% | 15,002                                         | - |

|                                                |                                                                                  |         |        |        |   |       |        |        |         |        |       |
|------------------------------------------------|----------------------------------------------------------------------------------|---------|--------|--------|---|-------|--------|--------|---------|--------|-------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                                  |         |        |        |   |       |        |        |         |        |       |
| 1147                                           | Labor                                                                            | 5,475   | -      | -      | - | -     | -      | -      | 0.00%   | 5,475  | -     |
| 1148                                           | Insulation Material                                                              | 10,923  | -      | -      | - | -     | -      | -      | 0.00%   | 10,923 | -     |
| 1149                                           | Labor                                                                            | 6,349   | -      | -      | - | -     | -      | -      | 0.00%   | 6,349  | -     |
| 1150                                           | Gypsum Board Assemblies                                                          |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1151                                           | Material                                                                         | 47,351  | -      | -      | - | -     | -      | -      | 0.00%   | 47,351 | -     |
| 1152                                           | Labor                                                                            | 98,542  | -      | -      | - | -     | -      | -      | 0.00%   | 98,542 | -     |
| 1153                                           | Interior Framing                                                                 |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1154                                           | Material                                                                         | 50,023  | -      | -      | - | -     | -      | -      | 0.00%   | 50,023 | -     |
| 1155                                           | Labor                                                                            | 59,288  | -      | -      | - | -     | -      | -      | 0.00%   | 59,288 | -     |
| 1156                                           | Suspended Acoustical Ceiling Grid                                                |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1157                                           | Material                                                                         | 9,583   | -      | -      | - | -     | -      | -      | 0.00%   | 9,583  | -     |
| 1158                                           | Labor                                                                            | 10,825  | -      | -      | - | -     | -      | -      | 0.00%   | 10,825 | -     |
| 1159                                           | Suspended Acoustical Ceiling Tile Material                                       | 8,586   | -      | -      | - | -     | -      | -      | 0.00%   | 8,586  | -     |
| 1160                                           | Labor                                                                            | 5,409   | -      | -      | - | -     | -      | -      | 0.00%   | 5,409  | -     |
| 1161                                           | Wood Fiber Acoustical Panels                                                     |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1162                                           | Material                                                                         | 23,250  | -      | -      | - | -     | -      | -      | 0.00%   | 23,250 | -     |
| 1163                                           | Labor                                                                            | 16,046  | -      | -      | - | -     | -      | -      | 0.00%   | 16,046 | -     |
| 1164                                           | Suspended Ceiling Baffles                                                        |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1165                                           | Material                                                                         | 39,593  | -      | -      | - | -     | -      | -      | 0.00%   | 39,593 | -     |
| 1166                                           | Labor                                                                            | 11,158  | -      | -      | - | -     | -      | -      | 0.00%   | 11,158 | -     |
| 1167                                           | - JR High Seg L Second Floor-                                                    |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1168                                           | Exterior Framing                                                                 |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1169                                           | Material                                                                         | 33,101  | -      | -      | - | -     | -      | -      | 0.00%   | 33,101 | -     |
| 1170                                           | Labor                                                                            | 36,075  | -      | -      | - | -     | -      | -      | 0.00%   | 36,075 | -     |
| 1171                                           | Exterior Gypsum Sheathing Material                                               | 9,856   | -      | -      | - | -     | -      | -      | 0.00%   | 9,856  | -     |
| 1172                                           | Labor                                                                            | 16,657  | -      | -      | - | -     | -      | -      | 0.00%   | 16,657 | -     |
| 1173                                           | Insulation Material                                                              | 9,642   | -      | -      | - | -     | -      | -      | 0.00%   | 9,642  | -     |
| 1174                                           | Labor                                                                            | 5,083   | -      | -      | - | -     | -      | -      | 0.00%   | 5,083  | -     |
| 1175                                           | Gypsum Board Assemblies                                                          |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1176                                           | Material                                                                         | 16,713  | -      | -      | - | -     | -      | -      | 0.00%   | 16,713 | -     |
| 1177                                           | Labor                                                                            | 33,502  | -      | -      | - | -     | -      | -      | 0.00%   | 33,502 | -     |
| 1178                                           | Interior Framing                                                                 |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1179                                           | Material                                                                         | 15,855  | -      | -      | - | -     | -      | -      | 0.00%   | 15,855 | -     |
| 1180                                           | Labor                                                                            | 12,779  | -      | -      | - | -     | -      | -      | 0.00%   | 12,779 | -     |
| 1181                                           | Suspended Acoustical Ceiling Grid Material                                       | 4,355   | -      | -      | - | -     | -      | -      | 0.00%   | 4,355  | -     |
| 1182                                           | Labor                                                                            | 4,940   | -      | -      | - | -     | -      | -      | 0.00%   | 4,940  | -     |
| 1183                                           | Suspended Acoustical Ceiling Tile                                                |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1184                                           | Material                                                                         | 4,383   | -      | -      | - | -     | -      | -      | 0.00%   | 4,383  | -     |
| 1185                                           | Labor                                                                            | 2,867   | -      | -      | - | -     | -      | -      | 0.00%   | 2,867  | -     |
| 1186                                           | -----JR High Seg M-----                                                          |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1187                                           | Exterior Framing                                                                 |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1188                                           | Material                                                                         | 18,586  | -      | -      | - | -     | -      | -      | 0.00%   | 18,586 | -     |
| 1189                                           | Labor                                                                            | 15,483  | -      | -      | - | -     | -      | -      | 0.00%   | 15,483 | -     |
| 1190                                           | Exterior Gypsum Sheathing                                                        |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1191                                           | Material                                                                         | 4,008   | -      | -      | - | -     | -      | -      | 0.00%   | 4,008  | -     |
| 1192                                           | Labor                                                                            | 5,849   | -      | -      | - | -     | -      | -      | 0.00%   | 5,849  | -     |
| 1193                                           | Insulation                                                                       |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1194                                           | Material                                                                         | 14,584  | -      | -      | - | -     | -      | -      | 0.00%   | 14,584 | -     |
| 1195                                           | Labor                                                                            | 9,162   | -      | -      | - | -     | -      | -      | 0.00%   | 9,162  | -     |
| 1196                                           | Gypsum Board Assemblies Material                                                 | 48,215  | -      | -      | - | -     | -      | -      | 0.00%   | 48,215 | -     |
| 1197                                           | Labor                                                                            | 84,581  | -      | -      | - | -     | -      | -      | 0.00%   | 84,581 | -     |
| 1198                                           | Interior Framing                                                                 |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1199                                           | Material                                                                         | 28,924  | -      | -      | - | -     | -      | -      | 0.00%   | 28,924 | -     |
| 1200                                           | Labor                                                                            | 31,557  | -      | -      | - | -     | -      | -      | 0.00%   | 31,557 | -     |
| 1201                                           | Suspended Acoustical Ceiling Grid                                                |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1202                                           | Material                                                                         | 13,226  | -      | -      | - | -     | -      | -      | 0.00%   | 13,226 | -     |
| 1203                                           | Labor                                                                            | 15,248  | -      | -      | - | -     | -      | -      | 0.00%   | 15,248 | -     |
| 1204                                           | Suspended Acoustical Ceiling Tile Material                                       | 13,529  | -      | -      | - | -     | -      | -      | 0.00%   | 13,529 | -     |
| 1205                                           | Labor                                                                            | 8,849   | -      | -      | - | -     | -      | -      | 0.00%   | 8,849  | -     |
| 1206                                           | - JR High Seg M Second Floor                                                     |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1207                                           | Exterior Framing Material                                                        | 32,605  | -      | -      | - | -     | -      | -      | 0.00%   | 32,605 | -     |
| 1208                                           | Labor                                                                            | 24,868  | -      | -      | - | -     | -      | -      | 0.00%   | 24,868 | -     |
| 1209                                           | Exterior Gypsum Sheathing Material                                               | 9,740   | -      | -      | - | -     | -      | -      | 0.00%   | 9,740  | -     |
| 1210                                           | Labor                                                                            | 14,951  | -      | -      | - | -     | -      | -      | 0.00%   | 14,951 | -     |
| 1211                                           | Insulation                                                                       |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1212                                           | Material                                                                         | 15,634  | -      | -      | - | -     | -      | -      | 0.00%   | 15,634 | -     |
| 1213                                           | Labor                                                                            | 8,383   | -      | -      | - | -     | -      | -      | 0.00%   | 8,383  | -     |
| 1214                                           | Gypsum Board Assemblies                                                          |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1215                                           | Material                                                                         | 44,147  | -      | -      | - | -     | -      | -      | 0.00%   | 44,147 | -     |
| 1216                                           | Labor                                                                            | 69,123  | -      | -      | - | -     | -      | -      | 0.00%   | 69,123 | -     |
| 1217                                           | Interior Framing Material                                                        | 26,078  | -      | -      | - | -     | -      | -      | 0.00%   | 26,078 | -     |
| 1218                                           | Labor                                                                            | 24,582  | -      | -      | - | -     | -      | -      | 0.00%   | 24,582 | -     |
| 1219                                           | Suspended Acoustical Ceiling Grid                                                |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1220                                           | Material                                                                         | 14,829  | -      | -      | - | -     | -      | -      | 0.00%   | 14,829 | -     |
| 1221                                           | Labor                                                                            | 17,307  | -      | -      | - | -     | -      | -      | 0.00%   | 17,307 | -     |
| 1222                                           | Suspended Acoustical Ceiling Tile                                                |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1223                                           | Material                                                                         | 15,356  | -      | -      | - | -     | -      | -      | 0.00%   | 15,356 | -     |
| 1224                                           | Labor                                                                            | 10,045  | -      | -      | - | -     | -      | -      | 0.00%   | 10,045 | -     |
| 1225                                           |                                                                                  |         | -      | -      | - | -     | -      | -      | 0.00%   |        |       |
| 1226                                           | Engineering Shop Drawings/Calculations                                           | 35,355  | 15,910 | -      | - | -     | -      | 15,910 | 45.00%  | 19,445 | 795   |
| 1227                                           | Rental Equipment                                                                 | 170,600 | 54,592 | 17,060 | - | 853   | 16,207 | 71,652 | 42.00%  | 98,948 | 3,583 |
| 1228                                           | RCO04 - PR#4 - Cost Value Options Reversal- Delete Alt-006 & A-003               | 13,102  | -      | -      | - | -     | -      | -      | 0.00%   | 13,102 | -     |
| 1229                                           | RCO01 - PR#2R - Package 1 Code Revision                                          | 25,748  | -      | 25,748 | - | 1,287 | 24,461 | 25,748 | 100.00% | -      | 1,287 |
| 1230                                           | RCO0024 PR#11 - PKG 2 Code Revisions                                             | 15,590  | -      | -      | - | -     | -      | -      | 0.00%   | 15,590 | -     |
| 1231                                           | RCO0025 PR#19 - Primary Admin Storage Revision - Gyp                             | 3,696   | -      | 3,696  | - | 185   | 3,511  | 3,696  | 100.00% | -      | 185   |
| 1232                                           | RCO0030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 1,774   | -      | -      | - | -     | -      | -      | 0.00%   | 1,774  | -     |
| 1233                                           |                                                                                  |         |        |        |   |       |        |        |         |        |       |
| 1234                                           |                                                                                  |         |        |        |   |       |        |        |         |        |       |
| 1235                                           | Tile                                                                             |         |        |        |   |       |        |        |         |        |       |

| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                           |         |         |        |   |       |        |         |         |         |       |
|------------------------------------------------|---------------------------------------------------------------------------|---------|---------|--------|---|-------|--------|---------|---------|---------|-------|
| 1236                                           | Tile - Work Remaining of be Procured                                      | 41,116  | -       | -      | - | -     | -      | -       | 0.00%   | 41,116  | -     |
| 1237                                           |                                                                           |         |         |        |   |       |        |         |         |         |       |
| 1238                                           | Primary School Mobilization                                               | 1,619   | 1,619   | -      | - | -     | -      | 1,619   | 100.00% | -       | 81    |
| 1239                                           | Level 1 B Labor                                                           | 18,887  | 18,887  | -      | - | -     | -      | 18,887  | 100.00% | -       | 944   |
| 1240                                           | Level 1 B Material                                                        | 33,454  | 33,454  | -      | - | -     | -      | 33,454  | 100.00% | -       | 1,673 |
| 1241                                           | Intermediate School Mobilization                                          | 2,342   | 2,342   | -      | - | -     | -      | 2,342   | 100.00% | -       | 117   |
| 1242                                           | Level 1 D Labor                                                           | 13,395  | 13,395  | -      | - | -     | -      | 13,395  | 100.00% | -       | 670   |
| 1243                                           | Level 1 D Material                                                        | 24,472  | 24,472  | -      | - | -     | -      | 24,472  | 100.00% | -       | 1,224 |
| 1244                                           | Level 2 D Labor                                                           | 13,395  | 13,395  | -      | - | -     | -      | 13,395  | 100.00% | -       | 670   |
| 1245                                           | Level 2 D Material                                                        | 24,472  | 24,472  | -      | - | -     | -      | 24,472  | 100.00% | -       | 1,224 |
| 1246                                           | Junior High School Mobilization                                           | 5,280   | -       | -      | - | -     | -      | -       | 0.00%   | 5,280   | -     |
| 1247                                           | Level 1 K Labor                                                           | 3,069   | -       | -      | - | -     | -      | -       | 0.00%   | 3,069   | -     |
| 1248                                           | Level 1 K Material                                                        | 5,469   | 4,375   | -      | - | -     | -      | 4,375   | 80.00%  | 1,094   | 219   |
| 1249                                           | Level 1 L Labor                                                           | 9,206   | -       | -      | - | -     | -      | -       | 0.00%   | 9,206   | -     |
| 1250                                           | Level 1 L Material                                                        | 16,406  | 13,125  | -      | - | -     | -      | 13,125  | 80.00%  | 3,281   | 656   |
| 1251                                           | Level 1 M Labor                                                           | 30,687  | -       | -      | - | -     | -      | -       | 0.00%   | 30,687  | -     |
| 1252                                           | Level 1 M Material                                                        | 54,686  | 43,749  | -      | - | -     | -      | 43,749  | 80.00%  | 10,937  | 2,187 |
| 1253                                           | Level 2 L Labor                                                           | 1,226   | -       | -      | - | -     | -      | -       | 0.00%   | 1,226   | -     |
| 1254                                           | Level 2 L Material                                                        | 2,187   | 1,750   | -      | - | -     | -      | 1,750   | 80.00%  | 437     | 87    |
| 1255                                           | Level 2 M Labor                                                           | 17,185  | -       | -      | - | -     | -      | -       | 0.00%   | 17,185  | -     |
| 1256                                           | Level 2 M Material                                                        | 30,624  | 24,499  | -      | - | -     | -      | 24,499  | 80.00%  | 6,125   | 1,225 |
| 1257                                           | High School Mobilization                                                  | 2,735   | -       | -      | - | -     | -      | -       | 0.00%   | 2,735   | -     |
| 1258                                           | Level 1 F Labor                                                           | 19,475  | -       | -      | - | -     | -      | -       | 0.00%   | 19,475  | -     |
| 1259                                           | Level 1 F Material                                                        | 33,585  | 26,868  | -      | - | -     | -      | 26,868  | 80.00%  | 6,717   | 1,343 |
| 1260                                           | Level 1 G Labor                                                           | 4,544   | -       | -      | - | -     | -      | -       | 0.00%   | 4,544   | -     |
| 1261                                           | Level 1 G Material                                                        | 7,837   | 6,270   | -      | - | -     | -      | 6,270   | 80.00%  | 1,567   | 313   |
| 1262                                           | Level 1 H Labor                                                           | 5,517   | -       | -      | - | -     | -      | -       | 0.00%   | 5,517   | -     |
| 1263                                           | Level 1 H Material                                                        | 9,516   | 7,613   | -      | - | -     | -      | 7,613   | 80.00%  | 1,903   | 381   |
| 1264                                           | Level 1 J Labor                                                           | 2,920   | -       | -      | - | -     | -      | -       | 0.00%   | 2,920   | -     |
| 1265                                           | Level 1 J Material                                                        | 5,039   | 4,031   | -      | - | -     | -      | 4,031   | 80.00%  | 1,008   | 202   |
| 1266                                           | SCO01 - LVISD - Remove and Replacement of Tile                            | 1,746   | -       | -      | - | -     | -      | -       | 0.00%   | 1,746   | -     |
| 1267                                           | SCO02 - Adjustment to Existing Door Frames and Owner Furnished Dispensers | 3,224   | -       | -      | - | -     | -      | -       | 0.00%   | 3,224   | -     |
| 1268                                           |                                                                           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |       |
| 1269                                           | Wood Athletic Flooring - Work Remaining to be Procured                    | 30,260  | -       | -      | - | -     | -      | -       | 0.00%   | 30,260  | -     |
| 1270                                           | Wood Athletic Flooring                                                    | 122,000 | -       | -      | - | -     | -      | -       | 0.00%   | 122,000 | -     |
| 1271                                           |                                                                           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |       |
| 1272                                           | Resilient Flooring and Carpet - Work Remaining to be Procured             | 83,693  | -       | -      | - | -     | -      | -       | 0.00%   | 83,693  | -     |
| 1273                                           |                                                                           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |       |
| 1274                                           | RESILENT FLOORING AND CARPET                                              |         |         |        |   |       |        |         |         |         |       |
| 1275                                           | FURNISH AND INSTALL - WD SPORTS FLOORING                                  | 12,450  | -       | 12,450 | - | 623   | 11,828 | 12,450  | 100.00% | -       | 623   |
| 1276                                           | PRIMARY MOBILIZATION                                                      | 5,350   | 5,350   | -      | - | -     | -      | 5,350   | 100.00% | -       | 268   |
| 1277                                           | PRIMARY CARPET MATERIALS                                                  | 11,000  | 11,000  | -      | - | -     | -      | 11,000  | 100.00% | -       | 550   |
| 1278                                           | PRIMARY CARPET LABOR                                                      | 1,500   | 1,200   | 300    | - | 15    | 285    | 1,500   | 100.00% | -       | 75    |
| 1279                                           | PRIMARY RESILIENBT MATERIALS                                              | 69,850  | 69,850  | -      | - | -     | -      | 69,850  | 100.00% | -       | 3,493 |
| 1280                                           | PRIMARY RESILIENT LABOR                                                   | 19,300  | 19,300  | -      | - | -     | -      | 19,300  | 100.00% | -       | 965   |
| 1281                                           | INTERMEDIATE MOBILIZATION                                                 | 9,850   | 9,850   | -      | - | -     | -      | 9,850   | 100.00% | -       | 493   |
| 1282                                           | INTERMEDIATE CARPET MATERIALS                                             | 1,207   | 1,207   | -      | - | -     | -      | 1,207   | 100.00% | -       | 60    |
| 1283                                           | INTERMEDIATE CARPET LABOR                                                 | 150     | 150     | -      | - | -     | -      | 150     | 100.00% | -       | 8     |
| 1284                                           | INTERMEDIATE RESILIENT MATERIALS                                          | 146,668 | 146,668 | -      | - | -     | -      | 146,668 | 100.00% | -       | 7,333 |
| 1285                                           | INTERMEDIATE RESILIENT LABOR                                              | 39,125  | 39,125  | -      | - | -     | -      | 39,125  | 100.00% | -       | 1,956 |
| 1286                                           | JUNIOR HS MOBILIZATION                                                    | 12,450  | -       | -      | - | -     | -      | -       | 0.00%   | 12,450  | -     |
| 1287                                           | JUNIOR HS CARPET MATERIALS                                                | 11,905  | -       | -      | - | -     | -      | -       | 0.00%   | 11,905  | -     |
| 1288                                           | JUNIOR HS CARPET LABOR                                                    | 1,500   | -       | -      | - | -     | -      | -       | 0.00%   | 1,500   | -     |
| 1289                                           | JUNIOR HS RESILIENT MATERIALS                                             | 176,750 | -       | 24,392 | - | 1,220 | 23,172 | 24,392  | 13.80%  | 152,359 | 1,220 |
| 1290                                           | JUNIOR HS RESILIENT LABOR                                                 | 46,395  | -       | -      | - | -     | -      | -       | 0.00%   | 46,395  | -     |
| 1291                                           | HIGH SCHOOL MOBILIZATION                                                  | 8,250   | -       | -      | - | -     | -      | -       | 0.00%   | 8,250   | -     |
| 1292                                           | HIGH SCHOOL CARPET MATERIALS                                              | 4,900   | -       | -      | - | -     | -      | -       | 0.00%   | 4,900   | -     |
| 1293                                           | HIGH SCHOOL CARPET LABOR                                                  | 700     | -       | -      | - | -     | -      | -       | 0.00%   | 700     | -     |
| 1294                                           | HIGH SCHOOL RESILIENT MATERIALS                                           | 120,250 | -       | -      | - | -     | -      | -       | 0.00%   | 120,250 | -     |
| 1295                                           | HIGH SCHOOL RESILIENT LABOR                                               | 30,900  | -       | -      | - | -     | -      | -       | 0.00%   | 30,900  | -     |
| 1296                                           | RCO0022 PR#14 - RFI070 Primary School Admin Logistics                     | 1,737   | -       | -      | - | -     | -      | -       | 0.00%   | 1,737   | -     |
| 1297                                           | RCO0024 PR#11 - PKG 2 Code Revisions Carpet                               | 240     | 240     | -      | - | -     | -      | 240     | 100.00% | -       | 12    |
| 1298                                           | RCO0025 PR#19 - Primary Admin Storage Revision - Carpet                   | 200     | 200     | -      | - | -     | -      | 200     | 100.00% | -       | 10    |
| 1299                                           | RCO0058 - PR#41 - Primary Existing Hallway Revised Flooring               | 2,599   | -       | -      | - | -     | -      | -       | 0.00%   | 2,599   | -     |
| 1300                                           |                                                                           |         |         |        |   |       |        |         |         |         |       |
| 1301                                           | Resinous Flooring +\$8,888 from BO Savings                                |         |         |        |   |       |        |         |         |         |       |
| 1302                                           | Resinous Flooring - Primary School                                        |         |         |        |   |       |        |         |         |         |       |
| 1303                                           | Materials                                                                 | 4,120   | 4,120   | -      | - | -     | -      | 4,120   | 100.00% | -       | 206   |
| 1304                                           | Labor                                                                     | 6,180   | 6,180   | -      | - | -     | -      | 6,180   | 100.00% | -       | 309   |
| 1305                                           | Resinous Flooring - Intermediate School                                   |         | -       | -      | - | -     | -      | -       | 0.00%   |         |       |
| 1306                                           | Materials                                                                 | 12,805  | 8,003   | -      | - | -     | -      | 8,003   | 62.50%  | 4,802   | 400   |
| 1307                                           | Labor                                                                     | 19,205  | 12,003  | -      | - | -     | -      | 12,003  | 62.50%  | 7,202   | 600   |
| 1308                                           | Resinous Flooring - Junior High School                                    |         | -       | -      | - | -     | -      | -       | 0.00%   |         |       |
| 1309                                           | Materials                                                                 | 20,745  | -       | -      | - | -     | -      | -       | 0.00%   | 20,745  | -     |
| 1310                                           | Labor                                                                     | 31,115  | -       | -      | - | -     | -      | -       | 0.00%   | 31,115  | -     |
| 1311                                           | Resinous Flooring - High School                                           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |       |
| 1312                                           | Materials                                                                 | 38,030  | -       | -      | - | -     | -      | -       | 0.00%   | 38,030  | -     |
| 1313                                           | Labor                                                                     | 57,040  | -       | -      | - | -     | -      | -       | 0.00%   | 57,040  | -     |
| 1314                                           | SCO01 - Stair Nosings at Resinous Stairs (From PC)                        | 19,960  | -       | -      | - | -     | -      | -       | 0.00%   | 19,960  | -     |
| 1315                                           |                                                                           |         |         |        |   |       |        |         |         |         |       |
| 1316                                           | Polished and Sealed Concrete - Work Remaining to be Procured              | 17,106  | -       | -      | - | -     | -      | -       | 0.00%   | 17,106  | -     |
| 1317                                           | Primary Sealed Concrete Labor                                             | 721     | 721     | -      | - | -     | -      | 721     | 100.00% | -       | 36    |
| 1318                                           | Primary Sealed Concrete Material                                          | 379     | 379     | -      | - | -     | -      | 379     | 100.00% | -       | 19    |
| 1319                                           | Intermediate Sealed Concrete Labor                                        | 972     | 972     | -      | - | -     | -      | 972     | 100.00% | -       | 49    |
| 1320                                           | Intermediate Sealed Concrete Material                                     | 503     | 503     | -      | - | -     | -      | 503     | 100.00% | -       | 25    |
| 1321                                           | Junior High School BLDG 500/600                                           | 750     | -       | -      | - | -     | -      | -       | 0.00%   | 750     | -     |
| 1322                                           | Junior High School LVL 1 SEG L Labor                                      | 1,713   | -       | -      | - | -     | -      | -       | 0.00%   | 1,713   | -     |
| 1323                                           | Junior High School LVL 1 SEG L Material                                   | 857     | -       | -      | - | -     | -      | -       | 0.00%   | 857     | -     |
| 1324                                           | Junior High School LVL 1 SEG M Labor                                      | 7,262   | -       | -      | - | -     | -      | -       | 0.00%   | 7,262   | -     |

| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                         |        |        |       |   |     |       |        |         |        |       |
|------------------------------------------------|-----------------------------------------|--------|--------|-------|---|-----|-------|--------|---------|--------|-------|
| 1325                                           | Junior High School LVL 1 SEG M Material | 3,631  | -      | -     | - | -   | -     | -      | 0.00%   | 3,631  | -     |
| 1326                                           | Junior High School LVL 2 SEG L Labor    | 763    | -      | -     | - | -   | -     | -      | 0.00%   | 763    | -     |
| 1327                                           | Junior High School LVL 2 SEG L Material | 382    | -      | -     | - | -   | -     | -      | 0.00%   | 382    | -     |
| 1328                                           | Junior High School LVL 2 SEG M Labor    | 992    | -      | -     | - | -   | -     | -      | 0.00%   | 992    | -     |
| 1329                                           | Junior High School LVL 2 SEG M Material | 496    | -      | -     | - | -   | -     | -      | 0.00%   | 496    | -     |
| 1330                                           | High School LVL 1 BLDG 400              | 350    | -      | -     | - | -   | -     | -      | 0.00%   | 350    | -     |
| 1331                                           | High School LVL 1 SEG F Polish Material | 160    | -      | -     | - | -   | -     | -      | 0.00%   | 160    | -     |
| 1332                                           | High School LVL 1 SEG F Polish Labor    | 366    | -      | -     | - | -   | -     | -      | 0.00%   | 366    | -     |
| 1333                                           | High School LVL 1 SEG F Sealed Material | 3,125  | -      | -     | - | -   | -     | -      | 0.00%   | 3,125  | -     |
| 1334                                           | High School LVL 1 SEG F Sealed Labor    | 6,010  | -      | -     | - | -   | -     | -      | 0.00%   | 6,010  | -     |
| 1335                                           | High School LVL 1 SEG G Polish Material | 3,186  | -      | -     | - | -   | -     | -      | 0.00%   | 3,186  | -     |
| 1336                                           | High School LVL 1 SEG G Polish Labor    | 7,296  | -      | -     | - | -   | -     | -      | 0.00%   | 7,296  | -     |
| 1337                                           | High School LVL 1 SEG G Sealed Material | 4,873  | -      | -     | - | -   | -     | -      | 0.00%   | 4,873  | -     |
| 1338                                           | High School LVL 1 SEG G Sealed Labor    | 8,702  | -      | -     | - | -   | -     | -      | 0.00%   | 8,702  | -     |
| 1339                                           | High School LVL 1 SEG H Sealed Material | 43     | -      | -     | - | -   | -     | -      | 0.00%   | 43     | -     |
| 1340                                           | High School LVL 1 SEG H Sealed Labor    | 350    | -      | -     | - | -   | -     | -      | 0.00%   | 350    | -     |
| 1341                                           | High School LVL 1 SEG J Polish Material | 1,788  | -      | -     | - | -   | -     | -      | 0.00%   | 1,788  | -     |
| 1342                                           | High School LVL 1 SEG J Polish Labor    | 4,095  | -      | -     | - | -   | -     | -      | 0.00%   | 4,095  | -     |
| 1343                                           | High School LVL 1 SEG J Sealed Material | 487    | -      | -     | - | -   | -     | -      | 0.00%   | 487    | -     |
| 1344                                           | High School LVL 1 SEG J Sealed Labor    | 888    | -      | -     | - | -   | -     | -      | 0.00%   | 888    | -     |
| 1345                                           |                                         |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1346                                           |                                         |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1347                                           | Painting and Coatings                   |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1348                                           |                                         |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1349                                           | Primary (A,B)                           |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1350                                           | Tape & Bed Material                     | 2,182  | 2,182  | -     | - | -   | -     | 2,182  | 100.00% | -      | 109   |
| 1351                                           | Tape & Bed Labor                        | 22,642 | 22,642 | -     | - | -   | -     | 22,642 | 100.00% | -      | 1,132 |
| 1352                                           | Paint Material                          | 2,668  | 2,668  | -     | - | -   | -     | 2,668  | 100.00% | -      | 133   |
| 1353                                           | Prime Labor                             | 4,912  | 4,912  | -     | - | -   | -     | 4,912  | 100.00% | -      | 246   |
| 1354                                           | Finish Paint Labor                      | 26,613 | 26,613 | -     | - | -   | -     | 26,613 | 100.00% | -      | 1,331 |
| 1355                                           | HM Doors & Frames Material              | 488    | 488    | -     | - | -   | -     | 488    | 100.00% | -      | 24    |
| 1356                                           | HM Doors & Frames Labor                 | 2,582  | 2,582  | -     | - | -   | -     | 2,582  | 100.00% | -      | 129   |
| 1357                                           | Ceilings T/F/P Material                 | 465    | 465    | -     | - | -   | -     | 465    | 100.00% | -      | 23    |
| 1358                                           | Ceilings T/F/P Labor                    | 3,644  | 3,644  | -     | - | -   | -     | 3,644  | 100.00% | -      | 182   |
| 1359                                           | Exp Structure                           | 440    | 440    | -     | - | -   | -     | 440    | 100.00% | -      | 22    |
| 1360                                           | Fire Tape                               | 2,407  | 2,407  | -     | - | -   | -     | 2,407  | 100.00% | -      | 120   |
| 1361                                           | Handrails                               | 599    | 599    | -     | - | -   | -     | 599    | 100.00% | -      | 30    |
| 1362                                           | Mobilization                            | 5,000  | 5,000  | -     | - | -   | -     | 5,000  | 100.00% | -      | 250   |
| 1363                                           | Close-out Documents                     | 5,000  | 5,000  | -     | - | -   | -     | 5,000  | 100.00% | -      | 250   |
| 1364                                           | Intermediate ( C,D )                    |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1365                                           | Tape and Bed Material                   | 3,434  | 3,434  | -     | - | -   | -     | 3,434  | 100.00% | -      | 172   |
| 1366                                           | Tape and Bed Labor                      | 34,910 | 34,910 | -     | - | -   | -     | 34,910 | 100.00% | -      | 1,745 |
| 1367                                           | Paint Material                          | 4,820  | 4,820  | -     | - | -   | -     | 4,820  | 100.00% | -      | 241   |
| 1368                                           | Prime Labor                             | 8,498  | 8,498  | -     | - | -   | -     | 8,498  | 100.00% | -      | 425   |
| 1369                                           | Finish Paint Labor                      | 45,808 | 36,646 | 9,162 | - | 458 | 8,703 | 45,808 | 100.00% | -      | 2,290 |
| 1370                                           | HM Doors & Frames Material              | 735    | 735    | -     | - | -   | -     | 735    | 100.00% | -      | 37    |
| 1371                                           | HM Doors & Frames Labor                 | 4,390  | 4,390  | -     | - | -   | -     | 4,390  | 100.00% | -      | 220   |
| 1372                                           | Ceilings T/F/P Material                 | 604    | 604    | -     | - | -   | -     | 604    | 100.00% | -      | 30    |
| 1373                                           | Ceilings T/F/P Labor                    | 5,434  | 5,434  | -     | - | -   | -     | 5,434  | 100.00% | -      | 272   |
| 1374                                           | Expose Structure                        | 4,767  | 4,767  | -     | - | -   | -     | 4,767  | 100.00% | -      | 238   |
| 1375                                           | Handrails/ stairs/stringers/risers      | 2,152  | 1,334  | 818   | - | 41  | 777   | 2,152  | 100.00% | -      | 108   |
| 1376                                           | Fire Tape                               | 2,794  | 2,794  | -     | - | -   | -     | 2,794  | 100.00% | -      | 140   |
| 1377                                           | Mobilization                            | 5,000  | 5,000  | -     | - | -   | -     | 5,000  | 100.00% | -      | 250   |
| 1378                                           | Close-out Documents                     | 5,000  | -      | 5,000 | - | 250 | 4,750 | 5,000  | 100.00% | -      | 250   |
| 1379                                           | JHS (K,L,M)                             |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1380                                           | Tape and Bed Material                   | 7,292  | -      | -     | - | -   | -     | -      | 0.00%   | 7,292  | -     |
| 1381                                           | Tape and Bed Labor                      | 74,630 | -      | -     | - | -   | -     | -      | 0.00%   | 74,630 | -     |
| 1382                                           | Paint Material                          | 7,702  | -      | -     | - | -   | -     | -      | 0.00%   | 7,702  | -     |
| 1383                                           | Prime Labor                             | 14,694 | -      | -     | - | -   | -     | -      | 0.00%   | 14,694 | -     |
| 1384                                           | Finish Paint Labor                      | 65,135 | -      | -     | - | -   | -     | -      | 0.00%   | 65,135 | -     |
| 1385                                           | CMU walls material                      | 4,756  | -      | -     | - | -   | -     | -      | 0.00%   | 4,756  | -     |
| 1386                                           | CMU primer                              | 9,512  | -      | -     | - | -   | -     | -      | 0.00%   | 9,512  | -     |
| 1387                                           | CMU Paint labor                         | 9,512  | -      | -     | - | -   | -     | -      | 0.00%   | 9,512  | -     |
| 1388                                           | Accent Color Band                       | 10,162 | -      | -     | - | -   | -     | -      | 0.00%   | 10,162 | -     |
| 1389                                           | Fire Tape                               | 7,978  | -      | -     | - | -   | -     | -      | 0.00%   | 7,978  | -     |
| 1390                                           | HM Doors and Frames Material            | 1,482  | -      | -     | - | -   | -     | -      | 0.00%   | 1,482  | -     |
| 1391                                           | HM Dooors and Frames Labor              | 9,868  | -      | -     | - | -   | -     | -      | 0.00%   | 9,868  | -     |
| 1392                                           | Ceilings T/F Material                   | 1,032  | -      | -     | - | -   | -     | -      | 0.00%   | 1,032  | -     |
| 1393                                           | Ceilings T/F Labor                      | 9,285  | -      | -     | - | -   | -     | -      | 0.00%   | 9,285  | -     |
| 1394                                           | Ceilings Paint Material                 | 1,072  | -      | -     | - | -   | -     | -      | 0.00%   | 1,072  | -     |
| 1395                                           | Ceilings Prime Labor                    | 1,787  | -      | -     | - | -   | -     | -      | 0.00%   | 1,787  | -     |
| 1396                                           | Ceilings Finish Paint Labor             | 6,075  | -      | -     | - | -   | -     | -      | 0.00%   | 6,075  | -     |
| 1397                                           | Expose Structure Material               | 3,535  | -      | -     | - | -   | -     | -      | 0.00%   | 3,535  | -     |
| 1398                                           | Expose Structure Paint labor            | 25,920 | -      | -     | - | -   | -     | -      | 0.00%   | 25,920 | -     |
| 1399                                           | Tectum Panels                           | 8,700  | -      | -     | - | -   | -     | -      | 0.00%   | 8,700  | -     |
| 1400                                           | Handrails/ stairs/stringers/risers      | 6,579  | -      | -     | - | -   | -     | -      | 0.00%   | 6,579  | -     |
| 1401                                           | Mobilization                            | 5,000  | -      | -     | - | -   | -     | -      | 0.00%   | 5,000  | -     |
| 1402                                           | Close-out Documents                     | 5,000  | -      | -     | - | -   | -     | -      | 0.00%   | 5,000  | -     |
| 1403                                           | High School ( E,F,G,H,J )               |        | -      | -     | - | -   | -     | -      | 0.00%   |        |       |
| 1404                                           | Tape and Bed Material                   | 2,953  | -      | -     | - | -   | -     | -      | 0.00%   | 2,953  | -     |
| 1405                                           | Tape and Bed Labor                      | 32,575 | -      | -     | - | -   | -     | -      | 0.00%   | 32,575 | -     |
| 1406                                           | Paint Material                          | 4,275  | -      | -     | - | -   | -     | -      | 0.00%   | 4,275  | -     |
| 1407                                           | Prime Labor                             | 8,054  | -      | -     | - | -   | -     | -      | 0.00%   | 8,054  | -     |
| 1408                                           | Finish Paint Labor                      | 35,717 | -      | -     | - | -   | -     | -      | 0.00%   | 35,717 | -     |
| 1409                                           | CMU walls material                      | 7,653  | -      | -     | - | -   | -     | -      | 0.00%   | 7,653  | -     |
| 1410                                           | CMU Primer                              | 15,306 | -      | -     | - | -   | -     | -      | 0.00%   | 15,306 | -     |
| 1411                                           | CMU Paint labor                         | 15,306 | -      | -     | - | -   | -     | -      | 0.00%   | 15,306 | -     |
| 1412                                           | Accent Color Band                       | 3,841  | -      | -     | - | -   | -     | -      | 0.00%   | 3,841  | -     |
| 1413                                           | Ceilings T/F Material                   | 878    | -      | -     | - | -   | -     | -      | 0.00%   | 878    | -     |

| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                                  |             |             |                                                                            |   |       |         |           |         |           |         |     |
|------------------------------------------------|----------------------------------------------------------------------------------|-------------|-------------|----------------------------------------------------------------------------|---|-------|---------|-----------|---------|-----------|---------|-----|
| 1414                                           | Ceilings T/F Labor                                                               | 7,898       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 7,898     | -       |     |
| 1415                                           | Ceilings Paint Material                                                          | 882         | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 882       | -       |     |
| 1416                                           | Ceilings Prime Labor                                                             | 1,469       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 1,469     | -       |     |
| 1417                                           | Ceilings Finish Paint Labor                                                      | 4,996       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 4,996     | -       |     |
| 1418                                           | Expose Structure Material                                                        | 1,261       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 1,261     | -       |     |
| 1419                                           | Expose Structure Paint Labor                                                     | 9,248       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 9,248     | -       |     |
| 1420                                           | Tectum Panels                                                                    | 7,500       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 7,500     | -       |     |
| 1421                                           | Fire Tape                                                                        | 3,974       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 3,974     | -       |     |
| 1422                                           | HM Doors and Frames Material                                                     | 1,346       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 1,346     | -       |     |
| 1423                                           | HM Doors and Frames Labor                                                        | 8,869       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 8,869     | -       |     |
| 1424                                           | Handrails/ stairs/stringers/risers                                               | 1,567       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 1,567     | -       |     |
| 1425                                           | Steel I-Beams Paint                                                              | 4,500       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 4,500     | -       |     |
| 1426                                           | Bollards                                                                         | 800         | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 800       | -       |     |
| 1427                                           | Exterior Canopy Material                                                         | 1,855       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 1,855     | -       |     |
| 1428                                           | Exterior Canopy Paint labor                                                      | 13,605      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 13,605    | -       |     |
| 1429                                           | Roof Gas Pipe Paint                                                              | 3,449       | 1,724       | -                                                                          | - | -     | -       | 1,724     | 50.00%  | 1,724     | 86      |     |
| 1430                                           | Mobilization                                                                     | 5,000       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 5,000     | -       |     |
| 1431                                           | Close-out Documents                                                              | 5,000       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 5,000     | -       |     |
| 1432                                           | RCO0030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 150         | -           | Please provide change order<br>and substantiating back up<br>for this item |   |       | -       | -         | 0.00%   | 150       | -       |     |
| 1433                                           | SCO02 - PKG 1 Caulking at Tile Control Joints & HM Doorframes                    | 5,506       | -           |                                                                            |   |       | 275     | 5,231     | 5,506   | 100.00%   | -       | 275 |
| 1434                                           | Painting and Coatings - Work Remaining to be Procured                            | 262,761     | -           |                                                                            |   |       | -       | -         | -       | 0.00%     | 262,761 | -   |
| 1435                                           | RCO0044 - ASI#13 - Café & CTE Structural Revisions                               | 676         | -           |                                                                            |   |       | -       | -         | -       | 0.00%     | 676     | -   |
| 1436                                           | RCO0055 - PR#38 - Primary Library Wall Existing Side Finish                      | 1,344       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 1,344     | -       |     |
| 1437                                           |                                                                                  |             |             |                                                                            |   |       |         |           |         |           |         |     |
| 1438                                           |                                                                                  |             | -           | -                                                                          | - | -     | -       | -         | 0.00%   |           |         |     |
| 1439                                           | Sub-Total Division 09 - Finishes                                                 | ✓ 6,282,573 | ✓ 1,744,613 | ✓ 105,844                                                                  | - | 5,292 | 100,552 | 1,850,457 | 29.45%  | 4,432,117 | 92,523  |     |
| 1440                                           |                                                                                  |             |             |                                                                            |   |       |         |           |         |           |         |     |
| 1441                                           | Division 10 - Specialties                                                        |             |             |                                                                            |   |       |         |           |         |           |         |     |
| 1442                                           |                                                                                  |             | -           | -                                                                          | - | -     | -       | -         | 0.00%   |           |         |     |
| 1443                                           | Miscellaneous Specialties (Jr High)                                              | 10,000      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 10,000    | -       |     |
| 1444                                           |                                                                                  |             |             |                                                                            |   |       |         |           |         |           |         |     |
| 1445                                           | Architectural Signage and Scoreboards - Work Remaining to be Procured            | 19,384      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 19,384    | -       |     |
| 1446                                           | Architectural Signage and Scoreboards                                            | -           | -           | -                                                                          | - | -     | -       | -         | 0.00%   |           |         |     |
| 1447                                           | Primary School ADA Signage - Material                                            | 7,181       | 7,181       | -                                                                          | - | -     | -       | 7,181     | 100.00% | -         | 359     |     |
| 1448                                           | Intermedaite School ADA Signage - Material                                       | 5,376       | 5,376       | -                                                                          | - | -     | -       | 5,376     | 100.00% | -         | 269     |     |
| 1449                                           | High School ADA Signage - Material                                               | 15,875      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 15,875    | -       |     |
| 1450                                           | JR High School ADA Signage - Material                                            | 18,037      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 18,037    | -       |     |
| 1451                                           | JR High School Dimensional Lettering - Material                                  | 15,135      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 15,135    | -       |     |
| 1452                                           | Building Plaques - 5 Total                                                       | 7,478       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 7,478     | -       |     |
| 1453                                           | Primary School ADA Signage - Install                                             | 1,966       | 1,966       | -                                                                          | - | -     | -       | 1,966     | 100.00% | -         | 98      |     |
| 1454                                           | Intermediate School ADA Signage - Install                                        | 1,966       | 1,966       | -                                                                          | - | -     | -       | 1,966     | 100.00% | -         | 98      |     |
| 1455                                           | High School ADA Signage - Install                                                | 2,229       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 2,229     | -       |     |
| 1456                                           | JR High School ADA Signage - Install                                             | 2,754       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 2,754     | -       |     |
| 1457                                           | JR High School Dimensional Lettering - Install                                   | 6,681       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 6,681     | -       |     |
| 1458                                           | Project Management                                                               | 3,595       | 1,798       | -                                                                          | - | -     | -       | 1,798     | 50.00%  | 1,798     | 90      |     |
| 1459                                           | JR High School - Daktronics Scor Boards - Material                               | 18,237      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 18,237    | -       |     |
| 1460                                           | JR High School - Daktronics Scor Boards - Install                                | 4,840       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 4,840     | -       |     |
| 1461                                           | Additional Fire Marshal Signage - Primary                                        | 25          | 25          | -                                                                          | - | -     | -       | 25        | 100.00% | -         | 1       |     |
| 1462                                           | Fire Marshal Address Signs - Primary                                             | 60          | -           | 60                                                                         | - | 3     | 57      | 60        | 100.00% | -         | 3       |     |
| 1463                                           |                                                                                  |             | -           | -                                                                          | - | -     | -       | -         |         |           |         |     |
| 1464                                           | Division 10 - Specialties - Work Remaining to be Procured                        | 132,912     | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 132,912   | -       |     |
| 1465                                           |                                                                                  |             | -           | -                                                                          | - | -     | -       | -         |         |           |         |     |
| 1466                                           | Visual Display Surfaces                                                          |             | -           | -                                                                          | - | -     | -       | -         |         |           |         |     |
| 1467                                           | Visual Display Boards - Primary - Material                                       | 17,935      | 17,935      | -                                                                          | - | -     | -       | 17,935    | 100.00% | -         | 897     |     |
| 1468                                           | Visual Display Boards - Primary - Install                                        | 8,350       | 8,350       | -                                                                          | - | -     | -       | 8,350     | 100.00% | -         | 418     |     |
| 1469                                           | Visual Display Boards - Intermediate - Material                                  | 25,109      | 25,109      | -                                                                          | - | -     | -       | 25,109    | 100.00% | -         | 1,255   |     |
| 1470                                           | Visual Display Boards - Intermediate - Install                                   | 11,690      | 5,845       | 5,845                                                                      | - | 292   | 5,553   | 11,690    | 100.00% | -         | 585     |     |
| 1471                                           | Visual Display Boards - High School - Material                                   | 7,174       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 7,174     | -       |     |
| 1472                                           | Visual Display Boards - High School - Install                                    | 3,340       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 3,340     | -       |     |
| 1473                                           | Visual Display Boards - Junior High School - Material                            | 21,522      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 21,522    | -       |     |
| 1474                                           | Visual Display Boards - Junior High School - Install                             | 10,020      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 10,020    | -       |     |
| 1475                                           | Visual Display Boards - Junior High School - Material (Marker Wall)              | 12,398      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 12,398    | -       |     |
| 1476                                           | Visual Display Boards - Junior High School - Install (Marker Wall)               | 5,772       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 5,772     | -       |     |
| 1477                                           | Toilet Compartments                                                              | -           | -           | -                                                                          | - | -     | -       | -         | 0.00%   |           |         |     |
| 1478                                           | Toilet Accessories - Primary - Material                                          | 5,217       | 5,217       | -                                                                          | - | -     | -       | 5,217     | 100.00% | -         | 261     |     |
| 1479                                           | Toilet Accessories - Primary - Install                                           | 3,223       | 3,223       | -                                                                          | - | -     | -       | 3,223     | 100.00% | -         | 161     |     |
| 1480                                           | Toilet Compartments & Accessories - Intermediate - Material                      | 31,009      | 31,009      | -                                                                          | - | -     | -       | 31,009    | 100.00% | -         | 1,550   |     |
| 1481                                           | Toilet Compartments & Accessories - Intermediate - Install                       | 9,760       | 7,808       | 1,952                                                                      | - | 98    | 1,854   | 9,760     | 100.00% | -         | 488     |     |
| 1482                                           | Toilet Compartments & Accessories - High School - Material                       | 22,117      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 22,117    | -       |     |
| 1483                                           | Toilet Compartments & Accessories - High School - Install                        | 8,026       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 8,026     | -       |     |
| 1484                                           | Toilet Compartments & Accessories - Junior High School - Material                | 64,154      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 64,154    | -       |     |
| 1485                                           | Toilet Compartments & Accessories - Junior High School - Install                 | 16,971      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 16,971    | -       |     |
| 1486                                           | Cubicle Curtains and Track                                                       | 678         | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 678       | -       |     |
| 1487                                           | Fire Protection and AEDS                                                         | -           | -           | -                                                                          | - | -     | -       | -         |         |           |         |     |
| 1488                                           | Fire Protection Specialties - Primary - Material                                 | 613.64      | 614         | -                                                                          | - | -     | -       | 614       | 100.00% | -         | 31      |     |
| 1489                                           | Fire Protection Specialties - Junior High School - Install                       | 140.85      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 141       | -       |     |
| 1490                                           | Fire Protection Specialties - Primary - Install                                  | 56.51       | 57          | -                                                                          | - | -     | -       | 57        | 100.00% | -         | 3       |     |
| 1491                                           | Fire Protection Specialties - Intermediate - Material                            | 1,534.10    | 1,534       | -                                                                          | - | -     | -       | 1,534     | 100.00% | -         | 77      |     |
| 1492                                           | Fire Protection Specialties - Intermediate - Install                             | 140.85      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 141       | -       |     |
| 1493                                           | PKG 2 AED - High School - Material                                               | 3,484.62    | 3,485       | -                                                                          | - | -     | -       | 3,485     | 100.00% | -         | 174     |     |
| 1494                                           | Fire Protection Specialties - High School - Install                              | 140.85      | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 141       | -       |     |
| 1495                                           | Fire Protection Specialties - High School - Material                             | 1,534.10    | 1,534       | -                                                                          | - | -     | -       | 1,534     | 100.00% | -         | 77      |     |
| 1496                                           | PKG 1 AED - Primary - Install                                                    | 40.29       | 40          | -                                                                          | - | -     | -       | 40        | 100.00% | -         | 2       |     |
| 1497                                           | Fire Protection Specialties - Junior High School - Material                      | 1,534.10    | 1,534       | -                                                                          | - | -     | -       | 1,534     | 100.00% | -         | 77      |     |
| 1498                                           | PKG 1 AED - Primary - Material                                                   | 2,206.31    | 2,206       | -                                                                          | - | -     | -       | 2,206     | 100.00% | -         | 110     |     |
| 1499                                           | PKG 1 AED - Intermediate - Install                                               | 40.29       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 40        | -       |     |
| 1500                                           | PKG 1 AED - Intermediate - Material                                              | 2,206.31    | 2,206       | -                                                                          | - | -     | -       | 2,206     | 100.00% | -         | 110     |     |
| 1501                                           | PKG 2 AED - High School - Install                                                | 80.58       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 81        | -       |     |
| 1502                                           | PKG 2 AED - Junior High School - Install                                         | 40.29       | -           | -                                                                          | - | -     | -       | -         | 0.00%   | 40        | -       |     |

|                                                |                                                                                 |             |           |          |   |       |        |         |         |           |        |
|------------------------------------------------|---------------------------------------------------------------------------------|-------------|-----------|----------|---|-------|--------|---------|---------|-----------|--------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1503                                           | PKG 2 AED - Junior High School - Material                                       | 2,206.31    | 2,206     | -        | - | -     | -      | 2,206   | 100.00% | -         | 110    |
| 1504                                           | Corner Guards                                                                   |             | -         | -        | - | -     | -      | -       |         |           |        |
| 1505                                           | Corner Gaurds - Primary - Material                                              | 1,226       | 1,226     | -        | - | -     | -      | 1,226   | 100.00% | -         | 61     |
| 1506                                           | Corner Guards - Primary - Install                                               | 305         | 305       | -        | - | -     | -      | 305     | 100.00% | -         | 15     |
| 1507                                           | Corner Guards - Intermediate - Material                                         | 4,728       | 4,728     | -        | - | -     | -      | 4,728   | 100.00% | -         | 236    |
| 1508                                           | Corner Guards - Intermediate - Install                                          | 1,175       | -         | 1,175    | - | 59    | 1,116  | 1,175   | 100.00% | -         | 59     |
| 1509                                           | Corner Guards - Junior High School - Material                                   | 5,778       | 5,778     | -        | - | -     | -      | 5,778   | 100.00% | -         | 289    |
| 1510                                           | Corner Guards - Junior High School - Install                                    | 1,436       | -         | -        | - | -     | -      | -       | 0.00%   | 1,436     | -      |
| 1511                                           | Corner Guards - High School - Material                                          | 5,778       | 5,338     | -        | - | -     | -      | 5,338   | 92.39%  | 440       | 267    |
| 1512                                           | Corner Guards - High School - Install                                           | 1,435       | -         | -        | - | -     | -      | -       | 0.00%   | 1,435     | -      |
| 1513                                           | RCO010 - PR#5 - Primary School VD Board Removal                                 | (2,677)     | -         | -        | - | -     | -      | -       | 0.00%   | (2,677)   | -      |
| 1514                                           | RCO013 -PR#8 PKG 2 JHS Sink at M105.2                                           | 138         | -         | -        | - | -     | -      | -       | 0.00%   | 138       | -      |
| 1515                                           | RCO028 - CO03 -RFI107 - Primary School Grab Bar Conflict                        | 1,334       | -         | -        | - | -     | -      | -       | 0.00%   | 1,334     | -      |
| 1516                                           | RCO016 PR#9 - Replace Hand Dryers for Paper Towel/Waste Combo Units             | 14,441      | -         | -        | - | -     | -      | -       | 0.00%   | 14,441    | -      |
| 1517                                           | RCO0025 PR#19 - Primary Admin Storage Revision CGs                              | 983         | -         | -        | - | -     | -      | -       | 0.00%   | 983       | -      |
| 1518                                           | RCO030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 1,441       | -         | -        | - | -     | -      | -       | 0.00%   | 1,441     | -      |
| 1519                                           | RCO0046 - ASI#18 - Science Lab Accessories Revision                             | (264)       | -         | -        | - | -     | -      | -       | 0.00%   | (264)     | -      |
| 1520                                           | Wire Mesh Partitions                                                            | 5,350       | -         | -        | - | -     | -      | -       | 0.00%   | 5,350     | -      |
| 1521                                           |                                                                                 |             | -         | -        | - | -     | -      | -       |         |           |        |
| 1522                                           | Metal Lockers - Work Remaining to be Procured                                   | 77,810      | -         | -        | - | -     | -      | -       | 0.00%   | 77,810    | -      |
| 1523                                           | Metal Lockers                                                                   | 196,900     | -         | -        | - | -     | -      | -       | 0.00%   | 196,900   | -      |
| 1524                                           | Sub CO01 - Locker Hood Kits                                                     | 8,300       | -         | -        | - | -     | -      | -       | 0.00%   | 8,300     | -      |
| 1525                                           | RCO01 - PR#2R - Package 1 Code Revisions - Won Door Fire Rated Partition        | 83,508      | 81,587    | 1,921    | - | 96    | 1,825  | 83,508  | 100.00% | -         | 4,175  |
| 1526                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1527                                           | Protective Walkway Covers                                                       |             |           |          |   |       |        |         |         |           |        |
| 1528                                           | PR#1 - Primary School Playground & Civil Revisions - Canopy                     | 19,427      | -         | -        | - | -     | -      | -       | 0.00%   | 19,427    | -      |
| 1529                                           | Engineering                                                                     | 29,810      | 29,810    | -        | - | -     | -      | 29,810  | 100.00% | -         | 1,490  |
| 1530                                           | Approved Submittals                                                             | 29,810      | 29,810    | -        | - | -     | -      | 29,810  | 100.00% | -         | 1,490  |
| 1531                                           | Material                                                                        | 166,934     | 64,103    | -        | - | -     | -      | 64,103  | 38.40%  | 102,831   | 3,205  |
| 1532                                           | Labor                                                                           | 71,543      | 27,473    | -        | - | -     | -      | 27,473  | 38.40%  | 44,070    | 1,374  |
| 1533                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1534                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1535                                           | Sub-Total Division 10 - Specialties                                             | ✓ 1,300,843 | ✓ 388,380 | ✓ 10,953 | - | 548   | 10,405 | 399,333 | 30.70%  | 901,510   | 19,967 |
| 1536                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1537                                           | Division 11 - Equipment                                                         |             |           |          |   |       |        |         |         |           |        |
| 1538                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1539                                           | Knox Boxes (Combined with Div 10)                                               |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1540                                           | Commercial Appliances (Commercial Washers & Dryers                              | 38,485      | -         | -        | - | -     | -      | -       | 0.00%   | 38,485    | -      |
| 1541                                           | Residential Appliances & Ice Makers - reduced via CVO                           | -           | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1542                                           | Foodservice Equipment (+\$80,281 from BO Savings)                               | 1,952,400   | -         | -        | - | -     | -      | -       | 0.00%   | 1,952,400 | -      |
| 1543                                           | Projection Screens                                                              | 7,958       | -         | -        | - | -     | -      | -       | 0.00%   | 7,958     | -      |
| 1544                                           | Electric Kiln and Hoods                                                         | 10,000      | -         | -        | - | -     | -      | -       | 0.00%   | 10,000    | -      |
| 1545                                           | Athletic Equipment                                                              |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1546                                           | Intermediate Bball Goals/Wall Pads Mat. & Freight                               | 22,000      | -         | 22,000   | - | 1,100 | 20,900 | 22,000  | 100.00% | -         | 1,100  |
| 1547                                           | Intermediate Bball Goals/Wall Pads Installation                                 | 10,000      | -         | 10,000   | - | 500   | 9,500  | 10,000  | 100.00% | -         | 500    |
| 1548                                           | Jr. High Bball Goals/Wall Pads Mat & Freight                                    | 55,000      | -         | -        | - | -     | -      | -       | 0.00%   | 55,000    | -      |
| 1549                                           | Jr. High Bball Goals/Wall Pads Installation                                     | 20,000      | -         | -        | - | -     | -      | -       | 0.00%   | 20,000    | -      |
| 1550                                           | Jr. High Volleyball Material & Freight                                          | 15,000      | -         | -        | - | -     | -      | -       | 0.00%   | 15,000    | -      |
| 1551                                           | Jr. High Volleyball Installation                                                | 1,000       | -         | -        | - | -     | -      | -       | 0.00%   | 1,000     | -      |
| 1552                                           | Closeouts                                                                       | 2,000       | -         | -        | - | -     | -      | -       | 0.00%   | 2,000     | -      |
| 1553                                           | Engineering/Submittals                                                          | 13,554      | -         | 13,554   | - | 678   | 12,876 | 13,554  | 100.00% | -         | 678    |
| 1554                                           | Athletic Equipment - Work Remaining to be Procured                              | 3,464       | -         | -        | - | -     | -      | -       | 0.00%   | 3,464     | -      |
| 1555                                           | Scoreboards - combined with Signage                                             | -           | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1556                                           | Automatic External Defibrulators (Combined with Div 10)                         |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1557                                           | Welding Equipment                                                               | 102,075     | -         | -        | - | -     | -      | -       | 0.00%   | 102,075   | -      |
| 1558                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1559                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1560                                           | Sub-Total Division 11 - Equipment                                               | ✓ 2,252,936 | ✓ -       | ✓ 45,554 | - | 2,278 | 43,276 | 45,554  | 2.02%   | 2,207,382 | 2,278  |
| 1561                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1562                                           | Division 12 - Furnishings                                                       |             |           |          |   |       |        |         |         |           |        |
| 1563                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1564                                           | Window Shades - Work Remaining to be Procured                                   | 4,633       | -         | -        | - | -     | -      | -       | 0.00%   | 4,633     | -      |
| 1565                                           | Window Shades                                                                   | 37,984      | -         | 8,356    | - | 418   | 7,939  | 8,356   | 22.00%  | 29,628    | 418    |
| 1566                                           | SCO01 - Added Window Blind at Intermediate 323                                  | 367         | -         | -        | - | -     | -      | -       | 0.00%   | 367       | -      |
| 1567                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1568                                           | Wood Science Laboratory Casework (moved \$286,263.00 to Div. 06 Millwork)       |             |           |          |   |       |        |         | 0.00%   |           |        |
| 1569                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1570                                           | Library Furniture- Reduced via CVO                                              |             |           |          |   |       |        |         | 0.00%   |           |        |
| 1571                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1572                                           | Gymnasium Bleachers                                                             | 64,656      | -         | -        | - | -     | -      | -       | 0.00%   | 64,656    | -      |
| 1573                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1574                                           | Sub-Total Division 12 - Furnishings                                             | ✓ 107,640   | ✓ -       | ✓ 8,356  | - | 418   | 7,939  | 8,356   | 7.76%   | 99,284    | 418    |
| 1575                                           | Division 13 - Metal Building Framing System                                     |             |           |          |   |       |        |         |         |           |        |
| 1576                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1577                                           | PEMB - Work Remaining to be Procured                                            | 308,005     | -         | -        | - | -     | -      | -       | 0.00%   | 308,005   | -      |
| 1578                                           | PEMB - Building - Material                                                      | 702,271     | -         | -        | - | -     | -      | -       | 0.00%   | 702,271   | -      |
| 1579                                           | PEMB - Insulation - Material                                                    | 64,025      | -         | -        | - | -     | -      | -       | 0.00%   | 64,025    | -      |
| 1580                                           | PEMB - Erection and Labor Install                                               | 257,636     | -         | -        | - | -     | -      | -       | 0.00%   | 257,636   | -      |
| 1581                                           | SCO-01 Area F PEMB Mid-span Beam                                                | 8,612       | -         | -        | - | -     | -      | -       | 0.00%   | 8,612     | -      |
| 1582                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1583                                           | Division 13 - Metal Building Framing System                                     | ✓ 1,340,549 | ✓ -       | ✓ -      | - | -     | -      | -       | 0.00%   | 1,340,549 | -      |
| 1584                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1585                                           |                                                                                 |             |           |          |   |       |        |         |         |           |        |
| 1586                                           | Division 14 - Elevator                                                          |             |           |          |   |       |        |         |         |           |        |
| 1587                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1588                                           | Elevator                                                                        | 89,563      | -         | -        | - | -     | -      | -       | 0.00%   | 89,563    | -      |
| 1589                                           | Elevator - Work Remaining to be Procured                                        | 11,701      | -         | -        | - | -     | -      | -       | 0.00%   | 11,701    | -      |
| 1590                                           |                                                                                 |             | -         | -        | - | -     | -      | -       | 0.00%   |           |        |
| 1591                                           | Sub-Total Division 14 - Elevator                                                | ✓ 101,264   | ✓ -       | ✓ -      | - | -     | -      | -       | 0.00%   | 101,264   | -      |

Please provide Co and substantiating documentation

|      |                                                    |        |        |       |   |    |       |        |         |        |       |   |
|------|----------------------------------------------------|--------|--------|-------|---|----|-------|--------|---------|--------|-------|---|
| 1592 |                                                    |        |        |       |   |    |       |        |         |        |       |   |
| 1593 | Division 21 - Fire Suppression                     |        |        |       |   |    |       |        |         |        |       |   |
| 1594 |                                                    |        |        |       |   |    |       |        |         |        |       |   |
| 1595 | Fire Sprinkler                                     |        |        |       |   |    |       |        |         |        |       |   |
| 1596 | HIGH SCHOOL AREA F DESIGN                          | 7,255  | -      | -     | - | -  | -     | -      | 0.00%   | 7,255  | -     | - |
| 1597 | HIGH SCHOOL AREA F BIM                             | 4,112  | 4,112  | -     | - | -  | -     | 4,112  | 100.00% | -      | 206   | - |
| 1598 | HIGH SCHOOL AREA F MATERIAL                        | 47,318 | -      | -     | - | -  | -     | -      | 0.00%   | 47,318 | -     | - |
| 1599 | HIGH SCHOOL AREA F FAB LABOR                       | 3,684  | -      | -     | - | -  | -     | -      | 0.00%   | 3,684  | -     | - |
| 1600 | HIGH SCHOOL AREA F ROUGH-IN MAINS                  | 17,887 | -      | -     | - | -  | -     | -      | 0.00%   | 17,887 | -     | - |
| 1601 | HIGH SCHOOL AREA F ROUGH-IN BRANCHLINES            | 25,553 | -      | -     | - | -  | -     | -      | 0.00%   | 25,553 | -     | - |
| 1602 | HIGH SCHOOL AREA F CUT DROPS                       | 7,666  | -      | -     | - | -  | -     | -      | 0.00%   | 7,666  | -     | - |
| 1603 | HIGH SCHOOL AREA F TRIM OUT                        | 2,555  | -      | -     | - | -  | -     | -      | 0.00%   | 2,555  | -     | - |
| 1604 | HIGH SCHOOL AREA G DESIGN                          | 5,144  | -      | -     | - | -  | -     | -      | 0.00%   | 5,144  | -     | - |
| 1605 | HIGH SCHOOL AREA G BIM                             | 3,014  | 3,014  | -     | - | -  | -     | 3,014  | 100.00% | -      | 151   | - |
| 1606 | HIGH SCHOOL AREA G MATERIAL                        | 32,632 | -      | -     | - | -  | -     | -      | 0.00%   | 32,632 | -     | - |
| 1607 | HIGH SCHOOL AREA G FAB LABOR                       | 3,014  | -      | -     | - | -  | -     | -      | 0.00%   | 3,014  | -     | - |
| 1608 | HIGH SCHOOL AREA G ROUGH-IN MAINS                  | 12,684 | -      | -     | - | -  | -     | -      | 0.00%   | 12,684 | -     | - |
| 1609 | HIGH SCHOOL AREA G ROUGH-IN BRANCHLINES            | 18,120 | -      | -     | - | -  | -     | -      | 0.00%   | 18,120 | -     | - |
| 1610 | HIGH SCHOOL AREA G CUT DROPS                       | 5,436  | -      | -     | - | -  | -     | -      | 0.00%   | 5,436  | -     | - |
| 1611 | HIGH SCHOOL AREA G TRIM OUT                        | 1,812  | -      | -     | - | -  | -     | -      | 0.00%   | 1,812  | -     | - |
| 1612 | HIGH SCHOOL AREA H DESIGN                          | 1,600  | -      | -     | - | -  | -     | -      | 0.00%   | 1,600  | -     | - |
| 1613 | HIGH SCHOOL AREA H MATERIAL                        | 4,507  | -      | -     | - | -  | -     | -      | 0.00%   | 4,507  | -     | - |
| 1614 | HIGH SCHOOL AREA H CUT DROPS                       | 4,691  | -      | -     | - | -  | -     | -      | 0.00%   | 4,691  | -     | - |
| 1615 | HIGH SCHOOL AREA H TRIM OUT                        | 1,201  | -      | -     | - | -  | -     | -      | 0.00%   | 1,201  | -     | - |
| 1616 | HIGH SCHOOL FIRE CAULK                             | 5,115  | -      | -     | - | -  | -     | -      | 0.00%   | 5,115  | -     | - |
| 1617 | JUNIOR HIGH AREA K DESIGN                          | 1,387  | -      | -     | - | -  | -     | -      | 0.00%   | 1,387  | -     | - |
| 1618 | JUNIOR HIGH AREA K BIM                             | 971    | 971    | -     | - | -  | -     | 971    | 100.00% | -      | 49    | - |
| 1619 | JUNIOR HIGH AREA K MATERIAL                        | 12,528 | -      | -     | - | -  | -     | -      | 0.00%   | 12,528 | -     | - |
| 1620 | JUNIOR HIGH AREA K FAB LABOR                       | 842    | -      | -     | - | -  | -     | -      | 0.00%   | 842    | -     | - |
| 1621 | JUNIOR HIGH AREA K ROUGH-IN MAINS                  | 4,294  | -      | -     | - | -  | -     | -      | 0.00%   | 4,294  | -     | - |
| 1622 | JUNIOR HIGH AREA K ROUGH-IN BRANCHLINES            | 7,157  | -      | -     | - | -  | -     | -      | 0.00%   | 7,157  | -     | - |
| 1623 | JUNIOR HIGH AREA K CUT DROPS                       | 2,146  | -      | -     | - | -  | -     | -      | 0.00%   | 2,146  | -     | - |
| 1624 | JUNIOR HIGH AREA K TRIM OUT                        | 716    | -      | -     | - | -  | -     | -      | 0.00%   | 716    | -     | - |
| 1625 | JUNIOR HIGH AREA L 1ST FLOOR DESIGN                | 6,540  | -      | -     | - | -  | -     | -      | 0.00%   | 6,540  | -     | - |
| 1626 | JUNIOR HIGH AREA L 1ST FLOOR BIM                   | 4,576  | 4,576  | -     | - | -  | -     | 4,576  | 100.00% | -      | 229   | - |
| 1627 | JUNIOR HIGH AREA L 1ST FLOOR MATERIAL              | 59,062 | -      | -     | - | -  | -     | -      | 0.00%   | 59,062 | -     | - |
| 1628 | JUNIOR HIGH AREA L 1ST FLOOR FAB LABOR             | 3,971  | -      | -     | - | -  | -     | -      | 0.00%   | 3,971  | -     | - |
| 1629 | JUNIOR HIGH AREA L 1ST FLOOR ROUGH-IN MAINS        | 20,242 | -      | -     | - | -  | -     | -      | 0.00%   | 20,242 | -     | - |
| 1630 | JUNIOR HIGH AREA L 1ST FLOOR ROUGH-IN BRANCHLINES  | 33,737 | -      | -     | - | -  | -     | -      | 0.00%   | 33,737 | -     | - |
| 1631 | JUNIOR HIGH AREA L 1ST FLOOR CUT DROPS             | 10,121 | -      | -     | - | -  | -     | -      | 0.00%   | 10,121 | -     | - |
| 1632 | JUNIOR HIGH AREA L 1ST FLOOR TRIM OUT              | 3,374  | -      | -     | - | -  | -     | -      | 0.00%   | 3,374  | -     | - |
| 1633 | JUNIOR HIGH AREA L 2ND FLOOR DESIGN                | 1,585  | -      | -     | - | -  | -     | -      | 0.00%   | 1,585  | -     | - |
| 1634 | JUNIOR HIGH AREA L 2ND FLOOR BIM                   | 1,109  | 1,109  | -     | - | -  | -     | 1,109  | 100.00% | -      | 55    | - |
| 1635 | JUNIOR HIGH AREA L 2ND FLOOR MATERIAL              | 14,318 | -      | -     | - | -  | -     | -      | 0.00%   | 14,318 | -     | - |
| 1636 | JUNIOR HIGH AREA L 2ND FLOOR FAB LABOR             | 963    | -      | -     | - | -  | -     | -      | 0.00%   | 963    | -     | - |
| 1637 | JUNIOR HIGH AREA L 2ND FLOOR ROUGH-IN MAINS        | 4,907  | -      | -     | - | -  | -     | -      | 0.00%   | 4,907  | -     | - |
| 1638 | JUNIOR HIGH AREA L 2ND FLOOR ROUGH-IN BRANCHLINES  | 8,179  | -      | -     | - | -  | -     | -      | 0.00%   | 8,179  | -     | - |
| 1639 | JUNIOR HIGH AREA L 2ND FLOOR CUT DROPS             | 2,454  | -      | -     | - | -  | -     | -      | 0.00%   | 2,454  | -     | - |
| 1640 | JUNIOR HIGH AREA L 2ND FLOOR TRIM OUT              | 818    | -      | -     | - | -  | -     | -      | 0.00%   | 818    | -     | - |
| 1641 | JUNIOR HIGH AREA M 1ST FLOOR DESIGN                | 5,747  | -      | -     | - | -  | -     | -      | 0.00%   | 5,747  | -     | - |
| 1642 | JUNIOR HIGH AREA M 1ST FLOOR BIM                   | 4,021  | 4,021  | -     | - | -  | -     | 4,021  | 100.00% | -      | 201   | - |
| 1643 | JUNIOR HIGH AREA M 1ST FLOOR MATERIAL              | 51,903 | -      | -     | - | -  | -     | -      | 0.00%   | 51,903 | -     | - |
| 1644 | JUNIOR HIGH AREA M 1ST FLOOR FAB LABOR             | 3,490  | -      | -     | - | -  | -     | -      | 0.00%   | 3,490  | -     | - |
| 1645 | JUNIOR HIGH AREA M 1ST FLOOR ROUGH-IN MAINS        | 17,789 | -      | -     | - | -  | -     | -      | 0.00%   | 17,789 | -     | - |
| 1646 | JUNIOR HIGH AREA M 1ST FLOOR ROUGH-IN BRANCHLINES  | 29,647 | -      | -     | - | -  | -     | -      | 0.00%   | 29,647 | -     | - |
| 1647 | JUNIOR HIGH AREA M 1ST FLOOR CUT DROPS             | 8,894  | -      | -     | - | -  | -     | -      | 0.00%   | 8,894  | -     | - |
| 1648 | JUNIOR HIGH AREA M 1ST FLOOR TRIM OUT              | 2,965  | -      | -     | - | -  | -     | -      | 0.00%   | 2,965  | -     | - |
| 1649 | JUNIOR HIGH AREA M 2ND FLOOR DESIGN                | 4,360  | -      | -     | - | -  | -     | -      | 0.00%   | 4,360  | -     | - |
| 1650 | JUNIOR HIGH AREA M 2ND FLOOR BIM                   | 3,051  | 3,051  | -     | - | -  | -     | 3,051  | 100.00% | -      | 153   | - |
| 1651 | JUNIOR HIGH AREA M 2ND FLOOR MATERIAL              | 39,375 | -      | -     | - | -  | -     | -      | 0.00%   | 39,375 | -     | - |
| 1652 | JUNIOR HIGH AREA M 2ND FLOOR FAB LABOR             | 2,647  | -      | -     | - | -  | -     | -      | 0.00%   | 2,647  | -     | - |
| 1653 | JUNIOR HIGH AREA M 2ND FLOOR ROUGH-IN MAINS        | 13,495 | -      | -     | - | -  | -     | -      | 0.00%   | 13,495 | -     | - |
| 1654 | JUNIOR HIGH AREA M 2ND FLOOR ROUGH-IN BRANCHLINES  | 22,491 | -      | -     | - | -  | -     | -      | 0.00%   | 22,491 | -     | - |
| 1655 | JUNIOR HIGH AREA M 2ND FLOOR CUT DROPS             | 6,747  | -      | -     | - | -  | -     | -      | 0.00%   | 6,747  | -     | - |
| 1656 | JUNIOR HIGH AREA M 2ND FLOOR TRIM OUT              | 2,249  | -      | -     | - | -  | -     | -      | 0.00%   | 2,249  | -     | - |
| 1657 | JUNIOR HIGH FIRE CAULK                             | 10,132 | -      | -     | - | -  | -     | -      | 0.00%   | 10,132 | -     | - |
| 1658 | INTERMEDIATE AREA C DESIGN                         | 2,284  | 2,284  | -     | - | -  | -     | 2,284  | 100.00% | -      | 114   | - |
| 1659 | INTERMEDIATE AREA C BIM                            | 1,771  | 1,771  | -     | - | -  | -     | 1,771  | 100.00% | -      | 89    | - |
| 1660 | INTERMEDIATE AREA C MATERIAL                       | 6,133  | 6,133  | -     | - | -  | -     | 6,133  | 100.00% | -      | 307   | - |
| 1661 | INTERMEDIATE AREA C FAB LABOR                      | 330    | 330    | -     | - | -  | -     | 330    | 100.00% | -      | 17    | - |
| 1662 | INTERMEDIATE AREA C ROUGH-IN MAINS                 | 2,166  | 2,166  | -     | - | -  | -     | 2,166  | 100.00% | -      | 108   | - |
| 1663 | INTERMEDIATE AREA C ROUGH-IN BRANCHLINES           | 2,708  | 2,708  | -     | - | -  | -     | 2,708  | 100.00% | -      | 135   | - |
| 1664 | INTERMEDIATE AREA C CUT DROPS                      | 541    | 541    | -     | - | -  | -     | 541    | 100.00% | -      | 27    | - |
| 1665 | INTERMEDIATE AREA D 1ST FLOOR DESIGN               | 10,275 | 10,275 | -     | - | -  | -     | 10,275 | 100.00% | -      | 514   | - |
| 1666 | INTERMEDIATE AREA D 1ST FLOOR BIM                  | 7,969  | 7,969  | -     | - | -  | -     | 7,969  | 100.00% | -      | 398   | - |
| 1667 | INTERMEDIATE AREA D 1ST FLOOR MATERIAL             | 27,597 | 27,597 | -     | - | -  | -     | 27,597 | 100.00% | -      | 1,380 | - |
| 1668 | INTERMEDIATE AREA D 1ST FLOOR FAB LABOR            | 1,484  | 1,484  | -     | - | -  | -     | 1,484  | 100.00% | -      | 74    | - |
| 1669 | INTERMEDIATE AREA D 1ST FLOOR ROUGH-IN MAINS       | 7,311  | 6,580  | 731   | - | 37 | 695   | 7,311  | 100.00% | -      | 366   | - |
| 1670 | INTERMEDIATE AREA D 1ST FLOOR ROUGH-IN BRANCHLINES | 12,185 | 12,185 | -     | - | -  | -     | 12,185 | 100.00% | -      | 609   | - |
| 1671 | INTERMEDIATE AREA D 1ST FLOOR CUT DROPS            | 3,655  | 3,655  | -     | - | -  | -     | 3,655  | 100.00% | -      | 183   | - |
| 1672 | INTERMEDIATE AREA D 1ST FLOOR TRIM OUT             | 1,218  | -      | 1,218 | - | 61 | 1,157 | 1,218  | 100.00% | -      | 61    | - |
| 1673 | INTERMEDIATE AREA D 2ND FLOOR DESIGN               | 10,275 | 10,275 | -     | - | -  | -     | 10,275 | 100.00% | -      | 514   | - |
| 1674 | INTERMEDIATE AREA D 2ND FLOOR BIM                  | 7,969  | 7,969  | -     | - | -  | -     | 7,969  | 100.00% | -      | 398   | - |
| 1675 | INTERMEDIATE AREA D 2ND FLOOR MATERIAL             | 27,597 | 27,597 | -     | - | -  | -     | 27,597 | 100.00% | -      | 1,380 | - |
| 1676 | INTERMEDIATE AREA D 2ND FLOOR FAB LABOR            | 1,484  | 1,484  | -     | - | -  | -     | 1,484  | 100.00% | -      | 74    | - |
| 1677 | INTERMEDIATE AREA D 2ND FLOOR ROUGH-IN MAINS       | 7,311  | 6,580  | 731   | - | 37 | 695   | 7,311  | 100.00% | -      | 366   | - |
| 1678 | INTERMEDIATE AREA D 2ND FLOOR ROUGH-IN BRANCHLINES | 12,185 | 12,185 | -     | - | -  | -     | 12,185 | 100.00% | -      | 609   | - |
| 1679 | INTERMEDIATE AREA D 2ND FLOOR CUT DROPS            | 3,655  | 3,655  | -     | - | -  | -     | 3,655  | 100.00% | -      | 183   | - |
| 1680 | INTERMEDIATE AREA D 2ND FLOOR TRIM OUT             | 1,218  | -      | 1,218 | - | 61 | 1,157 | 1,218  | 100.00% | -      | 61    | - |





| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                   |         |         |        |   |     |        |         |         |         |        |
|------------------------------------------------|-----------------------------------|---------|---------|--------|---|-----|--------|---------|---------|---------|--------|
| 1859                                           | Metal Duct (M)                    | 68,500  | 68,500  | -      | - | -   | -      | 68,500  | 100.00% | -       | 3,425  |
| 1860                                           | Metal Duct (L)                    | 148,500 | 148,500 | -      | - | -   | -      | 148,500 | 100.00% | -       | 7,425  |
| 1861                                           | Selective Demo/Make Safe          | 25,000  | 25,000  | -      | - | -   | -      | 25,000  | 100.00% | -       | 1,250  |
| 1862                                           | Crane                             | 15,000  | 15,000  | -      | - | -   | -      | 15,000  | 100.00% | -       | 750    |
| 1863                                           | Rental Equipment                  | 20,000  | 17,000  | 3,000  | - | 150 | 2,850  | 20,000  | 100.00% | -       | 1,000  |
| 1864                                           | Chemical Treatment                | 8,000   | -       | 8,000  | - | 400 | 7,600  | 8,000   | 100.00% | -       | 400    |
| 1865                                           | Startup/Commissiong               | 25,000  | 23,500  | 1,000  | - | 50  | 950    | 24,500  | 98.00%  | 500     | 1,225  |
| 1866                                           | Test & Balance                    | 13,650  | -       | -      | - | -   | -      | -       | 0.00%   | 13,650  | -      |
| 1867                                           | HVAC Controls                     | 95,400  | 72,700  | 12,000 | - | 600 | 11,400 | 84,700  | 88.78%  | 10,700  | 4,235  |
| 1868                                           | HVAC Piping Insulation (M)        | 17,990  | 16,000  | 1,990  | - | 100 | 1,891  | 17,990  | 100.00% | -       | 900    |
| 1869                                           | HVAC Piping Insulation (L)        | 11,945  | 10,000  | 1,945  | - | 97  | 1,848  | 11,945  | 100.00% | -       | 597    |
| 1870                                           | Duct Insulation (M)               | 17,990  | 17,494  | 496    | - | 25  | 471    | 17,990  | 100.00% | -       | 900    |
| 1871                                           | Duct Insulation (L)               | 11,994  | 11,494  | 500    | - | 25  | 475    | 11,994  | 100.00% | -       | 600    |
| 1872                                           | Safety                            | 7,770   | 6,770   | 1,000  | - | 50  | 950    | 7,770   | 100.00% | -       | 389    |
| 1873                                           | ***JUNIOR HIGH***                 | -       | -       | -      | - | -   | -      | -       | 0.00%   | -       | -      |
| 1874                                           | Mobilization                      | 25,000  | -       | -      | - | -   | -      | -       | 0.00%   | 25,000  | -      |
| 1875                                           | Submittals                        | 20,000  | 17,500  | -      | - | -   | -      | 17,500  | 87.50%  | 2,500   | 875    |
| 1876                                           | CAD/Shop Drawings                 | 15,000  | 12,495  | -      | - | -   | -      | 12,495  | 83.30%  | 2,505   | 625    |
| 1877                                           | Packaged Rooftop Units (E)        | 995,000 | 995,000 | -      | - | -   | -      | 995,000 | 100.00% | -       | 49,750 |
| 1878                                           | Packaged Rooftop Units (L)        | 212,750 | -       | -      | - | -   | -      | -       | 0.00%   | 212,750 | -      |
| 1879                                           | Ductless Split System (E)         | 129,990 | 60,998  | -      | - | -   | -      | 60,998  | 46.93%  | 68,992  | 3,050  |
| 1880                                           | Ductless Split System (L)         | 45,500  | -       | -      | - | -   | -      | -       | 0.00%   | 45,500  | -      |
| 1881                                           | Air Terminal Unit (E)             | 85,050  | -       | -      | - | -   | -      | -       | 0.00%   | 85,050  | -      |
| 1882                                           | Air Terminal Unit (L)             | 39,900  | -       | -      | - | -   | -      | -       | 0.00%   | 39,900  | -      |
| 1883                                           | HVAC Fans (E)                     | 15,700  | -       | -      | - | -   | -      | -       | 0.00%   | 15,700  | -      |
| 1884                                           | HVAC Fans (L)                     | 9,800   | -       | -      | - | -   | -      | -       | 0.00%   | 9,800   | -      |
| 1885                                           | Diffusers, Registers, Grilles (E) | 37,500  | -       | -      | - | -   | -      | -       | 0.00%   | 37,500  | -      |
| 1886                                           | Diffusers, Registers, Grilles (L) | 26,500  | -       | -      | - | -   | -      | -       | 0.00%   | 26,500  | -      |
| 1887                                           | Electric Unit Heaters (E)         | 2,500   | -       | -      | - | -   | -      | -       | 0.00%   | 2,500   | -      |
| 1888                                           | Electric Unit Heaters (L)         | 1,000   | -       | -      | - | -   | -      | -       | 0.00%   | 1,000   | -      |
| 1889                                           | Louvers (E)                       | 2,000   | -       | -      | - | -   | -      | -       | 0.00%   | 2,000   | -      |
| 1890                                           | Louvers (L)                       | 1,000   | -       | -      | - | -   | -      | -       | 0.00%   | 1,000   | -      |
| 1891                                           | Controls Dampers (E)              | 2,500   | -       | -      | - | -   | -      | -       | 0.00%   | 2,500   | -      |
| 1892                                           | Control Dampers (L)               | 1,000   | -       | -      | - | -   | -      | -       | 0.00%   | 1,000   | -      |
| 1893                                           | HVAC Piping (M)                   | 39,267  | -       | -      | - | -   | -      | -       | 0.00%   | 39,267  | -      |
| 1894                                           | HVAC Piping (L)                   | 41,765  | -       | -      | - | -   | -      | -       | 0.00%   | 41,765  | -      |
| 1895                                           | Duct Fabrication                  | 50,640  | -       | -      | - | -   | -      | -       | 0.00%   | 50,640  | -      |
| 1896                                           | Metal Duct (M)                    | 150,424 | -       | -      | - | -   | -      | -       | 0.00%   | 150,424 | -      |
| 1897                                           | Metal Duct (L)                    | 295,200 | -       | -      | - | -   | -      | -       | 0.00%   | 295,200 | -      |
| 1898                                           | Selective Demo/Make Safe          | 25,000  | -       | -      | - | -   | -      | -       | 0.00%   | 25,000  | -      |
| 1899                                           | Crane                             | 20,000  | -       | -      | - | -   | -      | -       | 0.00%   | 20,000  | -      |
| 1900                                           | Rental Equipment                  | 15,000  | -       | -      | - | -   | -      | -       | 0.00%   | 15,000  | -      |
| 1901                                           | Chemical Treatment                | 13,500  | -       | -      | - | -   | -      | -       | 0.00%   | 13,500  | -      |
| 1902                                           | Startup/Commissioning             | 25,000  | -       | -      | - | -   | -      | -       | 0.00%   | 25,000  | -      |
| 1903                                           | Test & Balance                    | 25,000  | -       | -      | - | -   | -      | -       | 0.00%   | 25,000  | -      |
| 1904                                           | HVAC Controls                     | 214,600 | -       | -      | - | -   | -      | -       | 0.00%   | 214,600 | -      |
| 1905                                           | HVAC Piping Insulation (M)        | 50,110  | -       | -      | - | -   | -      | -       | 0.00%   | 50,110  | -      |
| 1906                                           | HVAC Piping Insulation (L)        | 32,726  | -       | -      | - | -   | -      | -       | 0.00%   | 32,726  | -      |
| 1907                                           | Duct Insulation (M)               | 55,089  | -       | -      | - | -   | -      | -       | 0.00%   | 55,089  | -      |
| 1908                                           | Duct Insulation (L)               | 36,725  | -       | -      | - | -   | -      | -       | 0.00%   | 36,725  | -      |
| 1909                                           | Safety                            | 5,000   | -       | -      | - | -   | -      | -       | 0.00%   | 5,000   | -      |
| 1910                                           | ***HIGH SCHOOL***                 | -       | -       | -      | - | -   | -      | -       | 0.00%   | -       | -      |
| 1911                                           | Mobilization                      | 25,000  | -       | -      | - | -   | -      | -       | 0.00%   | 25,000  | -      |
| 1912                                           | Submittals                        | 20,000  | 17,000  | -      | - | -   | -      | 17,000  | 85.00%  | 3,000   | 850    |
| 1913                                           | CAD/Shop Drawings                 | 15,000  | 12,000  | -      | - | -   | -      | 12,000  | 80.00%  | 3,000   | 600    |
| 1914                                           | Packaged Rooftop Units (E)        | 365,275 | 365,275 | -      | - | -   | -      | 365,275 | 100.00% | -       | 18,264 |
| 1915                                           | Packaged Rooftop Units (L)        | 131,900 | -       | -      | - | -   | -      | -       | 0.00%   | 131,900 | -      |
| 1916                                           | Ductless Split System (E)         | 112,000 | 48,000  | -      | - | -   | -      | 48,000  | 42.86%  | 64,000  | 2,400  |
| 1917                                           | Ductless Split System (L)         | 38,700  | -       | -      | - | -   | -      | -       | 0.00%   | 38,700  | -      |
| 1918                                           | Air Terminal Units (E)            | 26,500  | -       | -      | - | -   | -      | -       | 0.00%   | 26,500  | -      |
| 1919                                           | Air Terminal Units (L)            | 7,500   | -       | -      | - | -   | -      | -       | 0.00%   | 7,500   | -      |
| 1920                                           | HVAC Fans (E)                     | 34,500  | -       | -      | - | -   | -      | -       | 0.00%   | 34,500  | -      |
| 1921                                           | HVAC Fans (L)                     | 12,500  | -       | -      | - | -   | -      | -       | 0.00%   | 12,500  | -      |
| 1922                                           | Diffusers, Registers, Grilles (E) | 43,675  | -       | -      | - | -   | -      | -       | 0.00%   | 43,675  | -      |
| 1923                                           | Diffusers, Registers, Grilles (L) | 21,400  | -       | -      | - | -   | -      | -       | 0.00%   | 21,400  | -      |
| 1924                                           | Electric Unit Heaters (E)         | 5,000   | -       | -      | - | -   | -      | -       | 0.00%   | 5,000   | -      |
| 1925                                           | Electric Unit Heaters (L)         | 2,500   | -       | -      | - | -   | -      | -       | 0.00%   | 2,500   | -      |
| 1926                                           | Louvers (E)                       | 10,000  | -       | -      | - | -   | -      | -       | 0.00%   | 10,000  | -      |
| 1927                                           | Louvers (L)                       | 5,000   | -       | -      | - | -   | -      | -       | 0.00%   | 5,000   | -      |
| 1928                                           | Control Dampers (E)               | 18,500  | -       | -      | - | -   | -      | -       | 0.00%   | 18,500  | -      |
| 1929                                           | Control Dampers (L)               | 5,000   | -       | -      | - | -   | -      | -       | 0.00%   | 5,000   | -      |
| 1930                                           | Make Up Air Unit (E)              | 86,500  | 86,500  | -      | - | -   | -      | 86,500  | 100.00% | -       | 4,325  |
| 1931                                           | Make Up Air Unit (L)              | 22,900  | -       | -      | - | -   | -      | -       | 0.00%   | 22,900  | -      |
| 1932                                           | HVLS Fans (E)                     | 61,725  | -       | -      | - | -   | -      | -       | 0.00%   | 61,725  | -      |
| 1933                                           | HVLS Fans (L)                     | 31,465  | -       | -      | - | -   | -      | -       | 0.00%   | 31,465  | -      |
| 1934                                           | Duct Collector, Welding Arm (E)   | 49,750  | -       | -      | - | -   | -      | -       | 0.00%   | 49,750  | -      |
| 1935                                           | Duct Collector, Welding Arm (L)   | 24,700  | -       | -      | - | -   | -      | -       | 0.00%   | 24,700  | -      |
| 1936                                           | HVAC Piping (M)                   | 26,400  | -       | -      | - | -   | -      | -       | 0.00%   | 26,400  | -      |
| 1937                                           | HVAC Piping (L)                   | 20,097  | -       | -      | - | -   | -      | -       | 0.00%   | 20,097  | -      |
| 1938                                           | Duct Fabrication                  | 42,960  | -       | -      | - | -   | -      | -       | 0.00%   | 42,960  | -      |
| 1939                                           | Metal Duct (M)                    | 101,450 | -       | -      | - | -   | -      | -       | 0.00%   | 101,450 | -      |
| 1940                                           | Metal Duct (L)                    | 278,900 | -       | -      | - | -   | -      | -       | 0.00%   | 278,900 | -      |
| 1941                                           | Selective Demo/Make Safe          | 15,000  | -       | -      | - | -   | -      | -       | 0.00%   | 15,000  | -      |
| 1942                                           | Crane                             | 10,000  | -       | -      | - | -   | -      | -       | 0.00%   | 10,000  | -      |
| 1943                                           | Rental Equipment                  | 20,000  | -       | -      | - | -   | -      | -       | 0.00%   | 20,000  | -      |
| 1944                                           | Chemical Treatment                | 7,500   | -       | -      | - | -   | -      | -       | 0.00%   | 7,500   | -      |
| 1945                                           | Startup/Commissioning             | 25,000  | -       | -      | - | -   | -      | -       | 0.00%   | 25,000  | -      |
| 1946                                           | Test & Balance                    | 15,000  | -       | -      | - | -   | -      | -       | 0.00%   | 15,000  | -      |
| 1947                                           | HVAC Controls                     | 123,800 | 25,998  | -      | - | -   | -      | 25,998  | 21.00%  | 97,802  | 1,300  |

|                                                |                                                           |           |           |        |   |       |        |           |         |           |
|------------------------------------------------|-----------------------------------------------------------|-----------|-----------|--------|---|-------|--------|-----------|---------|-----------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                           |           |           |        |   |       |        |           |         |           |
| 1948                                           | HVAC Piping Insulation (M)                                | 40,490    | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1949                                           | HVAC Piping Insulation (L)                                | 26,993    | -         | -      | - | -     | -      | -         | 0.00%   | 26,993    |
| 1950                                           | Duct Insulation (M)                                       | 40,490    | -         | -      | - | -     | -      | -         | 0.00%   | 40,490    |
| 1951                                           | Duct Insulation (L)                                       | 26,993    | -         | -      | - | -     | -      | -         | 0.00%   | 26,993    |
| 1952                                           | Safety                                                    | 10,000    | -         | -      | - | -     | -      | -         | 0.00%   | 10,000    |
| 1953                                           | Closeout/Asbuilt/O&M's                                    | 7,500     | -         | -      | - | -     | -      | -         | 0.00%   | 7,500     |
| 1954                                           | Demobilization                                            | 12,500    | -         | -      | - | -     | -      | -         | 0.00%   | 12,500    |
| 1955                                           | RCO0025 PR#19 - Primary Admin Storage Revision HVAC       | 3,641     | -         | -      | - | -     | -      | -         | 100.00% | 3,641     |
| 1956                                           | Discovery/Repairs to Existing Plumbing/Mech Lines         | 1,000     | 40        | -      | - | -     | -      | 40        | 3.97%   | 960       |
| 1957                                           | RCO033 - ASI#11 - Primary School Natural Gas              | 2,358     | 2,358     | -      | - | -     | -      | 2,358     | 100.00% | -         |
| 1958                                           | SCO02 - RFI114 Added Dampers and Mods to Existing         | 9,788     | 9,788     | -      | - | -     | -      | 9,788     | 100.00% | -         |
| 1959                                           | SCO04 - HVAC Overhead Code Compliance and Remediation     | 5,799     | 5,799     | -      | - | -     | -      | 5,799     | 100.00% | -         |
| 1960                                           | Temporary HVAC Units during Chiller Replacement           | 3,545     | 3,545     | -      | - | -     | -      | 3,545     | 100.00% | -         |
| 1961                                           |                                                           |           |           |        |   |       |        |           |         |           |
| 1962                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1963                                           | Sub-Total Division 23 - HVAC                              | 7,737,465 | 4,368,371 | 31,432 | - | 1,572 | 29,860 | 4,399,802 | 56.86%  | 3,337,663 |
| 1964                                           |                                                           |           |           |        |   |       |        |           |         |           |
| 1965                                           | Division 26 - Electrical - reduced via CVO                |           |           |        |   |       |        |           |         |           |
| 1966                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1967                                           | Electrical and Fire Alarm - Work Remaining to be Procured | 125,787   | -         | -      | - | -     | -      | -         | 0.00%   | 125,787   |
| 1968                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1969                                           | Electrical Package I - Primary                            |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1970                                           | Primary School General Conditions                         |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1971                                           | Mobilization                                              | 17,000    | 17,000    | -      | - | -     | -      | 17,000    | 100.00% | 850       |
| 1972                                           | Demobilization                                            | 1,700     | 1,700     | -      | - | -     | -      | 1,700     | 100.00% | 85        |
| 1973                                           | Commissioning                                             | 4,500     | 4,500     | -      | - | -     | -      | 4,500     | 100.00% | 225       |
| 1974                                           | Supervision/Coordination                                  | 49,500    | 49,500    | -      | - | -     | -      | 49,500    | 100.00% | 2,475     |
| 1975                                           | BIM, Design, Submittal Data/O&M's                         | 14,255    | 11,119    | -      | - | -     | -      | 11,119    | 78.00%  | 3,136     |
| 1976                                           | Temporary Power                                           | 30,225    | 30,225    | -      | - | -     | -      | 30,225    | 100.00% | 1,511     |
| 1977                                           | Demolition-Make Safe                                      | 9,440     | 9,440     | -      | - | -     | -      | 9,440     | 100.00% | 472       |
| 1978                                           | Safety                                                    | 43,305    | 43,305    | -      | - | -     | -      | 43,305    | 100.00% | 2,165     |
| 1979                                           | Equipment, Trucks, Storage                                | 44,590    | 44,590    | -      | - | -     | -      | 44,590    | 100.00% | 2,230     |
| 1980                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1981                                           | Primary School Site Conduit System                        |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1982                                           | Material                                                  | 27,850    | 27,850    | -      | - | -     | -      | 27,850    | 100.00% | 1,393     |
| 1983                                           | Labor                                                     | 24,160    | 24,160    | -      | - | -     | -      | 24,160    | 100.00% | 1,208     |
| 1984                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1985                                           | Primary School Site Wire-Cable                            |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1986                                           | Material                                                  | 45,980    | 45,980    | -      | - | -     | -      | 45,980    | 100.00% | 2,299     |
| 1987                                           | Labor                                                     | 26,755    | 26,755    | -      | - | -     | -      | 26,755    | 100.00% | 1,338     |
| 1988                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1989                                           | Primary School Conduit System                             |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1990                                           | Material                                                  | 97,835    | 97,835    | -      | - | -     | -      | 97,835    | 100.00% | 4,892     |
| 1991                                           | Labor                                                     | 277,925   | 277,925   | -      | - | -     | -      | 277,925   | 100.00% | 13,896    |
| 1992                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1993                                           | Primary School Wire-Cable                                 |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1994                                           | Material                                                  | 31,700    | 31,700    | -      | - | -     | -      | 31,700    | 100.00% | 1,585     |
| 1995                                           | Labor                                                     | 50,680    | 50,680    | -      | - | -     | -      | 50,680    | 100.00% | 2,534     |
| 1996                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1997                                           | Primary School Switchgear                                 |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 1998                                           | Material                                                  | 88,000    | 88,000    | -      | - | -     | -      | 88,000    | 100.00% | 4,400     |
| 1999                                           | Labor                                                     | 33,690    | 33,690    | -      | - | -     | -      | 33,690    | 100.00% | 1,685     |
| 2000                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2001                                           | Primary School Light Fixtures                             |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2002                                           | Material                                                  | 94,100    | 94,100    | -      | - | -     | -      | 94,100    | 100.00% | 4,705     |
| 2003                                           | Labor                                                     | 18,940    | 18,940    | -      | - | -     | -      | 18,940    | 100.00% | 947       |
| 2004                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2005                                           | Primary School Devices-Trim-Test                          |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2006                                           | Material                                                  | 5,250     | 5,250     | -      | - | -     | -      | 5,250     | 100.00% | 263       |
| 2007                                           | Labor                                                     | 8,025     | 8,025     | -      | - | -     | -      | 8,025     | 100.00% | 401       |
| 2008                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2009                                           | Primary School Lightning Protection                       |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2010                                           | Material                                                  | 18,080    | 18,080    | -      | - | -     | -      | 18,080    | 100.00% | 904       |
| 2011                                           | Labor                                                     | 13,620    | 13,620    | -      | - | -     | -      | 13,620    | 100.00% | 681       |
| 2012                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2013                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2014                                           | Primary School Grounding                                  |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2015                                           | Material                                                  | 27,610    | 27,610    | -      | - | -     | -      | 27,610    | 100.00% | 1,381     |
| 2016                                           | Labor                                                     | 12,990    | 12,990    | -      | - | -     | -      | 12,990    | 100.00% | 650       |
| 2017                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2018                                           | Primary School Fire Alarm                                 |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2019                                           | Mobilization                                              | 4,960     | 4,960     | -      | - | -     | -      | 4,960     | 100.00% | 248       |
| 2020                                           | Engineering-Design                                        | 15,000    | 15,000    | -      | - | -     | -      | 15,000    | 100.00% | 750       |
| 2021                                           | Submittal Data-O&M's                                      | 3,225     | 2,419     | 806    | - | 40    | 766    | 3,225     | 100.00% | 161       |
| 2022                                           | Material                                                  | 102,900   | 102,900   | -      | - | -     | -      | 102,900   | 100.00% | 5,145     |
| 2023                                           | Rough-In Labor                                            | 59,655    | 59,655    | -      | - | -     | -      | 59,655    | 100.00% | 2,983     |
| 2024                                           | Trim Labor                                                | 94,190    | 94,190    | -      | - | -     | -      | 94,190    | 100.00% | 4,710     |
| 2025                                           | Testing                                                   | 13,565    | 13,565    | -      | - | -     | -      | 13,565    | 100.00% | 678       |
| 2026                                           | Commissioning                                             | 16,520    | -         | 16,520 | - | 826   | 15,694 | 16,520    | 100.00% | 826       |
| 2027                                           |                                                           |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2028                                           | Electrical Package I - Intermediate                       |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2029                                           | Intermediate School General Conditions                    |           | -         | -      | - | -     | -      | -         | 0.00%   |           |
| 2030                                           | Mobilization                                              | 20,010    | 20,010    | -      | - | -     | -      | 20,010    | 100.00% | 1,001     |
| 2031                                           | Demobilization                                            | 2,000     | -         | -      | - | -     | -      | -         | 0.00%   | 2,000     |
| 2032                                           | Commissioning                                             | 4,500     | -         | -      | - | -     | -      | -         | 0.00%   | 4,500     |
| 2033                                           | Supervision/Coordination                                  | 51,000    | 43,350    | 5,100  | - | 255   | 4,845  | 48,450    | 95.00%  | 2,423     |
| 2034                                           | BIM, Design, Submittal Data/O&M's                         | 15,750    | 11,025    | -      | - | -     | -      | 11,025    | 70.00%  | 4,725     |
| 2035                                           | Temporary Power                                           | 31,100    | 29,545    | 1,555  | - | 78    | 1,477  | 31,100    | 100.00% | 1,555     |
| 2036                                           | Demolition-Make Safe                                      | 57,200    | 57,200    | -      | - | -     | -      | 57,200    | 100.00% | 2,860     |

Please move this line item under  
Temporary HVAC Units. It is confusing as  
it appears part of plumbing contract.

| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                  |         |         |       |   |     |       |         |         |       |       |
|------------------------------------------------|--------------------------------------------------|---------|---------|-------|---|-----|-------|---------|---------|-------|-------|
| 2037                                           | Safety                                           | 42,240  | 35,904  | 6,336 | - | 317 | 6,019 | 42,240  | 100.00% | -     | 2,112 |
| 2038                                           | Equipment, Trucks, Storage                       | 45,920  | 39,032  | 4,592 | - | 230 | 4,362 | 43,624  | 95.00%  | 2,296 | 2,181 |
| 2039                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2040                                           | Intermediate School Site Conduit System          |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2041                                           | Material                                         | 24,000  | 24,000  | -     | - | -   | -     | 24,000  | 100.00% | -     | 1,200 |
| 2042                                           | Labor                                            | 12,975  | 12,975  | -     | - | -   | -     | 12,975  | 100.00% | -     | 649   |
| 2043                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2044                                           | Intermaediate School Site Wire-Cable             |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2045                                           | Material                                         | 31,255  | 31,255  | -     | - | -   | -     | 31,255  | 100.00% | -     | 1,563 |
| 2046                                           | Labor                                            | 12,550  | 12,550  | -     | - | -   | -     | 12,550  | 100.00% | -     | 628   |
| 2047                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2048                                           | Intermediate School Area C Conduit System        |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2049                                           | Material                                         | 18,570  | 18,199  | 371   | - | 19  | 353   | 18,570  | 100.00% | -     | 929   |
| 2050                                           | Labor                                            | 35,090  | 34,388  | 702   | - | 35  | 667   | 35,090  | 100.00% | -     | 1,755 |
| 2051                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2052                                           | Intermediate School Area C Wire-Cable            |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2053                                           | Material                                         | 25,085  | 23,831  | 1,254 | - | 63  | 1,192 | 25,085  | 100.00% | -     | 1,254 |
| 2054                                           | Labor                                            | 12,970  | 12,322  | 649   | - | 32  | 616   | 12,970  | 100.00% | -     | 649   |
| 2055                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2056                                           | Intermediate School Area C Switchgear            |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2057                                           | Material                                         | 5,500   | 5,500   | -     | - | -   | -     | 5,500   | 100.00% | -     | 275   |
| 2058                                           | Labor                                            | 1,770   | 1,735   | 35    | - | 2   | 34    | 1,770   | 100.00% | -     | 89    |
| 2059                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2060                                           | Intermediate School Area C Light Fixtures        |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2061                                           | Material                                         | 10,490  | 10,490  | -     | - | -   | -     | 10,490  | 100.00% | -     | 525   |
| 2062                                           | Labor                                            | 7,660   | 6,894   | 766   | - | 38  | 728   | 7,660   | 100.00% | -     | 383   |
| 2063                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2064                                           | Intermediate School Area C Devices-Trim-Test     |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2065                                           | Material                                         | 6,995   | 6,296   | 700   | - | 35  | 665   | 6,995   | 100.00% | -     | 350   |
| 2066                                           | Labor                                            | 9,475   | 8,528   | 948   | - | 47  | 900   | 9,475   | 100.00% | -     | 474   |
| 2067                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2068                                           | Intermediate School Area C Lightning Protection  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2069                                           | Material                                         | 3,430   | 2,744   | 172   | - | 9   | 163   | 2,916   | 85.00%  | 515   | 146   |
| 2070                                           | Labor                                            | 3,435   | 2,748   | 172   | - | 9   | 163   | 2,920   | 85.00%  | 515   | 146   |
| 2071                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2072                                           | Intermediate School Area C Grounding             |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2073                                           | Material                                         | 1,575   | 1,260   | 79    | - | 4   | 75    | 1,339   | 85.00%  | 236   | 67    |
| 2074                                           | Labor                                            | 830     | 664     | 42    | - | 2   | 39    | 706     | 85.00%  | 125   | 35    |
| 2075                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2076                                           | Intermediate School Area D1 Conduit System       |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2077                                           | Material                                         | 57,200  | 56,628  | 572   | - | 29  | 543   | 57,200  | 100.00% | -     | 2,860 |
| 2078                                           | Labor                                            | 145,730 | 144,273 | 1,457 | - | 73  | 1,384 | 145,730 | 100.00% | -     | 7,287 |
| 2079                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2080                                           | Intermediate School Area D1 Wire-Cable           |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2081                                           | Material                                         | 28,750  | 27,313  | 1,438 | - | 72  | 1,366 | 28,750  | 100.00% | -     | 1,438 |
| 2082                                           | Labor                                            | 51,715  | 49,129  | 2,586 | - | 129 | 2,456 | 51,715  | 100.00% | -     | 2,586 |
| 2083                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2084                                           | Intermediate School Area D1 Switchgear           |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2085                                           | Material                                         | 35,500  | 35,500  | -     | - | -   | -     | 35,500  | 100.00% | -     | 1,775 |
| 2086                                           | Labor                                            | 11,680  | 11,446  | 234   | - | 12  | 222   | 11,680  | 100.00% | -     | 584   |
| 2087                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2088                                           | Intermediate School Area D1 Light Fixtures       |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2089                                           | Material                                         | 70,540  | 70,540  | -     | - | -   | -     | 70,540  | 100.00% | -     | 3,527 |
| 2090                                           | Labor                                            | 16,110  | 15,788  | 322   | - | 16  | 306   | 16,110  | 100.00% | -     | 806   |
| 2091                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2092                                           | Intermediate School Area D1 Devices-Trim-Test    |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2093                                           | Material                                         | 5,875   | 5,758   | 118   | - | 6   | 112   | 5,875   | 100.00% | -     | 294   |
| 2094                                           | Labor                                            | 9,445   | 9,256   | 189   | - | 9   | 179   | 9,445   | 100.00% | -     | 472   |
| 2095                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2096                                           | Intermediate School Area D1 Lightning Protection |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2097                                           | Material                                         | 5,145   | 4,888   | -     | - | -   | -     | 4,888   | 95.00%  | 257   | 244   |
| 2098                                           | Labor                                            | 5,135   | 4,878   | -     | - | -   | -     | 4,878   | 95.00%  | 257   | 244   |
| 2099                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2100                                           | Intermediate School Area D1 Grounding            |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2101                                           | Material                                         | 2,360   | 1,180   | 826   | - | 41  | 785   | 2,006   | 85.00%  | 354   | 100   |
| 2102                                           | Labor                                            | 1,240   | 620     | 434   | - | 22  | 412   | 1,054   | 85.00%  | 186   | 53    |
| 2103                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2104                                           | Intermediate School Area D2 Conduit System       |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2105                                           | Material                                         | 42,750  | 40,613  | 2,138 | - | 107 | 2,031 | 42,750  | 100.00% | -     | 2,138 |
| 2106                                           | Labor                                            | 115,055 | 109,302 | 5,753 | - | 288 | 5,465 | 115,055 | 100.00% | -     | 5,753 |
| 2107                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2108                                           | Intermediate School Area D2 Wire-Cable           |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2109                                           | Material                                         | 25,165  | 23,907  | 1,258 | - | 63  | 1,195 | 25,165  | 100.00% | -     | 1,258 |
| 2110                                           | Labor                                            | 49,485  | 47,011  | 2,474 | - | 124 | 2,351 | 49,485  | 100.00% | -     | 2,474 |
| 2111                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2112                                           | Intermediate School Area D2 Switchgear           |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2113                                           | Material                                         | 31,070  | 31,070  | -     | - | -   | -     | 31,070  | 100.00% | -     | 1,554 |
| 2114                                           | Labor                                            | 13,625  | 13,353  | 273   | - | 14  | 259   | 13,625  | 100.00% | -     | 681   |
| 2115                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2116                                           | Intermediate School Area D2 Light Fixtures       |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2117                                           | Material                                         | 70,090  | 70,090  | -     | - | -   | -     | 70,090  | 100.00% | -     | 3,505 |
| 2118                                           | Labor                                            | 12,800  | 12,544  | 256   | - | 13  | 243   | 12,800  | 100.00% | -     | 640   |
| 2119                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2120                                           | Intermediate School Area D2 Devices-Trim-Test    |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2121                                           | Material                                         | 4,125   | 3,919   | 206   | - | 10  | 196   | 4,125   | 100.00% | -     | 206   |
| 2122                                           | Labor                                            | 7,070   | 6,717   | 354   | - | 18  | 336   | 7,070   | 100.00% | -     | 354   |
| 2123                                           |                                                  |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2124                                           | Intermediate School Area D2 Lightning Protection |         | -       | -     | - | -   | -     | -       | 0.00%   |       |       |
| 2125                                           | Material                                         | 5,145   | 4,888   | -     | - | -   | -     | 4,888   | 95.00%  | 257   | 244   |

|      |                                                 |         |         |        |   |       |        |         |         |         |        |
|------|-------------------------------------------------|---------|---------|--------|---|-------|--------|---------|---------|---------|--------|
| 2126 | Labor                                           | 5,135   | 4,878   | -      | - | -     | -      | 4,878   | 95.00%  | 257     | 244    |
| 2127 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2128 | Intermediate School Area D2 Grounding           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2129 | Material                                        | 2,360   | 944     | 944    | - | 47    | 897    | 1,888   | 80.00%  | 472     | 94     |
| 2130 | Labor                                           | 1,240   | 496     | 496    | - | 25    | 471    | 992     | 80.00%  | 248     | 50     |
| 2131 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2132 | Intermediate School Fire Alarm                  |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2133 | Mobilization                                    | 5,360   | 5,360   | -      | - | -     | -      | 5,360   | 100.00% | -       | 268    |
| 2134 | Engineering-design                              | 15,000  | 15,000  | -      | - | -     | -      | 15,000  | 100.00% | -       | 750    |
| 2135 | Submittal Data-O&M's                            | 3,785   | 2,839   | -      | - | -     | -      | 2,839   | 75.00%  | 946     | 142    |
| 2136 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2137 | Existing Campus Upgrade Material                | 64,290  | 64,290  | -      | - | -     | -      | 64,290  | 100.00% | -       | 3,215  |
| 2138 | Existing Campus Upgrade Rough-In Labor          | 34,580  | 34,580  | -      | - | -     | -      | 34,580  | 100.00% | -       | 1,729  |
| 2139 | Existing Campus Upgrade Trim Labor              | 58,190  | 58,190  | -      | - | -     | -      | 58,190  | 100.00% | -       | 2,910  |
| 2140 | Existing Campus Testing                         | 3,355   | 1,678   | 671    | - | 34    | 637    | 2,349   | 70.00%  | 1,007   | 117    |
| 2141 | Existing Campus Commissioning                   | 9,050   | -       | -      | - | -     | -      | -       | 0.00%   | 9,050   | -      |
| 2142 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2143 | Area C Material                                 | 12,855  | 11,570  | -      | - | -     | -      | 11,570  | 90.00%  | 1,286   | 578    |
| 2144 | Area C Rough-In Labor                           | 12,400  | 11,160  | -      | - | -     | -      | 11,160  | 90.00%  | 1,240   | 558    |
| 2145 | Area C Trim Labor                               | 16,605  | 8,303   | 4,982  | - | 249   | 4,732  | 13,284  | 80.00%  | 3,321   | 664    |
| 2146 | Area C Testing                                  | 3,355   | -       | -      | - | -     | -      | -       | 0.00%   | 3,355   | -      |
| 2147 | Area C Commissioning                            | 1,910   | -       | -      | - | -     | -      | -       | 0.00%   | 1,910   | -      |
| 2148 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2149 | Area D1 Material                                | 12,855  | 10,284  | 2,571  | - | 129   | 2,442  | 12,855  | 100.00% | -       | 643    |
| 2150 | Area D1 Rough-In Labor                          | 12,400  | 6,200   | 6,200  | - | 310   | 5,890  | 12,400  | 100.00% | -       | 620    |
| 2151 | Area D1 Trim Labor                              | 16,605  | -       | 16,605 | - | 830   | 15,775 | 16,605  | 100.00% | -       | 830    |
| 2152 | Area D1 Testing                                 | 3,355   | -       | -      | - | -     | -      | -       | 0.00%   | 3,355   | -      |
| 2153 | Area D1 Commissioning                           | 1,910   | -       | -      | - | -     | -      | -       | 0.00%   | 1,910   | -      |
| 2154 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2155 | Area D2 Material                                | 12,855  | 10,284  | 2,571  | - | 129   | 2,442  | 12,855  | 100.00% | -       | 643    |
| 2156 | Area D2 Rough-In Labor                          | 12,400  | 6,200   | 6,200  | - | 310   | 5,890  | 12,400  | 100.00% | -       | 620    |
| 2157 | Area D2 Trim Labor                              | 16,605  | -       | 16,605 | - | 830   | 15,775 | 16,605  | 100.00% | -       | 830    |
| 2158 | Area D2 Testing                                 | 3,355   | -       | -      | - | -     | -      | -       | 0.00%   | 3,355   | -      |
| 2159 | Area D2 Commissioning                           | 1,910   | -       | -      | - | -     | -      | -       | 0.00%   | 1,910   | -      |
| 2160 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2161 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2162 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2163 | Electrical Package II - Junior High             |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2164 | Junior High School General Conditions           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2165 | Mobilization                                    | 65,610  | 65,610  | -      | - | -     | -      | 65,610  | 100.00% | -       | 3,281  |
| 2166 | Demobilization                                  | 6,560   | -       | -      | - | -     | -      | -       | 0.00%   | 6,560   | -      |
| 2167 | Commisioning                                    | 7,500   | -       | -      | - | -     | -      | -       | 0.00%   | 7,500   | -      |
| 2168 | Supervision/Coordination                        | 187,500 | 33,750  | 7,500  | - | 375   | 7,125  | 41,250  | 22.00%  | 146,250 | 2,063  |
| 2169 | BIM, Design, Submittal Data/O&M's               | 27,550  | 16,530  | -      | - | -     | -      | 16,530  | 60.00%  | 11,020  | 827    |
| 2170 | Temporary Power                                 | 86,630  | -       | -      | - | -     | -      | -       | 0.00%   | 86,630  | -      |
| 2171 | Demolition-Make Safe                            | 18,585  | 13,010  | -      | - | -     | -      | 13,010  | 70.00%  | 5,576   | 650    |
| 2172 | Safety                                          | 91,450  | 16,461  | -      | - | -     | -      | 16,461  | 18.00%  | 74,989  | 823    |
| 2173 | Equipment, Trucks, Storage                      | 115,060 | 16,108  | 4,602  | - | 230   | 4,372  | 20,711  | 18.00%  | 94,349  | 1,036  |
| 2174 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2175 | Junior High School Site Conduit System          |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2176 | Material                                        | 43,240  | -       | -      | - | -     | -      | -       | 0.00%   | 43,240  | -      |
| 2177 | Labor                                           | 82,300  | -       | -      | - | -     | -      | -       | 0.00%   | 82,300  | -      |
| 2178 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2179 | Junior High School Site Wire-Cable              |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2180 | Material                                        | 186,530 | 18,653  | -      | - | -     | -      | 18,653  | 10.00%  | 167,877 | 933    |
| 2181 | Labor                                           | 115,930 | 11,593  | -      | - | -     | -      | 11,593  | 10.00%  | 104,337 | 580    |
| 2182 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2183 | Junior High School Site Switchgear              |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2184 | Material                                        | 60,425  | 32,025  | 23,384 | - | 1,169 | 22,215 | 55,410  | 91.70%  | 5,015   | 2,770  |
| 2185 | Labor                                           | 37,005  | -       | -      | - | -     | -      | -       | 0.00%   | 37,005  | -      |
| 2186 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2187 | Junior High School Site Fixture                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2188 | Material                                        | 15,460  | -       | -      | - | -     | -      | -       | 0.00%   | 15,460  | -      |
| 2189 | Labor                                           | 4,500   | -       | -      | - | -     | -      | -       | 0.00%   | 4,500   | -      |
| 2190 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2191 | Junior High School Conduit System Level 1       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2192 | Material                                        | 175,555 | -       | -      | - | -     | -      | -       | 0.00%   | 175,555 | -      |
| 2193 | Labor                                           | 518,510 | -       | -      | - | -     | -      | -       | 0.00%   | 518,510 | -      |
| 2194 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2195 | Junior High School Wire-Cable Level 1           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2196 | Material                                        | 118,400 | -       | -      | - | -     | -      | -       | 0.00%   | 118,400 | -      |
| 2197 | Labor                                           | 230,570 | -       | -      | - | -     | -      | -       | 0.00%   | 230,570 | -      |
| 2198 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2199 | Junior High School Switchgear Level 1           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2200 | Material                                        | 271,510 | 108,604 | 69,507 | - | 3,475 | 66,031 | 178,111 | 65.60%  | 93,399  | 8,906  |
| 2201 | Labor                                           | 63,455  | -       | -      | - | -     | -      | -       | 0.00%   | 63,455  | -      |
| 2202 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2203 | Junior High School Light Fixtures Level 1       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2204 | Material                                        | 507,830 | 187,897 | 34,736 | - | 1,737 | 32,999 | 222,633 | 43.84%  | 285,197 | 11,132 |
| 2205 | Labor                                           | 108,855 | -       | -      | - | -     | -      | -       | 0.00%   | 108,855 | -      |
| 2206 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2207 | Junior High School Devices-Trim-Test Level 1    |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2208 | Material                                        | 9,545   | -       | -      | - | -     | -      | -       | 0.00%   | 9,545   | -      |
| 2209 | Labor                                           | 18,395  | -       | -      | - | -     | -      | -       | 0.00%   | 18,395  | -      |
| 2210 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2211 | Junior High School Lightning Protection Level 1 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2212 | Material                                        | 13,405  | -       | -      | - | -     | -      | -       | 0.00%   | 13,405  | -      |
| 2213 | Labor                                           | 11,235  | -       | -      | - | -     | -      | -       | 0.00%   | 11,235  | -      |
| 2214 |                                                 |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |

|      |                                                 |         |         |         |   |       |         |         |         |       |                                                |       |
|------|-------------------------------------------------|---------|---------|---------|---|-------|---------|---------|---------|-------|------------------------------------------------|-------|
|      |                                                 |         |         |         |   |       |         |         |         |       | REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |       |
| 2215 | Junior High School Grounding Level 1            |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2216 | Material                                        | 8,370   | -       | -       | - | -     | -       | -       | -       | 0.00% | 8,370                                          | -     |
| 2217 | Labor                                           | 4,760   | -       | -       | - | -     | -       | -       | -       | 0.00% | 4,760                                          | -     |
| 2218 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2219 | Junior High School Conduit System Level 2       |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2220 | Material                                        | 107,145 | -       | -       | - | -     | -       | -       | -       | 0.00% | 107,145                                        | -     |
| 2221 | Labor                                           | 320,075 | -       | -       | - | -     | -       | -       | -       | 0.00% | 320,075                                        | -     |
| 2222 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2223 | Junior High School Wire-Cable Level 2           |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2224 | Material                                        | 90,230  | -       | -       | - | -     | -       | -       | -       | 0.00% | 90,230                                         | -     |
| 2225 | Labor                                           | 178,035 | -       | -       | - | -     | -       | -       | -       | 0.00% | 178,035                                        | -     |
| 2226 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2227 | Junior High School Switchgear Level 2           |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2228 | Material                                        | 80,515  | -       | -       | - | -     | -       | -       | -       | 0.00% | 80,515                                         | -     |
| 2229 | Labor                                           | 47,815  | -       | -       | - | -     | -       | -       | -       | 0.00% | 47,815                                         | -     |
| 2230 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2231 | Junior High School Light Fixtures Level 2       |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2232 | Material                                        | 150,590 | -       | 150,590 | - | 7,530 | 143,061 | 150,590 | 100.00% |       | -                                              | 7,530 |
| 2233 | Labor                                           | 43,220  | -       | -       | - | -     | -       | -       | -       | 0.00% | 43,220                                         | -     |
| 2234 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2235 | Junior High School Devices-Trim-Test Level 2    |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2236 | Material                                        | 6,525   | -       | -       | - | -     | -       | -       | -       | 0.00% | 6,525                                          | -     |
| 2237 | Labor                                           | 12,910  | -       | -       | - | -     | -       | -       | -       | 0.00% | 12,910                                         | -     |
| 2238 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2239 | Junior High School Lightning Protection Level 2 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2240 | Material                                        | 5,745   | -       | -       | - | -     | -       | -       | -       | 0.00% | 5,745                                          | -     |
| 2241 | Labor                                           | 4,815   | -       | -       | - | -     | -       | -       | -       | 0.00% | 4,815                                          | -     |
| 2242 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2243 | Junior High School Grounding Level 2            |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2244 | Material                                        | 3,160   | -       | -       | - | -     | -       | -       | -       | 0.00% | 3,160                                          | -     |
| 2245 | Labor                                           | 1,850   | -       | -       | - | -     | -       | -       | -       | 0.00% | 1,850                                          | -     |
| 2246 |                                                 |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2247 | Junior High School Fire Alarm                   |         | -       | -       | - | -     | -       | -       | -       | 0.00% |                                                |       |
| 2248 | Mobilization                                    | 8,270   |         | -       | - | -     | -       | -       | -       | 0.00% | 8,270                                          | -     |
| 2249 | Engineering-design                              | 17,000  | 8,500   | -       | - | -     | -       | 8,500   | 50.00%  |       | 8,500                                          | 425   |
| 2250 | Submittal Data-O&M's                            | 3,800   | 1,900   | -       | - | -     | -       | 1,900   | 50.00%  |       | 1,900                                          | 95    |
| 2251 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2252 | Existing Campus Upgrade Material                | 97,545  | 58,527  | -       | - | -     | -       | 58,527  | 60.00%  |       | 39,018                                         | 2,926 |
| 2253 | Existing Campus Upgrade Rough-In Labor          | 63,025  | -       | -       | - | -     | -       | -       | 0.00%   |       | 63,025                                         | -     |
| 2254 | Existing Campus Upgrade Trim Labor              | 99,520  | -       | -       | - | -     | -       | -       | 0.00%   |       | 99,520                                         | -     |
| 2255 | Existing Campus Testing                         | 6,020   | -       | -       | - | -     | -       | -       | 0.00%   |       | 6,020                                          | -     |
| 2256 | Existing Campus Commissioning                   | 16,650  | -       | -       | - | -     | -       | -       | 0.00%   |       | 16,650                                         | -     |
| 2257 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2258 | Level 1 Material                                | 36,265  | 27,199  | -       | - | -     | -       | 27,199  | 75.00%  |       | 9,066                                          | 1,360 |
| 2259 | Level 1 Rough-In Labor                          | 31,720  | -       | -       | - | -     | -       | -       | 0.00%   |       | 31,720                                         | -     |
| 2260 | Level 1 Trim Labor                              | 38,130  | -       | -       | - | -     | -       | -       | 0.00%   |       | 38,130                                         | -     |
| 2261 | Level 1 Testing                                 | 6,020   | -       | -       | - | -     | -       | -       | 0.00%   |       | 6,020                                          | -     |
| 2262 | Level 1 Commissioning                           | 2,950   | -       | -       | - | -     | -       | -       | 0.00%   |       | 2,950                                          | -     |
| 2263 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2264 | Level 2 Material                                | 36,265  | 27,199  | -       | - | -     | -       | 27,199  | 75.00%  |       | 9,066                                          | 1,360 |
| 2265 | Level 2 Rough-In Labor                          | 31,720  | -       | -       | - | -     | -       | -       | 0.00%   |       | 31,720                                         | -     |
| 2266 | Level 2 Trim Labor                              | 38,130  | -       | -       | - | -     | -       | -       | 0.00%   |       | 38,130                                         | -     |
| 2267 | Level 2 Testing                                 | 5,920   | -       | -       | - | -     | -       | -       | 0.00%   |       | 5,920                                          | -     |
| 2268 | Level 2 Commissioning                           | 2,950   | -       | -       | - | -     | -       | -       | 0.00%   |       | 2,950                                          | -     |
| 2269 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2270 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2271 | Electrical Package II - High School             |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2272 | High School General Conditions                  |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2273 | Mobilization                                    | 74,950  | 74,950  | -       | - | -     | -       | 74,950  | 100.00% |       | -                                              | 3,748 |
| 2274 | Demobilization                                  | 7,495   | -       | -       | - | -     | -       | -       | 0.00%   |       | 7,495                                          | -     |
| 2275 | Commissioning                                   | 7,500   | -       | -       | - | -     | -       | -       | 0.00%   |       | 7,500                                          | -     |
| 2276 | Supervision/Coordination                        | 190,560 | 3,811   | 7,622   | - | 381   | 7,241   | 11,434  | 6.00%   |       | 179,126                                        | 572   |
| 2277 | BIM, Design, Submittal Data/O&M's               | 30,375  | 19,744  | -       | - | -     | -       | 19,744  | 65.00%  |       | 10,631                                         | 987   |
| 2278 | Temporary Power                                 | 90,600  | -       | -       | - | -     | -       | -       | 0.00%   |       | 90,600                                         | -     |
| 2279 | Demolition-Make Safe                            | 21,160  | 21,160  | -       | - | -     | -       | 21,160  | 100.00% |       | -                                              | 1,058 |
| 2280 | Safety                                          | 87,300  | 6,111   | 3,492   | - | 175   | 3,317   | 9,603   | 11.00%  |       | 77,697                                         | 480   |
| 2281 | Equipment, Trucks, Storage                      | 125,800 | 15,096  | 15,096  | - | 755   | 14,341  | 30,192  | 24.00%  |       | 95,608                                         | 1,510 |
| 2282 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2283 | High School Site Conduit System                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2284 | Material                                        | 97,410  | 68,187  | -       | - | -     | -       | 68,187  | 70.00%  |       | 29,223                                         | 3,409 |
| 2285 | Labor                                           | 150,760 | 105,532 | -       | - | -     | -       | 105,532 | 70.00%  |       | 45,228                                         | 5,277 |
| 2286 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2287 | High School Site Wire-Cable                     |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2288 | Material                                        | 331,260 | 198,756 | -       | - | -     | -       | 198,756 | 60.00%  |       | 132,504                                        | 9,938 |
| 2289 | Labor                                           | 90,955  | 54,573  | -       | - | -     | -       | 54,573  | 60.00%  |       | 36,382                                         | 2,729 |
| 2290 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2291 | High School Site Switchgear                     |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2292 | Material                                        | 215,000 | -       | 73,315  | - | 3,666 | 69,649  | 73,315  | 34.10%  |       | 141,685                                        | 3,666 |
| 2293 | Labor                                           | 33,360  | -       | -       | - | -     | -       | -       | 0.00%   |       | 33,360                                         | -     |
| 2294 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2295 | High School Site Fixtures                       |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2296 | Material                                        | 21,000  | -       | -       | - | -     | -       | -       | 0.00%   |       | 21,000                                         | -     |
| 2297 | Labor                                           | 9,550   | -       | -       | - | -     | -       | -       | 0.00%   |       | 9,550                                          | -     |
| 2298 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2299 | High School Area E Conduit System               |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2300 | Material                                        | 50,660  | -       | 2,026   | - | 101   | 1,925   | 2,026   | 4.00%   |       | 48,634                                         | 101   |
| 2301 | Labor                                           | 96,820  | -       | 3,873   | - | 194   | 3,679   | 3,873   | 4.00%   |       | 92,947                                         | 194   |
| 2302 |                                                 |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |
| 2303 | High School Area E Wire-Cable                   |         | -       | -       | - | -     | -       | -       | 0.00%   |       |                                                |       |

| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                         |         |         |        |   |       |        |         |         |         |        |
|------------------------------------------------|-----------------------------------------|---------|---------|--------|---|-------|--------|---------|---------|---------|--------|
| 2304                                           | Material                                | 7,945   | -       | -      | - | -     | -      | -       | 0.00%   | 7,945   | -      |
| 2305                                           | Labor                                   | 22,290  | -       | -      | - | -     | -      | -       | 0.00%   | 22,290  | -      |
| 2306                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2307                                           | High School Area E Switchgear           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2308                                           | Material                                | 8,800   | -       | 8,800  | - | 440   | 8,360  | 8,800   | 100.00% | -       | 440    |
| 2309                                           | Labor                                   | 2,595   | -       | -      | - | -     | -      | -       | 0.00%   | 2,595   | -      |
| 2310                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2311                                           | High School Area E Light Fixtures       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2312                                           | Material                                | 33,860  | 33,860  | -      | - | -     | -      | 33,860  | 100.00% | -       | 1,693  |
| 2313                                           | Labor                                   | 3,365   | -       | -      | - | -     | -      | -       | 0.00%   | 3,365   | -      |
| 2314                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2315                                           | High School Area E Devices-Trim-Test    |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2316                                           | Material                                | 1,540   | -       | -      | - | -     | -      | -       | 0.00%   | 1,540   | -      |
| 2317                                           | Labor                                   | 2,650   | -       | -      | - | -     | -      | -       | 0.00%   | 2,650   | -      |
| 2318                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2319                                           | High School Area F Conduit System       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2320                                           | Material                                | 145,615 | -       | -      | - | -     | -      | -       | 0.00%   | 145,615 | -      |
| 2321                                           | Labor                                   | 318,190 | -       | -      | - | -     | -      | -       | 0.00%   | 318,190 | -      |
| 2322                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2323                                           | High School Area F Wire-Cable           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2324                                           | Material                                | 148,590 | -       | -      | - | -     | -      | -       | 0.00%   | 148,590 | -      |
| 2325                                           | Labor                                   | 220,800 | -       | -      | - | -     | -      | -       | 0.00%   | 220,800 | -      |
| 2326                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2327                                           | High School Area F Switchgear           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2328                                           | Material                                | 254,400 | 198,432 | 55,968 | - | 2,798 | 53,170 | 254,400 | 100.00% | -       | 12,720 |
| 2329                                           | Labor                                   | 75,050  | -       | -      | - | -     | -      | -       | 0.00%   | 75,050  | -      |
| 2330                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2331                                           | High School Area F Light Fixtures       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2332                                           | Material                                | 249,480 | 153,929 | 95,551 | - | 4,778 | 90,773 | 249,480 | 100.00% | -       | 12,474 |
| 2333                                           | Labor                                   | 24,780  | -       | -      | - | -     | -      | -       | 0.00%   | 24,780  | -      |
| 2334                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2335                                           | High School Area F Devices-Trim-Test    |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2336                                           | Material                                | 10,090  | -       | -      | - | -     | -      | -       | 0.00%   | 10,090  | -      |
| 2337                                           | Labor                                   | 16,950  | -       | -      | - | -     | -      | -       | 0.00%   | 16,950  | -      |
| 2338                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2339                                           | High School Area F Lightning Protection |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2340                                           | Material                                | 13,725  | -       | -      | - | -     | -      | -       | 0.00%   | 13,725  | -      |
| 2341                                           | Labor                                   | 15,795  | -       | -      | - | -     | -      | -       | 0.00%   | 15,795  | -      |
| 2342                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2343                                           | High School Area F Grounding            |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2344                                           | Material                                | 18,645  | -       | -      | - | -     | -      | -       | 0.00%   | 18,645  | -      |
| 2345                                           | Labor                                   | 15,610  | -       | -      | - | -     | -      | -       | 0.00%   | 15,610  | -      |
| 2346                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2347                                           | High School Area G Conduit System       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2348                                           | Material                                | 79,470  | -       | 3,179  | - | 159   | 3,020  | 3,179   | 4.00%   | 76,291  | 159    |
| 2349                                           | Labor                                   | 210,100 | -       | 8,404  | - | 420   | 7,984  | 8,404   | 4.00%   | 201,696 | 420    |
| 2350                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2351                                           | High School Area G Wire-Cable           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2352                                           | Material                                | 62,445  | -       | -      | - | -     | -      | -       | 0.00%   | 62,445  | -      |
| 2353                                           | Labor                                   | 130,930 | -       | -      | - | -     | -      | -       | 0.00%   | 130,930 | -      |
| 2354                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2355                                           | High School Area G Switchgear           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2356                                           | Material                                | 150,800 | -       | 67,709 | - | 3,385 | 64,324 | 67,709  | 44.90%  | 83,091  | 3,385  |
| 2357                                           | Labor                                   | 44,490  | -       | -      | - | -     | -      | -       | 0.00%   | 44,490  | -      |
| 2358                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2359                                           | High School Area G Light Fixtures       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2360                                           | Material                                | 96,230  | -       | 40,609 | - | 2,030 | 38,579 | 40,609  | 42.20%  | 55,621  | 2,030  |
| 2361                                           | Labor                                   | 9,560   | -       | -      | - | -     | -      | -       | 0.00%   | 9,560   | -      |
| 2362                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2363                                           | High School Area G Devices-Trim-Test    |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2364                                           | Material                                | 9,840   | -       | -      | - | -     | -      | -       | 0.00%   | 9,840   | -      |
| 2365                                           | Labor                                   | 11,980  | -       | -      | - | -     | -      | -       | 0.00%   | 11,980  | -      |
| 2366                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2367                                           | High School Area G Lightning Protection |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2368                                           | Material                                | 9,150   | -       | -      | - | -     | -      | -       | 0.00%   | 9,150   | -      |
| 2369                                           | Labor                                   | 10,530  | -       | -      | - | -     | -      | -       | 0.00%   | 10,530  | -      |
| 2370                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2371                                           | High School Area G Grounding            |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2372                                           | Material                                | 12,430  | -       | -      | - | -     | -      | -       | 0.00%   | 12,430  | -      |
| 2373                                           | Labor                                   | 6,410   | -       | -      | - | -     | -      | -       | 0.00%   | 6,410   | -      |
| 2374                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2375                                           | High School Area H Conduit System       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2376                                           | Material                                | 26,320  | -       | -      | - | -     | -      | -       | 0.00%   | 26,320  | -      |
| 2377                                           | Labor                                   | 77,525  | -       | -      | - | -     | -      | -       | 0.00%   | 77,525  | -      |
| 2378                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2379                                           | High School Area H Wire-Cable           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2380                                           | Material                                | 5,655   | -       | -      | - | -     | -      | -       | 0.00%   | 5,655   | -      |
| 2381                                           | Labor                                   | 14,690  | -       | -      | - | -     | -      | -       | 0.00%   | 14,690  | -      |
| 2382                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2383                                           | High School Area H Switchgear           |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2384                                           | Material                                | 15,200  | -       | -      | - | -     | -      | -       | 0.00%   | 15,200  | -      |
| 2385                                           | Labor                                   | 4,485   | -       | -      | - | -     | -      | -       | 0.00%   | 4,485   | -      |
| 2386                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2387                                           | High School Area H Light Fixtures       |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2388                                           | Material                                | 52,270  | -       | -      | - | -     | -      | -       | 0.00%   | 52,270  | -      |
| 2389                                           | Labor                                   | 5,195   | -       | -      | - | -     | -      | -       | 0.00%   | 5,195   | -      |
| 2390                                           |                                         |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2391                                           | High School Area H Devices-Trim-Test    |         | -       | -      | - | -     | -      | -       | 0.00%   |         |        |
| 2392                                           | Material                                | 2,525   | -       | -      | - | -     | -      | -       | 0.00%   | 2,525   | -      |

|                                                |                                                                               |              |             |           |   |        |         |           |         |           |         |
|------------------------------------------------|-------------------------------------------------------------------------------|--------------|-------------|-----------|---|--------|---------|-----------|---------|-----------|---------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                               |              |             |           |   |        |         |           |         |           |         |
| 2393                                           | Labor                                                                         | 5,960        | -           | -         | - | -      | -       | -         | 0.00%   | 5,960     | -       |
| 2394                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2395                                           | High School Area J Conduit System                                             |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2396                                           | Material                                                                      | 42,065       | -           | -         | - | -      | -       | -         | 0.00%   | 42,065    | -       |
| 2397                                           | Labor                                                                         | 112,530      | -           | -         | - | -      | -       | -         | 0.00%   | 112,530   | -       |
| 2398                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2399                                           | High School Area J Wire-Cable                                                 |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2400                                           | Material                                                                      | 7,290        | -           | -         | - | -      | -       | -         | 0.00%   | 7,290     | -       |
| 2401                                           | Labor                                                                         | 31,425       | -           | -         | - | -      | -       | -         | 0.00%   | 31,425    | -       |
| 2402                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2403                                           | High School Area J Switchgear                                                 |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2404                                           | Material                                                                      | 62,800       | -           | -         | - | -      | -       | -         | 0.00%   | 62,800    | -       |
| 2405                                           | Labor                                                                         | 18,530       | -           | -         | - | -      | -       | -         | 0.00%   | 18,530    | -       |
| 2406                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2407                                           | High School Area J Light Fixtures                                             |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2408                                           | Material                                                                      | 68,310       | -           | -         | - | -      | -       | -         | 0.00%   | 68,310    | -       |
| 2409                                           | Labor                                                                         | 6,785        | -           | -         | - | -      | -       | -         | 0.00%   | 6,785     | -       |
| 2410                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2411                                           | High School Area J Devices-Trim-Test                                          |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2412                                           | Material                                                                      | 2,100        | -           | -         | - | -      | -       | -         | 0.00%   | 2,100     | -       |
| 2413                                           | Labor                                                                         | 6,435        | -           | -         | - | -      | -       | -         | 0.00%   | 6,435     | -       |
| 2414                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2415                                           | High School Area J Lightning Protection                                       |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2416                                           | Material                                                                      | 7,930        | -           | -         | - | -      | -       | -         | 0.00%   | 7,930     | -       |
| 2417                                           | Labor                                                                         | 5,575        | -           | -         | - | -      | -       | -         | 0.00%   | 5,575     | -       |
| 2418                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2419                                           | High School Area J Grounding                                                  |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2420                                           | Material                                                                      | 4,610        | -           | -         | - | -      | -       | -         | 0.00%   | 4,610     | -       |
| 2421                                           | Labor                                                                         | 3,840        | -           | -         | - | -      | -       | -         | 0.00%   | 3,840     | -       |
| 2422                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2423                                           | High School Fire Alarm                                                        |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2424                                           | Mobilization                                                                  | 7,120        | -           | -         | - | -      | -       | -         | 0.00%   | 7,120     | -       |
| 2425                                           | Engineering-design                                                            | 24,530       | 17,171      | -         | - | -      | -       | 17,171    | 70.00%  | 7,359     | 859     |
| 2426                                           | Submittal Data-O&M's                                                          | 3,900        | 2,730       | -         | - | -      | -       | 2,730     | 70.00%  | 1,170     | 137     |
| 2427                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2428                                           | Area E Material                                                               | 6,725        | 6,725       | -         | - | -      | -       | 6,725     | 100.00% | -         | 336     |
| 2429                                           | Area E# Rough-In Labor                                                        | 6,980        | -           | -         | - | -      | -       | -         | 0.00%   | 6,980     | -       |
| 2430                                           | Area E Trim Labor                                                             | 3,255        | -           | -         | - | -      | -       | -         | 0.00%   | 3,255     | -       |
| 2431                                           | Area E Testing                                                                | 3,725        | -           | -         | - | -      | -       | -         | 0.00%   | 3,725     | -       |
| 2432                                           | Area E Commissioning                                                          | 1,585        | -           | -         | - | -      | -       | -         | 0.00%   | 1,585     | -       |
| 2433                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2434                                           | Area F Material                                                               | 50,700       | 50,700      | -         | - | -      | -       | 50,700    | 100.00% | -         | 2,535   |
| 2435                                           | Area F Rough-In Labor                                                         | 30,800       | -           | -         | - | -      | -       | -         | 0.00%   | 30,800    | -       |
| 2436                                           | Area F Trim Labor                                                             | 39,120       | -           | -         | - | -      | -       | -         | 0.00%   | 39,120    | -       |
| 2437                                           | Area F Testing                                                                | 3,725        | -           | -         | - | -      | -       | -         | 0.00%   | 3,725     | -       |
| 2438                                           | Area F Commissioning                                                          | 7,965        | -           | -         | - | -      | -       | -         | 0.00%   | 7,965     | -       |
| 2439                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2440                                           | Area G Material                                                               | 50,700       | -           | -         | - | -      | -       | -         | 0.00%   | 50,700    | -       |
| 2441                                           | Area G Rough-In Labor                                                         | 30,800       | -           | -         | - | -      | -       | -         | 0.00%   | 30,800    | -       |
| 2442                                           | Area G Trim Labor                                                             | 39,115       | -           | -         | - | -      | -       | -         | 0.00%   | 39,115    | -       |
| 2443                                           | Area G Testing                                                                | 3,725        | -           | -         | - | -      | -       | -         | 0.00%   | 3,725     | -       |
| 2444                                           | Area G Commissioning                                                          | 7,965        | -           | -         | - | -      | -       | -         | 0.00%   | 7,965     | -       |
| 2445                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2446                                           | Area H Material                                                               | 59,150       | 59,150      | -         | - | -      | -       | 59,150    | 100.00% | -         | 2,958   |
| 2447                                           | Area H Rough-In Labor                                                         | 34,770       | -           | -         | - | -      | -       | -         | 0.00%   | 34,770    | -       |
| 2448                                           | Area H Trim Labor                                                             | 45,640       | -           | -         | - | -      | -       | -         | 0.00%   | 45,640    | -       |
| 2449                                           | Area H Testing                                                                | 3,725        | -           | -         | - | -      | -       | -         | 0.00%   | 3,725     | -       |
| 2450                                           | Area H Commissioning                                                          | 8,145        | -           | -         | - | -      | -       | -         | 0.00%   | 8,145     | -       |
| 2451                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2452                                           | Area J Material                                                               | 6,725        | 6,725       | -         | - | -      | -       | 6,725     | 100.00% | -         | 336     |
| 2453                                           | Area J Rough-In Labor                                                         | 4,985        | -           | -         | - | -      | -       | -         | 0.00%   | 4,985     | -       |
| 2454                                           | Area J Trim Labor                                                             | 3,265        | -           | -         | - | -      | -       | -         | 0.00%   | 3,265     | -       |
| 2455                                           | Area J Testing                                                                | 3,725        | -           | -         | - | -      | -       | -         | 0.00%   | 3,725     | -       |
| 2456                                           | Area J Commissioning                                                          | 1,085        | -           | -         | - | -      | -       | -         | 0.00%   | 1,085     | -       |
| 2457                                           | RCO04 - PR#4 - Cost Value Options Revisions - Delete Alt-006 & A-003          | 18,786       | 18,786      | -         | - | -      | -       | 18,786    | 100.00% | -         | 939     |
| 2458                                           | RCO01 - PR#2R - Package 1 Code Revision - Electrical                          | 8,909        | 4,455       | -         | - | -      | -       | 4,455     | 50.00%  | 4,455     | 223     |
| 2459                                           | RCO012 - PR#13 - Electrical Credit per RFI026                                 | (13,782)     | (13,782)    | -         | - | -      | -       | (13,782)  | 100.00% | -         | (689)   |
| 2460                                           | RCO023 - PR#17 - Fiber, Electrical, and Security for Portables                | 50,320       | 50,320      | -         | - | -      | -       | 50,320    | 100.00% | -         | 2,516   |
| 2461                                           | RCO024 PR#11 - PKG 2 Code Revisions                                           | 16,529       | -           | -         | - | -      | -       | -         | 0.00%   | 16,529    | -       |
| 2462                                           | SCO07 - Relocation of UG Electrical Lines at Intermediate Gym Addition        | 44,271       | -           | -         | - | -      | -       | -         | 0.00%   | 44,271    | -       |
| 2463                                           | SCO08 - Temporary Feeds to Pressbox, HS100, HS300                             | 20,632       | 4,166       | -         | - | -      | -       | 4,166     | 20.19%  | 16,466    | 208     |
| 2464                                           | AI Phone Installation - Primary School                                        | 1,520        | 1,520       | -         | - | -      | -       | 1,520     | 100.00% | -         | 76      |
| 2465                                           | RCO0042 - LVISD - Owner Requested Additional Data Drops & Rough-in for FA     | 8,010        | -           | -         | - | -      | -       | -         | 0.00%   | 8,010     | -       |
| 2466                                           | SCO-10 - RFI#137 - Power & Fire Alarm to Primary FSDs                         | 8,242        | -           | -         | - | -      | -       | -         | 0.00%   | 8,242     | -       |
| 2467                                           | SCO-11 - RFI#153 - Intermediate Missing T-stat & Low Volt. Rough-Ins          | 1,348        | -           | -         | - | -      | -       | -         | 0.00%   | 1,348     | -       |
| 2468                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2469                                           | Sub-Total Division 26 - Electrical and Fire Alarm                             | ✓ 13,456,297 | ✓ 4,718,935 | ✓ 795,491 | - | 39,775 | 755,716 | 5,514,426 | 40.98%  | 7,941,871 | 275,721 |
| 2470                                           |                                                                               |              |             |           |   |        |         |           |         |           |         |
| 2471                                           | Division 27 - Communications                                                  |              |             |           |   |        |         |           |         |           |         |
| 2472                                           |                                                                               |              | -           | -         | - | -      | -       | -         | 0.00%   |           |         |
| 2473                                           | Communications Systems - Work Remaining to be Procured                        | 121,454      | -           | -         | - | -      | -       | -         | 0.00%   | 121,454   | -       |
| 2474                                           |                                                                               |              |             |           |   |        |         |           |         |           |         |
| 2475                                           |                                                                               |              |             |           |   |        |         |           |         |           |         |
| 2476                                           | Intergrated Audio Visual System and Equipment - Work Remaining to be Procured | 59,554       | -           | -         | - | -      | -       | -         | 0.00%   | 59,554    | -       |
| 2477                                           |                                                                               |              |             |           |   |        |         |           |         |           |         |
| 2478                                           | RCO023 - PR#17 - Fiber, Electrical, and Security for Portables                | 57,383       | 57,383      | -         | - | -      | -       | 57,383    | 100.00% | -         | 2,869   |
| 2479                                           | RCO0042 - LVISD - Owner Requested Additional Data Drops & Rough-in for FA     | 4,168        | -           | -         | - | -      | -       | -         | 0.00%   | 4,168     | -       |
| 2480                                           |                                                                               |              |             |           |   |        |         |           |         |           |         |
| 2481                                           | 271000 Structured Cabling                                                     | -            |             |           |   |        |         |           |         |           |         |

|      |                                                |         |        |         |   |       |         |         |         |         |       |  |
|------|------------------------------------------------|---------|--------|---------|---|-------|---------|---------|---------|---------|-------|--|
| 2482 | 271000 Structured Cabling- Primary School      | -       |        |         |   |       |         |         |         |         |       |  |
| 2483 | Build Cable Pathway - Labor                    | 1,847   | 1,847  | -       | - | -     | -       | 1,847   | 100.00% | -       | 92    |  |
| 2484 | Pull cable - Labor                             | 10,112  | 10,112 | -       | - | -     | -       | 10,112  | 100.00% | -       | 506   |  |
| 2485 | Pull Backbone Cable -Labor                     | 15,623  | 15,623 | -       | - | -     | -       | 15,623  | 100.00% | -       | 781   |  |
| 2486 | Build MDF/ IDF - Labor                         | 3,056   | 3,056  | -       | - | -     | -       | 3,056   | 100.00% | -       | 153   |  |
| 2487 | Horizontal Terminations                        | 3,131   | 3,131  | -       | - | -     | -       | 3,131   | 100.00% | -       | 157   |  |
| 2488 | Backbone Terminations -Labor                   | 624     | 624    | -       | - | -     | -       | 624     | 100.00% | -       | 31    |  |
| 2489 | Test/Label - Labor                             | 1,621   | 1,621  | -       | - | -     | -       | 1,621   | 100.00% | -       | 81    |  |
| 2490 | Install Misc. Equipment - Labo                 | 759     | 759    | -       | - | -     | -       | 759     | 100.00% | -       | 38    |  |
| 2491 | Demo                                           | 3,800   | 3,800  | -       | - | -     | -       | 3,800   | 100.00% | -       | 190   |  |
| 2492 | Cable/Pathway Material                         | 60,701  | 60,701 | -       | - | -     | -       | 60,701  | 100.00% | -       | 3,035 |  |
| 2493 | Equipment Room Buildout - Mat                  | 10,911  | 10,911 | -       | - | -     | -       | 10,911  | 100.00% | -       | 546   |  |
| 2494 | Term/Test/Label Material                       | 14,216  | 14,216 | -       | - | -     | -       | 14,216  | 100.00% | -       | 711   |  |
| 2495 | Supplies - Material                            | 97      | 97     | -       | - | -     | -       | 97      | 100.00% | -       | 5     |  |
| 2496 | CAD Drafting                                   | 880     | 880    | -       | - | -     | -       | 880     | 100.00% | -       | 44    |  |
| 2497 | Project Manager                                | 3,982   | 3,982  | -       | - | -     | -       | 3,982   | 100.00% | -       | 199   |  |
| 2498 | 271000 Structured Cabling- Intermediate School | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2499 | Build Cable Pathway - Labor                    | 3,035   | 3,035  | -       | - | -     | -       | 3,035   | 100.00% | -       | 152   |  |
| 2500 | Pull cable - Labor                             | 17,722  | 17,722 | -       | - | -     | -       | 17,722  | 100.00% | -       | 886   |  |
| 2501 | Pull Backbone Cable -Labor                     | 12,591  | 12,591 | -       | - | -     | -       | 12,591  | 100.00% | -       | 630   |  |
| 2502 | Build MDF/ IDF - Labor                         | 3,251   | 3,251  | -       | - | -     | -       | 3,251   | 100.00% | -       | 163   |  |
| 2503 | Horizontal Terminations                        | 5,555   | 5,555  | -       | - | -     | -       | 5,555   | 100.00% | -       | 278   |  |
| 2504 | Backbone Terminations -Labor                   | 633     | 633    | -       | - | -     | -       | 633     | 100.00% | -       | 32    |  |
| 2505 | Test/Label - Labor                             | 2,782   | 2,782  | -       | - | -     | -       | 2,782   | 100.00% | -       | 139   |  |
| 2506 | Install Misc. Equipment - Labo                 | 1,649   | 1,649  | -       | - | -     | -       | 1,649   | 100.00% | -       | 82    |  |
| 2507 | Demo                                           | 8,129   | 8,129  | -       | - | -     | -       | 8,129   | 100.00% | -       | 406   |  |
| 2508 | Cable/Pathway Material                         | 68,219  | 68,219 | -       | - | -     | -       | 68,219  | 100.00% | -       | 3,411 |  |
| 2509 | Equipment Room Buildout - Mat                  | 12,852  | 12,852 | -       | - | -     | -       | 12,852  | 100.00% | -       | 643   |  |
| 2510 | Term/Test/Label Material                       | 20,331  | 20,331 | -       | - | -     | -       | 20,331  | 100.00% | -       | 1,017 |  |
| 2511 | Supplies - Material                            | 156     | 156    | -       | - | -     | -       | 156     | 100.00% | -       | 8     |  |
| 2512 | CAD Drafting                                   | 1,583   | 1,583  | -       | - | -     | -       | 1,583   | 100.00% | -       | 79    |  |
| 2513 | Project Manager                                | 3,412   | 3,412  | -       | - | -     | -       | 3,412   | 100.00% | -       | 171   |  |
| 2514 | 271000 Structured Cabling- Junior High School  | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2515 | Build Cable Pathway - Labor                    | 8,533   | -      | -       | - | -     | -       | -       | 0.00%   | 8,533   | -     |  |
| 2516 | Pull cable - Labor                             | 38,226  | -      | -       | - | -     | -       | -       | 0.00%   | 38,226  | -     |  |
| 2517 | Pull Backbone Cable -Labor                     | 18,956  | -      | -       | - | -     | -       | -       | 0.00%   | 18,956  | -     |  |
| 2518 | Build MDF/ IDF - Labor                         | 7,442   | -      | -       | - | -     | -       | -       | 0.00%   | 7,442   | -     |  |
| 2519 | Horizontal Terminations                        | 12,092  | -      | -       | - | -     | -       | -       | 0.00%   | 12,092  | -     |  |
| 2520 | Backbone Terminations -Labor                   | 1,252   | -      | -       | - | -     | -       | -       | 0.00%   | 1,252   | -     |  |
| 2521 | Test/Label - Labor                             | 6,026   | -      | -       | - | -     | -       | -       | 0.00%   | 6,026   | -     |  |
| 2522 | Install Misc. Equipment - Labo                 | 3,332   | -      | -       | - | -     | -       | -       | 0.00%   | 3,332   | -     |  |
| 2523 | Demo                                           | 14,603  | -      | -       | - | -     | -       | -       | 0.00%   | 14,603  | -     |  |
| 2524 | Cable/Pathway Material                         | 128,206 | -      | -       | - | -     | -       | -       | 0.00%   | 128,206 | -     |  |
| 2525 | Equipment Room Buildout - Mat                  | 27,735  | -      | -       | - | -     | -       | -       | 0.00%   | 27,735  | -     |  |
| 2526 | Term/Test/Label Material                       | 41,675  | -      | -       | - | -     | -       | -       | 0.00%   | 41,675  | -     |  |
| 2527 | Supplies - Material                            | 324     | -      | -       | - | -     | -       | -       | 0.00%   | 324     | -     |  |
| 2528 | CAD Drafting                                   | 3,519   | -      | -       | - | -     | -       | -       | 0.00%   | 3,519   | -     |  |
| 2529 | Project Manager                                | 6,839   | -      | -       | - | -     | -       | -       | 0.00%   | 6,839   | -     |  |
| 2530 | 271000 Structured Cabling- High School         | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2531 | Build Cable Pathway - Labor                    | 3,915   | -      | -       | - | -     | -       | -       | 0.00%   | 3,915   | -     |  |
| 2532 | Pull cable - Labor                             | 22,359  | -      | -       | - | -     | -       | -       | 0.00%   | 22,359  | -     |  |
| 2533 | Build MDF/ IDF - Labor                         | 7,801   | -      | -       | - | -     | -       | -       | 0.00%   | 7,801   | -     |  |
| 2534 | Horizontal Terminations                        | 7,718   | -      | -       | - | -     | -       | -       | 0.00%   | 7,718   | -     |  |
| 2535 | Test/Label - Labor                             | 3,388   | -      | -       | - | -     | -       | -       | 0.00%   | 3,388   | -     |  |
| 2536 | Install Misc. Equipment -Labo                  | 3,002   | -      | -       | - | -     | -       | -       | 0.00%   | 3,002   | -     |  |
| 2537 | Demo                                           | 7,038   | -      | -       | - | -     | -       | -       | 0.00%   | 7,038   | -     |  |
| 2538 | Cable/Pathway Material                         | 52,353  | -      | -       | - | -     | -       | -       | 0.00%   | 52,353  | -     |  |
| 2539 | Equipment Room Buildout -Mat                   | 30,489  | -      | -       | - | -     | -       | -       | 0.00%   | 30,489  | -     |  |
| 2540 | Term/Test/Label Material                       | 21,560  | -      | -       | - | -     | -       | -       | 0.00%   | 21,560  | -     |  |
| 2541 | Supplies - Material                            | 228     | -      | -       | - | -     | -       | -       | 0.00%   | 228     | -     |  |
| 2542 | CAD Drafting                                   | 1,759   | -      | -       | - | -     | -       | -       | 0.00%   | 1,759   | -     |  |
| 2543 | Project Manager                                | 3,420   | -      | -       | - | -     | -       | -       | 0.00%   | 3,420   | -     |  |
| 2544 | Audio Visual                                   | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2545 | 274116 Audio Visual - Primary School           | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2546 | 2741116 AV Sub - Material                      | 61,060  | 61,060 | -       | - | -     | -       | 61,060  | 100.00% | -       | 3,053 |  |
| 2547 | 274116 AV Sub - Labor                          | 17,305  | 17,305 | -       | - | -     | -       | 17,305  | 100.00% | -       | 865   |  |
| 2548 | 274116 Audio Visual - Intermediate School      | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2549 | 2741116 AV Sub - Material                      | 122,838 | -      | 122,838 | - | 6,142 | 116,696 | 122,838 | 100.00% | -       | 6,142 |  |
| 2550 | 274116 AV Sub - Labor                          | 34,662  | -      | 34,662  | - | 1,733 | 32,929  | 34,662  | 100.00% | -       | 1,733 |  |
| 2551 | 274116 Audio Visual -Junior High School        | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2552 | 2741116 AV Sub - Material                      | 289,960 | -      | -       | - | -     | -       | -       | 0.00%   | 289,960 | -     |  |
| 2553 | 274116 AV Sub - Labor                          | 84,603  | -      | -       | - | -     | -       | -       | 0.00%   | 84,603  | -     |  |
| 2554 | 274116 Audio Visual - HighSchool               | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2555 | 2741116 AV Sub - Material                      | 55,550  | -      | -       | - | -     | -       | -       | 0.00%   | 55,550  | -     |  |
| 2556 | 274116 AV Sub - Labor                          | 20,150  | -      | -       | - | -     | -       | -       | 0.00%   | 20,150  | -     |  |
| 2557 | Clock System                                   | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2558 | Clock System - Primary School-                 | -       | -      | -       | - | -     | -       | -       | 0.00%   |         |       |  |
| 2559 | Clock System Engineering                       | 1,553   | 1,553  | -       | - | -     | -       | 1,553   | 100.00% | -       | 78    |  |
| 2560 | Clock System Submittals                        | 673     | 673    | -       | - | -     | -       | 673     | 100.00% | -       | 34    |  |
| 2561 | Clock System Material                          | 6,404   | 6,404  | -       | - | -     | -       | 6,404   | 100.00% | -       | 320   |  |
| 2562 | Clock System InstalledMaterial A               | 1,365   | 1,365  | -       | - | -     | -       | 1,365   | 100.00% | -       | 68    |  |
| 2563 | Clock System InstalledMaterial B               | 1,365   | 1,365  | -       | - | -     | -       | 1,365   | 100.00% | -       | 68    |  |
| 2564 | Clock System Mobilization                      | 932     | 932    | -       | - | -     | -       | 932     | 100.00% | -       | 47    |  |
| 2565 | Clock System Installation A                    | 1,034   | 1,034  | -       | - | -     | -       | 1,034   | 100.00% | -       | 52    |  |
| 2566 | Clock System Installation B                    | 1,034   | 1,034  | -       | - | -     | -       | 1,034   | 100.00% | -       | 52    |  |
| 2567 | Clock System QA/QC                             | 259     | -      | 259     | - | 13    | 246     | 259     | 100.00% | -       | 13    |  |
| 2568 | Clock SystemProgramming                        | 2,174   | 1,631  | 543     | - | 27    | 515     | 2,174   | 100.00% | -       | 109   |  |
| 2569 | Clock System Training                          | 1,553   | -      | 1,553   | - | 78    | 1,475   | 1,553   | 100.00% | -       | 78    |  |
| 2570 | Clock System Closeouts                         | 517     | -      | -       | - | -     | -       | -       | 0.00%   | 517     | -     |  |

|                                                |                                              |        |        |        |   |       |        |        |         |        |
|------------------------------------------------|----------------------------------------------|--------|--------|--------|---|-------|--------|--------|---------|--------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                              |        |        |        |   |       |        |        |         |        |
| 2571                                           | 273123 Clock System -Intermediate School     | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2572                                           | Clock System Engineering                     | 1,680  | 1,680  | -      | - | -     | -      | 1,680  | 100.00% | 84     |
| 2573                                           | Clock System Submittals                      | 578    | 578    | -      | - | -     | -      | 578    | 100.00% | 29     |
| 2574                                           | Clock System Material                        | 19,194 | 19,194 | -      | - | -     | -      | 19,194 | 100.00% | 960    |
| 2575                                           | Clock System InstalledMaterial A             | 2,625  | 2,625  | -      | - | -     | -      | 2,625  | 100.00% | 131    |
| 2576                                           | Clock System Installed Material B            | 2,625  | 1,313  | 1,313  | - | 66    | 1,247  | 2,625  | 100.00% | 131    |
| 2577                                           | Clock System Mobilization                    | 1,260  | 126    | 1,134  | - | 57    | 1,077  | 1,260  | 100.00% | 63     |
| 2578                                           | Clock System Installation A                  | 3,150  | 3,150  | -      | - | -     | -      | 3,150  | 100.00% | 158    |
| 2579                                           | Clock System Installation B                  | 3,150  | 1,575  | 1,575  | - | 79    | 1,496  | 3,150  | 100.00% | 158    |
| 2580                                           | Clock System QA/QC                           | 525    | -      | 525    | - | 26    | 499    | 525    | 100.00% | 26     |
| 2581                                           | Clock SystemProgramming                      | 2,100  | -      | 2,100  | - | 105   | 1,995  | 2,100  | 100.00% | 105    |
| 2582                                           | Clock System Training                        | 1,575  | -      | -      | - | -     | -      | -      | 0.00%   | 1,575  |
| 2583                                           | Clock System Closeouts                       | 257    | -      | -      | - | -     | -      | -      | 0.00%   | 257    |
| 2584                                           | 273123 Clock System -Junior High School      | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2585                                           | Clock System Engineering                     | 1,050  | 1,050  | -      | - | -     | -      | 1,050  | 100.00% | 53     |
| 2586                                           | Clock System Submittals                      | 446    | 446    | -      | - | -     | -      | 446    | 100.00% | 22     |
| 2587                                           | Clock System Material                        | 36,274 | 30,833 | 5,441  | - | 272   | 5,169  | 36,274 | 100.00% | 1,814  |
| 2588                                           | Clock System Installed Material A            | 5,775  | -      | -      | - | -     | -      | -      | 0.00%   | 5,775  |
| 2589                                           | Clock System Installed Material B            | 5,775  | -      | -      | - | -     | -      | -      | 0.00%   | 5,775  |
| 2590                                           | Clock System Mobilization                    | 2,625  | -      | -      | - | -     | -      | -      | 0.00%   | 2,625  |
| 2591                                           | Clock System Installation A                  | 4,725  | -      | -      | - | -     | -      | -      | 0.00%   | 4,725  |
| 2592                                           | Clock System Installation B                  | 4,725  | -      | -      | - | -     | -      | -      | 0.00%   | 4,725  |
| 2593                                           | Clock System QA/QC                           | 344    | -      | -      | - | -     | -      | -      | 0.00%   | 344    |
| 2594                                           | Clock System Programming                     | 1,575  | -      | -      | - | -     | -      | -      | 0.00%   | 1,575  |
| 2595                                           | Clock System Training                        | 1,575  | -      | -      | - | -     | -      | -      | 0.00%   | 1,575  |
| 2596                                           | Clock System Closeouts                       | 495    | -      | -      | - | -     | -      | -      | 0.00%   | 495    |
| 2597                                           | 273123 Clock System - High School            | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2598                                           | Clock System Engineering                     | 998    | 998    | -      | - | -     | -      | 998    | 100.00% | 50     |
| 2599                                           | Clock System Submittals                      | 457    | 457    | -      | - | -     | -      | 457    | 100.00% | 23     |
| 2600                                           | Clock System Material                        | 40,495 | 40,495 | -      | - | -     | -      | 40,495 | 100.00% | 2,025  |
| 2601                                           | Clock System InstalledMaterial A             | 9,240  | -      | -      | - | -     | -      | -      | 0.00%   | 9,240  |
| 2602                                           | Clock System Installed Material B            | 9,240  | -      | -      | - | -     | -      | -      | 0.00%   | 9,240  |
| 2603                                           | Clock System Mobilization                    | 2,310  | -      | 2,310  | - | 116   | 2,195  | 2,310  | 100.00% | 116    |
| 2604                                           | Clock System Installation A                  | 3,675  | -      | -      | - | -     | -      | -      | 0.00%   | 3,675  |
| 2605                                           | Clock System Installation B                  | 3,675  | -      | -      | - | -     | -      | -      | 0.00%   | 3,675  |
| 2606                                           | Clock System QA/QC                           | 1,258  | -      | -      | - | -     | -      | -      | 0.00%   | 1,258  |
| 2607                                           | Clock SystemProgramming                      | 3,675  | -      | -      | - | -     | -      | -      | 0.00%   | 3,675  |
| 2608                                           | Clock System Training                        | 998    | -      | -      | - | -     | -      | -      | 0.00%   | 998    |
| 2609                                           | Clock System Closeouts                       | 550    | -      | -      | - | -     | -      | -      | 0.00%   | 550    |
| 2610                                           | Intercom System                              | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2611                                           | Intercom System - PrimarySchool              | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2612                                           | Intercom Engineering                         | 2,070  | 2,070  | -      | - | -     | -      | 2,070  | 100.00% | 104    |
| 2613                                           | Intercom Submittals                          | 1,035  | 1,035  | -      | - | -     | -      | 1,035  | 100.00% | 52     |
| 2614                                           | Intercom Material                            | 20,046 | 20,046 | -      | - | -     | -      | 20,046 | 100.00% | 1,002  |
| 2615                                           | Intercom Installed Material A                | 3,432  | 3,432  | -      | - | -     | -      | 3,432  | 100.00% | 172    |
| 2616                                           | Intercom Installed Material B                | 3,432  | 3,432  | -      | - | -     | -      | 3,432  | 100.00% | 172    |
| 2617                                           | Intercom Mobilization                        | 2,070  | 2,070  | -      | - | -     | -      | 2,070  | 100.00% | 104    |
| 2618                                           | Intercom Installation A                      | 7,763  | 7,763  | -      | - | -     | -      | 7,763  | 100.00% | 388    |
| 2619                                           | Intercom Installation B                      | 7,323  | 7,323  | -      | - | -     | -      | 7,323  | 100.00% | 366    |
| 2620                                           | Intercom QA/QC                               | 1,035  | -      | 1,035  | - | 52    | 983    | 1,035  | 100.00% | 52     |
| 2621                                           | Intercom Programming                         | 1,035  | 776    | -      | - | -     | -      | 776    | 75.00%  | 259    |
| 2622                                           | Intercom Training                            | 1,035  | -      | -      | - | -     | -      | -      | 0.00%   | 1,035  |
| 2623                                           | Intercom Closeouts                           | 517    | -      | -      | - | -     | -      | -      | 0.00%   | 517    |
| 2624                                           | 275000 Intercom System - Intermediate School | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2625                                           | Intercom Engineering                         | 1,785  | 1,785  | -      | - | -     | -      | 1,785  | 100.00% | 89     |
| 2626                                           | Intercom Submittals                          | 1,150  | 1,150  | -      | - | -     | -      | 1,150  | 100.00% | 58     |
| 2627                                           | Intercom Material                            | 16,440 | 16,440 | -      | - | -     | -      | 16,440 | 100.00% | 822    |
| 2628                                           | Intercom Installed MaterialA                 | 9,975  | 8,479  | 1,496  | - | 75    | 1,421  | 9,975  | 100.00% | 499    |
| 2629                                           | Intercom Installed MaterialB                 | 9,975  | 8,479  | -      | - | -     | -      | 8,479  | 85.00%  | 424    |
| 2630                                           | Intercom Mobilization                        | 1,575  | 1,575  | -      | - | -     | -      | 1,575  | 100.00% | 79     |
| 2631                                           | Intercom Installation A                      | 10,500 | 1,050  | 9,450  | - | 473   | 8,978  | 10,500 | 100.00% | 525    |
| 2632                                           | Intercom Installation B                      | 10,500 | 1,050  | 4,200  | - | 210   | 3,990  | 5,250  | 50.00%  | 263    |
| 2633                                           | Intercom QA/QC                               | 1,050  | -      | 525    | - | 26    | 499    | 525    | 50.00%  | 26     |
| 2634                                           | Intercom Programming                         | 2,625  | -      | -      | - | -     | -      | -      | 0.00%   | 2,625  |
| 2635                                           | Intercom Training                            | 2,625  | -      | -      | - | -     | -      | -      | 0.00%   | 2,625  |
| 2636                                           | Intercom Closeouts                           | 1,231  | -      | -      | - | -     | -      | -      | 0.00%   | 1,231  |
| 2637                                           | 275000 Intercom System -Junior High School   | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2638                                           | Intercom Engineering                         | 1,890  | 1,890  | -      | - | -     | -      | 1,890  | 100.00% | 95     |
| 2639                                           | Intercom Submittals                          | 788    | 788    | -      | - | -     | -      | 788    | 100.00% | 39     |
| 2640                                           | Intercom Material                            | 47,548 | 35,661 | 11,887 | - | 594   | 11,293 | 47,548 | 100.00% | 2,377  |
| 2641                                           | Intercom Installed Material A                | 13,162 | -      | -      | - | -     | -      | -      | 0.00%   | 13,162 |
| 2642                                           | Intercom Installed Material B                | 13,162 | -      | -      | - | -     | -      | -      | 0.00%   | 13,162 |
| 2643                                           | Intercom Mobilization                        | 4,725  | -      | -      | - | -     | -      | -      | 0.00%   | 4,725  |
| 2644                                           | Intercom Installation A                      | 6,720  | -      | -      | - | -     | -      | -      | 0.00%   | 6,720  |
| 2645                                           | Intercom Installation B                      | 6,720  | -      | -      | - | -     | -      | -      | 0.00%   | 6,720  |
| 2646                                           | Intercom QA/QC                               | 1,570  | -      | -      | - | -     | -      | -      | 0.00%   | 1,570  |
| 2647                                           | Intercom Programming                         | 2,835  | -      | -      | - | -     | -      | -      | 0.00%   | 2,835  |
| 2648                                           | Intercom Training                            | 2,835  | -      | -      | - | -     | -      | -      | 0.00%   | 2,835  |
| 2649                                           | Intercom Closeouts                           | 1,050  | -      | -      | - | -     | -      | -      | 0.00%   | 1,050  |
| 2650                                           | 275000 Intercom System - High School         | -      | -      | -      | - | -     | -      | -      | 0.00%   |        |
| 2651                                           | Intercom Engineering                         | 1,995  | 1,995  | -      | - | -     | -      | 1,995  | 100.00% | 100    |
| 2652                                           | Intercom Submittals                          | 683    | 683    | -      | - | -     | -      | 683    | 100.00% | 34     |
| 2653                                           | Intercom Material                            | 47,156 | -      | 40,884 | - | 2,044 | 38,840 | 40,884 | 86.70%  | 2,044  |
| 2654                                           | Intercom Installed MaterialA                 | 15,225 | -      | -      | - | -     | -      | -      | 0.00%   | 15,225 |
| 2655                                           | Intercom Installed MaterialB                 | 15,225 | -      | -      | - | -     | -      | -      | 0.00%   | 15,225 |
| 2656                                           | Intercom Mobilization                        | 2,625  | -      | -      | - | -     | -      | -      | 0.00%   | 2,625  |
| 2657                                           | Intercom Installation A                      | 7,639  | -      | -      | - | -     | -      | -      | 0.00%   | 7,639  |
| 2658                                           | Intercom Installation B                      | 7,639  | -      | -      | - | -     | -      | -      | 0.00%   | 7,639  |
| 2659                                           | Intercom QA/QC                               | 2,294  | -      | -      | - | -     | -      | -      | 0.00%   | 2,294  |

|      |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
|------|-----------------------------------------------------------------|-------------|-----------|-----------|---|--------|---------|---------|---------|------------------------------------------------|--------|
|      |                                                                 |             |           |           |   |        |         |         |         | REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |        |
| 2660 | Intercom Programming                                            | 2,294       | -         | -         | - | -      | -       | -       | 0.00%   | 2,294                                          | -      |
| 2661 | Intercom Training                                               | 1,313       | -         | -         | - | -      | -       | -       | 0.00%   | 1,313                                          | -      |
| 2662 | Intercom Closeouts                                              | 875         | -         | -         | - | -      | -       | -       | 0.00%   | 875                                            | -      |
| 2663 | SCO03 - Overhead Code Compliance and Remediation - Intermediate | 11,440      | -         | -         | - | -      | -       | -       | 0.00%   | 11,440                                         | -      |
| 2664 | SCO05 - Intermediate Missing T-Stat & Low Volt. Rough-Ins       | 2,591       | -         | -         | - | -      | -       | -       | 0.00%   | 2,591                                          | -      |
| 2665 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2666 | Sub-Total Division 27 - Communications                          | ✓ 2,247,497 | ✓ 678,491 | ✓ 243,730 | - | 12,186 | 231,543 | 922,220 | 41.03%  | 1,325,277                                      | 46,111 |
| 2667 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2668 | Division 28 - Safety & Security                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2669 |                                                                 |             | -         | -         | - | -      | -       | -       |         |                                                |        |
| 2670 | Video Surveillance, Security , and Access Control               |             | -         | -         | - | -      | -       | -       |         |                                                |        |
| 2671 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2672 | Intermediate School Security Mobilization                       | 5,000       | 2,500     | 2,500     | - | 125    | 2,375   | 5,000   | 100.00% | -                                              | 250    |
| 2673 | Jr. High School Security Mobilization                           | 5,000       | 2,500     | -         | - | -      | -       | 2,500   | 50.00%  | 2,500                                          | 125    |
| 2674 | Primary High School Security Mobilization                       | 5,000       | 5,000     | -         | - | -      | -       | 5,000   | 100.00% | -                                              | 250    |
| 2675 | High School Security Mobilization                               | 7,500       | 7,500     | -         | - | -      | -       | 7,500   | 100.00% | -                                              | 375    |
| 2676 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2677 | Intermediate School Security Access Control Cable               | 6,000       | 6,000     | -         | - | -      | -       | 6,000   | 100.00% | -                                              | 300    |
| 2678 | Jr. High School Security Access Control Cable                   | 15,000      | 15,000    | -         | - | -      | -       | 15,000  | 100.00% | -                                              | 750    |
| 2679 | Primary High School Security Access Control Cable               | 5,500       | 5,500     | -         | - | -      | -       | 5,500   | 100.00% | -                                              | 275    |
| 2680 | High School Security Access Control Cable                       | 35,000      | 35,000    | -         | - | -      | -       | 35,000  | 100.00% | -                                              | 1,750  |
| 2681 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2682 | Intermediate School Security Access Control Cable Labor         | 2,500       | 1,250     | 1,250     | - | 63     | 1,188   | 2,500   | 100.00% | -                                              | 125    |
| 2683 | Jr. High School Security Access Control Cable Labor             | 5,000       | -         | -         | - | -      | -       | -       | 0.00%   | 5,000                                          | -      |
| 2684 | Primary School Security Access Control Cable Labor              | 2,000       | 2,000     | -         | - | -      | -       | 2,000   | 100.00% | -                                              | 100    |
| 2685 | High School Security Access Control Cable Labor                 | 12,000      | 12,000    | -         | - | -      | -       | 12,000  | 100.00% | -                                              | 600    |
| 2686 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2687 | Intermediate School Security Access Control Material Labor      | 18,000      | 18,000    | -         | - | -      | -       | 18,000  | 100.00% | -                                              | 900    |
| 2688 | Jr. High School Security Access Control Material                | 32,000      | 25,600    | -         | - | -      | -       | 25,600  | 80.00%  | 6,400                                          | 1,280  |
| 2689 | Primary High School Security Access Control Material            | 17,000      | 17,000    | -         | - | -      | -       | 17,000  | 100.00% | -                                              | 850    |
| 2690 | High School Security Access Control Material                    | 65,000      | 58,500    | -         | - | -      | -       | 58,500  | 90.00%  | 6,500                                          | 2,925  |
| 2691 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2692 | Intermediate School Security Access Control Material Labor      | 4,000       | -         | 3,200     | - | 160    | 3,040   | 3,200   | 80.00%  | 800                                            | 160    |
| 2693 | Jr. High School Security Access Control Material Labor          | 10,500      | -         | -         | - | -      | -       | -       | 0.00%   | 10,500                                         | -      |
| 2694 | Primery School Security Access Control Material Labor           | 4,000       | 1,000     | 3,000     | - | 150    | 2,850   | 4,000   | 100.00% | -                                              | 200    |
| 2695 | High School Security Access Control Material Labor              | 20,000      | -         | -         | - | -      | -       | -       | 0.00%   | 20,000                                         | -      |
| 2696 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2697 | Intermediate School Security Video Surv. Material               | 52,000      | 52,000    | -         | - | -      | -       | 52,000  | 100.00% | -                                              | 2,600  |
| 2698 | Jr. High School Security Video Surv. Material                   | 102,000     | 71,400    | -         | - | -      | -       | 71,400  | 70.00%  | 30,600                                         | 3,570  |
| 2699 | Primary School Security Video Surv. Material                    | 51,000      | 51,000    | -         | - | -      | -       | 51,000  | 100.00% | -                                              | 2,550  |
| 2700 | High School Security Video Surv. Material                       | 130,000     | 91,000    | -         | - | -      | -       | 91,000  | 70.00%  | 39,000                                         | 4,550  |
| 2701 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2702 | Intermediate School Security Video Surv. Material Labor         | 10,000      | -         | 10,000    | - | 500    | 9,500   | 10,000  | 100.00% | -                                              | 500    |
| 2703 | Jr. High School Security Video Surv. Material Labor             | 20,500      | -         | -         | - | -      | -       | -       | 0.00%   | 20,500                                         | -      |
| 2704 | Primary School Security Video Surv. Material Labor              | 10,000      | -         | 8,000     | - | 400    | 7,600   | 8,000   | 80.00%  | 2,000                                          | 400    |
| 2705 | High School Security Video Surv. Material Labor                 | 28,500      | -         | -         | - | -      | -       | -       | 0.00%   | 28,500                                         | -      |
| 2706 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2707 | Intermediate School Security Programming                        | 3,000       | -         | -         | - | -      | -       | -       | 0.00%   | 3,000                                          | -      |
| 2708 | Jr. High School Security Programming                            | 5,000       | -         | -         | - | -      | -       | -       | 0.00%   | 5,000                                          | -      |
| 2709 | Primary School Security Programming                             | 3,000       | 3,000     | -         | - | -      | -       | 3,000   | 100.00% | -                                              | 150    |
| 2710 | High School Security Programming                                | 7,500       | -         | -         | - | -      | -       | -       | 0.00%   | 7,500                                          | -      |
| 2711 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2712 | Intermediate School Security Commissioning                      | 3,000       | -         | -         | - | -      | -       | -       | 0.00%   | 3,000                                          | -      |
| 2713 | Jr.High Security Commissioning                                  | 5,000       | -         | -         | - | -      | -       | -       | 0.00%   | 5,000                                          | -      |
| 2714 | Primary Security Commissioning                                  | 3,000       | 3,000     | -         | - | -      | -       | 3,000   | 100.00% | -                                              | 150    |
| 2715 | High Security Commissioning                                     | 7,500       | -         | -         | - | -      | -       | -       | 0.00%   | 7,500                                          | -      |
| 2716 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2717 | Intermediate Security Closeout                                  | 1,500       | -         | -         | - | -      | -       | -       | 0.00%   | 1,500                                          | -      |
| 2718 | Jr. High Security Closeout                                      | 3,000       | -         | -         | - | -      | -       | -       | 0.00%   | 3,000                                          | -      |
| 2719 | Primary Security Closeout                                       | 1,500       | 1,500     | -         | - | -      | -       | 1,500   | 100.00% | -                                              | 75     |
| 2720 | High Security Closeout                                          | 4,000       | -         | -         | - | -      | -       | -       | 0.00%   | 4,000                                          | -      |
| 2721 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2722 | RCO023 - PR#17 - Fiber, Electrical, and Security for Portables  | 13,125      | -         | -         | - | -      | -       | -       | 0.00%   | 13,125                                         | -      |
| 2723 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2724 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2725 | Sub-Total Division 28 - Safety & Security                       | ✓ 740,125   | ✓ 487,250 | ✓ 27,950  | - | 1,398  | 26,553  | 515,200 | 69.61%  | 224,925                                        | 25,760 |
| 2726 |                                                                 |             |           |           |   |        |         |         |         |                                                |        |
| 2727 | Division 31 - Earthwork                                         |             |           |           |   |        |         |         |         |                                                |        |
| 2728 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2729 | EARTHWORK AND ASPHALT - Work Remaining to be Procured           | 274,426     | -         | -         | - | -      | -       | -       | 0.00%   | 274,426                                        | -      |
| 2730 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2731 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2732 | PACKAGE I - PRIMARY                                             |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2733 | SITE WORK MOBILIZATION                                          | 17,026      | 17,026    | -         | - | -      | -       | 17,026  | 100.00% | -                                              | 851    |
| 2734 | SITE WORK CLOSE OUT                                             | 11,000      | -         | 11,000    | - | 550    | 10,450  | 11,000  | 100.00% | -                                              | 550    |
| 2735 | SITE WORK SITE SAWCUT /STRIP SITE                               | 8,434       | 8,434     | -         | - | -      | -       | 8,434   | 100.00% | -                                              | 422    |
| 2736 | SITE WORK EXCAVATION                                            | 10,939      | 10,939    | -         | - | -      | -       | 10,939  | 100.00% | -                                              | 547    |
| 2737 | SITE WORK EMBANKMENT LABOR                                      | 54,442      | 54,442    | -         | - | -      | -       | 54,442  | 100.00% | -                                              | 2,722  |
| 2738 | SITE WORK EMBANKMENT MATERIAL                                   | 119,618     | 119,618   | -         | - | -      | -       | 119,618 | 100.00% | -                                              | 5,981  |
| 2739 | SITE WORK ASPHALT                                               | 29,964      | 29,964    | -         | - | -      | -       | 29,964  | 100.00% | -                                              | 1,498  |
| 2740 | SITE WORK SIDE WALK PREP & CURBS                                | 4,611       | 4,611     | -         | - | -      | -       | 4,611   | 100.00% | -                                              | 231    |
| 2741 |                                                                 |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2742 | PACKAGE I - INTERMEDIATE                                        |             | -         | -         | - | -      | -       | -       | 0.00%   |                                                |        |
| 2743 | SITE WORK MOBILIZATION                                          | 20,652      | 20,652    | -         | - | -      | -       | 20,652  | 100.00% | -                                              | 1,033  |
| 2744 | SITE WORK CLOSEOUT                                              | 5,385       | -         | -         | - | -      | -       | -       | 0.00%   | 5,385                                          | -      |
| 2745 | SITE WORK STRIP SITE                                            | 8,820       | 8,820     | -         | - | -      | -       | 8,820   | 100.00% | -                                              | 441    |
| 2746 | SITE WORK EXCAVATION                                            | 9,749       | 3,900     | 2,925     | - | 146    | 2,778   | 6,824   | 70.00%  | 2,925                                          | 341    |
| 2747 | SITE WORK EMBANKMENT LABOR                                      | 36,620      | 23,327    | 6,628     | - | 331    | 6,297   | 29,955  | 81.80%  | 6,665                                          | 1,498  |
| 2748 | SITWORK EMBANKMENT MATERIAL                                     | 89,690      | 88,793    | -         | - | -      | -       | 88,793  | 99.00%  | 897                                            | 4,440  |

|      |                                                                                       |             |             |           |   |       |         |           |         |           |        |
|------|---------------------------------------------------------------------------------------|-------------|-------------|-----------|---|-------|---------|-----------|---------|-----------|--------|
| 2749 | SITE WORK SIDE WALK PREP & CURBS                                                      | 8,603       | -           | -         | - | -     | -       | -         | 0.00%   | 8,603     | -      |
| 2750 |                                                                                       |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2751 | PACKAGE II - JR HIGH                                                                  |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2752 | SITE WORK MOBILIZATION                                                                | 17,907      | 3,581       | 8,953     | - | 448   | 8,506   | 12,535    | 70.00%  | 5,372     | 627    |
| 2753 | SITE WORK CLOSE OUT                                                                   | 12,108      | -           | -         | - | -     | -       | -         | 0.00%   | 12,108    | -      |
| 2754 | SITE WORK SAW CUT EXISTING PAVEMENT                                                   | 4,301       | -           | -         | - | -     | -       | -         | 0.00%   | 4,301     | -      |
| 2755 | SITE WORK EXCAVATION                                                                  | 46,949      | 45,548      | -         | - | -     | -       | 45,548    | 97.02%  | 1,401     | 2,277  |
| 2756 | SITE WORK EMBANKMENT LABOR                                                            | 219,654     | 139,432     | 15,863    | - | 793   | 15,070  | 155,296   | 70.70%  | 64,359    | 7,765  |
| 2757 | SITE WORK EMBANKMENT MATERIAL                                                         | 343,217     | 266,941     | 41,268    | - | 2,063 | 39,205  | 308,209   | 89.80%  | 35,008    | 15,410 |
| 2758 | SITE WORK ASPHALT                                                                     | 23,255      | 20,822      | -         | - | -     | -       | 20,822    | 89.54%  | 2,432     | 1,041  |
| 2759 | SITE WORK SIDEWALKS, CURBS, CONCRETE PAVEMENT,                                        | 29,982      | -           | -         | - | -     | -       | -         | 0.00%   | 29,982    | -      |
| 2760 |                                                                                       |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2761 | PACKAGE II - HIGH SCHOOL                                                              |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2762 | SITE WORK MOBILIZATION                                                                | 19,016      | 13,311      | 3,803     | - | 190   | 3,613   | 17,114    | 90.00%  | 1,902     | 856    |
| 2763 | SITE WORK CLOSE OUT                                                                   | 19,015      | -           | -         | - | -     | -       | -         | 0.00%   | 19,015    | -      |
| 2764 | SITE WORK SAWCUT EXISTING PAVEMENT                                                    | 2,035       | 2,035       | -         | - | -     | -       | 2,035     | 100.00% | -         | 102    |
| 2765 | SITE WORK EXCAVATION                                                                  | 26,632      | 5,326       | -         | - | -     | -       | 5,326     | 20.00%  | 21,306    | 266    |
| 2766 | SITE WORK EMBANKMENT LABOR                                                            | 125,913     | 26,945      | 3,526     | - | 176   | 3,349   | 30,471    | 24.20%  | 95,442    | 1,524  |
| 2767 | SITE WORK EMBANKMENT MATERIAL                                                         | 447,419     | -           | 14,765    | - | 738   | 14,027  | 14,765    | 3.30%   | 432,654   | 738    |
| 2768 | SITE WORK ASPHALT                                                                     | 349,168     | -           | -         | - | -     | -       | -         | 0.00%   | 349,168   | -      |
| 2769 | SITE WORK SIDEWALK AND CONCRETE PAVING SUBGRADE PREP AND CURBS                        | 16,102      | -           | -         | - | -     | -       | -         | 0.00%   | 16,102    | -      |
| 2770 | RCO002 - PR#1 - Primary School Playground & Civil Revisions - Earthwork               | 66,805      | 66,805      | -         | - | -     | -       | 66,805    | 100.00% | -         | 3,340  |
| 2771 | RCO020 - RFI097 - HS CTE Unforeseen French Drain System                               | 84,982      | 84,982      | -         | - | -     | -       | 84,982    | 100.00% | -         | 4,249  |
| 2772 | RCO0033 - ASI#11 - Primary School Natural Gas                                         | 11,965      | 11,965      | -         | - | -     | -       | 11,965    | 100.00% | -         | 598    |
| 2773 | SCO07 - Mulch at Parking near Primary/Residential Houses                              | 6,600       | 6,600       | -         | - | -     | -       | 6,600     | 100.00% | -         | 330    |
| 2774 | RCO0050 - PR#28 - HS Front Sidewalk & Switchback                                      | 10,822      | -           | -         | - | -     | -       | -         | 0.00%   | 10,822    | -      |
| 2775 | SCO-14 - JHS Construction Entrance                                                    | 1,487       | -           | -         | - | -     | -       | -         | 0.00%   | 1,487     | -      |
| 2776 | Erosion Controls - SWPPP                                                              | 19,120      | -           | -         | - | -     | -       | -         | 0.00%   | 19,120    | -      |
| 2777 |                                                                                       |             |             |           |   |       |         |           |         |           |        |
| 2778 | Stabilized Construction Entrance 20 X 50, 3"X 5" Limestone - Primary and Intermediate | 2,849       | -           | -         | - | -     | -       | -         | 0.00%   | 2,849     | -      |
| 2779 | Concrete Washout - Primary and Intermediate                                           | 1,210       | -           | -         | - | -     | -       | -         | 0.00%   | 1,210     | -      |
| 2780 | Inlet Protection Barrier - Sand Bag stacked 1 high - Primary and Intermediate         | 3,120       | 936         | -         | - | -     | -       | 936       | 30.00%  | 2,184     | 47     |
| 2781 | Inlet Protection Barrier - Filter Dike - Primary and Intermediate                     | 462         | 462         | -         | - | -     | -       | 462       | 100.00% | -         | 23     |
| 2782 | Monthly Site Inspections - Primary and Intermediate                                   | 5,400       | 5,400       | -         | - | -     | -       | 5,400     | 100.00% | -         | 270    |
| 2783 | SWPPP Sign with Logo - Primary and Intermediate                                       | 150         | 150         | -         | - | -     | -       | 150       | 100.00% | -         | 8      |
| 2784 | NOI Pass Through Fee - Primary and Intermediate                                       | 230         | 230         | -         | - | -     | -       | 230       | 100.00% | -         | 12     |
| 2785 | SWPPP Narrative / Book - Primary and Intermediate                                     | 1,200       | 1,200       | -         | - | -     | -       | 1,200     | 100.00% | -         | 60     |
| 2786 | Stabilized Construction Entrance 20 X 50, 3"X 5" Limestone - Junior High and High     | 2,849       | -           | -         | - | -     | -       | -         | 0.00%   | 2,849     | -      |
| 2787 | Concrete Washout - Junior High and High                                               | 1,210       | -           | -         | - | -     | -       | -         | 0.00%   | 1,210     | -      |
| 2788 | Inlet Protection Barrier - Wrapped Grate - Junior High and High                       | 1,883       | 1,883       | -         | - | -     | -       | 1,883     | 100.00% | -         | 94     |
| 2789 | Inlet Protection Barrier - Filter Dike - Junior High and High                         | 77          | -           | -         | - | -     | -       | -         | 0.00%   | 77        | -      |
| 2790 | Monthly Site Inspections - Junior High and High                                       | 7,200       | 4,050       | 900       | - | 45    | 855     | 4,950     | 68.75%  | 2,250     | 248    |
| 2791 | SWPPP Sign with Logo - Junior High and High                                           | 150         | -           | -         | - | -     | -       | -         | 0.00%   | 150       | -      |
| 2792 | NOI Pass Through Fee - Junior High and High                                           | 230         | 230         | -         | - | -     | -       | 230       | 100.00% | -         | 12     |
| 2793 | SWPPP Narrative / Book - Junior High and High                                         | 1,200       | 1,200       | -         | - | -     | -       | 1,200     | 100.00% | -         | 60     |
| 2794 |                                                                                       |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2795 |                                                                                       |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2796 | Termite Control                                                                       | 18,396      | 1,500       | -         | - | -     | -       | 1,500     | 8.15%   | 16,896    | 75     |
| 2797 |                                                                                       |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2798 | Sub-Total Division 31 - Earthwork                                                     | ✓ 2,662,249 | ✓ 1,102,061 | ✓ 109,632 | - | 5,482 | 104,150 | 1,211,693 | 45.51%  | 1,450,556 | 60,585 |
| 2799 |                                                                                       |             |             |           |   |       |         |           |         |           |        |
| 2800 | Division 32 - Exterior Improvements                                                   |             |             |           |   |       |         |           |         |           |        |
| 2801 |                                                                                       |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2802 | Playgrounds - Work Remaining to be Procured                                           | ✓ 165,962   | -           | -         | - | -     | -       | -         | 0.00%   | 165,962   | -      |
| 2803 | RCO02 - PR#01 - Primary School Playground and Civil Revisions <\$387,447.68>          |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2804 |                                                                                       |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2805 | Removal of Large Shade Structure                                                      | 15,840      | 15,840      | -         | - | -     | -       | 15,840    | 100.00% | -         | 792    |
| 2806 | Removal of Playground Equipment                                                       | 29,250      | 29,250      | -         | - | -     | -       | 29,250    | 100.00% | -         | 1,463  |
| 2807 | Removal of Basketball Goals/Water Fountain                                            | 1,500       | -           | 1,500     | - | 75    | 1,425   | 1,500     | 100.00% | -         | 75     |
| 2808 | RCO02 -PR#01 - Primary School Playground and Civil Revisions - Playground             | 277,016     | 233,491     | 43,525    | - | 2,176 | 41,348  | 277,016   | 100.00% | -         | 13,851 |
| 2809 |                                                                                       |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2810 | Pavement Markings - Work Remaining to be Procured                                     | 2,871       | -           | -         | - | -     | -       | -         | 0.00%   | 2,871     | -      |
| 2811 | Pavement Markings                                                                     |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2812 | Primary School                                                                        |             | -           | -         | - | -     | -       | -         |         |           |        |
| 2813 | Parking Stalls                                                                        | 372         | 372         | -         | - | -     | -       | 372       | 100.00% | -         | 19     |
| 2814 | Fire Lane Painting                                                                    | 6,245       | 2,461       | -         | - | -     | -       | 2,461     | 39.40%  | 3,784     | 123    |
| 2815 | Primary Power Washing                                                                 | 2,331       | 2,331       | -         | - | -     | -       | 2,331     | 100.00% | -         | 117    |
| 2816 |                                                                                       |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2817 | Intermediate School                                                                   |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2818 | Parking Stalls                                                                        | 45          | -           | -         | - | -     | -       | -         | 0.00%   | 45        | -      |
| 2819 | Fire Lane Painting                                                                    | 7,596       | -           | -         | - | -     | -       | -         | 0.00%   | 7,596     | -      |
| 2820 | Painted Cross Hatching                                                                | 71          | -           | -         | - | -     | -       | -         | 0.00%   | 71        | -      |
| 2821 | Intermediate Power Washing                                                            | 2,389       | -           | -         | - | -     | -       | -         | 0.00%   | 2,389     | -      |
| 2822 |                                                                                       |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2823 | Junior High School                                                                    |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2824 | Parking Stalls                                                                        | 236         | -           | -         | - | -     | -       | -         | 0.00%   | 236       | -      |
| 2825 | ADA Stalls                                                                            | 622         | -           | -         | - | -     | -       | -         | 0.00%   | 622       | -      |
| 2826 | ADA Signs - Sign Panel and 2 3/8 Post                                                 | 1,664       | -           | -         | - | -     | -       | -         | 0.00%   | 1,664     | -      |
| 2827 | Fire Lane Painting                                                                    | 6,231       | -           | -         | - | -     | -       | -         | 0.00%   | 6,231     | -      |
| 2828 | 6' Wheel Stops (Concrete 6'L x 8"W x 5"H) NOT Air Entrained                           | 681         | -           | -         | - | -     | -       | -         | 0.00%   | 681       | -      |
| 2829 | Painted Cross Hatching                                                                | 1,203       | -           | -         | - | -     | -       | -         | 0.00%   | 1,203     | -      |
| 2830 | Painted 24" Bar                                                                       | 443         | -           | -         | - | -     | -       | -         | 0.00%   | 443       | -      |
| 2831 | Junior High School Power Washing                                                      | 3,102       | -           | -         | - | -     | -       | -         | 0.00%   | 3,102     | -      |
| 2832 |                                                                                       |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2833 | High School                                                                           |             | -           | -         | - | -     | -       | -         | 0.00%   |           |        |
| 2834 | Parking Stalls                                                                        | 1,726       | -           | -         | - | -     | -       | -         | 0.00%   | 1,726     | -      |
| 2835 | ADA Stalls                                                                            | 735         | -           | -         | - | -     | -       | -         | 0.00%   | 735       | -      |
| 2836 | ADA Signs - Sign Panel and 2 3/8 Post                                                 | 1,901       | -           | -         | - | -     | -       | -         | 0.00%   | 1,901     | -      |
| 2837 | Fire Lane Painting                                                                    | 15,150      | -           | -         | - | -     | -       | -         | 0.00%   | 15,150    | -      |

|                                                |                                                                    |             |           |          |   |       |        |         |         |         |        |
|------------------------------------------------|--------------------------------------------------------------------|-------------|-----------|----------|---|-------|--------|---------|---------|---------|--------|
| REVIEW BY CATHERINE BLACKLER, AGCM<br>12/06/25 |                                                                    |             |           |          |   |       |        |         |         |         |        |
| 2838                                           | 6' Wheel Stops (Concrete 6'L x 8"W x 5"H) NOT Air Entrained        | 1,334       | -         | -        | - | -     | -      | -       | 0.00%   | 1,334   | -      |
| 2839                                           | Painted 24" Bar                                                    | 316         | -         | -        | - | -     | -      | -       | 0.00%   | 316     | -      |
| 2840                                           | High School Power Washing                                          | 4,928       | -         | -        | - | -     | -      | -       | 0.00%   | 4,928   | -      |
| 2841                                           | RCO0050 - PR#28 - HS Front Sidewalk & Switchback                   | 1,665       | -         | -        | - | -     | -      | -       |         | 1,665   | -      |
| 2842                                           |                                                                    |             | -         | -        | - | -     | -      | -       |         |         |        |
| 2843                                           |                                                                    |             | -         | -        | - | -     | -      | -       |         |         |        |
| 2844                                           | Chainlink Fences and Gates - Work Remaining to be Procured         | 29,684      | -         | -        | - | -     | -      | -       | 0.00%   | 29,684  | -      |
| 2845                                           |                                                                    |             | -         | -        | - | -     | -      | -       |         |         |        |
| 2846                                           | 8' CLF & Gates Material -Primary                                   | 23,130      | 17,116    | 4,998    | - | 250   | 4,748  | 22,115  | 95.61%  | 1,015   | 1,106  |
| 2847                                           | 8' CLF Labor - HS                                                  | 18,513      | -         | -        | - | -     | -      | -       | 0.00%   | 18,513  | -      |
| 2848                                           | 8' CLF Labor - Primary                                             | 8,379       | 4,500     | 3,000    | - | 150   | 2,850  | 7,499   | 89.50%  | 880     | 375    |
| 2849                                           | 4' CLF & Gates Material -Primary                                   | 2,260       | 1,860     | 201      | - | 10    | 191    | 2,061   | 91.20%  | 199     | 103    |
| 2850                                           | 4' CLF Labor - Primary                                             | 1,995       | 599       | 1,001    | - | 50    | 951    | 1,600   | 80.20%  | 395     | 80     |
| 2851                                           | 8' CLF & Gates Material - Intermediate                             | 2,928       | 1,780     | -        | - | -     | -      | 1,780   | 60.80%  | 1,148   | 89     |
| 2852                                           | 8' CLF Labor - Intermediate                                        | 1,529       | -         | -        | - | -     | -      | -       | 0.00%   | 1,529   | -      |
| 2853                                           | 8' CLF & Gates Material -JR HS                                     | 17,275      | -         | -        | - | -     | -      | -       | 0.00%   | 17,275  | -      |
| 2854                                           | 8' CLF Labor - JR HS                                               | 3,923       | -         | -        | - | -     | -      | -       | 0.00%   | 3,923   | -      |
| 2855                                           | 8' CLF & Gate Material - HS                                        | 58,781      | -         | -        | - | -     | -      | -       | 0.00%   | 58,781  | -      |
| 2856                                           | RCO034 - PR#21 - Security Fence and Gates for Portable Egress      | 37,520      | 37,520    | -        | - | -     | -      | 37,520  | 100.00% | -       | 1,876  |
| 2857                                           | RCO0048 - PR#30 - JHS Bldg. 100 Front Sidewalk                     | 1,828       | -         | -        | - | -     | -      | -       | 0.00%   | 1,828   | -      |
| 2858                                           | RCO0050 - PR#28 - HS Front Sidewalk & Switchback                   | 31,705      | -         | -        | - | -     | -      | -       | 0.00%   | 31,705  | -      |
| 2859                                           |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2860                                           | Landscape & Irrigation - Work Remaining to be Procured             | 794         | -         | -        | - | -     | -      | -       | 0.00%   | 794     | -      |
| 2861                                           | Landscape & Irrigation                                             | -           | -         | -        | - | -     | -      | -       | 4.80%   |         |        |
| 2862                                           | Trees - Labor - PKG 1                                              | 4,855       | 4,855     | -        | - | -     | -      | 4,855   | 100.00% | -       | 243    |
| 2863                                           | Trees - Material - PKG 1                                           | 6,782       | 6,782     | -        | - | -     | -      | 6,782   | 100.00% | -       | 339    |
| 2864                                           | Shrubs - Labor - PKG 1                                             | 4,188       | 4,188     | -        | - | -     | -      | 4,188   | 100.00% | -       | 209    |
| 2865                                           | Shrubs - Material - PKG 1                                          | 5,783       | 5,783     | -        | - | -     | -      | 5,783   | 100.00% | -       | 289    |
| 2866                                           | Sob - Labor - PKG 1                                                | 6,862       | 3,431     | -        | - | -     | -      | 3,431   | 50.00%  | 3,431   | 172    |
| 2867                                           | Sod - Material - PKG 1                                             | 9,794       | 4,897     | -        | - | -     | -      | 4,897   | 50.00%  | 4,897   | 245    |
| 2868                                           | Hydromulch - Labor - PKG 1                                         | 2,862       | 1,431     | -        | - | -     | -      | 1,431   | 50.00%  | 1,431   | 72     |
| 2869                                           | Hydromulch - Material - PKG 1                                      | 3,792       | 1,896     | -        | - | -     | -      | 1,896   | 50.00%  | 1,896   | 95     |
| 2870                                           | Topsoil - Labor - PKG 1                                            | 19,210      | 9,605     | -        | - | -     | -      | 9,605   | 50.00%  | 9,605   | 480    |
| 2871                                           | Topsoil - Material - PKG 1                                         | 27,816      | 13,908    | -        | - | -     | -      | 13,908  | 50.00%  | 13,908  | 695    |
| 2872                                           | Crushed Granite - Labor - PKG 1                                    | 1,446       | -         | -        | - | -     | -      | -       | 0.00%   | 1,446   | -      |
| 2873                                           | Crushed Granite - Material - PKG 1                                 | 1,636       | -         | -        | - | -     | -      | -       | 0.00%   | 1,636   | -      |
| 2874                                           | Synthetic Turf - PKG 1                                             | 50,753      | 25,377    | -        | - | -     | -      | 25,377  | 50.00%  | 25,377  | 1,269  |
| 2875                                           | Irrigation - Labor - PKG 1                                         | 9,983       | 7,986     | -        | - | -     | -      | 7,986   | 80.00%  | 1,997   | 399    |
| 2876                                           | Irrigation - Material - PKG 1                                      | 14,974      | 11,979    | -        | - | -     | -      | 11,979  | 80.00%  | 2,995   | 599    |
| 2877                                           | Irrigation - Labor - PKG 2                                         | 23,344      | -         | -        | - | -     | -      | -       | 0.00%   | 23,344  | -      |
| 2878                                           | Irrigation - Material - PKG 2                                      | 35,016      | -         | -        | - | -     | -      | -       | 0.00%   | 35,016  | -      |
| 2879                                           | Trees - Labor - PKG 2                                              | 6,782       | -         | -        | - | -     | -      | -       | 0.00%   | 6,782   | -      |
| 2880                                           | Trees - Material - PKG 2                                           | 9,673       | -         | -        | - | -     | -      | -       | 0.00%   | 9,673   | -      |
| 2881                                           | Shrubs - Labor - PKG 2                                             | 5,783       | -         | -        | - | -     | -      | -       | 0.00%   | 5,783   | -      |
| 2882                                           | Shrubs - Material - PKG 2                                          | 8,174       | -         | -        | - | -     | -      | -       | 0.00%   | 8,174   | -      |
| 2883                                           | Sod - Labor - PKG 2                                                | 10,794      | -         | -        | - | -     | -      | -       | 0.00%   | 10,794  | -      |
| 2884                                           | Sod - Material - PKG 2                                             | 15,190      | -         | -        | - | -     | -      | -       | 0.00%   | 15,190  | -      |
| 2885                                           | Hydromulch - Labor - PKG 2                                         | 3,792       | -         | -        | - | -     | -      | -       | 0.00%   | 3,792   | -      |
| 2886                                           | Hydromulch - Material - PKG 2                                      | 5,189       | -         | -        | - | -     | -      | -       | 0.00%   | 5,189   | -      |
| 2887                                           | Topsoil - Labor - PKG 2                                            | 38,816      | -         | -        | - | -     | -      | -       | 0.00%   | 38,816  | -      |
| 2888                                           | Topsoil - Material - PKG 2                                         | 49,723      | -         | -        | - | -     | -      | -       | 0.00%   | 49,723  | -      |
| 2889                                           | Crushed Granite - Labor - PKG 2                                    | 2,434       | -         | -        | - | -     | -      | -       | 0.00%   | 2,434   | -      |
| 2890                                           | Crushed Granite - Material - PKG 2                                 | 2,529       | -         | -        | - | -     | -      | -       | 0.00%   | 2,529   | -      |
| 2891                                           | Synthetic Turf - PKG 2                                             | 101,567     | -         | -        | - | -     | -      | -       | 0.00%   | 101,567 | -      |
| 2892                                           | Existing Tree Protection and Maintenance                           | 3,881       | 3,452     | 429      | - | 21    | 408    | 3,881   | 100.00% | -       | 194    |
| 2893                                           | RCO0050 - PR#28 - HS Front Sidewalk & Switchback - Tree Protection | 4,628       | -         | 3,984.20 | - | 199   | 3,785  | 3,984   | 86.09%  | 644     | 199    |
| 2894                                           | RCO033 - ASI#11 - Primary School Natural Gas                       | 2,482       | -         | -        | - | -     | -      | -       | 0.00%   | 2,482   | -      |
| 2895                                           | RCO0041 - ASI#15 - JHS Civil Revision to Avoid Tree CRZ            | 4,066       | -         | -        | - | -     | -      | -       |         | 4,066   | -      |
| 2896                                           |                                                                    |             | -         | -        | - | -     | -      | -       |         |         |        |
| 2897                                           | Limestone Block Wall - By Maldonado                                | 6,285       | -         | -        | - | -     | -      | -       | 0.00%   | 6,285   | -      |
| 2898                                           | Limestone Block Wall - Work Remaining to be Procured               | 8,715       | -         | -        | - | -     | -      | -       | 0.00%   | 8,715   | -      |
| 2899                                           |                                                                    |             | -         | -        | - | -     | -      | -       |         |         |        |
| 2900                                           |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2901                                           | Sub-Total Division 32 - Exterior Improvements                      | ✓ 1,313,268 | ✓ 452,690 | ✓ 58,639 | - | 2,932 | 55,707 | 511,329 | 38.94%  | 801,939 | 25,566 |
| 2902                                           |                                                                    |             |           |          |   |       |        |         |         |         |        |
| 2903                                           | Division 33 - Site Utilities                                       |             |           |          |   |       |        |         |         |         |        |
| 2904                                           |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2905                                           | UTILITIES - Work Remaining to be Procured                          | 200,733     | -         | -        | - | -     | -      | -       | 0.00%   | 200,733 | -      |
| 2906                                           | Repairs to Lines (Bexar - JE as requested by AGCM)                 | 2,000       | -         | -        | - | -     | -      | -       | 0.00%   | 2,000   | -      |
| 2907                                           |                                                                    |             |           |          |   |       |        |         |         |         |        |
| 2908                                           | PACKAGE I - PRIMARY                                                |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2909                                           | UTILITY MOBILIZATION                                               | 20,794      | 20,794    | -        | - | -     | -      | 20,794  | 100.00% | -       | 1,040  |
| 2910                                           | UTILITY CLOSE OUT                                                  | 13,182      | 13,182    | -        | - | -     | -      | 13,182  | 100.00% | -       | 659    |
| 2911                                           | DEMO EXISTING LINE AND HYDRO VAC EXISTING UTILITIES                | 10,303      | 10,303    | -        | - | -     | -      | 10,303  | 100.00% | -       | 515    |
| 2912                                           | WATER IMPROVEMENTS TIE IN LABOR                                    | 3,207       | 3,207     | -        | - | -     | -      | 3,207   | 100.00% | -       | 160    |
| 2913                                           | WATER IMPROVEMENTS TIE IN MATERIAL                                 | 10,353      | 10,353    | -        | - | -     | -      | 10,353  | 100.00% | -       | 518    |
| 2914                                           | WATER IMPROVEMENTS PIPE & FITTINGS LABOR                           | 25,698      | 25,698    | -        | - | -     | -      | 25,698  | 100.00% | -       | 1,285  |
| 2915                                           | WATER IMPROVEMENTS PIPE & FITTINGS MATERIAL                        | 33,156      | 33,156    | -        | - | -     | -      | 33,156  | 100.00% | -       | 1,658  |
| 2916                                           |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2917                                           | SEWER IMPROVEMENTS PIPE AND FITTINGS LABOR                         | 10,944      | 10,944    | -        | - | -     | -      | 10,944  | 100.00% | -       | 547    |
| 2918                                           | SEWER IMPROVEMENTS PIPE AND FITTINGS MATERIAL                      | 20,798      | 20,798    | -        | - | -     | -      | 20,798  | 100.00% | -       | 1,040  |
| 2919                                           |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2920                                           | SEWER IMPROVEMENTS STRUCTURES LABOR                                | 6,672       | 6,672     | -        | - | -     | -      | 6,672   | 100.00% | -       | 334    |
| 2921                                           | SEWER IMPROVEMENTS STRUCTURES MATERIAL                             | 6,841       | 6,841     | -        | - | -     | -      | 6,841   | 100.00% | -       | 342    |
| 2922                                           | 24" JACK AND BORE                                                  | 49,852      | 49,852    | -        | - | -     | -      | 49,852  | 100.00% | -       | 2,493  |
| 2923                                           | CUT AND PATCH ASPHALT AND CURBS                                    | 2,257       | 2,257     | -        | - | -     | -      | 2,257   | 100.00% | -       | 113    |
| 2924                                           |                                                                    |             | -         | -        | - | -     | -      | -       | 0.00%   |         |        |
| 2925                                           | STORM DRAIN DEMO                                                   | 6,063       | 6,063     | -        | - | -     | -      | 6,063   | 100.00% | -       | 303    |
| 2926                                           | STORM DRAIN TIE IN LABOR                                           | 16,261      | 16,261    | -        | - | -     | -      | 16,261  | 100.00% | -       | 813    |

Please move this to the bottom out of the landscape contract. It is very confusing.



|      |                                                                                                |            |            |           |   |         |           |            |        |            |           |
|------|------------------------------------------------------------------------------------------------|------------|------------|-----------|---|---------|-----------|------------|--------|------------|-----------|
| 3016 |                                                                                                |            | -          | -         | - | -       | -         | -          | 0.00%  |            |           |
| 3017 | Misc. Steel (reduced via CVO)                                                                  | 45,946     | -          | -         | - | -       | -         | -          | 0.00%  | 45,946     | -         |
| 3018 | RCO0024 PR#11 - PKG 2 Code Revisions <\$4054>                                                  |            |            |           |   |         |           |            |        |            |           |
| 3019 | Instrument Storage Cabinet                                                                     | 75,000     | -          | -         | - | -       | -         | -          | 0.00%  | 75,000     | -         |
| 3020 | Primary/Intermediate Fire Loop                                                                 | 10,000     | -          | -         | - | -       | -         | -          | 0.00%  | 10,000     | -         |
| 3021 | Junior High Temporary Classrooms                                                               | 803,684    | -          | -         | - | -       | -         | -          | 0.00%  | 803,684    | -         |
| 3022 | RCO023 - PR#17 - Fiber, Electrical, and Security for Portables <\$128,384.00>                  |            |            |           |   |         |           |            |        |            |           |
| 3023 | RCO034 - PR#21 - Security Fence and Gates for Portable Egress <39,131.00>                      |            |            |           |   |         |           |            |        |            |           |
| 3024 | RCO0048 - PR#30 - JHS Bldg. 100 Front Sidewalk <\$16623.00>                                    |            |            |           |   |         |           |            |        |            |           |
| 3025 | RCO0042 - LVISD - Owner Requested Additional Data Drops & Rough-in for FA <\$12178.00>         |            |            |           |   |         |           |            |        |            |           |
| 3026 | Asbestos Allowance                                                                             | 101,386    | -          | -         | - | -       | -         | -          | 0.00%  | 101,386    | -         |
| 3027 | La Vernia ISD - PR#12 - Asbestos Removal <\$97,326.00>                                         |            |            |           |   |         |           |            |        |            |           |
| 3028 | RCO0029 LVISD - Asbestos Removal - Transite within Canopy Roof BLDG 100 <1288.00>              |            |            |           |   |         |           |            |        |            |           |
| 3029 | Graphics Allowance (reduced via CVO)                                                           | 70,000     | -          | -         | - | -       | -         | -          | 0.00%  | 70,000     | -         |
| 3030 | Existing Electrical Panel Allowance (removed via CVO)                                          | -          | -          | -         | - | -       | -         | -          | 0.00%  |            |           |
| 3031 | Emergency Radio Repeater System                                                                | 400,000    | -          | -         | - | -       | -         | -          | 0.00%  | 400,000    | -         |
| 3032 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3033 | CM Contingency (reduced via CVO)                                                               | 1,879,832  | -          | -         | - | -       | -         | -          | 0.00%  | 1,879,832  | -         |
| 3034 | RCO004 - PR#4 - Cost Value Options Reversal Alt-006 and A-003 <\$31,888.00>                    |            |            |           |   |         |           |            |        |            |           |
| 3035 | RCO013 - PR#8 PKG 2 JHS Sink at M105.2 <\$8,128.00>                                            |            |            |           |   |         |           |            |        |            |           |
| 3036 | RCO0020 - RFI097 - HS CTE Unforeseen French Drain System <84,982.00>                           |            |            |           |   |         |           |            |        |            |           |
| 3037 | RCO0018 PR#7R - HS Civil Revisions per RFIs 35 & 82 <\$29,765>                                 |            |            |           |   |         |           |            |        |            |           |
| 3038 | RCO0024 PR#11 - PKG 2 Code Revisions <\$33962.00>                                              |            |            |           |   |         |           |            |        |            |           |
| 3039 | RCO0014 PR#16 - ASI#7 - Revisions per RFIs 62 & 65 <\$7924.00>                                 |            |            |           |   |         |           |            |        |            |           |
| 3040 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3041 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3042 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3043 | Owners Contingency (reduced via CVO \$250K)                                                    | 923,134    | -          | -         | - | -       | -         | -          | 0.00%  | 923,134    | -         |
| 3044 | RCO02 -PR#1 - Primary School Playground and Civil Revisions <\$35,710.46>                      |            |            |           |   |         |           |            |        |            |           |
| 3045 | RCO01 - PR#2R - Package 1 Code Revision <\$123,823.00>                                         |            |            |           |   |         |           |            |        |            |           |
| 3046 | RCO010 - PR#5 - Primary School VD Board Removal +\$2,677.00 credit OC                          |            |            |           |   |         |           |            |        |            |           |
| 3047 | RCO012 - PR#13 - Electrical Credit per RFI026 \$13,782.00                                      |            |            |           |   |         |           |            |        |            |           |
| 3048 | RCO015 - PR#6 - Unforeseen Cavity Fill at PKG 1 Bus Drive <\$11,133.00>                        |            |            |           |   |         |           |            |        |            |           |
| 3049 | RCO0016 - PR#9 - Replace Hand Dryers for Paper Towel/Waste Combo Units <\$14,441.00>           |            |            |           |   |         |           |            |        |            |           |
| 3050 | RCO0018 PR#7R - HS Civil Revisions per RFIs 35 & 82 <\$51,880.00>                              |            |            |           |   |         |           |            |        |            |           |
| 3051 | RCO0022 PR#14 - RFI070 Primary School Admin Logistics <\$1737.00>                              |            |            |           |   |         |           |            |        |            |           |
| 3052 | RCO0024 PR#11 - PKG 2 Code Revisions <\$55,978>                                                |            |            |           |   |         |           |            |        |            |           |
| 3053 | RCO0025 PR#19 - Primary Admin Storage Revision <\$8,775.00>                                    |            |            |           |   |         |           |            |        |            |           |
| 3054 | RCO0027 PR#22 - ASI#10 JHS Science Rooms Water Revi +870.00                                    |            |            |           |   |         |           |            |        |            |           |
| 3055 | RCO0030 - PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories <\$10,265.00> |            |            |           |   |         |           |            |        |            |           |
| 3056 | RCO0033 - ASI#11 - Primary School Natural Gas <\$77,213.00>                                    |            |            |           |   |         |           |            |        |            |           |
| 3057 | RCO0035 PR#18 - PKG 2 Curbs at Fire Riser Rooms <\$2208>                                       |            |            |           |   |         |           |            |        |            |           |
| 3058 | RCO0040 - La Vernia ISD - Water Meters Fees <\$13,618.00>                                      |            |            |           |   |         |           |            |        |            |           |
| 3059 | RCO0044 - ASI#13 - Café & CTE Structural Revisions <\$2788.00>                                 |            |            |           |   |         |           |            |        |            |           |
| 3060 | RCO0046 - ASI#18 - Science Lab Accessories Revision \$264                                      |            |            |           |   |         |           |            |        |            |           |
| 3061 | RCO0041 - ASI#15 - JHS Civil Revisions to Avoid Tree CRZ <\$11759.00>                          |            |            |           |   |         |           |            |        |            |           |
| 3062 | RCO0047 - JHS Existing Sanitary Sewer Reroute <\$67569.89>                                     |            |            |           |   |         |           |            |        |            |           |
| 3063 | RCO0053 - HS Ag. Shop OH Pole Line Move <\$20000>                                              |            |            |           |   |         |           |            |        |            |           |
| 3064 | RCO0050 - PR#28 - HS Front Sidewalk & Switchback <\$181,835.00>                                |            |            |           |   |         |           |            |        |            |           |
| 3065 | RCO0055 - PR#38 - Primary Library Wall Existing Side Finish <\$3,177.00>                       |            |            |           |   |         |           |            |        |            |           |
| 3066 | RCO0057 - SR02 - Light Weight to Standard CMU Credit +\$21,500.00                              |            |            |           |   |         |           |            |        |            |           |
| 3067 | RCO058 - PR#41 - Primary Existing Hallway Revised Flooring <\$2599.00>                         |            |            |           |   |         |           |            |        |            |           |
| 3068 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3069 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3070 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3071 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3072 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3073 |                                                                                                |            | -          | -         | - | -       | -         | -          |        |            |           |
| 3074 | Sub-Total Contingency and Allowances                                                           | 4,308,982  | -          | -         | - | -       | -         | -          | 0.00%  | 4,308,982  | -         |
| 3075 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3076 | BC Self Perform                                                                                | 2,826,144  | 632,258    | 41,736.20 | - | 2,087   | 39,649    | 673,994    | 23.85% | 2,152,149  | 33,700    |
| 3077 | BC Self Perform - CO01 - BVDs                                                                  | -          | -          | -         | - | -       | -         | -          | 0.00%  | -          | -         |
| 3078 | BC Self Perform - CO02 - La Vernia ISD - PR#12 - Asbestos Removal \$24,326                     |            |            |           |   |         |           |            |        |            |           |
| 3079 | BC Self Perform - CO03 - PR#17 - For Portables                                                 |            |            |           |   |         |           |            |        |            |           |
| 3080 | BC Self Perform - CO04 - PR#28 - HS Front Sidewalk & Switchback                                |            |            |           |   |         |           |            |        |            |           |
| 3081 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3082 | Sub-Total - Self Perform                                                                       | 2,826,144  | 632,258    | 41,736    | - | 2,087   | 39,649    | 673,994    | 23.85% | 2,152,149  | 33,700    |
| 3083 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3084 | Contract Buyout Savings                                                                        | 147,832    | -          | -         | - | -       | -         | -          | 0.00%  | 147,832    | -         |
| 3085 | See BO Savings Transaction Log - Updated May 2025                                              |            |            |           |   |         |           |            |        |            |           |
| 3086 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3087 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3088 | Sub-Total - Contract Buyout Savings                                                            | 147,832    | -          | -         | - | -       | -         | -          | 0.00%  | 147,832    | -         |
| 3089 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3090 |                                                                                                |            |            |           |   |         |           |            |        |            |           |
| 3091 | TOTALS                                                                                         | 84,802,533 | 28,464,244 | 2,178,890 | - | 108,945 | 2,069,946 | 30,643,134 | 36.13% | 54,159,399 | 1,532,157 |

# La Vernia ISD 2023 Bond Projects General Conditions Documentation

Application Payment No. 014

Period To: 11/30/2025

| Description                                                             | Monthly Total |
|-------------------------------------------------------------------------|---------------|
| Construction Management Staff - Inclusive with Transportation           | \$ 86,078     |
| Computers / Software / Equipment                                        | \$ 7,521      |
| Cell Phone Allowance                                                    | \$ 636        |
| Certified Payroll Processing                                            | \$ -          |
| Textura Fee                                                             | \$ -          |
| Field Office - Mobilization / Demobilization - Labor/Equipment/Material | \$ -          |
| Field Office Trailers                                                   | \$ 1,100      |
| Storage Trailer - Incl. Drop off and Pick Up                            | \$ 166        |
| Office Supplies                                                         | \$ 299        |
| Office Furniture                                                        | \$ -          |
| Courier / Postage/Shipping                                              | \$ -          |
| Drinking Water                                                          | \$ 155        |
| Project Signage                                                         | \$ -          |
| Ground Breaking Signage                                                 | \$ -          |
| Progress Photography/Coordination Drawings                              | \$ 592        |
| Field Office Equipment and Copier                                       | \$ 436        |
| Safety/PPE / First Aid                                                  | \$ 408        |
| Field Engineering - As-Built/Survey                                     | \$ -          |
| Project Closeout                                                        | \$ -          |
| Record Documents Reproduction                                           | \$ -          |
| Total                                                                   | \$ 97,390.27  |

**FINAL REVIEW BY CATHERINE BLACKLER, AGCM**  
**12/05/2025**

Date: Dec 01, 2025

Time: 9:18 AM EST

| L | Labor |
|---|-------|
|---|-------|

|                                     |          |        |             |       |                   |    |          |     |    |      |           |      |
|-------------------------------------|----------|--------|-------------|-------|-------------------|----|----------|-----|----|------|-----------|------|
| PY                                  | C        | 507009 | 19-Oct-2025 | 00901 | David Winkelmann  | WK | WK202542 | 1   | WK |      | 2,863.70  |      |
| PY                                  | C        | 508503 | 26-Oct-2025 | 00901 | David Winkelmann  | WK | WK202543 | .8  | WK |      | 2,290.96  |      |
| PY                                  | C        | 508503 | 26-Oct-2025 | 00901 | David Winkelmann  | WK | WK202543 | .2  | WK |      | 572.74    |      |
| PY                                  | C        | 509589 | 02-Nov-2025 | 00901 | David Winkelmann  | WK | WK202544 | .8  | WK |      | 2,290.96  |      |
| PY                                  | C        | 509589 | 02-Nov-2025 | 00901 | David Winkelmann  | WK | WK202544 | .2  | WK |      | 572.74    |      |
| PY                                  | C        | 510317 | 09-Nov-2025 | 00901 | David Winkelmann  | WK | WK202545 | 1   | WK |      | 2,863.70  |      |
| PY                                  | C        | 511551 | 16-Nov-2025 | 00901 | David Winkelmann  | WK | WK202546 | 1   | WK |      | 2,863.70  |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 00901 | David Winkelmann  | WK | WK202547 | .2  | WK |      | 572.74    |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 00901 | David Winkelmann  | WK | WK202547 | .8  | WK |      | 2,290.96  |      |
| Labor TOTAL:                        |          |        |             |       |                   |    |          | 6   |    | 0.00 | 17,182.20 | 0.00 |
| Senior Superintendent TOTAL:        |          |        |             |       |                   |    |          | 6   |    | 0.00 | 17,182.20 | 0.00 |
| 013100-041 Assistant Superintendent |          |        |             |       |                   |    |          |     |    |      |           |      |
| L                                   | Labor    |        |             |       |                   |    |          |     |    |      |           |      |
| PY                                  | C        | 507009 | 19-Oct-2025 | 04912 | Joshua Rice       | WK | WK202542 | 1   | WK |      | 1,423.05  |      |
| PY                                  | C        | 507009 | 19-Oct-2025 | 04921 | Oziel Padilla     | WK | WK202542 | 1   | WK |      | 1,500.00  |      |
| PY                                  | C        | 508503 | 26-Oct-2025 | 04912 | Joshua Rice       | WK | WK202543 | 1   | WK |      | 1,423.05  |      |
| PY                                  | C        | 508503 | 26-Oct-2025 | 04921 | Oziel Padilla     | WK | WK202543 | 1   | WK |      | 1,500.00  |      |
| PY                                  | C        | 509589 | 02-Nov-2025 | 04912 | Joshua Rice       | WK | WK202544 | 1   | WK |      | 1,423.05  |      |
| PY                                  | C        | 509589 | 02-Nov-2025 | 04921 | Oziel Padilla     | WK | WK202544 | 1   | WK |      | 1,500.00  |      |
| PY                                  | C        | 510317 | 09-Nov-2025 | 04912 | Joshua Rice       | WK | WK202545 | 1   | WK |      | 1,423.05  |      |
| PY                                  | C        | 510317 | 09-Nov-2025 | 04921 | Oziel Padilla     | WK | WK202545 | 1   | WK |      | 1,500.00  |      |
| PY                                  | C        | 511551 | 16-Nov-2025 | 04912 | Joshua Rice       | WK | WK202546 | 1   | WK |      | 1,423.05  |      |
| PY                                  | C        | 511551 | 16-Nov-2025 | 04921 | Oziel Padilla     | WK | WK202546 | 1   | WK |      | 1,500.00  |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 04912 | Joshua Rice       | WK | WK202547 | 1   | WK |      | 1,423.05  |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 04921 | Oziel Padilla     | WK | WK202547 | 1   | WK |      | 1,500.00  |      |
| Labor TOTAL:                        |          |        |             |       |                   |    |          | 12  |    | 0.00 | 17,538.30 | 0.00 |
| Assistant Superintendent TOTAL:     |          |        |             |       |                   |    |          | 12  |    | 0.00 | 17,538.30 | 0.00 |
| 013100-075 Project Coordinator      |          |        |             |       |                   |    |          |     |    |      |           |      |
| L                                   | Labor    |        |             |       |                   |    |          |     |    |      |           |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 00846 | Holly Friesenhahn | WK | WK202547 | .08 | WK |      | 93.27     |      |
| Labor TOTAL:                        |          |        |             |       |                   |    |          | .08 |    | 0.00 | 93.27     | 0.00 |
| Project Coordinator TOTAL:          |          |        |             |       |                   |    |          | .08 |    | 0.00 | 93.27     | 0.00 |
| 013100-090 Safety Manager           |          |        |             |       |                   |    |          |     |    |      |           |      |
| L                                   | Labor    |        |             |       |                   |    |          |     |    |      |           |      |
| PY                                  | C        | 507009 | 19-Oct-2025 | 04057 | Aaron Knapick     | WK | WK202542 | .13 | WK |      | 257.05    |      |
| PY                                  | C        | 508503 | 26-Oct-2025 | 04057 | Aaron Knapick     | WK | WK202543 | .13 | WK |      | 257.05    |      |
| PY                                  | C        | 509589 | 02-Nov-2025 | 04057 | Aaron Knapick     | WK | WK202544 | .13 | WK |      | 257.05    |      |
| PY                                  | C        | 510317 | 09-Nov-2025 | 04057 | Aaron Knapick     | WK | WK202545 | .13 | WK |      | 257.05    |      |
| PY                                  | C        | 511551 | 16-Nov-2025 | 04057 | Aaron Knapick     | WK | WK202546 | .13 | WK |      | 257.05    |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 04057 | Aaron Knapick     | WK | WK202547 | .1  | WK |      | 205.64    |      |
| PY                                  | C        | 513342 | 23-Nov-2025 | 04057 | Aaron Knapick     | WK | WK202547 | .03 | WK |      | 51.41     |      |
| Labor TOTAL:                        |          |        |             |       |                   |    |          | .78 |    | 0.00 | 1,542.30  | 0.00 |
| Safety Manager TOTAL:               |          |        |             |       |                   |    |          | .78 |    | 0.00 | 1,542.30  | 0.00 |
| 013100-210 Vehicle Allowance        |          |        |             |       |                   |    |          |     |    |      |           |      |
| O                                   | Overhead |        |             |       |                   |    |          |     |    |      |           |      |

FINAL REVIEW BY  
CATHERINE BLACKLER,  
AGCM  
12/05/2025

\$ 14,318.50

\$ 14,615.25

\$ 93.27

\$ 1,285.25

|    |   |        |             |                 |                                   |    |    |        |                                                              |
|----|---|--------|-------------|-----------------|-----------------------------------|----|----|--------|--------------------------------------------------------------|
| JC | C | 505488 | 31-Oct-2025 | TRUCK ALLOWANCE | 202540_emp_02718_Craig Jendrusch  | 12 | NA | 69.24  | FINAL REVIEW BY<br>CATHERINE BLACKLER,<br>AGCM<br>12/05/2025 |
| JC | C | 505488 | 31-Oct-2025 | TRUCK ALLOWANCE | 202540_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 505488 | 31-Oct-2025 | TRUCK ALLOWANCE | 202540_emp_04057_Aaron Knapick    | 5  | NA | 28.85  |                                                              |
| JC | C | 505488 | 31-Oct-2025 | TRUCK ALLOWANCE | 202540_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 505733 | 31-Oct-2025 | TRUCK ALLOWANCE | 202541_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 505733 | 31-Oct-2025 | TRUCK ALLOWANCE | 202541_emp_02718_Craig Jendrusch  | 16 | NA | 92.32  |                                                              |
| JC | C | 505733 | 31-Oct-2025 | TRUCK ALLOWANCE | 202541_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 505733 | 31-Oct-2025 | TRUCK ALLOWANCE | 202541_emp_04057_Aaron Knapick    | 5  | NA | 28.85  |                                                              |
| JC | C | 505733 | 31-Oct-2025 | TRUCK ALLOWANCE | 202541_emp_03013_Alicia Marquez   | 8  | NA | 46.16  |                                                              |
| JC | C | 507656 | 31-Oct-2025 | TRUCK ALLOWANCE | 202542_emp_02718_Craig Jendrusch  | 16 | NA | 92.32  |                                                              |
| JC | C | 507656 | 31-Oct-2025 | TRUCK ALLOWANCE | 202542_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 507656 | 31-Oct-2025 | TRUCK ALLOWANCE | 202542_emp_03013_Alicia Marquez   | 4  | NA | 23.08  |                                                              |
| JC | C | 507656 | 31-Oct-2025 | TRUCK ALLOWANCE | 202542_emp_04057_Aaron Knapick    | 5  | NA | 28.85  |                                                              |
| JC | C | 507656 | 31-Oct-2025 | TRUCK ALLOWANCE | 202542_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 508903 | 31-Oct-2025 | TRUCK ALLOWANCE | 202543_emp_02718_Craig Jendrusch  | 16 | NA | 92.32  |                                                              |
| JC | C | 508903 | 31-Oct-2025 | TRUCK ALLOWANCE | 202543_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 508903 | 31-Oct-2025 | TRUCK ALLOWANCE | 202543_emp_03013_Alicia Marquez   | 8  | NA | 46.16  |                                                              |
| JC | C | 508903 | 31-Oct-2025 | TRUCK ALLOWANCE | 202543_emp_04057_Aaron Knapick    | 5  | NA | 28.85  |                                                              |
| JC | C | 508903 | 31-Oct-2025 | TRUCK ALLOWANCE | 202543_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 510420 | 30-Nov-2025 | TRUCK ALLOWANCE | 202544_emp_04057_Aaron Knapick    | 5  | NA | 28.85  |                                                              |
| JC | C | 510420 | 30-Nov-2025 | TRUCK ALLOWANCE | 202544_emp_03013_Alicia Marquez   | 8  | NA | 46.16  |                                                              |
| JC | C | 510420 | 30-Nov-2025 | TRUCK ALLOWANCE | 202544_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 510420 | 30-Nov-2025 | TRUCK ALLOWANCE | 202544_emp_02718_Craig Jendrusch  | 16 | NA | 92.32  |                                                              |
| JC | C | 510420 | 30-Nov-2025 | TRUCK ALLOWANCE | 202544_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 510436 | 30-Nov-2025 | TRUCK ALLOWANCE | 202545_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 510436 | 30-Nov-2025 | TRUCK ALLOWANCE | 202545_emp_03013_Alicia Marquez   | 8  | NA | 46.16  |                                                              |
| JC | C | 510436 | 30-Nov-2025 | TRUCK ALLOWANCE | 202545_emp_04057_Aaron Knapick    | 5  | NA | 28.85  |                                                              |
| JC | C | 510436 | 30-Nov-2025 | TRUCK ALLOWANCE | 202545_emp_02718_Craig Jendrusch  | 20 | NA | 115.40 |                                                              |
| JC | C | 510436 | 30-Nov-2025 | TRUCK ALLOWANCE | 202545_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 511805 | 30-Nov-2025 | TRUCK ALLOWANCE | 202546_emp_02844_Christian Cortes | 40 | NA | 230.80 |                                                              |
| JC | C | 511805 | 30-Nov-2025 | TRUCK ALLOWANCE | 202546_emp_00901_David Winkelmann | 40 | NA | 230.80 |                                                              |
| JC | C | 511805 | 30-Nov-2025 | TRUCK ALLOWANCE | 202546_emp_02718_Craig Jendrusch  | 16 | NA | 92.32  |                                                              |

|                           |          |        |             |  |                 |                                    |     |      |          |      |  |
|---------------------------|----------|--------|-------------|--|-----------------|------------------------------------|-----|------|----------|------|--|
| JC                        | C        | 511805 | 30-Nov-2025 |  | TRUCK ALLOWANCE | 202546_emp_04057_Aaron Knapick     | 5   | NA   | 28.85    |      |  |
| JC                        | C        | 511805 | 30-Nov-2025 |  | TRUCK ALLOWANCE | 202546_emp_03112_Oziel Padilla     | 40  | NA   | 46.16    |      |  |
| Overhead TOTAL:           |          |        |             |  |                 |                                    | 751 | 0.00 | 4,333.27 | 0.00 |  |
| Vehicle Allowance TOTAL:  |          |        |             |  |                 |                                    | 751 | 0.00 | 4,333.27 | 0.00 |  |
| 013100-230 Cell Allowance |          |        |             |  |                 |                                    |     |      |          |      |  |
| O                         | Overhead |        |             |  |                 |                                    |     |      |          |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_02718_Craig Jendrusch   | 12  | NA   | 4.80     |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_00901_David Winkelmann  | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_04912_Joshua Rice       | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_04921_Oziel Padilla     | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_04057_Aaron Knapick     | 5   | NA   | 2.00     |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_04538_Alexander Ragland | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505488 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202540_emp_02844_Christian Cortes  | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_04538_Alexander Ragland | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_04912_Joshua Rice       | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_04057_Aaron Knapick     | 5   | NA   | 2.00     |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_00901_David Winkelmann  | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_02718_Craig Jendrusch   | 16  | NA   | 6.40     |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_04921_Oziel Padilla     | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_03013_Alicia Marquez    | 8   | NA   | 3.20     |      |  |
| JC                        | C        | 505733 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202541_emp_02844_Christian Cortes  | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_04921_Oziel Padilla     | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_04912_Joshua Rice       | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_00901_David Winkelmann  | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_02718_Craig Jendrusch   | 16  | NA   | 6.40     |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_02844_Christian Cortes  | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_03013_Alicia Marquez    | 4   | NA   | 1.60     |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_04057_Aaron Knapick     | 5   | NA   | 2.00     |      |  |
| JC                        | C        | 507656 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202542_emp_04538_Alexander Ragland | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 508903 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202543_emp_04921_Oziel Padilla     | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 508903 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202543_emp_04912_Joshua Rice       | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 508903 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202543_emp_04538_Alexander Ragland | 40  | NA   | 16.00    |      |  |
| JC                        | C        | 508903 | 31-Oct-2025 |  | CELL ALLOWANCE  | 202543_emp_04057_Aaron Knapick     | 5   | NA   | 2.00     |      |  |

|                                 |          |        |             |      |                         |                |                                    |      |    |      |        |                                                                                                              |        |
|---------------------------------|----------|--------|-------------|------|-------------------------|----------------|------------------------------------|------|----|------|--------|--------------------------------------------------------------------------------------------------------------|--------|
| JC                              | C        | 508903 | 31-Oct-2025 |      |                         | CELL ALLOWANCE | 202543_emp_03013_Alicia Marquez    | 8    | NA |      | 3.20   | <div> <div>FINAL REVIEW BY</div> <div>CATHERINE BLACKLER,</div> <div>AGCM</div> <div>12/05/2025</div> </div> |        |
| JC                              | C        | 508903 | 31-Oct-2025 |      |                         | CELL ALLOWANCE | 202543_emp_02844_Christian Cortes  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 508903 | 31-Oct-2025 |      |                         | CELL ALLOWANCE | 202543_emp_02718_Craig Jendrusch   | 16   | NA |      | 6.40   |                                                                                                              |        |
| JC                              | C        | 508903 | 31-Oct-2025 |      |                         | CELL ALLOWANCE | 202543_emp_00901_David Winkelmann  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_04057_Aaron Knapick     | 5    | NA |      | 2.00   |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_04912_Joshua Rice       | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_00901_David Winkelmann  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_02718_Craig Jendrusch   | 16   | NA |      | 6.40   |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_02844_Christian Cortes  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_03013_Alicia Marquez    | 8    | NA |      | 3.20   |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_04538_Alexander Ragland | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510420 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202544_emp_04921_Oziel Padilla     | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_00901_David Winkelmann  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_04912_Joshua Rice       | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_04921_Oziel Padilla     | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_04057_Aaron Knapick     | 5    | NA |      | 2.00   |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_04538_Alexander Ragland | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_03013_Alicia Marquez    | 8    | NA |      | 3.20   |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_02844_Christian Cortes  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 510436 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202545_emp_02718_Craig Jendrusch   | 20   | NA |      | 8.00   |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_04912_Joshua Rice       | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_04921_Oziel Padilla     | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_00901_David Winkelmann  | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_04538_Alexander Ragland | 40   | NA |      | 16.00  |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_02718_Craig Jendrusch   | 16   | NA |      | 6.40   |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_04057_Aaron Knapick     | 5    | NA |      | 2.00   |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_03013_Alicia Marquez    | 8    | NA |      | 3.20   |                                                                                                              |        |
| JC                              | C        | 511805 | 30-Nov-2025 |      |                         | CELL ALLOWANCE | 202546_emp_02844_Christian Cortes  | 40   | NA |      | 16.00  |                                                                                                              |        |
|                                 |          |        |             |      |                         |                |                                    |      |    |      |        | \$                                                                                                           | 636.40 |
| Overhead TOTAL:                 |          |        |             |      |                         |                |                                    | 1591 |    | 0.00 | 636.40 |                                                                                                              | 0.00   |
| Cell Allowance TOTAL:           |          |        |             |      |                         |                |                                    | 1591 |    | 0.00 | 636.40 |                                                                                                              | 0.00   |
| 013233-000 Photography - Aerial |          |        |             |      |                         |                |                                    |      |    |      |        |                                                                                                              |        |
| M                               | Material |        |             |      |                         |                |                                    |      |    |      |        |                                                                                                              |        |
| AP                              | C        | 512964 | 24-Nov-2025 | AM03 | Amazon Capital Services | 1JKY-MK6T-7G31 | For Photography - Aerial           |      | \$ |      | 191.83 |                                                                                                              |        |

|                                    |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
|------------------------------------|---|--------|-------------|--------|------------------------------|------------------------------------|-------------------------------------|----|----|--|----|------|----------|--------|----------|----------|------|
| JC                                 | C | 511333 | 17-Nov-2025 |        | AERIAL PHOTOGRAPH Y          | November 2025 Aerial Photography   | NA                                  |    |    |  |    | ✓    | 400.00   |        |          |          |      |
|                                    |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        | \$       | 591.83   |      |
| Material TOTAL:                    |   |        |             |        |                              |                                    |                                     |    |    |  |    | 0.00 |          | 591.83 |          | 0.00     |      |
| Photography - Aerial TOTAL:        |   |        |             |        |                              |                                    |                                     |    |    |  | 0  |      | 0.00     |        | 591.83   |          | 0.00 |
| 013500-030 Safety/First Aid        |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| O Overhead                         |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| AP                                 | C | 508852 | 30-Oct-2025 | LOST04 | Lone Star Reprographics, Inc | 0001121362                         | For Safety (Overhead Power Signage) |    | \$ |  |    |      | 408.00   |        | \$       | 408.00   |      |
| Overhead TOTAL:                    |   |        |             |        |                              |                                    |                                     |    |    |  | 0  |      | 0.00     |        | 408.00   |          | 0.00 |
| Safety/First Aid TOTAL:            |   |        |             |        |                              |                                    |                                     |    |    |  | 0  |      | 0.00     |        | 408.00   |          | 0.00 |
| 015070-000 Storage Trailers        |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| O Overhead                         |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| EM                                 | C | 509067 | 31-Oct-2025 | BC7851 | Conex 40' Hi-cube            | AUTO                               | Autocharge                          | 28 | DY |  |    |      | 165.60   |        | \$       | 165.60   |      |
| Overhead TOTAL:                    |   |        |             |        |                              |                                    |                                     |    |    |  | 28 |      | 0.00     |        | 165.60   |          | 0.00 |
| Storage Trailers TOTAL:            |   |        |             |        |                              |                                    |                                     |    |    |  | 28 |      | 0.00     |        | 165.60   |          | 0.00 |
| 015200-000 Field Office & Trailers |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| M Material                         |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| EM                                 | C | 509067 | 31-Oct-2025 | BC7828 | Office Trailer 14X70         | AUTO                               | Autocharge                          | 28 | DY |  |    |      | 1,100.00 |        | \$       | 1,100.00 |      |
| Material TOTAL:                    |   |        |             |        |                              |                                    |                                     |    |    |  | 28 |      | 0.00     |        | 1,100.00 |          | 0.00 |
| Field Office & Trailers TOTAL:     |   |        |             |        |                              |                                    |                                     |    |    |  | 28 |      | 0.00     |        | 1,100.00 |          | 0.00 |
| 015200-100 Field Office Equipment  |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| M Material                         |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| AP                                 | C | 506509 | 20-Oct-2025 | KNOF01 | Knight Office Solutions      | 1116002                            | For Field Office Equipment & Copier |    | \$ |  |    |      | 25.54    |        |          |          |      |
| AP                                 | C | 512968 | 24-Nov-2025 | KNOF01 | Knight Office Solutions      | 1124912                            | For Field Office Equipment & Copier |    | \$ |  |    |      | 35.69    |        |          |          |      |
| EM                                 | C | 509067 | 31-Oct-2025 | BC8054 | Copier Lanier MPC4504        | AUTO                               | Autocharge                          | 28 | DY |  |    |      | 400.00   |        | \$       | 435.69   |      |
| Material TOTAL:                    |   |        |             |        |                              |                                    |                                     |    |    |  | 28 |      | 0.00     |        | 461.23   |          | 0.00 |
| Field Office Equipment TOTAL:      |   |        |             |        |                              |                                    |                                     |    |    |  | 28 |      | 0.00     |        | 461.23   |          | 0.00 |
| 015200-110 Computers & Software    |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| O Overhead                         |   |        |             |        |                              |                                    |                                     |    |    |  |    |      |          |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_04921_Oziel Padilla     |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_04912_Joshua Rice       |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_00901_David Winkelmann  |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_02718_Craig Jendrusch   |                                     | 12 | NA |  |    |      | 54.00    |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_02844_Christian Cortes  |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_04538_Alexander Ragland |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_04057_Aaron Knapick     |                                     | 5  | NA |  |    |      | 22.50    |        |          |          |      |
| JC                                 | C | 505488 | 31-Oct-2025 |        | IT BILLING                   | 202540_emp_05159_Jack Gramlick     |                                     | 32 | NA |  |    |      | 43.20    |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_04538_Alexander Ragland |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_02718_Craig Jendrusch   |                                     | 16 | NA |  |    |      | 72.00    |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_00901_David Winkelmann  |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_04912_Joshua Rice       |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_04921_Oziel Padilla     |                                     | 40 | NA |  |    |      | 180.00   |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_03013_Alicia Marquez    |                                     | 8  | NA |  |    |      | 36.00    |        |          |          |      |
| JC                                 | C | 505733 | 31-Oct-2025 |        | IT BILLING                   | 202541_emp_05159_Jack Gramlick     |                                     | 40 | NA |  |    |      | 54.00    |        |          |          |      |

|    |   |        |             |            |                                    |       |    |        |
|----|---|--------|-------------|------------|------------------------------------|-------|----|--------|
| JC | C | 505733 | 31-Oct-2025 | IT BILLING | 202541_emp_04057_Aaron Knapick     | 5     | NA | 22.50  |
| JC | C | 505733 | 31-Oct-2025 | IT BILLING | 202541_emp_02844_Christian Cortes  | 40    | NA | 180.00 |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_04538_Alexander Ragland | 40    | NA | 180.00 |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_04057_Aaron Knapick     | 5     | NA | 22.50  |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_05159_Jack Gramlick     | 38.75 | NA | 52.31  |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_04921_Oziel Padilla     | 40    | NA | 180.00 |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_00901_David Winkelmann  | 40    | NA | 180.00 |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_04912_Joshua Rice       | 40    | NA | 180.00 |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_02844_Christian Cortes  | 40    | NA | 180.00 |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_03013_Alicia Marquez    | 4     | NA | 18.00  |
| JC | C | 507656 | 31-Oct-2025 | IT BILLING | 202542_emp_02718_Craig Jendrusch   | 16    | NA | 72.00  |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_05159_Jack Gramlick     | 40    | NA | 54.00  |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_04921_Oziel Padilla     | 40    | NA | 180.00 |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_04912_Joshua Rice       | 40    | NA | 180.00 |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_00901_David Winkelmann  | 40    | NA | 180.00 |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_02718_Craig Jendrusch   | 16    | NA | 72.00  |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_02844_Christian Cortes  | 40    | NA | 180.00 |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_03013_Alicia Marquez    | 8     | NA | 36.00  |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_04538_Alexander Ragland | 40    | NA | 180.00 |
| JC | C | 508903 | 31-Oct-2025 | IT BILLING | 202543_emp_04057_Aaron Knapick     | 5     | NA | 22.50  |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_02844_Christian Cortes  | 40    | NA | 180.00 |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_03013_Alicia Marquez    | 8     | NA | 36.00  |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_04538_Alexander Ragland | 40    | NA | 180.00 |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_04057_Aaron Knapick     | 5     | NA | 22.50  |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_04921_Oziel Padilla     | 40    | NA | 180.00 |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_04912_Joshua Rice       | 40    | NA | 180.00 |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_00901_David Winkelmann  | 40    | NA | 180.00 |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_02718_Craig Jendrusch   | 16    | NA | 72.00  |
| JC | C | 510420 | 30-Nov-2025 | IT BILLING | 202544_emp_05159_Jack Gramlick     | 37.5  | NA | 50.63  |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_05159_Jack Gramlick     | 40    | NA | 54.00  |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_04057_Aaron Knapick     | 5     | NA | 22.50  |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_04538_Alexander Ragland | 40    | NA | 180.00 |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_03013_Alicia Marquez    | 8     | NA | 36.00  |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_02844_Christian Cortes  | 40    | NA | 180.00 |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_02718_Craig Jendrusch   | 20    | NA | 90.00  |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_00901_David Winkelmann  | 40    | NA | 180.00 |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_04912_Joshua Rice       | 40    | NA | 180.00 |
| JC | C | 510436 | 30-Nov-2025 | IT BILLING | 202545_emp_04921_Oziel Padilla     | 40    | NA | 180.00 |
| JC | C | 511805 | 30-Nov-2025 | IT BILLING | 202546_emp_04912_Joshua Rice       | 40    | NA | 180.00 |
| JC | C | 511805 | 30-Nov-2025 | IT BILLING | 202546_emp_04538_Alexander Ragland | 40    | NA | 180.00 |
| JC | C | 511805 | 30-Nov-2025 | IT BILLING | 202546_emp_02844_Christian Cortes  | 40    | NA | 180.00 |
| JC | C | 511805 | 30-Nov-2025 | IT BILLING | 202546_emp_04057_Aaron Knapick     | 5     | NA | 22.50  |
| JC | C | 511805 | 30-Nov-2025 | IT BILLING | 202546_emp_05159_Jack Gramlick     | 39.25 | NA | 52.99  |
| JC | C | 511805 | 30-Nov-2025 | IT BILLING | 202546_emp_04921_Oziel Padilla     | 40    | NA | 180.00 |

FINAL REVIEW BY  
CATHERINE BLACKLER,  
AGCM  
12/05/2025

|                                            |   |          |             |        |                         |                |                                             |         |    |      |           |      |             |
|--------------------------------------------|---|----------|-------------|--------|-------------------------|----------------|---------------------------------------------|---------|----|------|-----------|------|-------------|
| JC                                         | C | 511805   | 30-Nov-2025 |        |                         | IT BILLING     | 202546_emp_03013_Alicia Marquez             | 8       | NA |      | 36.00     |      |             |
| JC                                         | C | 511805   | 30-Nov-2025 |        |                         | IT BILLING     | 202546_emp_03013_Alicia Marquez             | 8       | NA |      | 180.00    |      |             |
| JC                                         | C | 511805   | 30-Nov-2025 |        |                         | IT BILLING     | 202546_emp_02718_Craig Jendrusch            | 16      | NA |      | 72.00     |      |             |
|                                            |   |          |             |        |                         |                |                                             | 1858.5  |    | 0.00 | 7,520.63  | 0.00 | \$ 7,520.63 |
| Overhead TOTAL:                            |   |          |             |        |                         |                |                                             | 1858.5  |    | 0.00 | 7,520.63  | 0.00 |             |
| Computers & Software TOTAL:                |   |          |             |        |                         |                |                                             | 1858.5  |    | 0.00 | 7,520.63  | 0.00 |             |
| 015200-210 Office Supplies                 |   |          |             |        |                         |                |                                             |         |    |      |           |      |             |
| M                                          |   | Material |             |        |                         |                |                                             |         |    |      |           |      |             |
| AP                                         | C | 510458   | 11-Nov-2025 | AM03   | Amazon Capital Services | 1LFY-LYLX-DJC7 | For Office Supplies                         |         | \$ |      | 206.06    |      |             |
| AP                                         | C | 512964   | 24-Nov-2025 | AM03   | Amazon Capital Services | 171X-R3RF-KNMM | For Office Supplies (Frames for CofOs)      |         | \$ |      | 18.27     |      |             |
| AP                                         | C | 512964   | 24-Nov-2025 | AM03   | Amazon Capital Services | 1HQM-3VC9-4QDJ | For Office Supplies (Stands for Open House) |         | \$ |      | 74.52     |      | \$ 298.85   |
| Material TOTAL:                            |   |          |             |        |                         |                |                                             | 0       |    | 0.00 | 298.85    | 0.00 |             |
| Office Supplies TOTAL:                     |   |          |             |        |                         |                |                                             | 0       |    | 0.00 | 298.85    | 0.00 |             |
| 015200-230 Drinking Water                  |   |          |             |        |                         |                |                                             |         |    |      |           |      |             |
| O                                          |   | Overhead |             |        |                         |                |                                             |         |    |      |           |      |             |
| AP                                         | C | 506513   | 20-Oct-2025 | WHCA02 | White Cap, LP           | 50033732004    | For Drinking Water                          |         | \$ |      | 155.10    |      |             |
| AP                                         | C | 510307   | 10-Nov-2025 | WHCA02 | White Cap, LP           | 50034103775    | For Drinking Water                          |         | \$ |      | 155.10    |      | \$ 155.10   |
| Overhead TOTAL:                            |   |          |             |        |                         |                |                                             | 0       |    | 0.00 | 310.20    | 0.00 |             |
| Drinking Water TOTAL:                      |   |          |             |        |                         |                |                                             | 0       |    | 0.00 | 310.20    | 0.00 |             |
| General Conditions TOTAL:                  |   |          |             |        |                         |                |                                             | 4317.96 |    | 0.00 | 85,758.93 | 0.00 |             |
| 600000 Overhead                            |   |          |             |        |                         |                |                                             |         |    |      |           |      |             |
| 600000-000 Payroll Taxes & Insurance - 40% |   |          |             |        |                         |                |                                             |         |    |      |           |      |             |
| L                                          |   | Labor    |             |        |                         |                |                                             |         |    |      |           |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 00901  | David Winkelmann        | WK             | Weekly202542                                |         | WK |      | 1,145.48  |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 02718  | Craig Jendrusch         | WK             | Weekly202542                                |         | WK |      | 461.54    |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 02844  | Christian Cortes        | WK             | Weekly202542                                |         | WK |      | 1,076.92  |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 04057  | Aaron Knapick           | WK             | Weekly202542                                |         | WK |      | 102.82    |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 04538  | Alexander Ragland       | WK             | Weekly202542                                |         | WK |      | 661.54    |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 04912  | Joshua Rice             | WK             | Weekly202542                                |         | WK |      | 569.24    |      |             |
| PY                                         | C | 507245   | 19-Oct-2025 | 04921  | Oziel Padilla           | WK             | Weekly202542                                |         | WK |      | 600.00    |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 00901  | David Winkelmann        | WK             | Weekly202543                                |         | WK |      | 1,145.48  |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 02718  | Craig Jendrusch         | WK             | Weekly202543                                |         | WK |      | 461.54    |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 02844  | Christian Cortes        | WK             | Weekly202543                                |         | WK |      | 1,076.92  |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 04057  | Aaron Knapick           | WK             | Weekly202543                                |         | WK |      | 102.82    |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 04538  | Alexander Ragland       | WK             | Weekly202543                                |         | WK |      | 661.54    |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 04912  | Joshua Rice             | WK             | Weekly202543                                |         | WK |      | 569.24    |      |             |
| PY                                         | C | 508640   | 26-Oct-2025 | 04921  | Oziel Padilla           | WK             | Weekly202543                                |         | WK |      | 600.00    |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 00901  | David Winkelmann        | WK             | Weekly202544                                |         | WK |      | 1,145.48  |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 02718  | Craig Jendrusch         | WK             | Weekly202544                                |         | WK |      | 461.54    |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 02844  | Christian Cortes        | WK             | Weekly202544                                |         | WK |      | 1,076.92  |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 04057  | Aaron Knapick           | WK             | Weekly202544                                |         | WK |      | 102.82    |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 04538  | Alexander Ragland       | WK             | Weekly202544                                |         | WK |      | 661.54    |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 04912  | Joshua Rice             | WK             | Weekly202544                                |         | WK |      | 569.24    |      |             |
| PY                                         | C | 509675   | 02-Nov-2025 | 04921  | Oziel Padilla           | WK             | Weekly202544                                |         | WK |      | 600.00    |      |             |
| PY                                         | C | 510430   | 09-Nov-2025 | 00901  | David Winkelmann        | WK             | Weekly202545                                |         | WK |      | 1,145.48  |      |             |

FINAL REVIEW BY  
CATHERINE BLACKLER,  
AGCM  
12/05/2025

|    |   |        |             |       |                   |    |              |    |              |
|----|---|--------|-------------|-------|-------------------|----|--------------|----|--------------|
| PY | C | 510430 | 09-Nov-2025 | 02718 | Craig Jendrusch   | WK | Weekly202545 | WK | 576.92       |
| PY | C | 510430 | 09-Nov-2025 | 02844 | Christian Cortes  | WK | Weekly202545 | WK | 1,076.92     |
| PY | C | 510430 | 09-Nov-2025 | 04057 | Aaron Knapick     | WK | Weekly202545 | WK | 102.82       |
| PY | C | 510430 | 09-Nov-2025 | 04538 | Alexander Ragland | WK | Weekly202545 | WK | 661.54       |
| PY | C | 510430 | 09-Nov-2025 | 04912 | Joshua Rice       | WK | Weekly202545 | WK | 569.24       |
| PY | C | 510430 | 09-Nov-2025 | 04921 | Oziel Padilla     | WK | Weekly202545 | WK | 600.00       |
| PY | C | 511716 | 16-Nov-2025 | 00901 | David Winkelmann  | WK | Weekly202546 | WK | 1,145.48     |
| PY | C | 511716 | 16-Nov-2025 | 02718 | Craig Jendrusch   | WK | Weekly202546 | WK | 461.54       |
| PY | C | 511716 | 16-Nov-2025 | 02844 | Christian Cortes  | WK | Weekly202546 | WK | 1,076.92     |
| PY | C | 511716 | 16-Nov-2025 | 04057 | Aaron Knapick     | WK | Weekly202546 | WK | 102.82       |
| PY | C | 511716 | 16-Nov-2025 | 04538 | Alexander Ragland | WK | Weekly202546 | WK | 661.54       |
| PY | C | 511716 | 16-Nov-2025 | 04912 | Joshua Rice       | WK | Weekly202546 | WK | 569.24       |
| PY | C | 511716 | 16-Nov-2025 | 04921 | Oziel Padilla     | WK | Weekly202546 | WK | 600.00       |
| PY | C | 513638 | 23-Nov-2025 | 00846 | Holly Friesenhahn | WK | Weekly202547 | WK | 37.31        |
| PY | C | 513638 | 23-Nov-2025 | 00901 | David Winkelmann  | WK | Weekly202547 | WK | 1,145.48     |
| PY | C | 513638 | 23-Nov-2025 | 02718 | Craig Jendrusch   | WK | Weekly202547 | WK | 576.92       |
| PY | C | 513638 | 23-Nov-2025 | 02844 | Christian Cortes  | WK | Weekly202547 | WK | 1,076.92     |
| PY | C | 513638 | 23-Nov-2025 | 04057 | Aaron Knapick     | WK | Weekly202547 | WK | 102.82       |
| PY | C | 513638 | 23-Nov-2025 | 04538 | Alexander Ragland | WK | Weekly202547 | WK | 661.54       |
| PY | C | 513638 | 23-Nov-2025 | 04912 | Joshua Rice       | WK | Weekly202547 | WK | 569.24       |
| PY | C | 513638 | 23-Nov-2025 | 04921 | Oziel Padilla     | WK | Weekly202547 | WK | 600.00       |
|    |   |        |             |       |                   |    |              |    | \$ 23,355.77 |

|                                            |         |      |            |      |
|--------------------------------------------|---------|------|------------|------|
| Labor TOTAL:                               | 0       | 0.00 | 27,973.31  | 0.00 |
| Payroll Taxes & Insurance - 40% TOTAL:     | 0       | 0.00 | 27,973.31  | 0.00 |
| Overhead TOTAL:                            | 0       | 0.00 | 27,973.31  | 0.00 |
| La Vernia ISD 2023 Bond Projects GC TOTAL: | 4317.96 | 0.00 | 113,732.24 | 0.00 |

| <u>Department</u> | <u>Account</u> | <u>Account Name</u> | <u>Cost Amount</u> | <u>Billing Amount</u> | <u>Profit</u> |
|-------------------|----------------|---------------------|--------------------|-----------------------|---------------|
| 01090             | 510000         | Labor               | 97,906.23          | 0.00                  | -97,906.23    |
| 01090             | 530000         | Material            | 2,451.91           | 0.00                  | -2,451.91     |
| 01090             | 540000         | Overhead            | 13,374.10          | 0.00                  | -13,374.10    |
|                   |                |                     | 113,732.24         | 0.00                  | -113,732.24   |

Labor/PTI: \$ 81,744.90  
Transpo: \$ 4,333.27

Report Parameters

|                      |                   |                          |                        |
|----------------------|-------------------|--------------------------|------------------------|
| Company: 01          | From Category:    | Job Status: A            | Run Date: Dec 01, 2025 |
| Job Pick List:       | To Category:      | Transaction Type: C      | Run Time: 9:18 AM EST  |
| From Job: 231091-100 | From Phase:       | Include Subjobs: Y       | Operator: ARAGLAND     |
| To Job: 231091-100   | To Phase:         | Separate Page per Job: N | Report Code: JC2000    |
| Category Pick List:  | Batch Number:     | From Date: 19-Oct-2025   |                        |
|                      | Print Inv Date: N | To Date: 01-Dec-2025     |                        |
|                      | Show Quantity: Y  |                          |                        |

**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025

|                            |                                                                          |              |
|----------------------------|--------------------------------------------------------------------------|--------------|
| Reimbursable Line Item     | Construction Management Staff ( Includes Labor, PTI, and Transportation) |              |
| General Conditions Budget  | \$ 2,434,417                                                             |              |
| Total Invoices to Date     | \$ 929,058.24                                                            | 38.16347980% |
| Deducts from last Billing: | \$ 842,980.07                                                            |              |

Total Amount Billed this Month: \$ 86,078.17

General Notes:

Refer to transaction reports for Posted Dates

| Reference/Invoice No.                                  | Description                           | Amount               |
|--------------------------------------------------------|---------------------------------------|----------------------|
| <b>Construction Management Staff - Transportation</b>  |                                       |                      |
| <b>Billed Previously</b>                               |                                       |                      |
| Oct-24                                                 | See Transaction Report 10/30/24       | \$ 3,231.00          |
| Nov-24                                                 | See Transaction Report 11/26/24       | \$ 1,846.40          |
| Dec-24                                                 | See Transaction Report 1/02/25        | \$ 3,946.68          |
| Jan-25                                                 | See Transaction Report 1/29/25        | \$ 461.60            |
| Feb-25                                                 | See Transaction Report 3/4/2025       | \$ 4,292.88          |
| Mar-25                                                 | See transaction report dated 4/2/2025 | \$ 2,723.44          |
| May-25                                                 | See transaction report dates 6/4/2025 | \$ 2,746.52          |
| Jun-25                                                 | See transaction report dates          | \$ 2,734.98          |
| Jul-25                                                 | See transaction report dates          | \$ 2,100.28          |
| Aug-25                                                 | See transaction report dates          | \$ 2,717.67          |
| Sep-25                                                 | See transaction report dates          | \$ 2,261.84          |
| <b>Amount Billed this Month:</b>                       |                                       |                      |
| Nov-25                                                 | See transaction report dates          | \$ 4,333.27          |
| <b>Construction Management Staff - Labor &amp; PTI</b> |                                       |                      |
| <b>Billed Previously</b>                               |                                       |                      |
| Oct-24                                                 | See Transaction Report 10/29/2024     | \$ 115,950.00        |
| Nov-24                                                 | See Transaction Report 11/26/2024     | \$ 34,398.84         |
| Dec-24                                                 | See Transaction Report 1/02/25        | \$ 57,222.35         |
| Jan-25                                                 | See Transaction Report 1/29/25        | \$ 47,403.58         |
| Feb-25                                                 | See Transaction Report 3/4/2025       | \$ 54,376.84         |
| Mar-25                                                 | See transaction report dated 4/2/2025 | \$ 68,833.87         |
| Apr-25                                                 | See Transaction Report dated 5/2/2025 | \$ 53,621.52         |
| May-25                                                 | See transaction report dates 6/4/2025 | \$ 67,789.66         |
| Jun-25                                                 | See transaction report dates          | \$ 64,565.01         |
| Jul-25                                                 | See transaction report dates          | \$ 61,186.60         |
| Aug-25                                                 | See transaction report dates          | \$ 77,458.45         |
| Sep-25                                                 | See transaction report dates          | \$ 63,029.92         |
| Oct-25                                                 | See transaction report dates          | \$ 48,080.14         |
| <b>Amount Billed this Month:</b>                       |                                       |                      |
| Nov-25                                                 | See transaction report dates          | \$ 81,744.90         |
| <b>Billed this Month - Sub Total:</b>                  |                                       | <b>\$ 86,078.17</b>  |
| <b>Grand Total</b>                                     |                                       | <b>\$ 929,058.24</b> |

**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                     |                |              |
|-------------------------------------|----------------|--------------|
| Reimbursable Line Item              | Cell Allowance |              |
| General Conditions Budget           | \$ 13,259.00   |              |
| Total Invoices to Date              | \$ 4,842.80    | 36.52462478% |
| Deducts from last Billing:          | \$ 4,206.40    |              |
| <br>Total Amount Billed this Month: | <br>\$ 636.40  |              |

General Notes:  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.                     | Description    | Amount             |
|-------------------------------------------|----------------|--------------------|
| <b>Cell Phones</b>                        |                |                    |
| <b>Billed Previously</b>                  |                |                    |
| See Transaction Report 10/30/24 - 3:18PM  | Cell Allowance | \$ 354.80          |
| See Transaction Report 11/26/24 - 10:13AM | Cell Allowance | \$ 256.00          |
| See Transaction Report 1/2/2025           | Cell Allowance | \$ 529.60          |
| See Transaction Report 1/29/2025          | Cell Allowance | \$ 64.00           |
| See Transaction Report 3/4/2025           | Cell Allowance | \$ 553.60          |
| See Transaction Report 5 2 2025           | Cell Allowance | \$ 348.80          |
| See Transaction Report                    | Cell Allowance | \$ 208.00          |
| See Transaction Report                    | Cell Allowance | \$ 350.40          |
| See Transaction Report                    | Cell Allowance | \$ 426.40          |
| See Transaction Report                    | Cell Allowance | \$ 337.60          |
| See Transaction Report                    | Cell Allowance | \$ 428.40          |
| See Transaction Report                    | Cell Allowance | \$ 348.80          |
| <b>Amount Billed this Month:</b>          |                |                    |
| See Transaction Report                    | Cell Allowance | \$ 636.40          |
| <b>Billed this Month - Sub Total</b>      |                | <b>\$ 636.40</b>   |
| <b>Grand Total</b>                        |                | <b>\$ 4,842.80</b> |

**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                     |                                              |          |
|-------------------------------------|----------------------------------------------|----------|
| Reimbursable Line Item              | Progress Photos Drone Imagery Coord Drawings |          |
| General Conditions Budget           | \$ 14,419.00                                 |          |
| Total Invoices to Date              | \$ 4,621.11                                  | 32.0488% |
| Deducts from last Billing:          | \$ 4,029.28                                  |          |
| <br>Total Amount Billed this Month: | <br>\$ 591.83                                |          |

General Notes:  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.            | Description                                          | Amount |
|----------------------------------|------------------------------------------------------|--------|
| <b>Photography - Aerial</b>      |                                                      |        |
| Billed Previously                |                                                      |        |
| 0001098378                       | Lone Star Reprographics Full Size Drawings           | \$ 29  |
| 45671                            | January 2025 Aerial Photograph                       | \$ 400 |
| 45705                            | AERIAL PHOTOGRAPHY                                   | \$ 400 |
| 466013                           | February 2025 Aerial Photography                     | \$ 400 |
| 466013                           | Aerial Photography Mar-25                            | \$ 400 |
| 478935                           | Aerial Photography Apr-25                            | \$ 400 |
| 478935                           | Aerial Photography May 2025 Aerial Photography       | \$ 400 |
| 488850                           | AERIAL PHOTOGRAPHY June 2025 Aerial Photography      | \$ 400 |
| 499759                           | AERIAL PHOTOGRAPHY July 2025 Aerial Photography      | \$ 400 |
| 505721                           | AERIAL PHOTOGRAPHY August 2025 Aerial Photography    | \$ 400 |
|                                  | AERIAL PHOTOGRAPHY September 2025 Aerial Photography | \$ 400 |
|                                  | AERIAL PHOTOGRAPHY October 2025 Aerial Photography   | \$ 400 |
| <b>Amount Billed this Month:</b> |                                                      |        |
| 511333                           | AERIAL PHOTOGRAPHY November 2025 Aerial Photography  | \$ 400 |
| 512964                           | Amazon Capital Services For Photography - Aerial     | \$ 192 |

Total \$ 4,621



8706 Lockway  
San Antonio, TX 78217  
Phone 210-655-1031 Fax 210-655-1327

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

INVOICE

DATE: November 17, 2025  
INVOICE: 231091-011  
FOR: Aerial Photography

**Bill To:**

**La Vernia Independent School District**

13600 US Hwy 87 West  
La Vernia, TX 78121

| DESCRIPTION                                                                                   | AMOUNT           |
|-----------------------------------------------------------------------------------------------|------------------|
| <b>La Vernia ISD 2023 Bond Projects</b><br>Aerial Photography / Drone Charges - November 2025 | \$ 400.00        |
| <b>TOTAL</b>                                                                                  | <b>\$ 400.00</b> |



THANK YOU FOR YOUR BUSINESS!

For customer support, visit [www.amazon.com/contact-us](http://www.amazon.com/contact-us).**Invoice summary** *Payment due by December 12, 2025*

|                          |           |
|--------------------------|-----------|
| Item subtotal before tax | \$ 177.21 |
| Shipping & handling      | \$ 0.00   |
| Promos & discounts       | \$ 0.00   |
| Total before tax         | \$ 177.21 |
| Tax                      | \$ 14.62  |

**Amount due** **\$ 191.83 USD****Pay by****Electronic funds transfer (EFT/ACH/Wire)**

Account name Amazon Capital Services, Inc  
Bank name Wells Fargo Bank  
ACH routing # (ABA) 121000248  
Bank account # (DDA) 41630410391702985  
SWIFT code (wire transfer) WFBUS6S

**Check**

Amazon Capital Services  
PO Box 035184  
Seattle, WA 98124-5184

**Account #** A31W97N3O0V8ZS**Payment terms** Net 30**Purchase date** 11-Nov-2025**Purchased by** Christian Cortes**Project Number** 231091  
**or Dept Number****Registered business name**

Bartlett Cocke General Contractors

**Bill to**

Bartlett Cocke General Contractors  
8706 Lockway Street  
SAN ANTONIO, TX 78217

**Ship to**

Christian Cortes - Bartlett Cocke  
BARTLETT COCKE 315 BLUEBONNET RD  
LA VERNIA, TX 78121-4792

Include Amazon invoice number(s) in the descriptive field of your electronic funds transfer payment, or

Email [ar-businessinvoicing@amazon.com](mailto:ar-businessinvoicing@amazon.com) to submit your remittance detail.

**Invoice details**

| Description                                                                                                                                            | Qty | Unit price | Item subtotal before tax | Tax    |
|--------------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|--------------------------|--------|
| 1 DJI Intelligent Flight Battery for Mavic 2, Model Number: CP.MA.00000038.01<br>ASIN: B07GZQWWXF Sold by: Camrise, LLC<br>Order # 111-1686054-0907417 | 1   | \$177.21   | \$177.21                 | 8.250% |

Total before tax \$177.21  
Tax \$14.62

**Amount due** **\$191.83**

**FAQs****How is tax calculated?**

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=G202036190>

**How are digital products and services taxed?**

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=T18ikShu13no6ZK3jZ>

**When will I get a refund for undelivered items?**

You can expect to get your refund within 7 calendar days after we receive confirmation that your package was undeliverable (exclusions apply).

---

**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                     |                      |          |
|-------------------------------------|----------------------|----------|
| Reimbursable Line Item              | Safety PPE First Aid |          |
| General Conditions Budget           | \$ 15,694.30         |          |
| Total Invoices to Date              | \$ 7,680.80          |          |
| Deducts from last Billing:          | \$ 7,272.80          | 48.9401% |
| <br>Total Amount Billed this Month: | <br>\$ 408.00        |          |

General Notes:  
Refer to transaction reports for Posted Dates  
(decrease by \$5808.70 - Dec 2024)

| Reference/Invoice No.            |                              | Description                              | Amount           |
|----------------------------------|------------------------------|------------------------------------------|------------------|
| <b>Billed Previously</b>         |                              |                                          |                  |
| <b>Safety/PPE/ First Aid</b>     |                              |                                          |                  |
| 50028385585                      | White Cap                    | Safety Glasses Cleaner Wipes             | \$ 34.00         |
| 50028538054                      | White Cap                    | Safety Vests and Glasses Wipes           | \$ 229.00        |
| 50028791514                      | White Cap                    | Safety Vests                             | \$ 109.70        |
| 50028766095                      | White Cap                    | Safety Vests, Hard Hats, Glasses Cleaner | \$ 478.63        |
| 130085274                        | Alln & Allen Company         | For Safety/PPE/First Aid (Barricades)    | \$ 2,690.10      |
| 50029011844                      | White Cap                    | For Safety/PPE/First Aid                 | \$ 279.68        |
| 50029047000                      | White Cap                    | For Safety/PPE/First Aid                 | \$ 118.20        |
| 50028937062                      | White Cap                    | Safety PPE-Nitril Gloves                 | \$ 194.58        |
| 50029073752                      | White Cap                    | For Safety/PPE/First Aid                 | \$ 211.68        |
| 6020211                          | Home Depot                   | For Safety/PPE/First Aid                 | \$ 146.32        |
| 50031598723                      | White Cap, LP                | For Safety & First Aid                   | \$ 17.47         |
| 50031258097                      | White Cap, LP                | For Safety & First Aid                   | \$ 282.05        |
| 50031395182                      | White Cap, LP                | For Safety & First Aid                   | \$ 197.20        |
| 50031819812                      | White Cap, LP                | For Safety & First Aid                   | \$ 251.06        |
| 8613151                          | HOME DEPOT Credit Services   | For Safety/PPE/First Aid                 | \$ 19.46         |
| 50032142545                      | White Cap, LP                | For Safety & First Aid                   | \$ 818.75        |
| 50032441910                      | White Cap, LP                | For Safety & First Aid                   | \$ 245.23        |
| 000422369                        | Thomas Printworks            | For Safety (Hardhat Stickers)            | \$ 438.97        |
| 50032658069                      | White Cap, LP                | For Safety/PPE/First Aid                 | \$ 360.48        |
| 50033122530                      | White Cap, LP                | For Safety & First Aid                   | \$ 150.24        |
| <b>Amount Billed this Month:</b> |                              |                                          |                  |
| 508852                           | Lone Star Reprographics, Inc | For Safety (Overhead Power Signage)      | \$ 408.00        |
|                                  |                              |                                          |                  |
|                                  |                              |                                          |                  |
|                                  |                              |                                          |                  |
|                                  |                              | <b>Billed this Month - Sub Total</b>     | <b>\$ 408.00</b> |

**Grand Total \$ 7,680.80**



227 W. Nakoma San Antonio, Texas 78216  
Local (210) 366-4808 Fax (210) 366-4827  
www.LSRSA.com  
invoices@LSRSA.com

## INVOICE

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

|                |                      |
|----------------|----------------------|
| Page           | 1                    |
| Invoice Number | 0001121362           |
| Invoice Date   | 10/17/2025           |
| PO Number      | 231091               |
| Job Name       | LA VERNIA CORO SIGNS |
| Customer       | 0000000194           |

Bill To: BARTLETT COCKE INC  
ACCOUNTS PAYABLE  
8706 LOCKWAY  
SAN ANTONIO TX, TX 78217

Ship To: BARTLETT COCKE INC  
ACCOUNTS PAYABLE  
8706 LOCKWAY  
SAN ANTONIO TX, TX 78217

| Job Name: LA VERNIA CORO SIGNS |                |        | Ordered By: ALEXANDER RAGLAND |        |          |
|--------------------------------|----------------|--------|-------------------------------|--------|----------|
| PO Number: 231091              |                |        | Terms: NET 30                 |        |          |
| Item Code                      | Description    | Sheets | Sqft/<br>Qty                  | Price  | Amount   |
| FBP-COR                        | COROPLAST SIGN | 4      | 96                            | 4.2500 | 408.00 ✓ |

electrical line overhead signs

Customer Signature: \_\_\_\_\_

|           |           |             |
|-----------|-----------|-------------|
| Sub-Total | Sales Tax | Balance Due |
| 408.00    |           | 408.00      |

**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                     |                  |           |
|-------------------------------------|------------------|-----------|
| Reimbursable Line Item              | Storage Trailers |           |
| General Conditions Budget           | \$ 7,936.00      |           |
| Total Invoices to Date              | \$ 5,968.40      | 75.20665% |
| Deducts from last Billing:          | \$ 5,802.80      |           |
| <br>Total Amount Billed this Month: | <br>\$ 165.60    |           |

General Notes:  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.            | Description                            | Amount                             |
|----------------------------------|----------------------------------------|------------------------------------|
| <b>Billed Previously</b>         |                                        |                                    |
| <b>Storage Trailers</b>          |                                        |                                    |
| BC Invoice 177315                | See Transaction Report from 10/30/2024 | CONEX 40' HI-CUBE \$ 165.60        |
| BC Invoice 177315                | See Transaction Report from 10/30/2024 | TRANSPORTATION \$ 350.00           |
| BC Invoice 177315                | See Transaction Report from 10/30/2024 | TRANSPORTATION \$ 3,300.00         |
| BC Invoice 177315                | See Transaction Report from 10/30/2024 | CONEX 40' HI-CUBE \$ 165.60        |
| 448189 - 30-Nov-2024 185141      | JE Posted on 1/14/2025                 | Conex 40' Hi-cube \$ 165.60        |
| Charge Through 1/29/25           | See Transaction Report                 | Conex 40' Hi-cube \$ 165.60        |
| Charge Through 2/26/25           | See Transaction Report                 | Conex 40' Hi-cube \$ 165.60        |
| Charge through 3/26/2025         | March 2025 - BC Invoice                | Conex 40' Hi-cube \$ 165.60        |
| Charge through 4/26/2025         | April 2025 - BC Invoice                | Conex 40' Hi-cube \$ 165.60        |
| Charge through May 2025          | May 2025 - BC Invoice                  | Conex 40' Hi-cube \$ 165.60        |
| Charge through June 2025         | June 2025 - BC Invoice                 | Conex 40' Hi-cube \$ 165.60        |
| 45869                            | July 2025 - BC Invoice                 | Conex 40' Hi Cube \$ 165.60        |
| 45900                            | August 2025 - BC Invoice               | Conex 40' Hi-cube \$ 165.60        |
| 45900                            | August 2025 - BC Invoice               | Conex 40' Hi-cube \$ 165.60        |
| 9/30/2025                        | September 2025 - BC Invoice            | Conex 40' Hi-cube \$ 165.60        |
| <b>Amount Billed this Month:</b> |                                        |                                    |
| <b>10/31/2025</b>                | <b>October 2025 - BC Invoice</b>       | <b>Conex 40' Hi-cube \$ 165.60</b> |

**Total \$ 5,968.40**

Bartlett Cocke General Contractors, LLC

Equipment Charges

November - 2025

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Job#: 231091-100  
Job Name: La Vernia ISD 2023 Bond Projects GC

PM: Christian Cortes  
Superintendent: David Winkelmann  
Assistant PM: Alexander Ragland  
Senior PM: James Caraway

| Equip # | Description          | Charge Amt  | Phase/Costcode | Name                    | Charge Through |
|---------|----------------------|-------------|----------------|-------------------------|----------------|
| BC7828  | Office Trailer 14X70 | \$ 1,100.00 | 015200-000     | Field Office & Trailers | 12/02/25       |
| BC7851  | Conex 40' Hi-cube    | ✓ \$ 165.60 | 015070-000     | General Conditions      | 12/03/25       |
| BC8054  | Copier Lanier        | \$ 400.00   | 015200-100     | Field Office Equipment  | 11/30/25       |
| Total   |                      | \$ 1,665.60 |                |                         |                |

Equipment Currently Registered to Job (not billed in current cycle):

| Equip # | Description | Phase/Costcode | Name | Charge Through |
|---------|-------------|----------------|------|----------------|
|---------|-------------|----------------|------|----------------|

**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                            |                            |            |
|----------------------------|----------------------------|------------|
| Reimbursable Line Item     | Field Offices and Trailers |            |
| General Conditions Budget  | \$                         | 114,338.00 |
| Total Invoices to Date     | \$                         | 26,058.93  |
| Deducts from last Billing: | \$                         | 24,958.93  |
|                            |                            | 22.79114%  |

Total Amount Billed this Month: \$ 1,100.00

General Notes:  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.                | Description                    | Amount       |
|--------------------------------------|--------------------------------|--------------|
| <b>Field Office &amp; Trailers</b>   |                                |              |
| Billed Previously                    |                                |              |
| 50027925834                          | White Cap, LP                  | \$ 324.26    |
| 8971923                              | HOME DEPOT Credit Services     | \$ 817.66    |
| 1501836                              | HOME DEPOT Credit Services     | \$ 541.30    |
| 8522231                              | HOME DEPOT Credit Services     | \$ 117.04    |
| 7502284                              | HOME DEPOT Credit Services     | \$ 36.06     |
| 126864                               | Trex-San Site Services         | \$ 863.30    |
| 1579-3                               | The Sherwin-Williams Co        | \$ 237.85    |
| 237813603-001                        | United Rentals (North America) | \$ 1,575.58  |
| 130083028                            | Allen & Allen Company          | \$ 287.01    |
| 6516738                              | HOME DEPOT Credit Services     | \$ 81.56     |
| 0613-3                               | The Sherwin-Williams Co        | \$ 237.85    |
| 11473                                | Four Seasons Disposal LLC      | \$ 113.00    |
| 1533606                              | HOME DEPOT Credit Services     | \$ 170.58    |
| Transaction Report 10/31/2024 1:22   | BC Invoice                     | \$ 1,100.00  |
| Transaction Report 10/31/2024 1:23   | BC Invoice                     | \$ 1,100.00  |
| 9534718                              | HOME DEPOT Credit Services     | \$ 86.24     |
| 199441                               | Team Mechanical of Texas LLC   | \$ 102.60    |
| 50028766095                          | White Cap, LP                  | \$ 347.45    |
| 15177                                | Four Seasons Disposal LLC      | \$ 615.85    |
| 448189 30-Nov-2024                   | BC7828                         | \$ 1,100.00  |
| 6020211                              | HOME DEPOT Credit Services     | \$ 1,100.00  |
| 6512452                              | HOME DEPOT Credit Services     | \$ 268.24    |
| Charge Through 1/28/25               | BC7828                         | \$ 1,100.00  |
| Charge Through 2/25/25               | BC7828                         | \$ 1,100.00  |
| 10/28/1955                           | Four Seasons Disposal LLC      | \$ 615.85    |
| Charge Through 3/25/2025             | 45717                          | \$ 1,100.00  |
| 10/30/4908                           | Four Seasons LLL               | \$ 615.85    |
| Charge Through 4/25/2025             | 474274                         | \$ 1,100.00  |
| 6/30/205                             | Autocharge                     | \$ 1,100.00  |
| 29029                                | Four Seasons Disposal LLC      | \$ 559.35    |
| 28789                                | Four Seasons Disposal LLC      | \$ 1,467.30  |
| 27872                                | Four Seasons Disposal LLC      | \$ 339.00    |
| 492049                               | BC Invoice July 2025           | \$ 1,100.00  |
| 497737                               | 8/1/2025 - BC Invoice          | \$ 1,100.00  |
| 497737                               | 8/1/2025 - BC Invoice          | \$ 1,100.00  |
| 503369                               | 9/1/2025 - BC Invoice          | \$ 1,100.00  |
| <b>Amount Billed this Month:</b>     |                                |              |
| 509067                               | 10/1/2025 - BC Invoice         | \$ 1,100.00  |
| <b>Billed this Month - Sub Total</b> |                                |              |
|                                      |                                | \$ 1,100.00  |
| <b>Grand Total</b>                   |                                | \$ 26,058.93 |

Bartlett Cocke General Contractors, LLC

Equipment Charges

November - 2025

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Job#: 231091-100  
Job Name: La Vernia ISD 2023 Bond Projects GC

PM: Christian Cortes  
Superintendent: David Winkelmann  
Assistant PM: Alexander Ragland  
Senior PM: James Caraway

| Equip # | Description          | Charge Amt    | Phase/Costcode | Name                    | Charge Through |
|---------|----------------------|---------------|----------------|-------------------------|----------------|
| BC7828  | Office Trailer 14X70 | ✓ \$ 1,100.00 | 015200-000     | Field Office & Trailers | 12/02/25       |
| BC7851  | Conex 40' Hi-cube    | \$ 165.60     | 015070-000     | General Conditions      | 12/03/25       |
| BC8054  | Copier Lanier        | \$ 400.00     | 015200-100     | Field Office Equipment  | 11/30/25       |
| Total   |                      | \$ 1,665.60   |                |                         |                |

Equipment Currently Registered to Job (not billed in current cycle):

| Equip # | Description | Phase/Costcode | Name | Charge Through |
|---------|-------------|----------------|------|----------------|
|---------|-------------|----------------|------|----------------|

**Grand Total \$ 7,111.76**



12961 Park Central Ste 1470 San Antonio, TX 78216  
P: 210-340-8909 F: 210-340-8755

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Invoice Number: 1124912  
Invoice Date: 11/6/2025  
Account Number: SA00163  
Balance Due: \$35.69

Bill To: Bartlett Cocke LP\*  
Accounts Payable  
8706 Lockway St  
San Antonio, TX 78217

Customer: Bartlett Cocke LP\*  
8706 Lockway St  
San Antonio, TX 78217

| Account No      | Payment Terms | Due Date  | Invoice Total | Balance Due |
|-----------------|---------------|-----------|---------------|-------------|
| SA00163         | Net 30        | 12/6/2025 | \$35.69       | \$35.69     |
| Invoice Remarks |               |           |               |             |

| Contract Number  | Contact | Contract Amount | P.O. Number      | Start Date | Exp. Date |
|------------------|---------|-----------------|------------------|------------|-----------|
| SC0011388-01     |         | \$32.97         | 01025 and 231091 | 9/9/2024   | 9/8/2026  |
| Contract Remarks |         |                 |                  |            |           |

PO#01025 for Base and PO#231091 for Overage.

#### Summary:

|                                                                   |            |
|-------------------------------------------------------------------|------------|
| Contract base rate charge for this billing period                 | \$0.00     |
| Contract Usage charge for the 10/9/2025 to 11/8/2025 Usage period | \$32.97 ** |
| **See Usage details below                                         | \$32.97    |

#### Detail:

##### Equipment included under this contract

#### LANIER/MPC4504EX

| Number     | Serial Number | Base Adj. | Location                                                                 |
|------------|---------------|-----------|--------------------------------------------------------------------------|
| EQ00020405 | C737M640623   | \$0.00    | Bartlett Cocke LP 13600 US Highway 87 W<br>La Vernia, TX 78121<br>BC6054 |

| Meter Type | Meter Group | Begin Meter | End Meter | Total | Covered | Billable | Rate       | Usage   |
|------------|-------------|-------------|-----------|-------|---------|----------|------------|---------|
| B/W        | B/W         | 88,616      | 88,835    | 219   | 2,000   | 0        | \$0.015300 | \$0.00  |
| Color      | Color       | 134,958     | 135,429   | 471   | 0       | 471      | \$0.070000 | \$32.97 |
|            |             |             |           |       |         |          |            | \$32.97 |

Attention: New Remittance

Knight Office Solutions  
PO Box 1626  
San Antonio, TX 78296-8777

|                  |         |
|------------------|---------|
| Invoice SubTotal | \$32.97 |
| Tax:             | \$2.72  |
| Invoice Total    | \$35.69 |
| Balance Due:     | \$35.69 |

Bartlett Cocke General Contractors, LLC

Equipment Charges

November - 2025

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Job#: 231091-100  
Job Name: La Vernia ISD 2023 Bond Projects GC

PM: Christian Cortes  
Superintendent: David Winkelmann  
Assistant PM: Alexander Ragland  
Senior PM: James Caraway

| Equip # | Description          | Charge Amt  | Phase/Costcode | Name                    | Charge Through |
|---------|----------------------|-------------|----------------|-------------------------|----------------|
| BC7828  | Office Trailer 14X70 | \$ 1,100.00 | 015200-000     | Field Office & Trailers | 12/02/25       |
| BC7851  | Conex 40' Hi-cube    | \$ 165.60   | 015070-000     | General Conditions      | 12/03/25       |
| BC8054  | Copier Lanier        | ✓ \$ 400.00 | 015200-100     | Field Office Equipment  | 11/30/25       |
| Total   |                      | \$ 1,665.60 |                |                         |                |

Equipment Currently Registered to Job (not billed in current cycle):

| Equip # | Description | Phase/Costcode | Name | Charge Through |
|---------|-------------|----------------|------|----------------|
|---------|-------------|----------------|------|----------------|



**La Vernia ISD 2023 Bond Projects**  
**General Conditions Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                     |                 |          |
|-------------------------------------|-----------------|----------|
| Reimbursable Line Item              | OFFICE SUPPLIES |          |
| General Conditions Budget           | \$ 4,996.00     |          |
| Total Invoices to Date              | \$ 3,186.90     | 63.7890% |
| Deducts from last Billing:          | \$ 2,888.05     |          |
| <br>Total Amount Billed this Month: | <br>\$ 298.85   |          |

General Notes:  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.            | Description                                       | Amount             |
|----------------------------------|---------------------------------------------------|--------------------|
| <b>Office Supplies</b>           |                                                   |                    |
| <b>Billed Previously</b>         |                                                   |                    |
| 5527336-0                        | Gateway Printing & Office Supp                    | \$ 78.83           |
| 5527168-0                        | Gateway Printing & Office Supp                    | \$ 581.10          |
| 5527168-1                        | Gateway Printing & Office Supp                    | \$ 14.09           |
| 1531677                          | HOME DEPOT Credit Services                        | \$ 25.59           |
| 0551881                          | HOME DEPOT Credit Services                        | \$ 181.90          |
| 5531010-0                        | Gateway Printing & Office Supp                    | \$ 40.00           |
| 1533606                          | HOME DEPOT Credit Services                        | \$ 56.55           |
| 7543137                          | HOME DEPOT Credit Services                        | \$ 104.10          |
| 4500211                          | HOME DEPOT Credit Services                        | \$ 61.51           |
| 5550776-0                        | Gateway Printing & Office Supp                    | \$ 18.23           |
| 6525333                          | HOME DEPOT Credit Services                        | \$ 95.70           |
| 5563968-0                        | Gateway Printing and Office Supplies -            | \$ 43.37           |
| 6020211                          | HOME DEPOT Credit Services - Office Supplies      | \$ 97.30           |
| 5583030-0                        | Gateway Printing & Office Supp                    | \$ 54.67           |
| 5580348-0                        | Gateway Printing & Office Supp                    | \$ 144.50          |
| 1523567                          | Home Depot                                        | \$ 106.57          |
| 5590564-0                        | Gateway Printing & Office Supp                    | \$ 69.87           |
| 0015631                          | HOME DEPOT Credit Services                        | \$ 52.44           |
| ER20250522                       | Supplies, Costco                                  | \$ 63.37           |
| 5617787-0                        | Gateway Printing & Office Supp                    | \$ 360.83          |
| CenterCard - June 2025           | CCORTES-WALMART                                   | \$ 280.11          |
| ER20250730                       | Reimb paper towels - Costco                       | \$ 65.80           |
| ER20250730                       | Reimb dinner forks - Costco                       | \$ 15.39           |
| ER20250903                       | Reimb paper towels, plates, toilet paper - Costco | \$ 91.98           |
| 11VY-XTWM-YXYJ                   | Amazon Capital Services                           | \$ 30.00           |
| 1L6P-WFNC-64KK                   | Amazon Capital Services                           | \$ 154.25          |
| <b>Amount Billed this Month:</b> |                                                   |                    |
| 1LFY-LYLX-DJC7                   | Amazon Capital Services                           | \$ 206.06          |
| 171X-R3RF-KNMM                   | Amazon Capital Services                           | \$ 18.27           |
| 1HQM-3VC9-4QDJ                   | Amazon Capital Services                           | \$ 74.52           |
| <b>Total Billed this Month</b>   |                                                   | <b>\$ 92.79</b>    |
| <b>Grand Total</b>               |                                                   | <b>\$ 3,186.90</b> |

Invoice # 1LFY-LYLX-DJC7

November 03, 2025

For customer support, visit [www.amazon.com/contact-us](http://www.amazon.com/contact-us).**Invoice summary** *Payment due by December 03, 2025*

|                          |           |
|--------------------------|-----------|
| Item subtotal before tax | \$ 196.24 |
| Shipping & handling      | \$ 2.99   |
| Promos & discounts       | (\$ 2.99) |
| Total before tax         | \$ 196.24 |
| Tax                      | \$ 9.82   |

**Amount due** **\$ 206.06** USD**Pay by****Electronic funds transfer (EFT/ACH/Wire)**

Account name Amazon Capital Services, Inc  
 Bank name Wells Fargo Bank  
 ACH routing # (ABA) 121000248  
 Bank account # (DDA) 41630410391702985  
 SWIFT code (wire transfer) WFBUS6S

**Check**

Amazon Capital Services  
 PO Box 035184  
 Seattle, WA 98124-5184

Account # A31W97N300V8ZS

Payment terms Net 30

Purchase date 30-Oct-2025

Purchased by Holly Friesenhahn

Project Number 231091 LVISD  
or Dept Number**Registered business name**

Bartlett Cocke General Contractors

**Bill to**

Bartlett Cocke General Contractors  
 8706 Lockway Street  
 SAN ANTONIO, TX 78217

**Ship to**

Holly Friesenhahn (BARTLETT COCKE JOB TRAILER)  
 CONSTRUCTION TRAILER  
 225 BLUEBONNET RD  
 LA VERNIA, TX 78121-4793

Include Amazon invoice number(s) in the descriptive field of your electronic funds transfer payment, or

Email [ar-businessinvoicing@amazon.com](mailto:ar-businessinvoicing@amazon.com) to submit your remittance detail.

**Invoice details**

|   | Description                                                                                                                                                                                                                                             | Qty | Unit price | Item subtotal before tax | Tax    |
|---|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|--------------------------|--------|
| 1 | Dixie Ultra, Large Paper Plates, 10 Inch, 100 Count, 3X Stronger*, Heavy Duty, Microwave-Safe, Soak-Proof, Cut Resistant, Disposable Plates For Heavy, Messy Meals<br>ASIN: B00B9CTFWW Sold by: Amazon.com Services, Inc<br>Order # 111-5578059-3187417 | 2   | \$13.42    | \$26.84                  | 8.250% |
| 2 | Nestle Carnation Coffee Creamer Half and Half, Made with Real Dairy, 0.304 fl oz Tubs (Pack of 360)<br>ASIN: B01FF96B94 Sold by: Amazon.com Services, Inc<br>Order # 111-5578059-3187417                                                                | 1   | \$32.98    | \$32.98                  | 0.000% |

|    | Description                                                                                                                                                                                     | Qty | Unit price | Item subtotal before tax | Tax             |
|----|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|--------------------------|-----------------|
| 3  | Charmin Ultra Strong Clean Touch Toilet Paper, 24 Family Mega Rolls = 120 Regular Rolls<br>ASIN: B09YKYV9N9 Sold by: Amazon.com Services, Inc<br>Order # 111-5578059-3187417                    | 1   | \$35.49    | \$35.49                  | 8.250%          |
| 4  | Bounty Paper Towels Quick Size, White, 16 Family Rolls = 40 Regular Rolls<br>ASIN: B079VP6DH5 Sold by: Amazon.com Services, Inc<br>Order # 111-5578059-3187417                                  | 1   | \$43.49    | \$43.49                  | 8.250%          |
| 5  | HEB cafe ole Texas pecan single serve coffee 54 count<br>ASIN: B01DTIJM3U Sold by: Gloria L. Guerra<br>Order # 111-1311712-4509844                                                              | 1   | \$44.28    | \$44.28                  | 0.000%          |
| 6  | Kleenex Ultra Soft Facial Tissues, 4 Cube Boxes, 60 Tissues per Box, 3-Ply (240 Total), Packaging May Vary<br>ASIN: B09M5XF6JV Sold by: Amazon.com Services, Inc<br>Order # 111-5578059-3187417 | 2   | \$6.58     | \$13.16                  | 8.250%          |
| 7  | Shipping & handling                                                                                                                                                                             |     |            | \$0.43                   | 0.000%          |
| 8  | Shipping & handling                                                                                                                                                                             |     |            | \$2.56                   | 8.250%          |
| 9  | Promotions & discounts                                                                                                                                                                          |     |            | (\$0.43)                 | 0.000%          |
| 10 | Promotions & discounts                                                                                                                                                                          |     |            | (\$2.56)                 | 8.250%          |
|    |                                                                                                                                                                                                 |     |            | Total before tax         | \$196.24        |
|    |                                                                                                                                                                                                 |     |            | Tax                      | \$9.82          |
|    |                                                                                                                                                                                                 |     |            | <b>Amount due</b>        | <b>\$206.06</b> |

## FAQs

## How is tax calculated?

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=G202036190>

## How are digital products and services taxed?

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=T18ikShu13no6ZK3jZ>

## When will I get a refund for undelivered items?

You can expect to get your refund within 7 calendar days after we receive confirmation that your package was undeliverable (exclusions apply).

For customer support, visit [www.amazon.com/contact-us](http://www.amazon.com/contact-us).

## Invoice summary

Payment due by December 19, 2025

|                          |          |
|--------------------------|----------|
| Item subtotal before tax | \$ 16.88 |
| Shipping & handling      | \$ 0.00  |
| Promos & discounts       | \$ 0.00  |
| Total before tax         | \$ 16.88 |
| Tax                      | \$ 1.39  |

## Amount due

\$ 18.27 USD

## Pay by

## Electronic funds transfer (EFT/ACH/Wire)

Account name Amazon Capital Services, Inc  
Bank name Wells Fargo Bank  
ACH routing # (ABA) 121000248  
Bank account # (DDA) 41630410391702985  
SWIFT code (wire transfer) WFBUS6S

## Check

Amazon Capital Services  
PO Box 035184  
Seattle, WA 98124-5184

Include Amazon invoice number(s) in the descriptive field of your electronic funds transfer payment, or

Email [ar-businessinvoicing@amazon.com](mailto:ar-businessinvoicing@amazon.com) to submit your remittance detail.

Account # A31W97N3O0V8ZS

Payment terms Net 30

Purchase date 17-Nov-2025

Purchased by Christian Cortes

Project Number 231091 - LVISD  
or Dept Number

## Registered business name

Bartlett Cocke General Contractors

## Bill to

Bartlett Cocke General Contractors  
8706 Lockway Street  
SAN ANTONIO, TX 78217

## Ship to

Christian Cortes - Bartlett Cocke  
BARTLETT COCKE 315 BLUEBONNET RD  
LA VERNIA, TX 78121-4792

## Invoice details

|   | Description                                                                                                                                                                                                                                            | Qty | Unit price | Item subtotal before tax | Tax    |
|---|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|--------------------------|--------|
| 1 | Framenow,8.5x11 Picture Frames Set of 3, Shatter-Resistant Glass Display Certificate or Pictures 8.5 by 11,To Wall and Tabletop Mounting, black.<br>ASIN: B08YWNX1L8<br>Sold by: jinhuaashiweimeigongyipinyouxiangongsi<br>Order # 111-7733782-5037047 | 1   | \$16.88    | \$16.88                  | 8.250% |

for primary certificate of occupancy

Total before tax \$16.88

Tax \$1.39

Amount due \$18.27

**FAQs****How is tax calculated?**

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=G202036190>

**How are digital products and services taxed?**

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=T18ikShu13no6ZK3jZ>

**When will I get a refund for undelivered items?**

You can expect to get your refund within 7 calendar days after we receive confirmation that your package was undeliverable (exclusions apply).

---

For customer support, visit [www.amazon.com/contact-us](http://www.amazon.com/contact-us).

**Invoice summary** *Payment due by December 12, 2025*

|                          |          |
|--------------------------|----------|
| Item subtotal before tax | \$ 68.82 |
| Shipping & handling      | \$ 0.00  |
| Promos & discounts       | \$ 0.00  |
| Total before tax         | \$ 68.82 |
| Tax                      | \$ 5.70  |

**Amount due** **\$ 74.52 USD****Pay by****Electronic funds transfer (EFT/ACH/Wire)**

Account name Amazon Capital Services, Inc  
Bank name Wells Fargo Bank  
ACH routing # (ABA) 121000248  
Bank account # (DDA) 41630410391702985  
SWIFT code (wire transfer) WFBUS6S

**Check**

Amazon Capital Services  
PO Box 035184  
Seattle, WA 98124-5184

Include Amazon invoice number(s) in the descriptive field of your electronic funds transfer payment, or

Email [ar-businessinvoicing@amazon.com](mailto:ar-businessinvoicing@amazon.com) to submit your remittance detail.

**Account #** A31W97N3O0V8ZS**Payment terms** Net 30**Purchase date** 11-Nov-2025**Purchased by** Holly Friesenhahn**Project Number** 231091 LVISD  
**or Dept Number****Registered business name**

Bartlett Cocke General Contractors

**Bill to**

Bartlett Cocke General Contractors  
8706 Lockway Street  
SAN ANTONIO, TX 78217

**Ship to**

Holly Friesenhahn (BARTLETT COCKE JOB TRAILER)  
CONSTRUCTION TRAILER  
225 BLUEBONNET RD  
LA VERNIA, TX 78121-4793

**Invoice details**

|                                                                    | Description                                                                                                                                                                                                                              | Qty | Unit price | Item subtotal before tax | Tax    |
|--------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|--------------------------|--------|
| 1                                                                  | Amazon Basics Easel Display Stand, Instant Floor Poster, Lightweight, Collapsible and Portable with Tripod Base, Black Steel (supports 5 pounds)<br>ASIN: B07P8TXWYH<br>Order # 111-5080445-8490612<br>Sold by: Amazon.com Services, Inc | 6   | \$11.47    | \$68.82                  | 8.250% |
| for photographic displays of progress photos at Primary Open house |                                                                                                                                                                                                                                          |     |            |                          |        |

Total before tax \$68.82

Tax \$5.70

**Amount due** **\$74.52**

**FAQs****How is tax calculated?**

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=G202036190>

**How are digital products and services taxed?**

Visit <https://www.amazon.com/gp/help/customer/display.html?nodeId=T18ikShu13no6ZK3jZ>

**When will I get a refund for undelivered items?**

You can expect to get your refund within 7 calendar days after we receive confirmation that your package was undeliverable (exclusions apply).

---

La Vernia ISD 2023 Bond Projects  
General Conditions Documentation

Application Payment No. 014

Period To: 11/30/2025  
0

|                            |                |          |
|----------------------------|----------------|----------|
| Reimbursable Line Item     | Drinking Water |          |
| General Conditions Budget  | \$ 10,138.70   |          |
| Total Invoices to Date     | \$ 8,159.27    | 80.4765% |
| Deducts from last Billing: | \$ 8,004.17    |          |

Total Amount Billed this Month: \$ 155.10

General Notes:  
Refer to transaction reports for Posted Dates  
(increase by \$5808.70 - Dec 2024)

| Reference Invoice No.         | Description               | Amount    |
|-------------------------------|---------------------------|-----------|
| Drinking Water                |                           |           |
| Billed Previously             |                           |           |
| 50028401006                   | White Cap, LP             | \$ 98     |
| 50028766095                   | White Cap, LP             | \$ 108    |
| 32709528                      | Edward Don & Company, LLC | \$ 5,809  |
| 50029721680                   | Whitecap LP               | \$ 108    |
| 50030458973                   | White Cap, LP             | \$ 454    |
| 50031819812                   | White Cap, LP             | \$ 209    |
| 50031919313                   | White Cap, LP             | \$ 113    |
| 50032142545                   | White Cap, LP             | \$ 141    |
| 50032423286                   | White Cap, LP             | \$ 169    |
| 50032686545                   | White Cap, LP             | \$ 169    |
| 50032987567                   | White Cap, LP             | \$ 472.92 |
| 50033732004                   | White Cap, LP             | \$ 155.10 |
| Amount Billed this Month:     |                           |           |
| 50034103775                   | White Cap, LP             | \$ 155.10 |
| Billed this Month - Sub Total |                           |           |
| Total \$                      |                           | 8,159.27  |

# WHITE CAP®

White Cap, L.P.  
PO Box 4944  
Orlando, FL 32802-4944

BRANCH ADDRESS

714 - WC SAN A

(210) 212-4880  
4235 MILLING ROAD BLDG 3  
SAN ANTONIO TX 78219

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

INVOICE

50034103775

INVOICE DATE

10/31/2025

CUSTOMER PO NUMBER

231091

TO VIEW AND PAY ONLINE GO TO:

<http://whitecap.billtrust.com>

ENROLLMENT TOKEN:

FGT VGP HTL

TERRITORY:

SHIP TO: 10005180979

MAKE CHECKS PAYABLE TO:

White Cap, L.P.  
P.O. Box 4852  
ORLANDO, FL 32802-4852

ACCOUNT # 82212000

BARTLETT COCKE LP (SA)  
8706 LOCKWAY  
SAN ANTONIO TX 78217

LA VERNIA ISD ADDITIONS  
13600 US HIGHWAY 87  
LA VERNIA TX 78121

| ORDER DATE | ORDER NO.      | ORDERED BY                                | ACCOUNT MANAGER    | TAKEN BY      |                  |         |                |         |
|------------|----------------|-------------------------------------------|--------------------|---------------|------------------|---------|----------------|---------|
| 10/30/2025 | 69326808       | OZZY OZZY                                 | GILLMAN, CODY      | PEREZ, ANDREW |                  |         |                |         |
| BRANCH     | ACCT JOB NO.   | TERMS                                     | SHIP VIA / ROUTING |               | CUSTOMER JOB NO. |         |                |         |
| 714        | 10005180979    | NET 30 DAYS                               | 2. OUR TRUCK       |               | 7 231091         |         |                |         |
| LINE       | PART NUMBER    | DESCRIPTION                               | QTY ORD            | UNIT PRICE    | QTY BKO          | QTY SHP | EXTENDED PRICE | TAX AMT |
| 0          | HORDESC        | *****<br>DELIVERY TAG#: 37514213<br>***** | 1                  | 0             | 0                | 1       | 0.00           |         |
| 1          | 342PRLNIA05L24 | 16.9 FL OZ PURIFIED BOTTLED WATER 24/PK   | 30                 | 5.17 CS       | 0                | 30      | 155.10         | 0.00    |

The White Cap Family of Brands includes All-Tex Waterproofing Solutions, Harmac, Kenseal, Marvel Building & Masonry Supply, MASONPRO, Williams Equipment & Supply, Valley Supply Co, and Diamond Tool. Learn more at [About.WhiteCap.com](http://About.WhiteCap.com)

Pay your invoices online by visiting: <https://whitecap.billtrust.com>

Sales Tax Exemption Questions or Certificates: [TaxExemptCredit@whitecap.com](mailto:TaxExemptCredit@whitecap.com)

THESE ITEMS ARE CONTROLLED BY THE U.S. GOVERNMENT AND AUTHORIZED FOR EXPORT ONLY TO THE COUNTRY OF ULTIMATE DESTINATION FOR USE BY THE ULTIMATE CONSIGNEE OR END-USER(S) HEREIN IDENTIFIED. THEY MAY NOT BE RESOLD, TRANSFERRED OR OTHERWISE DISPOSED OF TO ANY OTHER COUNTRY OR ANY PERSON OTHER THAN THE AUTHORIZED ULTIMATE CONSIGNEE OR END-USER(S), EITHER IN THEIR ORIGINAL FORM OR AFTER BEING INCORPORATED INTO OTHER ITEMS, WITHOUT FIRST OBTAINING APPROVAL FROM THE U.S. GOVERNMENT OR AS OTHERWISE AUTHORIZED BY U.S. LAW AND REGULATIONS.

For questions regarding this invoice please call (800) 209-3526

NO REFUNDS OR EXCHANGES ON NON STOCK MERCHANDISE  
Visit <https://www.whitecap.com/terms/terms-conditions-of-sale-terms> to view  
complete terms and conditions.

RECEIVED BY: JUAN

SIGNATURE COPY ON FILE

|                             |        |
|-----------------------------|--------|
| TOTAL GROSS                 | 155.10 |
| TOTAL TAX                   | 0.00   |
| TOTAL SHIPPING AND HANDLING | 0.00   |
| TOTAL INVOICE               | 155.10 |

## La Vernia ISD 2023 Bond Projects

## Misc. Job Cost Documentation

Application Payment No. 014

Period To: 11/30/2025

| Description                                            | Monthly Total |
|--------------------------------------------------------|---------------|
| Subcontractors Default Insurance - General Requireme   | \$ -          |
| Payment & Performance Bond                             | \$ -          |
| General Liability                                      | \$ -          |
| Builders Risk Insurance                                | \$ -          |
| Pre-Construction Services                              | \$ -          |
| Project Support                                        | \$ 5,789.82   |
| Dehumidification                                       | \$ -          |
| Temp. Fire Protection                                  | \$ -          |
| Sanitary Facilities - Field Port-o-cans & Hand Washing | \$ 4,000.50   |
| Sanitary Facilities - Office Tanks                     | VOID          |
| Site Fencing, Perimeter Fencing, Mesh, and Signage     | \$ 3,560.61   |
| Construction Utilities - Temporary                     | \$ 318.30     |
| CM Field Office Utilities                              | \$ -          |
| Owners Office and Utilities                            | \$ -          |
| Utility Co. Charges and Electrical Connections         | VOID          |
| Telephone and Internet Services                        | VOID          |
| Construction Security and Signage                      | \$ -          |
| Weekly Jobsite Cleanup/General Labor                   | \$ 9,497.25   |
| Final Cleaning                                         | \$ 15,985.00  |
| Construction Aid - Equipment and Operators             | \$ 5,941.38   |
| Construction Aid - Small Tools                         | \$ -          |
| Construction Aid - Fuel , Maintenance, and Repairs     | \$ -          |
| Construction Aid - Radios/Communications               | \$ -          |
| Construction Aid - Truck and UTVs                      | \$ 4,335.71   |
| Cleanup and Aid - Labor PTI                            | \$ 7,321.36   |
| Total                                                  | \$ 56,749.93  |

|             |
|-------------|
| \$ 3,016.38 |
| \$ 600.00   |
| \$ 2,325.00 |

JOB COSTING - TRANSACTION REPORT

Date: Dec 01, 2025

Time: 9:20 AM EST

| Job Phase                                        |            |        |             |           |                              |            |                |                |      |                |  |
|--------------------------------------------------|------------|--------|-------------|-----------|------------------------------|------------|----------------|----------------|------|----------------|--|
| Category                                         |            | Name   |             |           |                              |            |                |                |      |                |  |
|                                                  |            | Source | Source Desc | Reference | Reference Desc               | Quantity   | WM             | Billing Amount | Cost | Committed Cost |  |
| Job                                              | 231091-200 |        |             |           |                              |            |                |                |      |                |  |
| 231091-200 La Vernia ISD 2023 Bond Projects COW  |            |        |             |           |                              |            |                |                |      |                |  |
| 006200 Insurance                                 |            |        |             |           |                              |            |                |                |      |                |  |
| 006216-020 SDI - Subcontractor Default Insurance |            |        |             |           |                              |            |                |                |      |                |  |
| O                                                | Overhead   |        |             |           |                              |            |                |                |      |                |  |
| JC                                               | C          | 509216 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-011 | 231091-011-010 | LS             | 0.00 |                |  |
| JC                                               | C          | 509218 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-020 | 231091-020-006 | LS             | 0.00 |                |  |
| JC                                               | C          | 509220 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-004 | 231091-004-011 | LS             | 0.00 |                |  |
| JC                                               | C          | 509222 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-004 | 231091-004-010 | LS             | 0.00 |                |  |
| JC                                               | C          | 509224 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-011 | 231091-011-014 | LS             | 0.00 |                |  |
| JC                                               | C          | 509226 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-004 | 231091-004-012 | LS             | 0.00 |                |  |
| JC                                               | C          | 509228 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-046 | 231091-046-003 | LS             | 0.00 |                |  |
| JC                                               | C          | 509230 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-047 | 231091-047-001 | LS             | 0.00 |                |  |
| JC                                               | C          | 509232 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-003 | 231091-003-002 | LS             | 0.00 |                |  |
| JC                                               | C          | 509234 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-006 | 231091-006-005 | LS             | 0.00 |                |  |
| JC                                               | C          | 509234 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-006 | 231091-006-005 | LS             | 0.00 |                |  |
| JC                                               | C          | 509236 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-046 | 231091-046-002 | LS             | 0.00 |                |  |
| JC                                               | C          | 509238 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-011 | 231091-011-011 | LS             | 0.00 |                |  |
| JC                                               | C          | 509240 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-033 | 231091-033-007 | LS             | 0.00 |                |  |
| JC                                               | C          | 509242 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-011 | 231091-011-013 | LS             | 0.00 |                |  |
| JC                                               | C          | 509244 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-009 | 231091-009-005 | LS             | 0.00 |                |  |
| JC                                               | C          | 509247 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-007 | 231091-007-009 | LS             | 0.00 |                |  |
| JC                                               | C          | 509249 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-030 | 231091-030-004 | LS             | 0.00 |                |  |
| JC                                               | C          | 509251 | 03-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-011 | 231091-011-012 | LS             | 0.00 |                |  |
| JC                                               | C          | 512833 | 24-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-024 | 231091-024-004 | LS             | 0.00 |                |  |
| JC                                               | C          | 513297 | 25-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-034 | 231091-034-001 | LS             | 0.00 |                |  |
| JC                                               | C          | 513297 | 25-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-034 | 231091-034-001 | LS             | 0.00 |                |  |
| JC                                               | C          | 513299 | 25-Nov-2025 | SDI-01    | SDI10055-01 9/1/22 to 9/1/23 | 231091-004 | 231091-004-013 | LS             | 0.00 |                |  |

|                                              |          |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
|----------------------------------------------|----------|--------|-------------|--------|--------------------------------|---------------|-----------------------------------------|-------|----|------|---------------------------------------------------------------------------|------|--|
| JC                                           | C        | 513301 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-017    | 231091-017-001                          |       | LS | 0.00 | <div>FINAL REVIEW BY CATHERINE BLACKLER, AGCM</div> <div>12/05/2025</div> |      |  |
| JC                                           | C        | 513303 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-007    | 231091-007-010                          |       | LS |      |                                                                           |      |  |
| JC                                           | C        | 513305 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-007    | 231091-007-011                          |       | LS | 0.00 |                                                                           |      |  |
| JC                                           | C        | 513307 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-033    | 231091-033-003                          |       | LS | 0.00 |                                                                           |      |  |
| JC                                           | C        | 513309 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-033    | 231091-033-001                          |       | LS | 0.00 |                                                                           |      |  |
| JC                                           | C        | 513311 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-004    | 231091-004-014                          |       | LS | 0.00 |                                                                           |      |  |
| JC                                           | C        | 513313 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-021    | 231091-021-003                          |       | LS | 0.00 |                                                                           |      |  |
| JC                                           | C        | 513315 | 25-Nov-2025 | SDI-01 | SDI10055-01 9/1/22 to 9/1/23   | 231091-030    | 231091-030-005                          |       | LS | 0.00 |                                                                           |      |  |
| Overhead TOTAL:                              |          |        |             |        |                                |               |                                         | 0     |    | 0.00 | 0.00                                                                      | 0.00 |  |
| SDI - Subcontractor Default Insurance TOTAL: |          |        |             |        |                                |               |                                         | 0     |    | 0.00 | 0.00                                                                      | 0.00 |  |
| Insurance TOTAL:                             |          |        |             |        |                                |               |                                         | 0     |    | 0.00 | 0.00                                                                      | 0.00 |  |
| 014500 Quality Control                       |          |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
| 014500-000 Project Support                   |          |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
| L                                            | Labor    |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
| PY                                           | C        | 507009 | 19-Oct-2025 | 03013  | Alicia Marquez                 | WK            | WK202542                                | 4     | LS |      | 184.23                                                                    |      |  |
| PY                                           | C        | 507009 | 19-Oct-2025 | 05159  | Jack Gramlick                  | WK            | WK202542                                | 38.75 | LS |      | 813.75                                                                    |      |  |
| PY                                           | C        | 508503 | 26-Oct-2025 | 03013  | Alicia Marquez                 | WK            | WK202543                                | 8     | LS |      | 368.46                                                                    |      |  |
| PY                                           | C        | 508503 | 26-Oct-2025 | 05159  | Jack Gramlick                  | WK            | WK202543                                | 40    | LS |      | 840.00                                                                    |      |  |
| PY                                           | C        | 509589 | 02-Nov-2025 | 03013  | Alicia Marquez                 | WK            | WK202544                                | 8     | LS |      | 368.46                                                                    |      |  |
| PY                                           | C        | 509589 | 02-Nov-2025 | 05159  | Jack Gramlick                  | WK            | WK202544                                | 37.5  | LS |      | 787.50                                                                    |      |  |
| PY                                           | C        | 510317 | 09-Nov-2025 | 03013  | Alicia Marquez                 | WK            | WK202545                                | 8     | LS |      | 368.46                                                                    |      |  |
| PY                                           | C        | 510317 | 09-Nov-2025 | 05159  | Jack Gramlick                  | WK            | WK202545                                | 40    | LS |      | 840.00                                                                    |      |  |
| PY                                           | C        | 511551 | 16-Nov-2025 | 03013  | Alicia Marquez                 | WK            | WK202546                                | 8     | LS |      | 368.46                                                                    |      |  |
| PY                                           | C        | 511551 | 16-Nov-2025 | 05159  | Jack Gramlick                  | WK            | WK202546                                | 39.25 | LS |      | 824.25                                                                    |      |  |
| PY                                           | C        | 513342 | 23-Nov-2025 | 03013  | Alicia Marquez                 | WK            | WK202547                                | 4     | LS |      | 184.23                                                                    |      |  |
| PY                                           | C        | 513342 | 23-Nov-2025 | 05159  | Jack Gramlick                  | WK            | WK202547                                | 40    | LS |      | 840.00                                                                    |      |  |
| Labor TOTAL:                                 |          |        |             |        |                                |               |                                         | 275.5 |    | 0.00 | 6,787.80                                                                  | 0.00 |  |
| Project Support TOTAL:                       |          |        |             |        |                                |               |                                         | 275.5 |    | 0.00 | 6,787.80                                                                  | 0.00 |  |
| Quality Control TOTAL:                       |          |        |             |        |                                |               |                                         | 275.5 |    | 0.00 | 6,787.80                                                                  | 0.00 |  |
| 015070 General Conditions                    |          |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
| 013513-000 Site Fencing                      |          |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
| O                                            | Overhead |        |             |        |                                |               |                                         |       |    |      |                                                                           |      |  |
| AP                                           | C        | 506512 | 20-Oct-2025 | UNRE03 | United Rentals (North America) | 250313358-004 | For Site Fencing, Perimeter Fencing     |       | \$ |      | 86.60                                                                     |      |  |
| AP                                           | C        | 506512 | 20-Oct-2025 | UNRE03 | United Rentals (North America) | 237813603-016 | For Site Fencing, Perimeter Fencing     |       | \$ |      | 398.36                                                                    |      |  |
| AP                                           | C        | 506512 | 20-Oct-2025 | UNRE03 | United Rentals (North America) | 244400971-005 | For Site Fencing, Perimeter Fencing     |       | \$ |      | 718.78                                                                    |      |  |
| AP                                           | C        | 506512 | 20-Oct-2025 | UNRE03 | United Rentals (North America) | 240033966-014 | For Site Fencing, Perimeter Fencing     |       | \$ |      | 2,226.97                                                                  |      |  |
| AP                                           | C        | 506513 | 20-Oct-2025 | WHCA02 | White Cap, LP                  | 50033732004   | For Site Fencing (locks at Fence Gates) |       | \$ |      | 188.28                                                                    |      |  |
| AP                                           | C        | 506669 | 20-Oct-2025 | UNRE03 | United Rentals (North America) | 237813603-014 | For Site Fencing, Perimeter Fencing     |       | \$ |      | 398.36                                                                    |      |  |
| AP                                           | C        | 508857 | 30-Oct-2025 | UNRE03 | United Rentals (North America) | 250087754-006 | For Site Fencing, Perimeter Fencing     |       | \$ |      | 718.78                                                                    |      |  |
|                                              |          |        |             |        |                                |               |                                         |       |    |      | ✓                                                                         |      |  |

Project Support: \$ 5,789.82

|                                        |          |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
|----------------------------------------|----------|--------|-------------|--------|--------------------------------|---------------------------|-------------------------------------|----|----|------|--|----------|------|--|
| AP                                     | C        | 510307 | 10-Nov-2025 | UNRE03 | United Rentals (North America) | 250313358-005             | For Site Fencing, Perimeter Fencing |    | \$ |      |  | 86.60    |      |  |
| AP                                     | C        | 512976 | 24-Nov-2025 | UNRE03 | United Rentals (North America) | 240033966-016             | For Site Fencing, Perimeter Fencing |    | \$ |      |  |          |      |  |
| AP                                     | C        | 512976 | 24-Nov-2025 | UNRE03 | United Rentals (North America) | 244400971-006             | For Site Fencing, Perimeter Fencing |    | \$ |      |  | 718.78   |      |  |
| AP                                     | C        | 512976 | 24-Nov-2025 | UNRE03 | United Rentals (North America) | 237813603-017             | For Site Fencing, Perimeter Fencing |    | \$ |      |  | 398.36   |      |  |
| AP                                     | C        | 512976 | 24-Nov-2025 | UNRE03 | United Rentals (North America) | 250087754-007             | For Site Fencing, Perimeter Fencing |    | \$ |      |  | 718.78   |      |  |
| Overhead TOTAL:                        |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 7,577.96 | 0.00 |  |
| Site Fencing TOTAL:                    |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 7,577.96 | 0.00 |  |
| 015100-120 Temporary Utilities         |          |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| M                                      | Material |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| JC                                     | C        | 506403 | 19-Oct-2025 | COBU04 | CenterCard - Sept 2025         | CCORTES-GVEC              | Temp Utilities - GVEC               |    | NA |      |  | 122.00   |      |  |
| JC                                     | C        | 506403 | 19-Oct-2025 | COBU04 | CenterCard - Sept 2025         | CCORTES-GVEC/GVEC.N ET    | Temp Utilities - GVEC               |    | NA |      |  | 123.30   |      |  |
| JC                                     | C        | 509167 | 31-Oct-2025 | COBU04 | CenterCard - October 2025      | CCORTES-GVEC/GVEC.N ET    | Temp Utilities - GVEC               |    | NA |      |  | 123.30   |      |  |
| JC                                     | C        | 511737 | 19-Nov-2025 | COBU04 | CenterCard - Oct 2025          | CCORTES-GVEC              | Temp Utilities - GVEC               |    | NA |      |  | 118.00   |      |  |
| JC                                     | C        | 511737 | 19-Nov-2025 | COBU04 | CenterCard - Nov 2025          | CCORTES-CITY OF LA VERNIA | C of O Application Fees             |    | NA |      |  | 75.00    |      |  |
| JC                                     | C        | 511737 | 19-Nov-2025 | COBU04 | CenterCard - Nov 2025          | CCORTES-CITY OF LA VERNIA | C of O Application Fees             |    | NA |      |  | 2.00     |      |  |
| Material TOTAL:                        |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 563.60   | 0.00 |  |
| Temporary Utilities TOTAL:             |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 563.60   | 0.00 |  |
| 015200-240 Sanitary Facilities         |          |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| M                                      | Material |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| AP                                     | C        | 506507 | 20-Oct-2025 | DOCA01 | Doodie Calls                   | I50436                    | For Sanitary Facilities             |    | \$ |      |  | 4,000.50 |      |  |
| AP                                     | C        | 510305 | 10-Nov-2025 | DOCA01 | Doodie Calls                   | I51944                    | For Sanitary Facilities             |    | \$ |      |  | 4,000.50 |      |  |
| Material TOTAL:                        |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 8,001.00 | 0.00 |  |
| Sanitary Facilities TOTAL:             |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 8,001.00 | 0.00 |  |
| 015633-000 Temporary Security          |          |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| O                                      | Overhead |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| AP                                     | C        | 506513 | 20-Oct-2025 | WHCA02 | White Cap, LP                  | 50033781092               | For Site Security/Fencing           |    | \$ |      |  | 125.53   |      |  |
| Overhead TOTAL:                        |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 125.53   | 0.00 |  |
| Temporary Security TOTAL:              |          |        |             |        |                                |                           |                                     | 0  |    | 0.00 |  | 125.53   | 0.00 |  |
| 017413-000 Weekly Clean and Gen. Labor |          |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| L                                      | Labor    |        |             |        |                                |                           |                                     |    |    |      |  |          |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 00630  | Manuel Sandoval                | WK                        | WK202542                            | 20 | LS |      |  | 520.00   |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 04939  | Jalen Vazquez                  | WK                        | WK202542                            | 2  | LS |      |  | 60.00    |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 04939  | Jalen Vazquez                  | WK                        | WK202542                            | 8  | LS |      |  | 160.00   |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 04986  | Luis Garcia                    | WK                        | WK202542                            | 8  | LS |      |  | 252.00   |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 04986  | Luis Garcia                    | WK                        | WK202542                            | 16 | LS |      |  | 336.00   |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 04991  | Brian Vasquez                  | WK                        | WK202542                            | 2  | LS |      |  | 51.00    |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 04991  | Brian Vasquez                  | WK                        | WK202542                            | 6  | LS |      |  | 102.00   |      |  |
| PY                                     | C        | 507009 | 19-Oct-2025 | 05167  | Angel Nunez                    | WK                        | WK202542                            | 10 | LS |      |  | 270.00   |      |  |

|    |   |        |             |       |                       |    |          |      |    |        |
|----|---|--------|-------------|-------|-----------------------|----|----------|------|----|--------|
| PY | C | 507009 | 19-Oct-2025 | 05167 | Angel Nunez           | WK | WK202542 | 15   | LS | 270.00 |
| PY | C | 508503 | 26-Oct-2025 | 00630 | Manuel Sandoval       | WK | WK202543 | 2.5  | LS | 455.00 |
| PY | C | 508503 | 26-Oct-2025 | 00630 | Manuel Sandoval       | WK | WK202543 | 17.5 | LS | 377.00 |
| PY | C | 508503 | 26-Oct-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202543 | 14.5 | LS | 97.50  |
| PY | C | 508503 | 26-Oct-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202543 | 2.5  | LS | 230.00 |
| PY | C | 508503 | 26-Oct-2025 | 04939 | Jalen Vazquez         | WK | WK202543 | 11.5 | LS | 75.00  |
| PY | C | 508503 | 26-Oct-2025 | 04939 | Jalen Vazquez         | WK | WK202543 | 2.5  | LS | 78.75  |
| PY | C | 508503 | 26-Oct-2025 | 04986 | Luis Garcia           | WK | WK202543 | 2.5  | LS | 325.50 |
| PY | C | 508503 | 26-Oct-2025 | 04986 | Luis Garcia           | WK | WK202543 | 15.5 | LS | 67.50  |
| PY | C | 508503 | 26-Oct-2025 | 05167 | Angel Nunez           | WK | WK202543 | 2.5  | LS | 432.00 |
| PY | C | 508503 | 26-Oct-2025 | 05167 | Angel Nunez           | WK | WK202543 | 24   | LS | 468.00 |
| PY | C | 509589 | 02-Nov-2025 | 00630 | Manuel Sandoval       | WK | WK202544 | 18   | LS | 78.00  |
| PY | C | 509589 | 02-Nov-2025 | 00630 | Manuel Sandoval       | WK | WK202544 | 2    | LS | 390.00 |
| PY | C | 509589 | 02-Nov-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202544 | 15   | LS | 78.00  |
| PY | C | 509589 | 02-Nov-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202544 | 2    | LS | 60.00  |
| PY | C | 509589 | 02-Nov-2025 | 04939 | Jalen Vazquez         | WK | WK202544 | 2    | LS | 160.00 |
| PY | C | 509589 | 02-Nov-2025 | 04939 | Jalen Vazquez         | WK | WK202544 | 8    | LS | 189.00 |
| PY | C | 509589 | 02-Nov-2025 | 04986 | Luis Garcia           | WK | WK202544 | 9    | LS | 147.00 |
| PY | C | 509589 | 02-Nov-2025 | 04986 | Luis Garcia           | WK | WK202544 | 7    | LS | 204.00 |
| PY | C | 509589 | 02-Nov-2025 | 04991 | Brian Vasquez         | WK | WK202544 | 8    | LS | 72.00  |
| PY | C | 509589 | 02-Nov-2025 | 05038 | Raul Ocampo-Campuzano | WK | WK202544 | 2    | LS | 144.00 |
| PY | C | 509589 | 02-Nov-2025 | 05038 | Raul Ocampo-Campuzano | WK | WK202544 | 6    | LS | 126.00 |
| PY | C | 509589 | 02-Nov-2025 | 05167 | Angel Nunez           | WK | WK202544 | 7    | LS | 54.00  |
| PY | C | 509589 | 02-Nov-2025 | 05167 | Angel Nunez           | WK | WK202544 | 2    | LS | 78.00  |
| PY | C | 510317 | 09-Nov-2025 | 00630 | Manuel Sandoval       | WK | WK202545 | 2    | LS | 468.00 |
| PY | C | 510317 | 09-Nov-2025 | 00630 | Manuel Sandoval       | WK | WK202545 | 18   | LS | 390.00 |
| PY | C | 510317 | 09-Nov-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202545 | 15   | LS | 78.00  |
| PY | C | 510317 | 09-Nov-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202545 | 2    | LS | 160.00 |
| PY | C | 510317 | 09-Nov-2025 | 04939 | Jalen Vazquez         | WK | WK202545 | 8    | LS | 60.00  |
| PY | C | 510317 | 09-Nov-2025 | 04939 | Jalen Vazquez         | WK | WK202545 | 2    | LS | 168.00 |
| PY | C | 510317 | 09-Nov-2025 | 04986 | Luis Garcia           | WK | WK202545 | 8    | LS | 72.00  |
| PY | C | 510317 | 09-Nov-2025 | 05038 | Raul Ocampo-Campuzano | WK | WK202545 | 2    | LS | 144.00 |
| PY | C | 510317 | 09-Nov-2025 | 05038 | Raul Ocampo-Campuzano | WK | WK202545 | 6    | LS | 468.00 |
| PY | C | 511551 | 16-Nov-2025 | 00630 | Manuel Sandoval       | WK | WK202546 | 18   | LS | 78.00  |
| PY | C | 511551 | 16-Nov-2025 | 00630 | Manuel Sandoval       | WK | WK202546 | 2    | LS | 78.00  |
| PY | C | 511551 | 16-Nov-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202546 | 2    | LS | 390.00 |
| PY | C | 511551 | 16-Nov-2025 | 02329 | Jose Vazquez-Manzano  | WK | WK202546 | 15   | LS | 168.00 |
| PY | C | 511551 | 16-Nov-2025 | 04986 | Luis Garcia           | WK | WK202546 | 8    | LS | 204.00 |
| PY | C | 511551 | 16-Nov-2025 | 04991 | Brian Vasquez         | WK | WK202546 | 8    | LS |        |

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

|                                                   |   |             |             |        |                                |               |                                                       |       |    |      |           |      |  |
|---------------------------------------------------|---|-------------|-------------|--------|--------------------------------|---------------|-------------------------------------------------------|-------|----|------|-----------|------|--|
| PY                                                | C | 511551      | 16-Nov-2025 | 05038  | Raul Ocampo-Campuzano          | WK            | WK202546                                              | 2     | LS |      | 72.00     |      |  |
| PY                                                | C | 511551      | 16-Nov-2025 | 05038  | Raul Ocampo-Campuzano          | WK            | WK202546                                              | 6     | LS |      |           |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 00630  | Manuel Sandoval                | WK            | WK202547                                              | 14    | LS |      | 364.00    |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 02329  | Jose Vazquez-Manzano           | WK            | WK202547                                              | 15    | LS |      | 390.00    |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 02329  | Jose Vazquez-Manzano           | WK            | WK202547                                              | 2     | LS |      | 78.00     |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 04986  | Luis Garcia                    | WK            | WK202547                                              | 5     | LS |      | 157.50    |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 04986  | Luis Garcia                    | WK            | WK202547                                              | 30    | LS |      | 630.00    |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 05038  | Raul Ocampo-Campuzano          | WK            | WK202547                                              | 5     | LS |      | 180.00    |      |  |
| PY                                                | C | 513342      | 23-Nov-2025 | 05038  | Raul Ocampo-Campuzano          | WK            | WK202547                                              | 3     | LS |      | 72.00     |      |  |
| Labor TOTAL:                                      |   |             |             |        |                                |               |                                                       | 468.5 |    | 0.00 | 11,518.25 | 0.00 |  |
| Weekly Clean and Gen. Labor TOTAL:                |   |             |             |        |                                |               |                                                       | 468.5 |    | 0.00 | 11,518.25 | 0.00 |  |
| 017423-000 Substantial and Final Clean            |   |             |             |        |                                |               |                                                       |       |    |      |           |      |  |
| S                                                 |   | Subcontract |             |        |                                |               |                                                       |       |    |      |           |      |  |
| AP                                                | C | 507742      | 31-Oct-2025 | CACO21 | Carrillo's Construction Cleani | 231091-051-13 | Textura Draw #:13                                     | 0     | NA |      | 9,895.00  |      |  |
| AP                                                | C | 512805      | 30-Nov-2025 | CACO21 | Carrillo's Construction Cleani | 231091-051-14 | Textura Draw #:14                                     | 0     | NA |      | 15,985.00 |      |  |
| Subcontract TOTAL:                                |   |             |             |        |                                |               |                                                       | 0     |    | 0.00 | 25,880.00 | 0.00 |  |
| Substantial and Final Clean TOTAL:                |   |             |             |        |                                |               |                                                       | 0     |    | 0.00 | 25,880.00 | 0.00 |  |
| General Conditions TOTAL:                         |   |             |             |        |                                |               |                                                       | 468.5 |    | 0.00 | 53,666.34 | 0.00 |  |
| 015400 Equipment                                  |   |             |             |        |                                |               |                                                       |       |    |      |           |      |  |
| 015400-010 BC Equipment                           |   |             |             |        |                                |               |                                                       |       |    |      |           |      |  |
| E                                                 |   | Equipment   |             |        |                                |               |                                                       |       |    |      |           |      |  |
| EM                                                | C | 509067      | 31-Oct-2025 | BC1162 | 2013 Dodge Ram 1500            | AUTO          | Autocharge                                            | 28    | DY |      | 600.00    |      |  |
| Equipment TOTAL:                                  |   |             |             |        |                                |               |                                                       | 28    |    | 0.00 | 600.00    | 0.00 |  |
| BC Equipment TOTAL:                               |   |             |             |        |                                |               |                                                       | 28    |    | 0.00 | 600.00    | 0.00 |  |
| 015400-030 Construction Aids                      |   |             |             |        |                                |               |                                                       |       |    |      |           |      |  |
| M                                                 |   | Material    |             |        |                                |               |                                                       |       |    |      |           |      |  |
| AP                                                | C | 506508      | 20-Oct-2025 | GRPE01 | Ground Penetrating Radar Syste | 928224        | For Construction Aid - (Utility Discovery)            |       | \$ |      | 2,450.00  |      |  |
| AP                                                | C | 506512      | 20-Oct-2025 | UNRE03 | United Rentals (North America) | 248488132-007 | UTV Rental - Construction Aid                         |       | \$ |      | 775.78    |      |  |
| AP                                                | C | 508849      | 30-Oct-2025 | BOOF06 | Bobcat of San Antonio          | S3415851      | For Construction Aid - (UTV Repair - Bobcat)          |       | \$ |      | 2,785.57  |      |  |
| AP                                                | C | 510306      | 10-Nov-2025 | GRPE01 | Ground Penetrating Radar Syste | 936145        | Construction Aid - Utility Discovery (PR#28)          |       | \$ |      | 1,225.00  |      |  |
| AP                                                | C | 510307      | 10-Nov-2025 | UNRE03 | United Rentals (North America) | 239879926-016 | UTV Rental - Construction Aid                         |       | \$ |      | 774.36    |      |  |
| AP                                                | C | 510467      | 11-Nov-2025 | UNRE03 | United Rentals (North America) | 248488132-008 | UTV Rental - Construction Aid                         |       | \$ |      | 775.78    |      |  |
| AP                                                | C | 512965      | 24-Nov-2025 | GRPE01 | Ground Penetrating Radar Syste | 939215        | For Construction Aid - (Utility Discovery JHS Tennis) |       | \$ |      | 1,100.00  |      |  |
| Material TOTAL:                                   |   |             |             |        |                                |               |                                                       | 0     |    | 0.00 | 9,886.49  | 0.00 |  |
| Construction Aids TOTAL:                          |   |             |             |        |                                |               |                                                       | 0     |    | 0.00 | 9,886.49  | 0.00 |  |
| 015400-031 Equipment Operators - Construction Aid |   |             |             |        |                                |               |                                                       |       |    |      |           |      |  |
| L                                                 |   | Labor       |             |        |                                |               |                                                       |       |    |      |           |      |  |

|                                               |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
|-----------------------------------------------|---|----------------|-------------|--------|-------------------------|---------------|-----------------------------------------------------|---|------|----|--------|---------------------------------------------------------------------------|------|
| PY                                            | C | 507009         | 19-Oct-2025 | 01075  | Juan Vazquez            | WK            | WK202542                                            |   | 13   | NA | 575.25 | <div>FINAL REVIEW BY CATHERINE BLACKLER, AGCM</div> <div>12/05/2025</div> |      |
| PY                                            | C | 507009         | 19-Oct-2025 | 01075  | Juan Vazquez            | WK            | WK202542                                            |   | 23   | NA |        |                                                                           |      |
| PY                                            | C | 508503         | 26-Oct-2025 | 01075  | Juan Vazquez            | WK            | WK202543                                            |   | 8    | NA | 394.00 |                                                                           |      |
| PY                                            | C | 508503         | 26-Oct-2025 | 01075  | Juan Vazquez            | WK            | WK202543                                            |   | 18   | NA | 531.00 |                                                                           |      |
| PY                                            | C | 509589         | 02-Nov-2025 | 01075  | Juan Vazquez            | WK            | WK202544                                            |   | 18   | NA | 531.00 |                                                                           |      |
| PY                                            | C | 510317         | 09-Nov-2025 | 01075  | Juan Vazquez            | WK            | WK202545                                            |   | 18   | NA | 531.00 |                                                                           |      |
| PY                                            | C | 511551         | 16-Nov-2025 | 01075  | Juan Vazquez            | WK            | WK202546                                            |   | 17.5 | NA | 516.25 |                                                                           |      |
| PY                                            | C | 511551         | 16-Nov-2025 | 01075  | Juan Vazquez            | WK            | WK202546                                            |   | .5   | NA | 22.13  | <div>Construction Aids (Equipment):</div> <div>\$ 3,016.38</div>          |      |
| PY                                            | C | 513342         | 23-Nov-2025 | 01075  | Juan Vazquez            | WK            | WK202547                                            |   | 18   | NA | 531.00 |                                                                           |      |
| Labor TOTAL:                                  |   |                |             |        |                         |               |                                                     |   | 134  |    | 0.00   | 4,270.13                                                                  | 0.00 |
| Equipment Operators - Construction Aid TOTAL: |   |                |             |        |                         |               |                                                     |   | 134  |    | 0.00   | 4,270.13                                                                  | 0.00 |
| 015400-040 Fuel & Repairs                     |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| M                                             |   | Material       |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| AP                                            | C | 506511         | 20-Oct-2025 | TEFI02 | Texas First Rentals LLC | 1539070-0006  | Fuel for COW Mini Ex                                |   |      | \$ |        | 261.44                                                                    |      |
| AP                                            | C | 506513         | 20-Oct-2025 | WEBA01 | Wex Bank - Valero       | 107842745     | David Winkelmann                                    |   |      | \$ |        | 387.01                                                                    |      |
| Material TOTAL:                               |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 648.45                                                                    | 0.00 |
| Fuel & Repairs TOTAL:                         |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 648.45                                                                    | 0.00 |
| Equipment TOTAL:                              |   |                |             |        |                         |               |                                                     |   | 162  |    | 0.00   | 15,405.07                                                                 | 0.00 |
| 030000 Concrete                               |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| 030000-000 Concrete                           |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| M                                             |   | Material       |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| AP                                            | C | 510337         | 10-Nov-2025 | INRE01 | Ingram Readymix, Inc.   | 8730850       | For Concrete - Library Addition Sidewalk            |   |      | \$ |        | 838.00                                                                    | ✓    |
| AP                                            | C | 510463         | 11-Nov-2025 | INRE01 | Ingram Readymix, Inc.   | 8731007       | For Concrete - Primary Front Sidewalk (By the bear) |   |      | \$ |        | 636.00                                                                    | ✓    |
| Material TOTAL:                               |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 1,474.00                                                                  | 0.00 |
| S                                             |   | Subcontract    |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| AP                                            | C | 507728         | 31-Oct-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-13 | Textura Draw #.13                                   | 0 | LS   |    |        | 5,363.00                                                                  |      |
| AP                                            | C | 507728         | 31-Oct-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-13 | Textura Draw #.13                                   | 0 | \$   |    |        | 47,200.00                                                                 |      |
| AP                                            | C | 512789         | 30-Nov-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-14 | Textura Draw #.14                                   | 0 | LS   |    |        | 81,400.00                                                                 |      |
| AP                                            | C | 512789         | 30-Nov-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-14 | Textura Draw #.14                                   | 0 | LS   |    |        | 2,277.00                                                                  |      |
| AP                                            | C | 512789         | 30-Nov-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-14 | Textura Draw #.14                                   | 0 | LS   |    |        | 6,270.00                                                                  |      |
| AP                                            | C | 512789         | 30-Nov-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-14 | Textura Draw #.14                                   | 0 | \$   |    |        | 132,180.00                                                                |      |
| AP                                            | C | 512789         | 30-Nov-2025 | 5MCO01 | 5M Concrete LLC         | 231091-011-14 | Textura Draw #.14                                   | 0 | LS   |    |        | 12,813.00                                                                 |      |
| Subcontract TOTAL:                            |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 287,503.00                                                                | 0.00 |
| Concrete TOTAL:                               |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 288,977.00                                                                | 0.00 |
| Concrete TOTAL:                               |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 288,977.00                                                                | 0.00 |
| 051000 Structural Metal Framing               |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| 051000-100 Structural Metal - Fabrication     |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| P                                             |   | Purchase Order |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| AP                                            | C | 507727         | 31-Oct-2025 | BLST01 | Bludau Steel LLC        | 231091-009-13 | Textura Draw #.13                                   | 0 | LS   |    |        | 116,000.00                                                                |      |
| Purchase Order TOTAL:                         |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 116,000.00                                                                | 0.00 |
| Structural Metal - Fabrication TOTAL:         |   |                |             |        |                         |               |                                                     |   | 0    |    | 0.00   | 116,000.00                                                                | 0.00 |
| 055200-000 Decorative Railings                |   |                |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| S                                             |   | Subcontract    |             |        |                         |               |                                                     |   |      |    |        |                                                                           |      |
| AP                                            | C | 507731         | 31-Oct-2025 | JSIN01 | JSR Inc                 | 231091-016-13 | Textura Draw #.13                                   | 0 | LS   |    |        | 5,950.80                                                                  |      |

|                                          |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
|------------------------------------------|----------------|--------|-------------|--------|--------------------------------------|---------------|-------------------|--|---|----|------|------------|--|------|
| AP                                       | C              | 507731 | 31-Oct-2025 | JSIN01 | JSR Inc                              | 231091-016-13 | Textura Draw #.13 |  | 0 | LS |      | 898.00     |  |      |
| AP                                       | C              | 507731 | 31-Oct-2025 | JSIN01 | JSR Inc                              | 231091-016-13 | Textura Draw #.13 |  | 0 | LS |      |            |  |      |
| AP                                       | C              | 512788 | 30-Nov-2025 | JSIN01 | JSR Inc                              | 231091-016-14 | Textura Draw #.14 |  | 0 | LS |      | 4,198.00   |  |      |
| AP                                       | C              | 512788 | 30-Nov-2025 | JSIN01 | JSR Inc                              | 231091-016-14 | Textura Draw #.14 |  | 0 | LS |      | 6,158.40   |  |      |
|                                          |                |        |             |        | Subcontract TOTAL:                   |               |                   |  | 0 |    | 0.00 | 36,924.80  |  | 0.00 |
|                                          |                |        |             |        | Decorative Railings TOTAL:           |               |                   |  | 0 |    | 0.00 | 36,924.80  |  | 0.00 |
|                                          |                |        |             |        | Structural Metal Framing TOTAL:      |               |                   |  | 0 |    | 0.00 | 152,924.80 |  | 0.00 |
| 070000 Thermal & Moisture Protection     |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| 070000-000 Thermal & Moisture Protection |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| S                                        | Subcontract    |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| AP                                       | C              | 507734 | 31-Oct-2025 | OMWA02 | Omega Waterproofing of San Ant       | 231091-021-13 | Textura Draw #.13 |  | 0 | LS |      | 16,575.00  |  |      |
| AP                                       | C              | 507734 | 31-Oct-2025 | OMWA02 | Omega Waterproofing of San Ant       | 231091-021-13 | Textura Draw #.13 |  | 0 | LS |      | 1,176.00   |  |      |
| AP                                       | C              | 512793 | 30-Nov-2025 | OMWA02 | Omega Waterproofing of San Ant       | 231091-021-14 | Textura Draw #.14 |  | 0 | LS |      | 7,800.00   |  |      |
|                                          |                |        |             |        | Subcontract TOTAL:                   |               |                   |  | 0 |    | 0.00 | 25,551.00  |  | 0.00 |
|                                          |                |        |             |        | Thermal & Moisture Protection TOTAL: |               |                   |  | 0 |    | 0.00 | 25,551.00  |  | 0.00 |
|                                          |                |        |             |        | Thermal & Moisture Protection TOTAL: |               |                   |  | 0 |    | 0.00 | 25,551.00  |  | 0.00 |
| 075000 Roofing                           |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| 075000-000 Roofing                       |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| S                                        | Subcontract    |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| AP                                       | C              | 507732 | 31-Oct-2025 | RAKI02 | Rain King, Inc.                      | 231091-018-13 | Textura Draw #.13 |  | 0 | LS |      | 58,558.60  |  |      |
| AP                                       | C              | 512790 | 30-Nov-2025 | RAKI02 | Rain King, Inc.                      | 231091-018-14 | Textura Draw #.14 |  | 0 | LS |      | 2,644.00   |  |      |
| AP                                       | C              | 512790 | 30-Nov-2025 | RAKI02 | Rain King, Inc.                      | 231091-018-14 | Textura Draw #.14 |  | 0 | LS |      | 2,743.65   |  |      |
| AP                                       | C              | 512790 | 30-Nov-2025 | RAKI02 | Rain King, Inc.                      | 231091-018-14 | Textura Draw #.14 |  | 0 | LS |      | 3,540.00   |  |      |
|                                          |                |        |             |        | Subcontract TOTAL:                   |               |                   |  | 0 |    | 0.00 | 67,486.25  |  | 0.00 |
|                                          |                |        |             |        | Roofing TOTAL:                       |               |                   |  | 0 |    | 0.00 | 67,486.25  |  | 0.00 |
|                                          |                |        |             |        | Roofing TOTAL:                       |               |                   |  | 0 |    | 0.00 | 67,486.25  |  | 0.00 |
| 081100 Metal Doors and Frames            |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| 081100-000 Metal Doors and Frames        |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| P                                        | Purchase Order |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| AP                                       | C              | 512791 | 30-Nov-2025 | ARDI03 | Architectural Division 8, Inc.       | 231091-020-14 | Textura Draw #.14 |  | 0 | LS |      | -0.08      |  |      |
| AP                                       | C              | 512791 | 30-Nov-2025 | ARDI03 | Architectural Division 8, Inc.       | 231091-020-14 | Textura Draw #.14 |  | 0 | LS |      | 1,733.00   |  |      |
| AP                                       | C              | 512791 | 30-Nov-2025 | ARDI03 | Architectural Division 8, Inc.       | 231091-020-14 | Textura Draw #.14 |  | 0 | LS |      | 998.00     |  |      |
|                                          |                |        |             |        | Purchase Order TOTAL:                |               |                   |  | 0 |    | 0.00 | 2,730.92   |  | 0.00 |
| S                                        | Subcontract    |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| AP                                       | C              | 512791 | 30-Nov-2025 | ARDI03 | Architectural Division 8, Inc.       | 231091-020-14 | Textura Draw #.14 |  | 0 | LS |      | 19,319.00  |  |      |
|                                          |                |        |             |        | Subcontract TOTAL:                   |               |                   |  | 0 |    | 0.00 | 19,319.00  |  | 0.00 |
|                                          |                |        |             |        | Metal Doors and Frames TOTAL:        |               |                   |  | 0 |    | 0.00 | 22,049.92  |  | 0.00 |
|                                          |                |        |             |        | Metal Doors and Frames TOTAL:        |               |                   |  | 0 |    | 0.00 | 22,049.92  |  | 0.00 |
| 084100 Entrances & Storefronts           |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| 084100-000 Entrances & Storefronts       |                |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |
| S                                        | Subcontract    |        |             |        |                                      |               |                   |  |   |    |      |            |  |      |

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

|                                    |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
|------------------------------------|-------------|--------|-------------|-----------------------------|--------------------------------|----------------|-------------------|--|---|----|----------|------------|------|
| AP                                 | C           | 507733 | 31-Oct-2025 | SAGL03                      | Samuels Glass Company LLC      | 231091-019-13  | Textura Draw #:13 |  | 0 | LS | 1,475.10 |            |      |
| AP                                 | C           | 507733 | 31-Oct-2025 | SAGL03                      | Samuels Glass Company LLC      | 231091-019-13  | Textura Draw #:13 |  | 0 | LS |          |            |      |
|                                    |             |        |             | Subcontract                 | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 8,680.10   | 0.00 |
|                                    |             |        |             | Entrances & Storefronts     | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 8,680.10   | 0.00 |
|                                    |             |        |             | Entrances & Storefronts     | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 8,680.10   | 0.00 |
| 092900 Gypsum Board Assemblies     |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| 092900-000 Gypsum Board Assemblies |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| S                                  | Subcontract |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| AP                                 | C           | 507729 | 31-Oct-2025 | AMIN01                      | American Interiors, Inc.       | 231091-012-13  | Textura Draw #:13 |  | 0 | LS |          | 43,899.95  |      |
| AP                                 | C           | 512792 | 30-Nov-2025 | AMIN01                      | American Interiors, Inc.       | 231091-012-14  | Textura Draw #:14 |  | 0 | LS |          | 18,773.20  |      |
| AP                                 | C           | 512792 | 30-Nov-2025 | AMIN01                      | American Interiors, Inc.       | 231091-012-14  | Textura Draw #:14 |  | 0 | LS |          | 3,696.00   |      |
| AP                                 | C           | 512792 | 30-Nov-2025 | AMIN01                      | American Interiors, Inc.       | 231091-012-14  | Textura Draw #:14 |  | 0 | LS |          | 24,710.00  |      |
| AP                                 | C           | 512792 | 30-Nov-2025 | AMIN01                      | American Interiors, Inc.       | 231091-012-14  | Textura Draw #:14 |  | 0 | LS |          | 1,038.00   |      |
|                                    |             |        |             | Subcontract                 | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 92,117.15  | 0.00 |
|                                    |             |        |             | Gypsum Board Assemblies     | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 92,117.15  | 0.00 |
|                                    |             |        |             | Gypsum Board Assemblies     | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 92,117.15  | 0.00 |
| 096566 Resilient Athletic Flooring |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| 096566-000 Resilient- Carpet       |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| S                                  | Subcontract |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| AP                                 | C           | 512802 | 30-Nov-2025 | ARFL01                      | Argosy Floor Covering LLC      | 231091-036-14  | Textura Draw #:14 |  | 0 | LS |          | 3.00       |      |
| AP                                 | C           | 512802 | 30-Nov-2025 | ARFL01                      | Argosy Floor Covering LLC      | 231091-036-14  | Textura Draw #:14 |  | 0 | LS |          | 24,612.00  |      |
| AP                                 | C           | 512802 | 30-Nov-2025 | ARFL01                      | Argosy Floor Covering LLC      | 231091-036-14  | Textura Draw #:14 |  | 0 | LS |          | 12,450.00  |      |
|                                    |             |        |             | Subcontract                 | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 37,065.00  | 0.00 |
|                                    |             |        |             | Resilient- Carpet           | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 37,065.00  | 0.00 |
|                                    |             |        |             | Resilient Athletic Flooring | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 37,065.00  | 0.00 |
| 099000 Painting & Coating          |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| 099000-000 Painting & Coating      |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| S                                  | Subcontract |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| AP                                 | C           | 512797 | 30-Nov-2025 | CHCO13                      | Cherry Coatings                | 231091-028-14  | Textura Draw #:14 |  | 0 | LS |          | 5,506.00   |      |
| AP                                 | C           | 512797 | 30-Nov-2025 | CHCO13                      | Cherry Coatings                | 231091-028-14  | Textura Draw #:14 |  | 0 | LS |          | 15,022.30  |      |
|                                    |             |        |             | Subcontract                 | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 20,528.30  | 0.00 |
|                                    |             |        |             | Painting & Coating          | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 20,528.30  | 0.00 |
|                                    |             |        |             | Painting & Coating          | TOTAL:                         |                |                   |  | 0 |    | 0.00     | 20,528.30  | 0.00 |
| 101000 Information Specialties     |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| 101100-000 Visual Display Units    |             |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| S                                  | Subcontract |        |             |                             |                                |                |                   |  |   |    |          |            |      |
| AP                                 | C           | 507739 | 31-Oct-2025 | INCO08                      | Inter-Co Division 10 (Texas) L | 231091-033-13  | Textura Draw #:13 |  | 0 | \$ |          | 46,396.00  |      |
| AP                                 | C           | 509000 | 31-Oct-2025 | INCO08                      | Inter-Co Division 10 (Texas) L | 231091-033-13A | Textura Draw #:13 |  | 0 | \$ |          | 14,697.00  |      |
| AP                                 | C           | 512798 | 30-Nov-2025 | INCO08                      | Inter-Co Division 10 (Texas) L | 231091-033-14  | Textura Draw #:14 |  | 0 | \$ |          | 5,845.00   |      |
| SC                                 | C           | 508992 | 31-Oct-2025 | INCO08                      | Inter-Co Division 10 (Texas) L | 231091-033-13  | Textura Draw #:13 |  | 0 | \$ |          | -46,396.00 |      |

|                                        |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
|----------------------------------------|---|-------------|-------------|--------|--------------------------------|----------------|--------------------------|--|--|-----------------------------|--------|---|------|------------|------|-----------------------------------------------------------|----------|
|                                        |   |             |             |        |                                |                |                          |  |  | Subcontract                 | TOTAL: | 0 | 0.00 | 20,542.00  | 0.00 | FINAL REVIEW BY CATHERINE BLACKLER, AGCM<br>12/05/2025    |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Visual Display Units        | TOTAL: | 0 | 0.00 |            |      |                                                           |          |
| 101400-000 Signage                     |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| S                                      |   | Subcontract |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| AP                                     | C | 507741      | 31-Oct-2025 | SICR02 | Highpoint Signs & Apparel      | 231091-049-13  | Textura Draw #.:13       |  |  | 0                           | LS     |   |      | 27,349.60  |      |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Subcontract                 | TOTAL: | 0 | 0.00 | 27,349.60  | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Signage                     | TOTAL: | 0 | 0.00 | 27,349.60  | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Information Specialties     | TOTAL: | 0 | 0.00 | 47,891.60  | 0.00 |                                                           |          |
| 101400-010 Fire Marshal Signage        |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| M                                      |   | Material    |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| AP                                     | C | 512968      | 24-Nov-2025 | LOST04 | Lone Star Reprographics, Inc   | 0001122951     | For Fire Marshal Signage |  |  |                             | \$     |   |      | 64.95      |      | FM Signage:                                               | \$ 64.95 |
|                                        |   |             |             |        |                                |                |                          |  |  | Material                    | TOTAL: | 0 | 0.00 | 64.95      | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Fire Marshal Signage        | TOTAL: | 0 | 0.00 | 64.95      | 0.00 |                                                           |          |
| 102100 Compartments and Cubicles       |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| 102113-000 Toilet Compartments         |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| S                                      |   | Subcontract |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| AP                                     | C | 507739      | 31-Oct-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-13  | Textura Draw #.:13       |  |  | 0                           | \$     |   |      | 32,822.00  |      | Please confirm what this sign is and where it is located. |          |
| AP                                     | C | 509000      | 31-Oct-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-13A | Textura Draw #.:13       |  |  | 0                           | \$     |   |      | 12,273.00  |      |                                                           |          |
| AP                                     | C | 512798      | 30-Nov-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-14  | Textura Draw #.:14       |  |  | 0                           | \$     |   |      | 1,952.00   |      |                                                           |          |
| SC                                     | C | 508992      | 31-Oct-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-13  | Textura Draw #.:13       |  |  | 0                           | \$     |   |      | -32,822.00 |      |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Subcontract                 | TOTAL: | 0 | 0.00 | 14,225.00  | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Toilet Compartments         | TOTAL: | 0 | 0.00 | 14,225.00  | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Compartments and Cubicles   | TOTAL: | 0 | 0.00 | 14,225.00  | 0.00 |                                                           |          |
| 102200 Partitions                      |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| 102233-000 Won-Door Assembly           |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| S                                      |   | Subcontract |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| AP                                     | C | 512804      | 30-Nov-2025 | WODO01 | Won-Door Corporation           | 231091-048-14  | Textura Draw #.:14       |  |  | 0                           | LS     |   |      | 1,929.00   |      |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Subcontract                 | TOTAL: | 0 | 0.00 | 1,929.00   | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Won-Door Assembly           | TOTAL: | 0 | 0.00 | 1,929.00   | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Partitions                  | TOTAL: | 0 | 0.00 | 1,929.00   | 0.00 |                                                           |          |
| 104000 Safety Specialties              |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| 104400-000 Fire Protection Specialties |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| S                                      |   | Subcontract |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| AP                                     | C | 507739      | 31-Oct-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-13  | Textura Draw #.:13       |  |  | 0                           | \$     |   |      | 13,233.00  |      |                                                           |          |
| AP                                     | C | 509000      | 31-Oct-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-13A | Textura Draw #.:13       |  |  | 0                           | \$     |   |      | 40.29      |      |                                                           |          |
| SC                                     | C | 508992      | 31-Oct-2025 | INCO08 | Inter-Co Division 10 (Texas) L | 231091-033-13  | Textura Draw #.:13       |  |  | 0                           | \$     |   |      | -13,233.00 |      |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Subcontract                 | TOTAL: | 0 | 0.00 | 40.29      | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Fire Protection Specialties | TOTAL: | 0 | 0.00 | 40.29      | 0.00 |                                                           |          |
|                                        |   |             |             |        |                                |                |                          |  |  | Safety Specialties          | TOTAL: | 0 | 0.00 | 40.29      | 0.00 |                                                           |          |
| 107500 Flagpoles                       |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| 107500-000 Cornerguards                |   |             |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |
| S                                      |   | Subcontract |             |        |                                |                |                          |  |  |                             |        |   |      |            |      |                                                           |          |

|                                            |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
|--------------------------------------------|-------------|--------|-------------|-------------------------------------|--------------------------------|---------------|-------------------|---|----|------------|------------|------|
| AP                                         | C           | 507739 | 31-Oct-2025 | INCO08                              | Inter-Co Division 10 (Texas) L | 231091-033-13 | Textura Draw #.13 | 0 | \$ | 17,510.00  |            |      |
| AP                                         | C           | 512798 | 30-Nov-2025 | INCO08                              | Inter-Co Division 10 (Texas) L | 231091-033-14 | Textura Draw #.14 | 0 | \$ |            |            |      |
| SC                                         | C           | 508992 | 31-Oct-2025 | INCO08                              | Inter-Co Division 10 (Texas) L | 231091-033-13 | Textura Draw #.13 | 0 | \$ | -17,510.00 |            |      |
|                                            |             |        |             | Subcontract                         | TOTAL:                         |               |                   | 0 |    | 0.00       | 1,175.00   | 0.00 |
|                                            |             |        |             | Cornerguards                        | TOTAL:                         |               |                   | 0 |    | 0.00       | 1,175.00   | 0.00 |
|                                            |             |        |             | Flagpoles                           | TOTAL:                         |               |                   | 0 |    | 0.00       | 1,175.00   | 0.00 |
| 115300 Laboratory Equipment                |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| 115313-000 Lab Casework                    |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| S                                          | Subcontract |        |             |                                     |                                |               |                   |   |    |            |            |      |
| AP                                         | C           | 507736 | 31-Oct-2025 | HAIN03                              | The Hanson Group               | 231091-025-13 | Textura Draw #.13 | 0 | LS |            | 17,141.00  |      |
| AP                                         | C           | 507736 | 31-Oct-2025 | HAIN03                              | The Hanson Group               | 231091-025-13 | Textura Draw #.13 | 0 | LS |            | 11,830.40  |      |
| AP                                         | C           | 512795 | 30-Nov-2025 | HAIN03                              | The Hanson Group               | 231091-025-14 | Textura Draw #.14 | 0 | LS |            | 2,184.00   |      |
| AP                                         | C           | 512795 | 30-Nov-2025 | HAIN03                              | The Hanson Group               | 231091-025-14 | Textura Draw #.14 | 0 | LS |            | 2,125.00   |      |
| AP                                         | C           | 512795 | 30-Nov-2025 | HAIN03                              | The Hanson Group               | 231091-025-14 | Textura Draw #.14 | 0 | LS |            | 14,383.70  |      |
|                                            |             |        |             | Subcontract                         | TOTAL:                         |               |                   | 0 |    | 0.00       | 47,664.10  | 0.00 |
|                                            |             |        |             | Lab Casework                        | TOTAL:                         |               |                   | 0 |    | 0.00       | 47,664.10  | 0.00 |
|                                            |             |        |             | Laboratory Equipment                | TOTAL:                         |               |                   | 0 |    | 0.00       | 47,664.10  | 0.00 |
| 116600 Athletic Equipment                  |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| 116600-000 Athletic Equipment              |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| S                                          | Subcontract |        |             |                                     |                                |               |                   |   |    |            |            |      |
| AP                                         | C           | 512800 | 30-Nov-2025 | H2GR01                              | H2I Group, Inc.                | 231091-044-14 | Textura Draw #.14 | 0 | LS |            | 45,554.00  |      |
|                                            |             |        |             | Subcontract                         | TOTAL:                         |               |                   | 0 |    | 0.00       | 45,554.00  | 0.00 |
|                                            |             |        |             | Athletic Equipment                  | TOTAL:                         |               |                   | 0 |    | 0.00       | 45,554.00  | 0.00 |
|                                            |             |        |             | Athletic Equipment                  | TOTAL:                         |               |                   | 0 |    | 0.00       | 45,554.00  | 0.00 |
| 116800 Play Field Equipment and Structures |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| 116813-000 Playground Equipment            |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| S                                          | Subcontract |        |             |                                     |                                |               |                   |   |    |            |            |      |
| AP                                         | C           | 507722 | 31-Oct-2025 | PAPL01                              | Park Place Recreation Designs  | 231091-003-13 | Textura Draw #.13 | 0 | NA |            | 227,790.53 |      |
| AP                                         | C           | 512784 | 30-Nov-2025 | PAPL01                              | Park Place Recreation Designs  | 231091-003-14 | Textura Draw #.14 | 0 | NA |            | 8,776.00   |      |
| AP                                         | C           | 512784 | 30-Nov-2025 | PAPL01                              | Park Place Recreation Designs  | 231091-003-14 | Textura Draw #.14 | 0 | NA |            | 34,749.00  |      |
| AP                                         | C           | 512784 | 30-Nov-2025 | PAPL01                              | Park Place Recreation Designs  | 231091-003-14 | Textura Draw #.14 | 0 | NA |            | 1,500.00   |      |
|                                            |             |        |             | Subcontract                         | TOTAL:                         |               |                   | 0 |    | 0.00       | 272,815.53 | 0.00 |
|                                            |             |        |             | Playground Equipment                | TOTAL:                         |               |                   | 0 |    | 0.00       | 272,815.53 | 0.00 |
|                                            |             |        |             | Play Field Equipment and Structures | TOTAL:                         |               |                   | 0 |    | 0.00       | 272,815.53 | 0.00 |
| 122400 Window Shades                       |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| 122413-000 Roller Window Shades            |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| S                                          | Subcontract |        |             |                                     |                                |               |                   |   |    |            |            |      |
| AP                                         | C           | 512799 | 30-Nov-2025 | YBGR01                              | Service Shade Shop             | 231091-042-14 | Textura Draw #.14 | 0 | LS |            | 8,359.00   |      |
|                                            |             |        |             | Subcontract                         | TOTAL:                         |               |                   | 0 |    | 0.00       | 8,359.00   | 0.00 |
|                                            |             |        |             | Roller Window Shades                | TOTAL:                         |               |                   | 0 |    | 0.00       | 8,359.00   | 0.00 |
|                                            |             |        |             | Window Shades                       | TOTAL:                         |               |                   | 0 |    | 0.00       | 8,359.00   | 0.00 |
| 210000 Fire Suppression                    |             |        |             |                                     |                                |               |                   |   |    |            |            |      |
| 210000-000 Fire Suppression                |             |        |             |                                     |                                |               |                   |   |    |            |            |      |

|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|--------------------------------------|---|--------|-------------|--------|--------------------------------|---------------|-------------------|---|----|--------------------------------------------------------|--|------------|--|
|                                      |   |        |             |        |                                |               |                   |   |    | FINAL REVIEW BY CATHERINE BLACKLER, AGCM<br>12/05/2025 |  |            |  |
| AP                                   | C | 507730 | 31-Oct-2025 | AUFI02 | Automatic Fire Protection, LLC | 231091-015-13 | Textura Draw #:13 | 0 | LS |                                                        |  |            |  |
| AP                                   | C | 512786 | 30-Nov-2025 | AUFI02 | Automatic Fire Protection, LLC | 231091-015-14 | Textura Draw #:14 | 0 | LS |                                                        |  | 2,436.00   |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 220000 Plumbing                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 220000-000 Plumbing                  |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| S Subcontract                        |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| AP                                   | C | 507724 | 31-Oct-2025 | MJME02 | MJ Mechanical                  | 231091-006-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 250,000.00 |  |
| AP                                   | C | 507724 | 31-Oct-2025 | MJME02 | MJ Mechanical                  | 231091-006-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 20,045.00  |  |
| AP                                   | C | 512783 | 30-Nov-2025 | MJME02 | MJ Mechanical                  | 231091-006-14 | Textura Draw #:14 | 0 | LS |                                                        |  | 42,800.00  |  |
| AP                                   | C | 512783 | 30-Nov-2025 | MJME02 | MJ Mechanical                  | 231091-006-14 | Textura Draw #:14 | 0 | LS |                                                        |  | -545.00    |  |
| AP                                   | C | 512783 | 30-Nov-2025 | MJME02 | MJ Mechanical                  | 231091-006-14 | Textura Draw #:14 | 0 | LS |                                                        |  | -1,201.00  |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 230000 HVAC                          |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 230000-000 HVAC                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| S Subcontract                        |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| AP                                   | C | 507726 | 31-Oct-2025 | GIAI01 | Gillette Air Conditioning Comp | 231091-008-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 2,358.00   |  |
| AP                                   | C | 507726 | 31-Oct-2025 | GIAI01 | Gillette Air Conditioning Comp | 231091-008-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 91,385.00  |  |
| AP                                   | C | 507726 | 31-Oct-2025 | GIAI01 | Gillette Air Conditioning Comp | 231091-008-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 5,799.00   |  |
| AP                                   | C | 512782 | 30-Nov-2025 | GIAI01 | Gillette Air Conditioning Comp | 231091-008-14 | Textura Draw #:14 | 0 | LS |                                                        |  | 31,431.00  |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 260000 Electrical                    |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 260000-000 Electrical and Fire Alarm |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| S Subcontract                        |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| AP                                   | C | 507725 | 31-Oct-2025 | IECO03 | IES Commercial, Inc            | 231091-007-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 501,283.55 |  |
| AP                                   | C | 512787 | 30-Nov-2025 | IECO03 | IES Commercial, Inc            | 231091-007-14 | Textura Draw #:14 | 0 | LS |                                                        |  | 701,353.90 |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 270000 Communications                |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 270000-000 Structured Cabling        |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| S Subcontract                        |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| AP                                   | C | 507738 | 31-Oct-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-13 | Textura Draw #:13 | 0 | LS |                                                        |  | 3,271.30   |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
|                                      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| 270000-100 School Clocks System      |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |
| S Subcontract                        |   |        |             |        |                                |               |                   |   |    |                                                        |  |            |  |

|                                                      |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
|------------------------------------------------------|---|-------------|-------------|--------|--------------------------------|---------------|-------------------|---|----|------|--------------------------------------------------------|------------|--|
| AP                                                   | C | 507738      | 31-Oct-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 23,370.15  |  |
|                                                      |   |             |             |        |                                |               |                   |   |    |      | FINAL REVIEW BY CATHERINE BLACKLER, AGCM<br>12/05/2025 |            |  |
| AP                                                   | C | 512803      | 30-Nov-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-14 | Textura Draw #.14 | 0 | LS |      |                                                        |            |  |
| Subcontract TOTAL:                                   |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 39,892.25                                              | 0.00       |  |
| School Clocks System TOTAL:                          |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 39,892.25                                              | 0.00       |  |
| 270000-550 Distributed Communications and Monitoring |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| S                                                    |   | Subcontract |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| AP                                                   | C | 507738      | 31-Oct-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 14,700.25  |  |
| AP                                                   | C | 512803      | 30-Nov-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-14 | Textura Draw #.14 | 0 | LS |      |                                                        | 69,478.28  |  |
| Subcontract TOTAL:                                   |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 84,178.53                                              | 0.00       |  |
| Distributed Communications and Monitoring TOTAL:     |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 84,178.53                                              | 0.00       |  |
| 274100-000 Intergrated Audio-Visual Systems          |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| S                                                    |   | Subcontract |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| AP                                                   | C | 507738      | 31-Oct-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 78,365.00  |  |
| AP                                                   | C | 512803      | 30-Nov-2025 | FASO02 | Facility Solutions Group, Inc. | 231091-030-14 | Textura Draw #.14 | 0 | LS |      |                                                        | 157,500.00 |  |
| Subcontract TOTAL:                                   |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 235,865.00                                             | 0.00       |  |
| Intergrated Audio-Visual Systems TOTAL:              |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 235,865.00                                             | 0.00       |  |
| 280000-000 Video Surveillance                        |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| S                                                    |   | Subcontract |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| AP                                                   | C | 507737      | 31-Oct-2025 | FIPR01 | Firetrol Protection Systems, I | 231091-026-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 9,750.00   |  |
| AP                                                   | C | 512796      | 30-Nov-2025 | FIPR01 | Firetrol Protection Systems, I | 231091-026-14 | Textura Draw #.14 | 0 | LS |      |                                                        | 27,950.00  |  |
| Subcontract TOTAL:                                   |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 37,700.00                                              | 0.00       |  |
| Video Surveillance TOTAL:                            |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 37,700.00                                              | 0.00       |  |
| Communications TOTAL:                                |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 400,907.08                                             | 0.00       |  |
| 310000 Earthwork                                     |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| 310000-000 Earthwork                                 |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| S                                                    |   | Subcontract |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| AP                                                   | C | 507723      | 31-Oct-2025 | RTCO01 | RTM Construction LTD           | 231091-004-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 92,638.67  |  |
| AP                                                   | C | 507723      | 31-Oct-2025 | RTCO01 | RTM Construction LTD           | 231091-004-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 11,965.00  |  |
| AP                                                   | C | 512785      | 30-Nov-2025 | RTCO01 | RTM Construction LTD           | 231091-004-14 | Textura Draw #.14 | 0 | LS |      |                                                        | 103,553.70 |  |
| Subcontract TOTAL:                                   |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 208,157.37                                             | 0.00       |  |
| Earthwork TOTAL:                                     |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 208,157.37                                             | 0.00       |  |
| 313200-000 Erosion Control SWPPP                     |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| S                                                    |   | Subcontract |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| AP                                                   | C | 507721      | 31-Oct-2025 | ENAL02 | Environmental Allies LLC       | 231091-002-13 | Textura Draw #.13 | 0 | LS |      |                                                        | 900.00     |  |
| AP                                                   | C | 512781      | 30-Nov-2025 | ENAL02 | Environmental Allies LLC       | 231091-002-14 | Textura Draw #.14 | 0 | LS |      |                                                        | 900.00     |  |
| Subcontract TOTAL:                                   |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 1,800.00                                               | 0.00       |  |
| Erosion Control SWPPP TOTAL:                         |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 1,800.00                                               | 0.00       |  |
| Earthwork TOTAL:                                     |   |             |             |        |                                |               |                   | 0 |    | 0.00 | 209,957.37                                             | 0.00       |  |
| 323100 Fences & Gates                                |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| 323100-000 Fences & Gates                            |   |             |             |        |                                |               |                   |   |    |      |                                                        |            |  |
| S                                                    |   | Subcontract |             |        |                                |               |                   |   |    |      |                                                        |            |  |

|                                        |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
|----------------------------------------|--------------|--------|-------------|--------|--------------------------------|---------------|------------------------------------------------------|----|----|------------|--------------------------------------------------------|------|--|
| AP                                     | C            | 512801 | 30-Nov-2025 | THAN02 | The Anchor Group Inc           | 231091-046-14 | Textura Draw #:14                                    | 0  | LS | 9,200.00   | FINAL REVIEW BY CATHERINE BLACKLER, AGCM<br>12/05/2025 |      |  |
|                                        |              |        |             |        | Subcontract                    | TOTAL:        |                                                      | 0  |    | 0.00       |                                                        |      |  |
|                                        |              |        |             |        | Fences & Gates                 | TOTAL:        |                                                      | 0  |    | 0.00       | 9,200.00                                               | 0.00 |  |
|                                        |              |        |             |        | Fences & Gates                 | TOTAL:        |                                                      | 0  |    | 0.00       | 9,200.00                                               | 0.00 |  |
| 328000 Landscape & Irrigation          |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| 328000-000 Landscape & Irrigation      |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| S                                      | Subcontract  |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| AP                                     | C            | 507740 | 31-Oct-2025 | MANU01 | Maldonado Nursery & Landscapin | 231091-045-13 | Textura Draw #:13                                    | 0  | LS | 78,706.60  |                                                        |      |  |
|                                        |              |        |             |        | Subcontract                    | TOTAL:        |                                                      | 0  |    | 0.00       | 78,706.60                                              | 0.00 |  |
|                                        |              |        |             |        | Landscape & Irrigation         | TOTAL:        |                                                      | 0  |    | 0.00       | 78,706.60                                              | 0.00 |  |
| 329343-000 Landscaping Tree Protection |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| M                                      | Material     |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| AP                                     | C            | 509128 | 31-Oct-2025 | THDA01 | The Davey Tree Expert Company  | 920058023     | For Landscaping - Tree Protection (JHS Tree) ✓       | \$ |    | 429.00     |                                                        |      |  |
| AP                                     | C            | 510467 | 11-Nov-2025 | THDA01 | The Davey Tree Expert Company  | 920113766     | For Landscaping - Tree Protection (HS Front Trees) ✓ | \$ |    | 3,340.84   |                                                        |      |  |
| AP                                     | C            | 512971 | 24-Nov-2025 | THDA01 | The Davey Tree Expert Company  | 920133131     | For Tree Protection (HS Front Sidewalk) ✓            | \$ |    | 643.50     |                                                        |      |  |
|                                        |              |        |             |        | Material                       | TOTAL:        |                                                      | 0  |    | 0.00       | 4,413.34                                               | 0.00 |  |
|                                        |              |        |             |        | Landscaping Tree Protection    | TOTAL:        |                                                      | 0  |    | 0.00       | 4,413.34                                               | 0.00 |  |
|                                        |              |        |             |        | Landscape & Irrigation         | TOTAL:        |                                                      | 0  |    | 0.00       | 83,119.94                                              | 0.00 |  |
| 330000 Utilities                       |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| 330000-000 Utilities                   |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| M                                      | Material     |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| AP                                     | C            | 508834 | 30-Oct-2025 | GUVA01 | GVEC                           | CR20251022    | Relocate Overhead Line to HS AG Shop                 | \$ |    | 20,000.00  |                                                        |      |  |
| AP                                     | C            | 510433 | 11-Nov-2025 | GUVA01 | GVEC                           | CR20251022    | Relocate Overhead Line to HS AG Shop                 | LS |    | -20,000.00 |                                                        |      |  |
|                                        |              |        |             |        | Material                       | TOTAL:        |                                                      | 0  |    | 0.00       | 0.00                                                   | 0.00 |  |
| S                                      | Subcontract  |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| AP                                     | C            | 507723 | 31-Oct-2025 | RTCO01 | RTM Construction LTD           | 231091-004-13 | Textura Draw #:13                                    | 0  | LS | 118,648.65 |                                                        |      |  |
| AP                                     | C            | 507723 | 31-Oct-2025 | RTCO01 | RTM Construction LTD           | 231091-004-13 | Textura Draw #:13                                    | 0  | LS | 84,982.00  |                                                        |      |  |
| AP                                     | C            | 507723 | 31-Oct-2025 | RTCO01 | RTM Construction LTD           | 231091-004-13 | Textura Draw #:13                                    | 0  | LS | 21,940.20  |                                                        |      |  |
| AP                                     | C            | 512785 | 30-Nov-2025 | RTCO01 | RTM Construction LTD           | 231091-004-14 | Textura Draw #:14                                    | 0  | LS | 67,569.89  |                                                        |      |  |
| AP                                     | C            | 512785 | 30-Nov-2025 | RTCO01 | RTM Construction LTD           | 231091-004-14 | Textura Draw #:14                                    | 0  | LS | 100,574.12 |                                                        |      |  |
| AP                                     | C            | 512785 | 30-Nov-2025 | RTCO01 | RTM Construction LTD           | 231091-004-14 | Textura Draw #:14                                    | 0  | LS | 5,416.00   |                                                        |      |  |
|                                        |              |        |             |        | Subcontract                    | TOTAL:        |                                                      | 0  |    | 0.00       | 399,130.86                                             | 0.00 |  |
|                                        |              |        |             |        | Utilities                      | TOTAL:        |                                                      | 0  |    | 0.00       | 399,130.86                                             | 0.00 |  |
|                                        |              |        |             |        | Utilities                      | TOTAL:        |                                                      | 0  |    | 0.00       | 399,130.86                                             | 0.00 |  |
| 500000 BC Contolled Work               |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| 500000-000 BC Self Performed Work      |              |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| SP                                     | Self-Perform |        |             |        |                                |               |                                                      |    |    |            |                                                        |      |  |
| AP                                     | C            | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke General Contrac | 231091-024-13 | Textura Draw #:13                                    | 0  | LS | 1,971.03   |                                                        |      |  |
| AP                                     | C            | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke General Contrac | 231091-024-13 | Textura Draw #:13                                    | 0  | LS | 1,913.95   |                                                        |      |  |
| AP                                     | C            | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke General Contrac | 231091-024-13 | Textura Draw #:13                                    | 0  | LS | 1,894.26   |                                                        |      |  |

|    |   |        |             |        |                                   |               |                   |   |    |           |
|----|---|--------|-------------|--------|-----------------------------------|---------------|-------------------|---|----|-----------|
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,846.72  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS |           |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,706.18  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,471.10  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,454.60  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,420.79  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,245.00  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,148.36  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 1,090.16  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 689.04    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 629.40    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 568.90    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 8,886.36  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 4,847.17  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 17,124.98 |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 273.60    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 370.48    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 405.95    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 535.85    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 2,296.65  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 563.50    |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 4,823.07  |
| AP | C | 507735 | 31-Oct-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-13 | Textura Draw #.13 | 0 | LS | 3,658.26  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,979.32  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,682.43  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,680.80  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,549.70  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,378.02  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,362.70  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 1,236.94  |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 487.48    |
| AP | C | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 458.40    |

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

|                                      |       |        |             |        |                                   |               |                   |   |    |          |                                                        |      |  |
|--------------------------------------|-------|--------|-------------|--------|-----------------------------------|---------------|-------------------|---|----|----------|--------------------------------------------------------|------|--|
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 415.00   | FINAL REVIEW BY CATHERINE BLACKLER, AGCM<br>12/05/2025 |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS |          |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 370.48   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 346.19   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 298.31   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 258.44   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 229.68   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 182.40   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 161.00   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 6,734.64 |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 123.23   |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 5,389.80 |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 2,594.74 |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 3,963.77 |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 4,056.44 |                                                        |      |  |
| AP                                   | C     | 512794 | 30-Nov-2025 | BACO08 | Bartlett Cocke<br>General Contrac | 231091-024-14 | Textura Draw #.14 | 0 | LS | 4,396.01 |                                                        |      |  |
| Self-Perform TOTAL:                  |       |        |             |        |                                   |               |                   | 0 |    | 0.00     | 106,326.88                                             | 0.00 |  |
| BC Self Performed Work TOTAL:        |       |        |             |        |                                   |               |                   | 0 |    | 0.00     | 106,326.88                                             | 0.00 |  |
| BC Contolled Work TOTAL:             |       |        |             |        |                                   |               |                   | 0 |    | 0.00     | 106,326.88                                             | 0.00 |  |
| 600000 Overhead                      |       |        |             |        |                                   |               |                   |   |    |          |                                                        |      |  |
| 600000-000 Payroll Taxes & Insurance |       |        |             |        |                                   |               |                   |   |    |          |                                                        |      |  |
| L                                    | Labor |        |             |        |                                   |               |                   |   |    |          |                                                        |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 00630  | Manuel Sandoval                   | WK            | Weekly202542      |   | NA |          | 208.00                                                 |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 01075  | Juan Vazquez                      | WK            | Weekly202542      |   | NA |          | 501.50                                                 |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 03013  | Alicia Marquez                    | WK            | Weekly202542      |   | NA |          | 73.69                                                  |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 04939  | Jalen Vazquez                     | WK            | Weekly202542      |   | NA |          | 88.00                                                  |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 04986  | Luis Garcia                       | WK            | Weekly202542      |   | NA |          | 235.20                                                 |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 04991  | Brian Vasquez                     | WK            | Weekly202542      |   | NA |          | 61.20                                                  |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 05159  | Jack Gramlick                     | WK            | Weekly202542      |   | NA |          | 325.50                                                 |      |  |
| PY                                   | C     | 507245 | 19-Oct-2025 | 05167  | Angel Nunez                       | WK            | Weekly202542      |   | NA |          | 216.00                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 00630  | Manuel Sandoval                   | WK            | Weekly202543      |   | NA |          | 221.00                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 01075  | Juan Vazquez                      | WK            | Weekly202543      |   | NA |          | 354.00                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 02329  | Jose Vazquez-<br>Manzano          | WK            | Weekly202543      |   | NA |          | 189.80                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 03013  | Alicia Marquez                    | WK            | Weekly202543      |   | NA |          | 147.38                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 04939  | Jalen Vazquez                     | WK            | Weekly202543      |   | NA |          | 122.00                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 04986  | Luis Garcia                       | WK            | Weekly202543      |   | NA |          | 161.70                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 05159  | Jack Gramlick                     | WK            | Weekly202543      |   | NA |          | 336.00                                                 |      |  |
| PY                                   | C     | 508640 | 26-Oct-2025 | 05167  | Angel Nunez                       | WK            | Weekly202543      |   | NA |          | 199.80                                                 |      |  |

|                                             |                |                     |                    |       |                       |    |               |     |        |                                                        |      |
|---------------------------------------------|----------------|---------------------|--------------------|-------|-----------------------|----|---------------|-----|--------|--------------------------------------------------------|------|
| PY                                          | C              | 509675              | 02-Nov-2025        | 00630 | Manuel Sandoval       | WK | Weekly202544  | NA  | 218.40 | FINAL REVIEW BY CATHERINE BLACKLER, AGCM<br>12/05/2025 |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 01075 | Juan Vazquez          | WK | Weekly202544  | NA  |        |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 02329 | Jose Vazquez-Manzano  | WK | Weekly202544  | NA  | 187.20 |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 03013 | Alicia Marquez        | WK | Weekly202544  | NA  | 147.38 |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 04939 | Jalen Vazquez         | WK | Weekly202544  | NA  | 88.00  |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 04986 | Luis Garcia           | WK | Weekly202544  | NA  | 134.40 |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 04991 | Brian Vasquez         | WK | Weekly202544  | NA  | 81.60  |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 05038 | Raul Ocampo-Campuzano | WK | Weekly202544  | NA  | 86.40  |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 05159 | Jack Gramlick         | WK | Weekly202544  | NA  | 315.00 |                                                        |      |
| PY                                          | C              | 509675              | 02-Nov-2025        | 05167 | Angel Nunez           | WK | Weekly202544  | NA  | 72.00  |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 00630 | Manuel Sandoval       | WK | Weekly202545  | NA  | 218.40 |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 01075 | Juan Vazquez          | WK | Weekly202545  | NA  | 212.40 |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 02329 | Jose Vazquez-Manzano  | WK | Weekly202545  | NA  | 187.20 |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 03013 | Alicia Marquez        | WK | Weekly202545  | NA  | 147.38 |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 04939 | Jalen Vazquez         | WK | Weekly202545  | NA  | 88.00  |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 04986 | Luis Garcia           | WK | Weekly202545  | NA  | 67.20  |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 05038 | Raul Ocampo-Campuzano | WK | Weekly202545  | NA  | 86.40  |                                                        |      |
| PY                                          | C              | 510430              | 09-Nov-2025        | 05159 | Jack Gramlick         | WK | Weekly202545  | NA  | 336.00 |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 00630 | Manuel Sandoval       | WK | Weekly202546  | NA  | 218.40 |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 01075 | Juan Vazquez          | WK | Weekly202546  | NA  | 215.35 |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 02329 | Jose Vazquez-Manzano  | WK | Weekly202546  | NA  | 187.20 |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 03013 | Alicia Marquez        | WK | Weekly202546  | NA  | 147.38 |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 04986 | Luis Garcia           | WK | Weekly202546  | NA  | 67.20  |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 04991 | Brian Vasquez         | WK | Weekly202546  | NA  | 81.60  |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 05038 | Raul Ocampo-Campuzano | WK | Weekly202546  | NA  | 86.40  |                                                        |      |
| PY                                          | C              | 511716              | 16-Nov-2025        | 05159 | Jack Gramlick         | WK | Weekly202546  | NA  | 329.70 |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 00630 | Manuel Sandoval       | WK | Weekly202547  | NA  | 145.60 |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 01075 | Juan Vazquez          | WK | Weekly202547  | NA  | 212.40 |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 02329 | Jose Vazquez-Manzano  | WK | Weekly202547  | NA  | 187.20 |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 03013 | Alicia Marquez        | WK | Weekly202547  | NA  | 73.69  |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 04986 | Luis Garcia           | WK | Weekly202547  | NA  | 315.00 |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 05038 | Raul Ocampo-Campuzano | WK | Weekly202547  | NA  | 100.80 |                                                        |      |
| PY                                          | C              | 513638              | 23-Nov-2025        | 05159 | Jack Gramlick         | WK | Weekly202547  | NA  | 336.00 | Labor (PTI): \$ 7,321.36                               |      |
| Labor TOTAL:                                |                |                     |                    |       |                       |    |               | 0   | 0.00   | 9,030.45                                               | 0.00 |
| Payroll Taxes & Insurance TOTAL:            |                |                     |                    |       |                       |    |               | 0   | 0.00   | 9,030.45                                               | 0.00 |
| Overhead TOTAL:                             |                |                     |                    |       |                       |    |               | 0   | 0.00   | 9,030.45                                               | 0.00 |
| La Vernia ISD 2023 Bond Projects COW TOTAL: |                |                     |                    |       |                       |    |               | 906 | 0.00   | 4,125,355.93                                           | 0.00 |
| <u>Department</u>                           | <u>Account</u> | <u>Account Name</u> | <u>Cost Amount</u> |       | <u>Billing Amount</u> |    | <u>Profit</u> |     |        |                                                        |      |
| 01090                                       | 510000         | Labor               | 31,606.63          |       | 0.00                  |    | -31,606.63    |     |        |                                                        |      |
| 01090                                       | 520000         | Subcontracts        | 3,835,336.18       |       | 0.00                  |    | -3,835,336.18 |     |        |                                                        |      |
| 01090                                       | 530000         | Material            | 143,782.75         |       | 0.00                  |    | -143,782.75   |     |        |                                                        |      |

|       |        |              |                     |             |                      |
|-------|--------|--------------|---------------------|-------------|----------------------|
| 01090 | 540000 | Overhead     | 7,703.49            | 0.00        | -7,703.49            |
| 01090 | 550000 | Equipment    | 600.00              | 0.00        | -600.00              |
| 01090 | 560000 | Self Perform | 106,326.88          | 0.00        | -106,326.88          |
|       |        |              | <b>4,125,355.93</b> | <b>0.00</b> | <b>-4,125,355.93</b> |

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Report Parameters

|                     |            |                 |   |                        |             |              |              |
|---------------------|------------|-----------------|---|------------------------|-------------|--------------|--------------|
| Company:            | 01         | From Category:  |   | Job Status:            | A           | Run Date:    | Dec 01, 2025 |
| Job Pick List:      |            | To Category:    |   | Transaction Type:      | C           | Run Time:    | 9:20 AM EST  |
| From Job:           | 231091-200 | From Phase:     |   | Include Subjobs:       | Y           | Operator:    | ARAGLAND     |
| To Job:             | 231091-200 | To Phase:       |   | Separate Page per Job: | N           | Report Code: | JC2000       |
| Category Pick List: |            | Batch Number:   |   | From Date:             | 19-Oct-2025 |              | 2.5          |
|                     |            | Print Inv Date: | N | To Date:               | 01-Dec-2025 |              |              |
|                     |            | Show Quantity:  | Y |                        |             |              |              |

INVOICE

Ingram Readymix Incorporated

Remit To 3580 FM 482  
New Braunfels, TX 78132  
(830) 625-9156  
FAX (830) 625-9174

Page 1

INVOICE NUMBER  
 8730850

PLANT#  
 12    CONVERSE

PURCHASE ORDER NO.  
 LA VERNIA ISD

DATE OF INVOICE  
 10/22/2025

| DATE                   | TICKET  | QTY  | DESCRIPTION                                                                                                         | PRICE          | AMOUNT | Tx |
|------------------------|---------|------|---------------------------------------------------------------------------------------------------------------------|----------------|--------|----|
| 10/22/25               | 1452860 | 6.00 | 3000 PSI SUMMER                                                                                                     | 138.00         | 828.00 |    |
| 10/22/25               | 1452860 | 1.00 | FUEL ADJUSTMENT                                                                                                     | 10.00          | 10.00  |    |
|                        |         |      | Concrete for New Library Sidewalk  |                |        |    |
| Total Cubic Yards 6.00 |         |      |                                                                                                                     | Sub-Total      | 838.00 |    |
|                        |         |      |                                                                                                                     | Sales Tax CONV | 0.00   |    |
|                        |         |      |                                                                                                                     | Amount Due     | 838.00 |    |

TOTAL
 838.00

CUSTOMER NUMBER

S | Acct#:    BAR700  
 O | BARTLETT COCKE, L.P.  
 L | 8706 LOCKWAY ST.  
 D | SAN ANTONIO TX 78217  
 T |  
 O |

LOCATION

249 FM 1346  
 LA VERNIA ISD  
 LA VERNIA TX.

|                                          |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |
|------------------------------------------|---------------------|------------------|--------------|------------------------------|--|---------------------------------------|-----------------|------------------|--|----------------|-----------------|--------------|--------|------------|--|
| Customer                                 |                     |                  |              | Ship To                      |  |                                       |                 |                  |  |                |                 |              |        |            |  |
| BARTLETT COCKE, L.P.                     |                     |                  |              | 249 FM 1346<br>LA VERNIA TX. |  |                                       |                 |                  |  |                |                 |              |        |            |  |
| Instructions                             |                     |                  |              | P.O. Number                  |  | Driver (Id : Name)                    |                 |                  |  |                |                 |              |        |            |  |
| 1604 TO 87 TL TO 1346 TR JOB ON THE LEFT |                     |                  |              |                              |  | 104184 : ROGER VINCENT<br>TAFOLLA, JR |                 |                  |  |                |                 |              |        |            |  |
| Job ID                                   |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |
| LA VERNIA ISD                            |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |
| Load                                     |                     | Leave Plant      |              | Arrive Job Site              |  | Start Discharge                       |                 | Finish Discharge |  | Leave Job Site |                 | Arrive Plant |        |            |  |
| 9:06 AM                                  |                     | 9:16 AM          |              | 10:12 AM                     |  |                                       |                 |                  |  | 10:46 AM       |                 | 10:48 AM     |        |            |  |
| Plant                                    |                     | Ticket No.       |              | Truck                        |  | Load Size                             |                 | Mix              |  | Slump          |                 | Order No.    |        | Date       |  |
| 12                                       |                     | 1452860          |              | 725                          |  | 6                                     |                 | CY               |  | 4.00           |                 | 856138       |        | 10/22/2025 |  |
| Usage                                    |                     |                  |              | Lot                          |  |                                       |                 | Block            |  |                |                 |              |        |            |  |
|                                          |                     |                  |              | JUAN VASQUES                 |  |                                       |                 | 210-548-6852     |  |                |                 |              |        |            |  |
| LOAD QTY                                 | CUMULATIVE QUANTITY | ORDERED QUANTITY | PRODUCT CODE |                              |  |                                       | DESC.           |                  |  |                | UNIT OF MEASURE | UNIT PRICE   | AMOUNT |            |  |
| 6                                        | 6.00                | 6.00             | 33000S-12    |                              |  |                                       | 3000 PSI SUMMER |                  |  |                | CY              |              |        |            |  |
| Customer Notes                           |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |
| Note: n/a                                |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |
|                                          |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |
| Disclaimer                               |                     |                  |              |                              |  |                                       |                 |                  |  |                |                 |              |        |            |  |

WARNING:

This product is caustic and people who handle it should take every precaution to prevent it from coming in contact with their eyes or skin. In the event contact occurs, the affected area should be cleaned immediately and, if a burning sensation persists, medical attention should be sought.

THIS CONCRETE MEETS THE STANDARDS FOR THE MIX DESIGNATED ABOVE, HOWEVER, IF IT IS ALTERED BY THE CUSTOMER, ADDITIONAL WATER IS ADDED OR CONCRETE IS NOT PLACED AND CURED ACCORDING TO ASTM SPECIFICATIONS, IT MAY NOT PERFORM AS DESIGNED AND THE CUSTOMER MUST ASSUME THAT RISK. INGRAM READYMIX ASSUMES NO LIABILITY FOR ARCHITECTURAL FINISHES FOR THIS CONCRETE INCLUDING BUT NOT LIMITED TO ITS USE IN POLISHED FLOORS, COLORED CONCRETE, AND EXPOSED AGGREGATE SURFACES.

DELIVERY CONDITIONS: The Purchaser agrees to provide suitable roadways or approaches to points of delivery when material is to be delivered by trucks in places other than on paved streets. We reserve the right to stop deliveries if the roadways or approaches are unsatisfactory to us. In the event the Purchaser orders delivery beyond the curb line, we will not assume liability for damage to sidewalks, driveways or other property and Purchaser hereby agrees to indemnify and hold INGRAM READYMIX harmless against all liability, loss and expense incurred as a result of such deliveries. Customer is required to provide mixer truck washout site.

DETENTION OF TRUCKS AT THE BUILDING SITE: Purchaser will be allowed 1 hour free unloading time after arrival of truck on job. After that time, charge of \$150.00 per hour.

Added Ingredients: Purchaser assumes full responsibility for strength, slump and quality of concrete when additional water or other material is requested on the job site.

CUSTOMER HEREBY WAIVES ALL RIGHTS OF EXEMPTION AS TO PERSONAL PROPERTY UNDER THE LAWS OF THE STATE OF TEXAS.

CUSTOMER IS RESPONSIBLE FOR WRECKER FEES REQUIRED ON THIS DELIVERY

FUEL ADJUSTMENT WILL BE CHARGED FOR EACH LOAD

|                                             |              |  |
|---------------------------------------------|--------------|--|
| Received By                                 | SUB-TOTAL    |  |
| Auto generated ticket                       | TAX          |  |
|                                             | TICKET TOTAL |  |
|                                             | GRAND TOTAL  |  |
| 11:48 AM 10/22/2025 (Eastern Standard Time) |              |  |

# INVOICE

Ingram Readymix Incorporated

**Remit To 3580 FM 482  
New Braunfels, TX 78132  
(830) 625-9156  
FAX (830) 625-9174**

Page 1

**INVOICE NUMBER****PLANT#****PURCHASE ORDER NO.****DATE OF INVOICE**

8731007

12 CONVERSE

10/31/2025

| DATE                          | TICKET  | QTY  | DESCRIPTION                                                    | PRICE                 | AMOUNT | Tax |
|-------------------------------|---------|------|----------------------------------------------------------------|-----------------------|--------|-----|
| 10/31/25                      | 1453476 | 3.00 | 3000 PSI SUMMER                                                | 142.00                | 426.00 |     |
| 10/31/25                      | 1453476 | 1.00 | SHORT LOAD CHARGE                                              | 200.00                | 200.00 |     |
| 10/31/25                      | 1453476 | 1.00 | FUEL ADJUSTMENT                                                | 10.00                 | 10.00  |     |
|                               |         |      | Concrete for Primary<br>Front of House<br>Concrete patchback ✓ |                       |        |     |
| <b>Total Cubic Yards 3.00</b> |         |      |                                                                | <b>Sub-Total</b>      | 636.00 |     |
|                               |         |      |                                                                | <b>Sales Tax CONV</b> | 0.00   |     |
|                               |         |      |                                                                | <b>Amount Due</b>     | 636.00 |     |

|              |               |
|--------------|---------------|
| <b>TOTAL</b> | <b>636.00</b> |
|--------------|---------------|

CUSTOMER NUMBER

LOCATION

S | Acct#: BAR700  
O | BARTLETT COCKE, L.P.  
L | 8706 LOCKWAY ST.  
D | SAN ANTONIO TX 78217  
T |  
O |

**LA VERNIA ISD**  
**249 FM 1346**  
**LA VERNIA TX.**

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                     |                   |                 |                              |                 |                         |            |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|-------------------|-----------------|------------------------------|-----------------|-------------------------|------------|
| Customer                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                     |                   |                 | Ship To                      |                 |                         |            |
| BARTLETT COCKE, L.P.                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       |                     |                   |                 | 249 FM 1346<br>LA VERNIA TX. |                 |                         |            |
| Instructions                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |                     |                   |                 | P.O. Number                  |                 | Driver (Id : Name)      |            |
| 1604S TO 87 TO LAVERNIA AT 1346 TL JOB ON THE LEFT                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                     |                   |                 |                              |                 | 102910 : MARK D TIDWELL |            |
| Job ID                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                     |                   |                 |                              |                 |                         |            |
| LA VERNIA ISD                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |                     |                   |                 |                              |                 |                         |            |
| Load                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                       | Leave Plant         | Arrive Job Site   | Start Discharge | Finish Discharge             | Leave Job Site  | Arrive Plant            |            |
| 10:25 AM                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | 10:37 AM            |                   | 11:04 AM        |                              | 11:34 AM        | 12:40 PM                |            |
| Plant                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | Ticket No.          | Truck             | Load Size       | Mix                          | Slump           | Order No.               | Date       |
| 12                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         | 1453476             | 185               | 3               | CY                           | 5.00            | 858576                  | 10/31/2025 |
| Usage                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                     | Lot               |                 |                              | Block           |                         |            |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                     | JUAN 210-548-6852 |                 |                              |                 |                         |            |
| LOAD QTY                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | CUMULATIVE QUANTITY | ORDERED QUANTITY  | PRODUCT CODE    | DESC.                        | UNIT OF MEASURE | UNIT PRICE              | AMOUNT     |
| 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 3.00                | 3.00              | 33000S-12       | 3000 PSI SUMMER              | CY              |                         |            |
| 1                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 1.00                | 1.00              | 190-12          | SHORT LOAD CHARGE            | EA              |                         |            |
| 3                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                          | 3.00                | 3.00              | TZLAVER-12      | LAVERNIA                     | YD              |                         |            |
| Customer Notes                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                     |                   |                 |                              |                 |                         |            |
| Note: n/a                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |                     |                   |                 |                              |                 |                         |            |
| Disclaimer                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                 |                     |                   |                 |                              |                 |                         |            |
| <p><b>WARNING:</b></p> <p>This product is caustic and people who handle it should take every precaution to prevent it from coming in contact with their eyes or skin. In the event contact occurs, the affected area should be cleaned immediately and, if a burning sensation persists, medical attention should be sought.</p> <p>THIS CONCRETE MEETS THE STANDARDS FOR THE MIX DESIGNATED ABOVE, HOWEVER, IF IT IS ALTERED BY THE CUSTOMER, ADDITIONAL WATER IS ADDED OR CONCRETE IS NOT PLACED AND CURED ACCORDING TO ASTM SPECIFICATIONS, IT MAY NOT PERFORM AS DESIGNED AND THE CUSTOMER MUST ASSUME THAT RISK. INGRAM READYMIX ASSUMES NO LIABILITY FOR ARCHITECTURAL FINISHES FOR THIS CONCRETE INCLUDING BUT NOT LIMITED TO ITS USE IN POLISHED FLOORS, COLORED CONCRETE, AND EXPOSED AGGREGATE SURFACES.</p> <p>DELIVERY CONDITIONS: The Purchaser agrees to provide suitable roadways or approaches to points of delivery when material is to be delivered by trucks in places other than on paved streets. We reserve the right to stop deliveries if the roadways or approaches are unsatisfactory to us. In the event the Purchaser order delivery beyond the curb line, we will not assume liability for damage to sidewalks, driveways or other property and Purchaser hereby agrees to indemnify and hold INGRAM READYMIX harmless against all liability, loss and expense incurred as a result of such deliveries. Customer is required to provide mixer truck washout site.</p> <p>DETENTION OF TRUCKS AT THE BUILDING SITE: Purchaser will be allowed 1 hour free unloading time after arrival of truck on job. After that time, charge of \$150.00 per hour.</p> <p>Added Ingredients: Purchaser assumes full responsibility for strength, slump and quality of concrete when additional water or other material is requested on the job site.</p> <p>CUSTOMER HEREBY WAIVES ALL RIGHTS OF EXEMPTION AS TO PERSONAL PROPERTY UNDER THE LAWS OF THE STATE OF TEXAS.</p> <p>CUSTOMER IS RESPONSIBLE FOR WRECKER FEES REQUIRED ON THIS DELIVERY</p> <p>FUEL ADJUSTMENT WILL BE CHARGED FOR EACH LOAD</p> |                     |                   |                 |                              |                 |                         |            |
| Received By<br><br><br><i>Auto generated ticket</i><br><br>1:40 PM 10/31/2025 (Eastern Standard Time)                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                     |                   |                 | SUB-TOTAL                    |                 |                         |            |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                     |                   |                 | TAX                          |                 |                         |            |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                     |                   |                 | TICKET TOTAL                 |                 |                         |            |
|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            |                     |                   |                 | GRAND TOTAL                  |                 |                         |            |



227 W. Nakoma San Antonio, Texas 78216  
Local (210) 366-4808 Fax (210) 366-4827  
www.LSRSA.com  
invoices@LSRSA.com

## INVOICE

|                |               |
|----------------|---------------|
| Page           | 1             |
| Invoice Number | 0001122951    |
| Invoice Date   | 11/11/2025    |
| PO Number      | 231091        |
| Job Name       | LA VERNIA ISD |
| Customer       | 0000000194    |

Bill To: BARTLETT COCKE INC  
ACCOUNTS PAYABLE  
8706 LOCKWAY  
SAN ANTONIO TX, TX 78217

Ship To: BARTLETT COCKE INC  
ACCOUNTS PAYABLE  
8706 LOCKWAY  
SAN ANTONIO TX, TX 78217

| Job Name: LA VERNIA ISD |             |        | Ordered By: alexander ragland |         |        |
|-------------------------|-------------|--------|-------------------------------|---------|--------|
| PO Number: 231091       |             |        | Terms: NET 30                 |         |        |
| Item Code               | Description | Sheets | Sqft/<br>Qty                  | Price   | Amount |
| FBP-MET                 | METAL SIGN  | 2      | 2                             | 30.0000 | 60.00  |

**BC please provide confirmation what  
this sign was for.**

**Primary Roof Access Sign???**

Customer Signature: \_\_\_\_\_

|           |           |             |
|-----------|-----------|-------------|
| Sub-Total | Sales Tax | Balance Due |
| 60.00     | 4.95      | 64.95       |



For tree at JHS

## Invoice

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Amount Due

\$429.00

231091

| Customer                           | Customer number | Invoice number  | Invoice date           | Payment due date  |
|------------------------------------|-----------------|-----------------|------------------------|-------------------|
| BARTLETT COCKE GENERAL CONTRACTORS | 6186844         | 920058023       | October 13, 2025       | November 12, 2025 |
| Current services                   | Date of service | Cost of service | Sales tax (if applies) | Service total     |

## LA VERNIA ISD

195 BLUEBONNET RD, La Vernia, TX

Deep Root Fert w/ArborGreenPRO (1yr 10/10/2025

(Contract #47918453)

Live Oak far right corner of the La Vernia junior high school building.

Gps coordinate of the tree is 29.35388 N, 98.12030 W

Deep root fertilization with Davey ArborGreen Pro soil injections to provide adequate nutrients and promote healthy canopy growth.

I strongly recommend providing 2 Deep Root Fertilization with Arbor Green Pro in a year to help with construction for ALL trees to provide needed nutrients for increased resistance towards insects and disease while promoting health, vigor, and enhancing root growth all season long. Lasts for an entire year!

Total amount due

429.00

## Thank you for your business!

Rate your experience:  
[www.davey.com/feedback](http://www.davey.com/feedback)

## Just Ask Us!

Have questions about our services?  
Visit us online at [www.davey.com](http://www.davey.com)  
or call your local arborist  
Robert Adcock at (210) 981-2870.

## Your Local Office

18838 FM 2252 STE 500  
San Antonio, TX 78266-3010  
(210) 981-2870

Page 1 of 1

Please detach and return the following remittance advice with your payment

The Davey Tree Expert Company  
1500 N. Mantua St.  
Kent, OH 44240

FORWARDING SERVICE REQUESTED

1) Pay online  
at <https://payments.davey.com>

2) Mail in a check  
(please include remittance stub)

Please contact your local office  
regarding any service issues.

Amount Due: \$429.00

Due Date: November 12, 2025

Invoice Date: October 13, 2025

Invoice Number: 920058023

Customer Number: 6186844

## Mail Payment To:

BARTLETT COCKE GENERAL CONTRACTORS  
ATTN JOSH RIVERA  
8706 LOCKWAY ST  
SAN ANTONIO, TX 78217-4837The Davey Tree Expert Company  
P.O. Box 773222  
Detroit, MI 48277-3222

7732220006186844409200580232101320257000000004290019



For trees at front  
of High School;  
PR#28

# Invoice

231091 - La Vernia

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Amount Due

\$3,340.84

| Customer                           | Customer number | Invoice number  | Invoice date           | Payment due date  |
|------------------------------------|-----------------|-----------------|------------------------|-------------------|
| BARTLETT COCKE GENERAL CONTRACTORS | 6186844         | 920113766       | October 31, 2025       | November 30, 2025 |
| Current services                   | Date of service | Cost of service | Sales tax (if applies) | Service total     |

## LA VERNIA ISD

225 BLUEBONNET RD, La Vernia, TX

Tree Protection Fence Install 10/31/2025

1,300.00

94.25

1,394.25

(Contract #48023520)

Red oak and live oak between the main high school and the building with the parking canopy. Install fencing under the drip line of both trees to protect the critical root zone from any construction damage.

Tree Pruning 10/31/2025

1,815.00

131.59

1,946.59

(Contract #48023520)

\*\*Jake will start the crew.\*\*

Red oak and live oak between the main high school and the building with the parking canopy.

Red oak: Uplift 6'-7" (closer to 7") over the yard to make way for a new sidewalk that will go around the tree. Thin the interior by removing rubbing/crossing limbs and removing dense areas of small deadwood.

Live oak: Uplift 14'-16' over the roadway and 4'-6' over the roof. Remove deadwood 2" in diameter and larger. Thin the interior by removing rubbing/crossing branches and thinning sapling growth. Sanitize pruning and cutting tools before work begins. Cuts made on living oak tissues 1/2" inch and larger will be painted to prevent Oak Wilt. Clean well and remove debris. All cuts will be made by ANSI-A300 pruning standards for overall tree health and future viable growth.

### Thank you for your business!

Rate your experience:  
[www.davey.com/feedback](http://www.davey.com/feedback)

### Just Ask Us!

Have questions about our services?  
Visit us online at [www.davey.com](http://www.davey.com)  
or call your local arborist  
Jacob Young at (210) 981-2870.

### Your Local Office

18838 FM 2252 STE 500  
San Antonio, TX 78266-3010  
(210) 981-2870

Page 1 of 2

Please detach and return the following remittance advice with your payment



The Davey Tree Expert Company  
1500 N. Mantua St.  
Kent, OH 44240

FORWARDING SERVICE REQUESTED

Ways to Pay

- 1) Pay online  
at <https://payments.davey.com>
  - 2) Mail in a check  
(please include remittance stub)
- Please contact your local office  
regarding any service issues.

Amount Due: **\$3,340.84**

Due Date: **November 30, 2025**

Invoice Date: **October 31, 2025**

Invoice Number: **920113766**

Customer Number: **6186844**

### Mail Payment To:

BARTLETT COCKE GENERAL CONTRACTORS  
ATTN JOSH RIVERA  
8706 LOCKWAY ST  
SAN ANTONIO, TX 78217-4837

The Davey Tree Expert Company  
P.O. Box 773222  
Detroit, MI 48277-3222

7732220006186844409201137669103120259000000033408412

# Invoice

Amount Due

\$3,340.84

| Current services | Date of service | Cost of service | Sales tax (if applies) | Service total |
|------------------|-----------------|-----------------|------------------------|---------------|
| Total amount due |                 |                 |                        | 3,340.84      |

## Thank you for your business!

Rate your experience:  
[www.davey.com/feedback](http://www.davey.com/feedback)

## Just Ask Us!

Have questions about our services?  
Visit us online at [www.davey.com](http://www.davey.com)  
or call your local arborist  
Jacob Young at (210) 981-2870.

## Your Local Office

18838 FM 2252 STE 500  
San Antonio, TX 78266-3010  
(210) 981-2870

Page 2 of 2

Please detach and return the following remittance advice with your payment



The Davey Tree Expert Company  
1500 N. Mantua St.  
Kent, OH 44240

FORWARDING SERVICE REQUESTED

Ways to Pay

- 1) Pay online  
at <https://payments.davey.com>
  - 2) Mail in a check  
(please include remittance stub)
- Please contact your local office  
regarding any service issues.

Amount Due: \$3,340.84

Due Date: November 30, 2025

Invoice Date: October 31, 2025

Invoice Number: 920113766

Customer Number: 6186844

## Mail Payment To:

BARTLETT COCKE GENERAL CONTRACTORS  
ATTN JOSH RIVERA  
8706 LOCKWAY ST  
SAN ANTONIO, TX 78217-4837

The Davey Tree Expert Company  
P.O. Box 773222  
Detroit, MI 48277-3222

7732220006186844409201137669103120259000000033408412



For trees at front  
of High School;  
PR#28

## Invoice

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Amount Due

\$643.50

| Customer                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                            | Customer number | Invoice number  | Invoice date           | Payment due date  |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------|------------------------|-------------------|
| BARTLETT COCKE GENERAL CONTRACTORS                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | 6186844         | 920133131       | November 10, 2025      | December 10, 2025 |
| Current services                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    | Date of service | Cost of service | Sales tax (if applies) | Service total     |
| <b>LA VERNIA ISD</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                |                 |                 |                        |                   |
| <b>225 BLUEBONNET RD, La Vernia, TX</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                 |                 |                        |                   |
| Deep Root Fertilize w/ Arbor Green                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  | 11/07/2025      | 600.00          | 43.50                  | 643.50            |
| <i>(Contract #48023520)</i>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                         |                 |                 |                        |                   |
| **Recommended to be done before construction.**                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                     |                 |                 |                        |                   |
| Red oak and live oak between the main high school and the building with the parking canopy. Deep root fertilization with Davey Arbor Green Pro soil injections provides adequate nutrients and promotes healthy canopy growth. By injecting the trees with Arbor Green Pro we can provide needed nutrients for increased resistance to insects and diseases while promoting overall appearance and health. This application lasts one full year. This service is the single most important thing you can do for the long-term health of your trees. |                 |                 |                        |                   |
| <b>Total amount due</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |                 |                 |                        | <b>643.50</b>     |

### Thank you for your business!

Rate your experience:  
[www.davey.com/feedback](http://www.davey.com/feedback)

### Just Ask Us!

Have questions about our services?  
Visit us online at [www.davey.com](http://www.davey.com)  
or call your local arborist  
Jacob Young at (210) 981-2870.

### Your Local Office

18838 FM 2252 STE 500  
San Antonio, TX 78260-3010  
(210) 981-2870

Page 1 of 1

Please detach and return the following remittance advice with your payment



The Davey Tree Expert Company  
1500 N. Mantua St.  
Kent, OH 44240

FORWARDING SERVICE REQUESTED

**Ways to Pay**

- 1) Pay online  
at <https://payments.davey.com>
- 2) Mail in a check  
(please include remittance stub)

Please contact your local office  
regarding any service issues.

**Amount Due:** \$643.50  
**Due Date:** December 10, 2025  
**Invoice Date:** November 10, 2025  
**Invoice Number:** 920133131  
**Customer Number:** 6186844

### Mail Payment To:

BARTLETT COCKE GENERAL CONTRACTORS  
ATTN JOSH RIVERA  
8706 LOCKWAY ST  
SAN ANTONIO, TX 78217-4837

The Davey Tree Expert Company  
P.O. Box 773222  
Detroit, MI 48277-3222

7732220006186844409201331312111020251000000006435021

**La Vernia ISD 2023 Bond Projects**  
**Miscellaneous Cost Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                  |                 |          |
|----------------------------------|-----------------|----------|
| Reimbursable Line Item           | Project Support |          |
| <b>Miscellaneous Cost Budget</b> | \$ 55,122.00    |          |
| Total Invoices to Date           | \$ 32,719.50    | 59.3583% |
| Deducts from last Billing:       | \$ 26,929.68    |          |

Total Amount Billed this Month: \$ 5,789.82

General Notes:  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.                 | Description   | Amount                                          |
|---------------------------------------|---------------|-------------------------------------------------|
| <b>Billed Previously</b>              |               |                                                 |
| See "L" Transaction Report 11/08/2024 | WK202442      | Project Support Labor \$ 1,025.00               |
| See "L" Transaction Report 11/26/2024 | WK202447      | Project Support Labor \$ 1,073.16               |
| See "L" Transaction Report 01/02/2025 | WK202450      | Project Support Labor \$ 357.72                 |
| See "L" Transaction Report 01/02/2025 | WK202451      | Project Support Labor \$ 178.86                 |
| See "L" Transaction Report 01/29/2025 | WK20252-20244 | Project Support Labor \$ 1,073.16               |
| See Job Cost Report - Thru 1/29/2025  | WK202448      | Missed Cost - Project Support Labor \$ 357.72   |
| See Job Cost Report - Thru 3/4/2026   | WK20259       | Project Support Labor \$ 1,788.60               |
| See Transaction Report 4/3/2025       | WK202513      | Project Support Labor \$ 715.44                 |
| See Transaction Report 5/5/2025       | WK202517      | Project Support Labor \$ 1,105.38               |
| See Transaction Report 6/4/2025       | Weekly202522  | Project Support Labor \$ 1,381.72               |
| See Transaction Report 7/7/2025       | WK202526      | Project Support Labor \$ 3,886.91               |
| See Transaction Report                | WK202530      | Project Support Labor Batch 491468 \$ 3,360.00  |
| See Transaction Report                | WK202535      | Project Support Labor Batch 497963 \$ 4,032.00  |
| See Transaction Report                | WK202539      | Project Support Labor Batch 503339 \$ 3,715.57  |
| See Transaction Report                | WK202542      | Project Support Labor Batch \$ 2,878.44         |
| <b>Amount Billed this Month:</b>      |               |                                                 |
| See Transaction Report                | WK202547      | Project Support Labor Batch \$ 5,789.82 ✓       |
|                                       |               | <b>Billed this Month - Subtotal \$ 5,789.82</b> |
|                                       |               |                                                 |
|                                       |               | Total \$ 32,719.50                              |

**La Vernia ISD 2023 Bond Projects**  
**Miscellaneous Cost Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

Reimbursable Line Item  
**Miscellaneous Cost Budget**  
Total Invoices to Date  
Deducts from last Billing:  
  
Total Amount Billed this Month:

Site Perimeter Fencing, Mesh, Signage  
\$ 227,729.66  
\$ 96,581.65 42.4107%  
\$ 93,021.04  
  
\$ 3,560.61

General Notes: Funds added per PR#28 for the amount of \$4739.66  
Refer to transaction reports for Posted Dates

| Reference/Invoice No.                                     | Description                    | Amount              |
|-----------------------------------------------------------|--------------------------------|---------------------|
| <b>Site Fencing, Perimeter Fencing, Mesh, and Signage</b> |                                |                     |
| Billed Previously                                         |                                |                     |
| 237813603-002                                             | United Rentals                 | \$ 398.36           |
| 4504839                                                   | Home Depot                     | \$ 144.76           |
| 2084370                                                   | Thomas Printworks              | \$ 4,836.66         |
| 50028401006                                               | Whitecap                       | \$ 20.36            |
| 237813603-003                                             | United Rentals                 | \$ 398.36           |
| 240033966-001                                             | United Rentals                 | \$ 13,219.78        |
| 2084450                                                   | Thomas Printworks              | \$ 11,250.73        |
| 237813603-004                                             | United Rentals                 | \$ 398.36           |
| 237813603-005                                             | United Rentals                 | \$ 398.36           |
| 240033966-003                                             | United Rentals                 | \$ 2,226.97         |
| 240033966-004                                             | United Rentals                 | \$ 2,226.97         |
| 237813603-006                                             | United Rentals                 | \$ 398.36           |
| 240033966-002                                             | United Rentals                 | \$ 2,226.97         |
| 237813603-007                                             | United Rentals (North America) | \$ 398.36           |
| 240033966-005                                             | United Rentals (North America) | \$ 2,226.97         |
| 237813603-008                                             | United Rentals (North America) | \$ 398.36           |
| 240033966-006                                             | United Rentals (North America) | \$ 2,226.97         |
| 237813603-009                                             | United Rentals (North America) | \$ 398.36           |
| 240033966-007                                             | United Rentals (North America) | \$ 2,226.97         |
| 244400971-001                                             | United Rentals (North America) | \$ 11,846.89        |
| 237813603-010                                             | United Rentals (North America) | \$ 398.36           |
| 240033966-008                                             | United Rentals (North America) | \$ 2,226.97         |
| 240033966-009                                             | United Rentals (North America) | \$ 2,226.97         |
| 237813603-011                                             | United Rentals (North America) | \$ 398.36           |
| 237813603-012                                             | United Rentals (North America) | \$ 398.36           |
| 240033966-010                                             | United Rentals (North America) | \$ 2,226.97         |
| 250087754-001                                             | United Rentals (North America) | \$ 7,483.33         |
| 250087754-002                                             | United Rentals (North America) | \$ 718.78           |
| 244400971-002                                             | United Rentals (North America) | \$ 718.78           |
| 240033966-011                                             | United Rentals (North America) | \$ 2,226.97         |
| 240033966-012                                             | United Rentals (North America) | \$ 2,226.97         |
| 244400971-003                                             | United Rentals (North America) | \$ 718.78           |
| 50032663453                                               | White Cap, LP                  | \$ 941.73           |
| 250087754-004                                             | United Rentals (North America) | \$ 718.78           |
| 250313358-003                                             | United Rentals (North America) | \$ 86.60            |
| 237813603-015                                             | United Rentals (North America) | \$ 398.36           |
| 250087754-003                                             | United Rentals (North America) | \$ 718.78           |
| 250087754-005                                             | United Rentals (North America) | \$ 718.78           |
| 244400971-004                                             | United Rentals (North America) | \$ 718.78           |
| 240033966-013                                             | United Rentals (North America) | \$ 2,226.97         |
| 50032973989                                               | White Cap, LP                  | \$ 439.59           |
| 240033966-014                                             | United Rentals (North America) | \$ 2,226.97         |
| 244400971-005                                             | United Rentals (North America) | \$ 718.78           |
| 237813603-016                                             | United Rentals (North America) | \$ 398.36           |
| 250313358-004                                             | United Rentals (North America) | \$ 86.60            |
| 50033732004                                               | White Cap, LP                  | \$ 188.28           |
| 237813603-014                                             | United Rentals (North America) | \$ 398.36           |
| 50033781092                                               | White Cap, LP                  | \$ 125.53           |
| <b>013533-000 Fencing - Portables (PR21)</b>              |                                |                     |
| 237813603-013                                             | United Rentals (North America) | \$ 398.36           |
| 250313358-001                                             | United Rentals (North America) | \$ 1,174.52         |
| 50032395897                                               | White Cap, LP                  | \$ 412.83           |
| 250313358-002                                             | United Rentals (North America) | \$ 86.60            |
| <b>Amount Billed this Month:</b>                          |                                |                     |
| 250087754-006                                             | United Rentals (North America) | \$ 718.78           |
| 250313358-005                                             | United Rentals (North America) | \$ 86.60            |
| 240033966-016                                             | United Rentals (North America) | \$ 919.31           |
| 244400971-006                                             | United Rentals (North America) | \$ 718.78           |
| 237813603-017                                             | United Rentals (North America) | \$ 398.36           |
| 250087754-007                                             | United Rentals (North America) | \$ 718.78           |
|                                                           | <b>This Month - Sub Total</b>  | <b>\$ 3,560.61</b>  |
|                                                           | <b>Total</b>                   | <b>\$ 96,581.65</b> |

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

Customer # : 205829  
Invoice Date : 10/17/25  
Date Out : 05/29/25 05:00 PM  
Billed Through : 11/13/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : OZZY PADILLA  
Reserved By : SHEY MURRAY  
Salesperson : SHEY MURRAY

Invoice Amount: \$718.78

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-967-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 840514  
DALLAS TX 75284-0514

| RENTAL ITEMS:       |           | Description                              | Minimum | Day  | Week | 4 Week | Amount |
|---------------------|-----------|------------------------------------------|---------|------|------|--------|--------|
| Qty                 | Equipment |                                          |         |      |      |        |        |
| 83                  | 375/0525  | FENCE MODULAR 12' L X 6' H TEMPORARY PAN |         | 8.00 | 8.00 | 8.00   | 664.00 |
| 83                  | 551/4405  | FENCE PANEL METAL BASES                  |         |      |      |        | N/C    |
| 83                  | 375/0402  | FENCE CLAMPS                             |         |      |      |        | N/C    |
| Rental Subtotal:    |           |                                          |         |      |      |        | 664.00 |
| Agreement Subtotal: |           |                                          |         |      |      |        | 664.00 |
| Tax:                |           |                                          |         |      |      |        | 54.78  |
| Total:              |           |                                          |         |      |      |        | 718.78 |

COMMENTS/NOTES:

ONSITE CONTACT: OZZY PADILLA  
CELL#: 210-870-7175

Billing period: 28 Days From 10/16/25 05:00 PM Thru 11/13/25 05:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.



DBA Reliable Onsite Services

BRANCH 99J

22345 IH 35 N

NEW BRAUNFELS TX 78132-4871

830-623-5590

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

# 4 WEEK BILLING INVOICE

# 250313358-005

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

Customer # : 205829  
Invoice Date : 10/30/25  
Date Out : 07/09/25 05:00 PM  
Billed Through : 11/26/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : OZZY PADILLA  
Reserved By : NATALIA ESCOBEDO  
Salesperson : SHEY MURRAY

Invoice Amount: \$86.60

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-867-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 840514  
DALLAS TX 75284-0514

| RENTAL ITEMS:       |           |                                          |         |      |      |        |        |
|---------------------|-----------|------------------------------------------|---------|------|------|--------|--------|
| Qty                 | Equipment | Description                              | Minimum | Day  | Week | 4 Week | Amount |
| 10                  | 375/0525  | FENCE MODULAR 12' L X 6' W TEMPORARY PAN |         | 8.00 | 8.00 | 8.00   | 80.00  |
| 10                  | 551/4405  | FENCE PANEL METAL BASES                  |         |      |      |        | N/C    |
| 10                  | 375/0402  | FENCE CLAMPS                             |         |      |      |        | N/C    |
| Rental Subtotal:    |           |                                          |         |      |      |        | 80.00  |
| Agreement Subtotal: |           |                                          |         |      |      |        | 80.00  |
| Tax:                |           |                                          |         |      |      |        | 6.60   |
| Total:              |           |                                          |         |      |      |        | 86.60  |

## COMMENTS/NOTES:

ONSITE CONTACT: OZZY PADILLA  
CELL#: 210-870-7175  
ONE TIME FEE FOR ASSEMBLY OF WINDSCREEN  
(\$0.25) ADDED TO AD LABOR

Billing period: 28 Days From 10/29/25 05:00 PM Thru 11/26/25 05:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

Customer # : 205829  
Invoice Date : 11/08/25  
Date Out : 10/11/24 04:00 PM  
Billed Through : 12/05/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : OZZY PADILLA  
Reserved By : ROGER YANTIS  
Salesperson : TIFFANY RODRIGUEZ

Invoice Amount: \$919.31

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-867-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 840514  
DALLAS TX 75284-0514

| RENTAL ITEMS:       |           |                                          |         |      |      |        |        |  |
|---------------------|-----------|------------------------------------------|---------|------|------|--------|--------|--|
| Qty                 | Equipment | Description                              | Minimum | Day  | Week | 4 Week | Amount |  |
| 106                 | 375/0525  | FENCE MODULAR 12' L X 6' H TEMPORARY PAN | 8.00    | 8.00 | 8.00 | 8.00   | 848.00 |  |
| 97                  | 551/4405  | FENCE PANEL METAL BASES                  |         |      |      |        | N/C    |  |
| 134                 | 375/0402  | FENCE CLAMPS                             |         |      |      |        | N/C    |  |
| 125                 | 375/0423  | FENCE POST 8' GALVANIZED                 | .01     | .01  | .01  | .01    | 1.25   |  |
| Rental Subtotal:    |           |                                          |         |      |      |        | 849.25 |  |
| Agreement Subtotal: |           |                                          |         |      |      |        | 849.25 |  |
| Tax:                |           |                                          |         |      |      |        | 70.06  |  |
| Total:              |           |                                          |         |      |      |        | 919.31 |  |

COMMENTS/NOTES:

ONSITE CONTACT: OZZY PADILLA  
CELL#: 210-870-7175

Billing period: 28 Days From 11/07/25 04:00 PM Thru 12/05/25 04:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.



DBA Reliable Onsite Services

BRANCH 99J

22345 IH 35 N

NEW BRAUNFELS TX 78132-4871

830-623-5590

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

# 4 WEEK BILLING INVOICE

# 244400971-006

Customer # : 205829  
Invoice Date : 11/08/25  
Date Out : 01/31/25 04:00 PM  
Billed Through : 12/05/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : OZZY PADILLA  
Reserved By : ROGER YANTIS  
Salesperson : TIFFANY RODRIGUEZ

Invoice Amount: \$718.78

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-967-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA),INC.  
PO BOX 840514  
DALLAS TX 75284-0514

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

BARTLETT COCKE LP SAN ANTONIO  
8706 LOCKWAY ST  
SAN ANTONIO TX 78217-4837

| RENTAL ITEMS:       |           | Description                              | Minimum | Day  | Week | 4 Week | Amount |
|---------------------|-----------|------------------------------------------|---------|------|------|--------|--------|
| Qty                 | Equipment |                                          |         |      |      |        |        |
| 83                  | 375/0525  | FENCE MODULAR 12' L X 6' H TEMPORARY PAN |         | 8.00 | 8.00 | 8.00   | 664.00 |
| 83                  | 551/4405  | FENCE PANEL METAL BASES                  |         |      |      |        | N/C    |
| 83                  | 375/0402  | FENCE CLAMPS                             |         |      |      |        | N/C    |
| Rental Subtotal:    |           |                                          |         |      |      |        | 664.00 |
| Agreement Subtotal: |           |                                          |         |      |      |        | 664.00 |
| Tax:                |           |                                          |         |      |      |        | 54.78  |
| Total:              |           |                                          |         |      |      |        | 718.78 |

## COMMENTS/NOTES:

ONSITE CONTACT: OZZY PADILLA  
CELL#: 210-870-7175

Billing period: 28 Days From 11/07/25 04:00 PM Thru 12/05/25 04:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.



DBA Reliable Onsite Services

BRANCH 99J

22345 IH 35 N

NEW BRAUNFELS TX 78132-4871

830-623-5590

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

# 4 WEEK BILLING INVOICE

# 237813603-017

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

BARTLETT COCKE LP SAN ANTONIO  
8706 LOCKWAY ST  
SAN ANTONIO TX 78217-4837

Customer # : 205829  
Invoice Date : 11/08/25  
Date Out : 08/16/24 03:00 PM  
Billed Through : 12/05/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Requested By : AP COCKE  
Reserved By : SHEY MURRAY  
Salesperson : SHEY MURRAY

Invoice Amount: **\$398.36**

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-967-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 840514  
DALLAS TX 75284-0514

| RENTAL ITEMS:       |           | Description                              | Minimum | Day  | Week | 4 Week | Amount |
|---------------------|-----------|------------------------------------------|---------|------|------|--------|--------|
| Qty                 | Equipment |                                          |         |      |      |        |        |
| 46                  | 375/0525  | FENCE MODULAR 12' L X 6' H TEMPORARY PAN | 8.00    | 8.00 | 8.00 | 8.00   | 368.00 |
| 46                  | 551/4405  | FENCE PANEL METAL BASES                  |         |      |      |        | N/C    |
| 3                   | 375/0414  | FENCE GATE WHEEL                         |         |      |      |        | N/C    |
| Rental Subtotal:    |           |                                          |         |      |      |        | 368.00 |
| Agreement Subtotal: |           |                                          |         |      |      |        | 368.00 |
| Tax:                |           |                                          |         |      |      |        | 30.36  |
| Total:              |           |                                          |         |      |      |        | 398.36 |

## COMMENTS/NOTES:

ONSITE CONTACT: DAVID WINKELMANN

CELL#: 210-219-9620

ONE SINGLE 12' GATE

ON

E DOUBLE 24' GATE

Billing period: 28 Days From 11/07/25 03:00 PM Thru 12/05/25 03:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)

WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #

IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.



DBA Reliable Onsite Services

BRANCH 99J

22345 IH 35 N

NEW BRAUNFELS TX 78132-4871

830-623-5590

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

# 4 WEEK BILLING INVOICE

# 250087754-007

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

Customer # : 205829  
Invoice Date : 11/14/25  
Date Out : 05/29/25 05:00 PM  
Billed Through : 12/11/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : OZZY PADILLA  
Reserved By : SHEY MURRAY  
Salesperson : SHEY MURRAY

Invoice Amount: \$718.78

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-967-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 840514  
DALLAS TX 75284-0514

| RENTAL ITEMS:       |           | Description                              | Minimum | Day  | Week | 4 Week | Amount |
|---------------------|-----------|------------------------------------------|---------|------|------|--------|--------|
| Qty                 | Equipment |                                          |         |      |      |        |        |
| 83                  | 375/0525  | FENCE MODULAR 12' L X 6' H TEMPORARY PAN |         | 8.00 | 8.00 | 8.00   | 664.00 |
| 83                  | 551/4405  | FENCE PANEL METAL BASES                  |         |      |      |        | N/C    |
| 83                  | 375/0402  | FENCE CLAMPS                             |         |      |      |        | N/C    |
| Rental Subtotal:    |           |                                          |         |      |      |        | 664.00 |
| Agreement Subtotal: |           |                                          |         |      |      |        | 664.00 |
| Tax:                |           |                                          |         |      |      |        | 54.78  |
| Total:              |           |                                          |         |      |      |        | 718.78 |

## COMMENTS/NOTES:

ONSITE CONTACT: OZZY PADILLA  
CELL#: 210-870-7175

Billing period: 28 Days From 11/13/25 05:00 PM Thru 12/11/25 05:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.

**La Vernia ISD 2023 Bond Projects**  
**Miscellaneous Cost Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

|                                 |                                    |            |
|---------------------------------|------------------------------------|------------|
| Reimbursable Line Item          | Construction Utilities - Temporary |            |
| Miscellaneous Cost Budget       | \$ 174,612                         |            |
| Total Invoices to Date          | \$ 3,827.98                        |            |
| Deducts from last Billing:      | \$ 3,509.68                        | 2.1922777% |
| Total Amount Billed this Month: | \$ 318.30                          |            |

**General Notes:**

Refer to transaction reports for Posted Dates  
Consolidated Telephone and Internet for \$13,989.00  
Consolidated Utilities Co Charges for \$28,500

| Reference/Invoice No.            | Description                   | Amount                                             |
|----------------------------------|-------------------------------|----------------------------------------------------|
| <b>Billed Previously</b>         |                               |                                                    |
| 237494000-001                    | United Rentals(North America) | Power \$ 2,406.54                                  |
| 602898532-091624                 | GVEC                          | GVEC \$ 242.39                                     |
| CenterCard - May 2025            | AGEORGE-GVEC                  | GVEC #125110015 Temp Power 3/21 - 4/03/25 \$ 71.77 |
| CenterCard - May 2025            | AGEORGE-GVEC                  | GVEC #125110014 Temp Power 3/21 - 4/03/25 \$ 80.00 |
| CenterCard - May 2025            | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 63.00                    |
| Journal Entry - 6.16.2025        | CCORTES                       | Removal of Late Fees: \$ (10.00)                   |
| CenterCard - May 2025            | CCORTES-GVEC                  | Temp Utilities 05/05/2025 - 06/05/2025: \$ 27.60   |
| CenterCard - July 2025           | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 27.60                    |
| CenterCard - July 2025           | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 95.00                    |
| CenterCard - August 2025         | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 27.60                    |
| CenterCard - July 2025           | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 100.00                   |
| 125110015-081625                 | GVEC                          | For temp. Utilities: 35.88                         |
| CenterCard - August 2025         | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 97.00                    |
| CenterCard - Sept 2025           | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 122.00                   |
| CenterCard - Sept 2025           | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 123.30                   |
| <b>Amount Billed this Month:</b> |                               |                                                    |
| CenterCard - October 2025        | CCORTES-GVEC                  | Temp Utilities - GVEC: \$ 123.30 ✓                 |
| CenterCard - November 2025       | CCORTES-City of La Vernia     | Temp Utilities - GVEC: \$ 118.00 ✓                 |
| CenterCard - November 2025       | CCORTES-City of La Vernia     | C of O Application Fee: \$ 75.00 ✓                 |
|                                  |                               | C of O Application Fee: 2 ✓                        |
|                                  | <b>Subtotal</b>               | <b>\$ 318.30</b>                                   |
|                                  |                               |                                                    |
|                                  |                               | <b>Total \$ 3,828</b>                              |

800.699.4832  
customersupport@gvec.orgwww.gvec.net  
f o x in24/7 Technical Support  
800.699.4832Account Number  
604-898532Bill Date  
November 17, 2025

Thank you for signing up for eBill!



## Time to Ask Yourself...

## IS YOUR HOME READY FOR COOLER WEATHER?

The weather is cooler now, but colder temperatures that typically arrive in December and January may be just around the corner. Will your HVAC unit be able to keep up? Be ready with a new system from GVEC.

Get our Black Friday deal throughout November with **\$1,500 off** plus a **FREE HVAC Spec Check** (\$468 value) and a **FREE 10-year labor warranty** (\$1,700 value).

Visit [gvec.org](http://gvec.org) or call 833.237.7800 today for details!

gvecACService.com  
833.237.7800

TACL800116382E | TECL32802



## Make the move!

## SMARTHUB IS MOVING TO OUR NEW MYGVEC APP.

On December 15, 2025, SmartHub will retire and transition to our new MyGVEC app for electric members. Your login credentials and account tools you rely on to manage your electric service remain the same—now with a smarter name. Plus, it includes new features available only through MyGVEC. Make sure you're ready! Download the MyGVEC app, log in, and you're all set. Learn more at [gvec.org](http://gvec.org).



## Account summary

|                                |             |
|--------------------------------|-------------|
| Balance from last bill         | 123.30      |
| Payments - thank you           | -123.30     |
| <b>Balance brought forward</b> | <b>0.00</b> |

## This Bill

|               |               |
|---------------|---------------|
| Internet      | 104.95        |
| Miscellaneous | 15.00         |
| Tax           | 3.35          |
| <b>Total</b>  | <b>123.30</b> |

## Total to pay

**\$123.30**

→ Payment is due upon receipt of bill. A late fee of \$5.00 will be assessed if payment is not received by **December 03, 2025**.

Thank you for being a GVEC Fiber customer.

For Terms of Service visit our website at [gvec.net](http://gvec.net). Prices are subject to change.

P.O. Box 525, Gonzales, TX 78629

BARTLETT COCKE  
8706 LOCKWAY  
SAN ANTONIO TX 78217

Account Number: 604-898532 Due Date: Due Upon Receipt Amount Due: \$123.30 Amount Enclosed: \_\_\_\_\_

Your payment can be made by mail, telephone or in the online portal. Please allow ten business days for mailed payments to be processed. Visit the customer self-service portal to sign up for auto-pay by credit card or bank draft (ACH).

## Make check payable to:

GVEC  
P.O. Box 525  
Gonzales, TX 78629-0525

## Payments

\$

Payment Oct 20 -123.30

**Total for Payments \$-123.30**

## Internet

Nov 16-Dec 15 \$

Small Commercial Fiber - 250 Mbps 104.95

**Total for Internet \$104.95**

## Miscellaneous

Nov 16-Dec 15 \$

Static Ip Address 15.00

**Total for Miscellaneous \$15.00**

### PAYMENT OPTIONS, FEES AND CHECK PROCESSING POLICY

#### Payment Options — Enjoy an array of choices at no-cost to you.

**By Bank/Credit Card Draft** have the balance debited from your checking/savings account or credit card on the bill date

**Online** by accessing MyBroadbandAccount Self-Service Portal at gvec.net

**By Mail** to GVEC, P.O. Box 525, Gonzales, TX 78629-0118

**By Phone** call our automated system directly at 833.511.0270 or our office at 800.699.4832

**In Person** at any of our GVEC offices (M - F, 8 AM - 5 PM) or drive-thrus (M - F, 7:30 AM - 5:30 PM)

**Night Drop** located by the drive-thru window of any GVEC office (available 24 hours)

#### Check Processing Policy

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. When we use information from your check to make an electronic fund transfer, funds may be withdrawn from your account as soon as the same day we receive your payment, and you will not receive your check back from your financial institution.

#### Fees

**Reconnection Fee:** \$10.00 | **Late Fee:** \$5.00 | **Non-Sufficient Funds (NSF) Fee:** \$25.00

Customers who submit an NSF check payment will not be able to make check payments on their accounts for 12 months.

P.O. BOX 118  
GONZALES, TX 78629-0118CUSTOMER SERVICE M-F | 7:30 AM – 5:30 PM  
800.223.4832  
gvec.org

Page 1 of 2

BARTLETT COCKE  
CONSTRUCTION TRAILER  
8706 LOCKWAY ST  
231091  
SAN ANTONIO TX 78217-4837

4 565



ACCOUNT # 125110014 BILLING DATE 10/12/2025

|                                  |    |        |
|----------------------------------|----|--------|
| CURRENT BILL AMOUNT              | \$ | 118.00 |
| AMOUNT DUE DRAFTED ON 10/28/2025 | \$ | 118.00 |
| AMOUNT DUE AFTER 10/28/2025      | \$ | 128.00 |

PAID BY DRAFT

|                            |                                                  |                          |                      |
|----------------------------|--------------------------------------------------|--------------------------|----------------------|
| ACCOUNT # 125110014        | SERVICE DATES: 08/29/2025 – 09/29/2025 (31 Days) | METER # 13900553         | \$                   |
| ADDRESS: 225 BLUEBONNET RD | SERVICE TYPE: TEMPORARY SVC FOR CONST            | RATE: COMMERCIAL SNGL PH | TOTAL BILL \$ 118.00 |

( 3561 — 2809 ) x 1 = 752 kWh  
CURRENT READING PREVIOUS READING METER MULTIPLIER KWH USAGE

## GENERATION AND TRANSMISSION


752 kWh x \$0.085 = \$ 63.92

## DISTRIBUTION

Delivery Charge 752 kWh x \$0.023818 = \$ 17.91  
Service Availability Charge \$ 25.00

## OTHER

City Municipal Franchise Fee \$ 2.14  
State Tax \$ 6.81  
City Sales Tax \$ 2.18  
POWER UP Contribution \$ 0.04



| COMPARISONS       | DAYS | TOTAL kWh | AVG. kWh | DAILY COST |
|-------------------|------|-----------|----------|------------|
| CURRENT BILLING   | 31   | 752       | 24       | \$3.45     |
| PREVIOUS BILLING  | 29   | 778       | 27       | \$3.78     |
| LAST YEAR BILLING | 0    | 0         | 0        | \$0.00     |

On December 15, 2025, GVEC will retire SmartHub and transition to our new, improved MyGVEC app. With MyGVEC, you will still find all the familiar account tools. Plus, new, easy-to-use features only available through MyGVEC. Make sure you are ready! Download the free MyGVEC app, use your same login credentials and enjoy a simpler, smarter way to manage your GVEC account.

CUSTOMER SERVICE M-F | 7:30 AM – 5:30 PM  
800.223.4832  
gvec.orgBARTLETT COCKE  
CONSTRUCTION TRAILER  
8706 LOCKWAY ST  
231091  
SAN ANTONIO TX 78217-4837

ACCOUNT # 125110014

BILLING DATE 10/12/2025

|                                  |    |        |
|----------------------------------|----|--------|
| CURRENT BILL AMOUNT              | \$ | 118.00 |
| AMOUNT DUE DRAFTED ON 10/28/2025 | \$ | 118.00 |
| AMOUNT DUE AFTER 10/28/2025      | \$ | 128.00 |

PAID BY DRAFT

GVEC  
P.O. BOX 118  
GONZALES, TX 78629-0118

4





P.O. BOX 118  
GONZALES, TX 78629-0118  
CUSTOMER SERVICE M-F | 7:30 AM – 5:30 PM  
800.223.4832  
gvec.org

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

## Generation and Transmission

The Generation and Transmission Charge reflects the dollars GVEC pays to our wholesale power suppliers for the power that is then sold, at cost, to our members.

GVEC is an electric distribution cooperative; we do not generate electricity. However, we do work to negotiate the best price on behalf of our members. Each month, we get a bill from our wholesale power suppliers for the energy that our members consume.

We then pass that charge on to you, dollar for dollar, with no markup at all, through the Generation and Transmission Charge.

## Distribution Charge

The Distribution Charge reflects the dollars GVEC retains in order to distribute electricity to your location. This is used for the operation and maintenance of the electric system. It's broken down into two separate charges (*Delivery Charge & Service Availability Charge*).

**Delivery Charge** The Delivery Charge is based on actual kWh consumption (*electricity you use*).

**Service Availability Charge** The Service Availability Charge is based on costs associated with having power available at a location whether or not electricity is used.

## Power Up Contribution

Funds from this charitable GVEC program are used to provide community improvement grants to nonprofit and civic organizations as well as electric bill-pay assistance to low-income and elderly GVEC members.

The program is funded by participating GVEC members who round up their electric bills to the nearest dollar each month and donate the difference in change. Members may opt out at any time. For more information or to opt out, visit [gvec.org](http://gvec.org) or call 800.223.4832.

## Check Processing Policy

When you provide a check as payment, you authorize us either to use information from your check to make a one-time electronic fund transfer from your account or to process the payment as a check transaction. When we use information from your check to make an electronic fund transfer, funds may be withdrawn from your account as soon as the same day we receive your payment, and you will not receive your check back from your financial institution.

## Disconnect/Reconnect/NSF Fees

|                                                |          |
|------------------------------------------------|----------|
| During Business Hours M-F   7:30 AM – 5:30 PM: | \$100.00 |
| After Business Hours:                          | \$125.00 |

|                                                                                                                           |         |
|---------------------------------------------------------------------------------------------------------------------------|---------|
| Non-Sufficient Funds (NSF) Fee:                                                                                           | \$25.00 |
| <i>Customers who submit an NSF check payment will not be able to make check payments on their accounts for 12 months.</i> |         |

## Meter Multiplier

A meter multiplier is tied to each specific type of meter. The meter read must be converted to usage by applying the multiplier designated by the meter manufacturer. An average residential home will have a meter using a multiplier of 1. However, some larger residential and commercial accounts with a higher energy load may have a larger multiplier.

---

## Payment Options — Enjoy an array of choices at no-cost to you.

**By Bank/Credit Card Draft** have the balance debited from your checking/savings account or credit card on the due date

**Online** by accessing the Self-Service Portal at [gvec.org](http://gvec.org)

**By Mail** to GVEC, P.O. Box 118, Gonzales, TX 78629-0118

**By Phone** call our automated system directly at 855.940.3827 or our office at 800.223.4832

**In Person** at any of our GVEC offices (M-F, 8 AM - 5PM) or drive-thrus (M-F, 7:30 AM - 5:30 PM)

**Night Drop** located by the drive-thru window of any GVEC office (*available 24 hours*)

If you have questions, contact GVEC via phone at 800.223.4832 or on the Self-Service Portal at [gvec.org](http://gvec.org)



CERTIFICATE OF OCCUPANCY  
PRIMARY NEW ADDITION

## CERTIFIED PAYMENTS - PRINT RECEIPT

CITY OF LA VERNIA, TX MISC GOV WEB BUREAU CODE: 9243624

| Account,<br>Payment ID | Permit or<br>Citation # | Payment<br>Amount | Conv<br>Fee | Total   | Status                                |
|------------------------|-------------------------|-------------------|-------------|---------|---------------------------------------|
| 100340016362           | LVISD Primary           | \$75.00           | \$2.00      | \$77.00 | 11/06/25<br>10:00 AM<br>HZRF0Z<br>CoO |
|                        |                         | \$75.00           | \$2.00      | \$77.00 |                                       |

### BUREAU INFORMATION

First Name Bartett Cocke  
Middle Name  
Last Name General Con  
Name Suffix  
Telephone 830-779-6600  
Address 8706 Lockway Street  
City SAN ANTONIO  
State Texas  
Zip Code 78217  
Country United States

### BILLING INFORMATION

First Name Bartett Cocke  
Middle Name  
Last Name General Con  
Name Suffix  
Telephone 830-779-6600  
Address 8706 Lockway Street  
City SAN ANTONIO  
State Texas  
Zip Code 78217  
Country United States

### BANK CARD INFORMATION

Card Type MasterCard  
Exp. Date xx / xxxx  
Email Address

Card Number xxxxxxxxxxxx2361  
Security Code Hidden for Security

## La Vernia ISD 2023 Bond Projects

### Miscellaneous Cost Documentation

Application Payment No. 014

Period To: 11/30/2025  
0

Reimbursable Line Item

### Miscellaneous Cost Budget

Total Invoices to Date

Deducts from last Billing:

Total Amount Billed this Month:

## Sanitary Facilities - Field Portocans and Wash Station

\$ 155,717.00

\$ 39,820.41 25.5723%

\$ 35,819.91

\$ 4,000.50

### General Notes:

### Refer to transaction reports for Posted Dates

### Consolidate San. Facilities - Office Tanks for

**\$15,988.00**

| Reference/Invoice No.            | Description                  | Amount                         |
|----------------------------------|------------------------------|--------------------------------|
| <b>Billed Previously</b>         |                              |                                |
| 237440086-001                    | UNRE03                       | United Rentals(North America)  |
| 128635                           | TESA03                       | Tex-San Site Services          |
| 237440086-002                    | UNRE0                        | United Rentals (North America) |
| 13666                            | FOSE07                       | Four Seasons Disposal LLC      |
| 131479                           |                              | For Sanitary Facilities        |
| 133152                           | 12/23/2024                   | For Sanitary Facilities        |
| 134741                           | TESA03                       | Tex-San Site Services          |
| 136364                           | TESA03                       | Tex-San Site Services          |
| 137191                           | TESA03                       | Tex-San Site Services          |
| 138212                           | TESA03                       | Tex-San Site Services          |
| 138554                           | TESA03                       | Tex-San Site Services          |
| 139136                           | TESA03                       | Tex-San Site Services          |
| 139944                           | TESA03                       | Tex-San Site Services          |
| 140900                           | TESA03                       | Tex-San Site Services          |
| 141874                           | TESA03                       | Tex-San Site Services          |
| 144419                           | TESA03                       | Tex-San Site Services          |
| 143625                           | TESA03                       | Tex-San Site Services          |
| 145349                           | TESA03                       | Tex-San Site Services          |
| 147061                           | TESA03                       | Tex-San Site Services          |
| 148857                           | TESA03                       | Tex-San Site Services          |
| 150436                           | TESA03                       | Doodie Calls                   |
|                                  |                              |                                |
| <b>Amount Billed this Month:</b> |                              |                                |
| 151944                           | TESA03                       | Doodie Calls                   |
|                                  |                              |                                |
|                                  | <b>This Month - Subtotal</b> | <b>\$ 4,000.50</b>             |
|                                  |                              |                                |
|                                  | <b>Total</b>                 | <b>\$ 39,820.41</b>            |

Doodie Calls, LLC  
P.O. Box 739056  
Dallas, TX 75373-9056  
(210) 649-4800  
accounting@texsanservices.com



## Invoice To:

Bartlett Cocke Contractors  
8706 Lockway St  
San Antonio, TX 78217

Invoice # **151944**  
Invoice Date **Nov 1, 2025**  
Billing Period **Nov 1, 2025 - Nov 30, 2025**  
Due Date **Nov 16, 2025**

Invoice Amount **\$4,000.50**

| Customer ID | PO #       | Rental #     | Pay Online ID    | Clerk     | Terms                 |
|-------------|------------|--------------|------------------|-----------|-----------------------|
| <b>C63</b>  | <b>---</b> | <b>R6299</b> | <b>SRPDxxkxZ</b> | <b>AG</b> | <b>Due at Receipt</b> |

Site: **La Vernia High School - 225 Bluebonnet, 225 Bluebonnet Rd La Vernia, TX 78121**

| Line #                       | Service                                                                                                                                       | Tax Code | Rate     | Qty. | Amount       |
|------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|----------|----------|------|--------------|
| 1                            | HT - Holding Tank<br>Nov 1, 2025 - Nov 30, 2025   (Advance: 11/1/2025 - 11/30/2025) HT - HT - Holding Tank                                    | 01       | \$225.00 | 4 ✓  | \$900.00     |
| 2                            | Environmental Fee<br>Nov 1, 2025 - Nov 30, 2025   (Advance: 11/1/2025 - 11/30/2025) HT                                                        |          | \$5.75   | 4 ✓  | \$23.00      |
| 3                            | PT- Standard Rental-2x<br>Nov 1, 2025 - Nov 30, 2025   (Advance: 11/1/2025 - 11/30/2025) Standard Portable Toilet - PT-<br>Standard Rental-2x | 01       | \$165.00 | 14 ✓ | \$2,310.00   |
| 4                            | Environmental Fee<br>Nov 1, 2025 - Nov 30, 2025   (Advance: 11/1/2025 - 11/30/2025) Standard Portable Toilet                                  |          | \$5.75   | 14 ✓ | \$80.50      |
| 5                            | Hand Wash Station<br>Nov 1, 2025 - Nov 30, 2025   (Advance: 11/1/2025 - 11/30/2025) HWS                                                       | 01       | \$195.00 | 2 ✓  | \$390.00     |
| Invoice Subtotal             |                                                                                                                                               |          |          |      | \$3,703.50   |
| Tax (01) - Sales Tax - 8.25% |                                                                                                                                               |          |          |      | \$297.00     |
| Invoice Total                |                                                                                                                                               |          |          |      | \$4,000.50 ✓ |

## Thank you!

To pay securely online, go to [app.servicecore.com/payment](http://app.servicecore.com/payment). Enter your Customer ID: C63 and your Pay Online ID: SRPDxxkxZ then click Submit. Enter your payment info and click Pay. That's it!

(PT) Tex-San Site Services hereby leases to the customer above at the rate and terms above. Tex-San Site Services has delivered to the Lessee's control at the above location and will furnish unit with all necessary supplies & services. Any damages to the equipment caused by the customers, subcontractors, invited or uninvited guests, agents, or animals resulting from negligence, lack of care, and abuse is the responsibility of the Lessee. Once the unit is left at the job site/event, it is the full responsibility of the Lessee to safeguard the equipment that is on rent from Tex-San Site Services., and any damages is the responsibility of the Lessee which includes but not limited to damages, theft, or any other harm or ill use of the unit. Lessee agrees to pay for any damage to or loss of goods, regardless of cause, except reasonable wear & tear, while the units are in the possession of Lessee. Units damaged beyond repair will be paid at their replacement cost. Tex-San Site Services is not responsible for injury to user. Lessee must keep units free of all obstructions and where they can be serviced in all weather conditions. Lessee agrees not to move the leased property from the above location. Rental service charges continue until Lessee has properly notified Tex-San Site Services to stop service. Client can cancel services at any time; however, Tex-San Site Services does not pro-rate, Lessee is responsible for calling in their request for pick-up before their new monthly cycle begins. Monthly payment will be due on the same day the unit/units are delivered so the unit/units will need to be picked up the business day before billing period begins. Lessee's responsibility for equipment continues for a reasonable time until pickup is made. It is acknowledged that the above leased items are in good condition on delivery.

RO

Access shall be given to Tex-San Site Services to deliver and install necessary equipment. Tex-San Site Services assets shall be locked and protected with security in the event items are left overnight. Limited access to said assets should be given. Equipment that is lost or damaged shall be replaced at the Customers expense. New customers will be required to prepay in full, the total cost of services. Invoices are generated on delivery and when services are rendered of each month and hard copies will be sent out by email. Applicable sales tax will be charged unless customer provides a tax exemption certificate for each exempt service location. Services or labor scheduled less than 48 hours in advance will be subject to an upcharge of 20 % the normal cost of service. Off-peak hours are from 5 pm on Friday until 7 am on Monday. Should additional services be needed during these times, extra haul costs will apply. We reserve the right to refuse to p/up dumpster if we feel it will endanger the truck or driver. No Activity for 30 days will incur an additional charge of 80% of the container fee. Relocation Fee \$155 Min. Additional trip charges may incur due to but not limited to: a) the load level exceeded the top of sidewalls. a) we were unable to gain access due to equipment, materials and or any other objects blocking the safe removal of our equipment. Loads more than the specified tonnage will be billed @ \$85/ton on excess amount only. Load level is to the top of the sidewalls. Do not "crown" material or allow it to hang over side walls. (30YRD-MX4tons/40YRD-MX5tons) Customer agrees to hold Tex-San Site Services harmless for any damage to any surface or sub-surface systems crossed or driven upon once our truck leaves an established roadway. Customer must notify the office prior to the expiration of the 30-day rental period if they wish to discontinue use of dumpster.

Customer assumes all risks and responsibility for the dumpster while it is located on their property/jobsite, including but not limited to personal injury, death,

losses, damage or destruction to dumpster and rental charges. Hazardous materials may not be disposed of in our dumpsters. Restricted items include, but are not limited to tires, refrigerators, air conditioners, batteries, oils, automotive fluids, paint, solvents, lawn and garden chemicals, pesticides, asbestos shingles, or any other product deemed by the EPA to be hazardous. Loads containing such items may be rejected or additional handling or disposal charges may apply.

Detach and return (#9 envelope)

**Bartlett Cocke Contractors**  
8706 Lockway St  
San Antonio, TX 78217

Customer ID # **C63**  
Invoice # **I51944**  
Invoice Date **Nov 1, 2025**  
Billing Period **Nov 1, 2025 - Nov 30, 2025**  
Due Date **Nov 16, 2025**  
Invoice Total **\$4,000.50**  
Payments **(\$0.00)**

**Remit To:**

**Doodle Calls, LLC**  
P.O. Box 739056  
Dallas, TX 75373-9056

Invoice Due **\$4,000.50**

**La Vernia ISD 2023 Bond Projects**  
**Miscellaneous Cost Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

Reimbursable Line Item

### Miscellaneous Cost Budget

Total Invoices to Date

Deducts from last Billing:

Total Amount Billed this Month:

General Labor/Weekly Jobsite Cleanup \$12.50

\$ 416,552.00

\$ 141,747.26 34.02870710%

\$ 132,250.01

\$ 9,497.25

General Notes:

Refer to transaction reports for Posted Dates

| <b>Reference Invoice No.</b>             |                   | <b>Description</b>                              | <b>Amount</b>         |
|------------------------------------------|-------------------|-------------------------------------------------|-----------------------|
| Billed Previously:                       |                   |                                                 |                       |
| See Transaction Report L Codes - October | 11/8/2024         | 017413-000 Weekly Clean and Gen. Labor          | \$ 9,682.00           |
| See Transaction Report L Codes - October |                   | 030000-000 Concrete - thru October 20           | \$ 6,523.25           |
| See Transaction Report L Codes - Nov     | 11/26/2024        | 017413-000 Weekly Clean and Gen. Labor - Nov 17 | \$ 2,146.00           |
| See Transaction Report L Codes - Dec     | 1/2/2025          | 017413-000 Weekly Clean and Gen. Labor          | \$ 5,150.00           |
| See Transaction Report L Codes Jan 2025  |                   | 030000-000 Concrete (Temporary Throwing Fields) | \$ 860.00             |
|                                          |                   | Forming, Placing, Finishing Wrecking of Pads    |                       |
| See Job Cost Report - Thru 1/29/2025     | 11/24/2024        | WK2024448 Missed Cost-Manuel Sandoval           | \$ 400.00             |
| See Transaction Report - Thru 3/4/2025   | 3/2/2025          | WK202509                                        | \$ 13,189.25          |
| See Transaction Report - Thru 4/3/2025   | 3/2/2025          | WK202513                                        | \$ 7,934.13           |
| See Transaction Report - Thru 4/30/2025  |                   | WK202517                                        | \$ 8,514.13           |
| See Transaction Report - Thru 6/4/2025   |                   | WK202522                                        | \$ 10,660.75          |
| Journal Entry 6.16.2025                  | CCORTES           | Week Ending 5/25                                | Juan Vazquez Reg Time |
| See Transaction Report - Thru 7/2/2025   |                   | WK202528                                        | \$ (57.00)            |
| See Transaction Report                   | From June to July | WK202530                                        | \$ 37,035.50          |
| See Transaction Report                   |                   | WK202535                                        | \$ 13,854.00          |
| See Transaction Report                   |                   | WK202539                                        | \$ 8,972.00           |
| See Transaction Report                   |                   | WK202542                                        | \$ 7,386.00           |
|                                          |                   | 017413-000 Weekly Clean and Gen. Labor          |                       |
| <b>Amount Billed this Month:</b>         |                   |                                                 |                       |
| See Transaction Report                   | From Oct to Nov   | WK202547                                        | \$ 9,497.25           |
|                                          |                   |                                                 |                       |
|                                          |                   |                                                 |                       |
|                                          |                   |                                                 |                       |
|                                          |                   |                                                 |                       |
|                                          |                   | This Month - Subtotal                           | \$ 9,497.25           |
|                                          |                   |                                                 |                       |
|                                          |                   | Total \$                                        | 141,747.26            |

**Total \$ 141,747.26**

**La Vernia ISD 2023 Bond Projects**  
**Miscellaneous Cost Documentation**

Application Payment No. 014

Period To: 11/30/2025  
0

Reimbursable Line Item  
**Miscellaneous Cost Budget**  
Total Invoices to Date  
Deducts from last Billing:  
  
Total Amount Billed this Month:

Construction Aid - Equipment Cost and Operator Labor  
\$ 331,453.00  
\$ 128,958.49 38.9070%  
\$ 123,017.11  
\$ 5,941.38

General Notes:  
Refer to transaction reports for Posted Dates

Funds added per PR#28 for the amount of \$1225

| Reference Invoice No.                | Description                                                           | Amount        |
|--------------------------------------|-----------------------------------------------------------------------|---------------|
| <b>Labor</b>                         |                                                                       |               |
| Billed Previously                    |                                                                       |               |
| See Transaction Report L 11/08/2024  | 015400-031 Equipment Operators - Construction Aid                     | \$ 9,991.51   |
| See Transaction Report L 11/26/2024  | 015400-031 Equipment Operators - Construction Aid                     | \$ 6,883.38   |
| See Transaction Report L 01/02/2025  | 015400-031 Equipment Operators - Construction Aid                     | \$ 7,901.83   |
| See Job Cost Report - Thru 1/29/2025 | Manuel Sandoval                                                       | \$ 75.00      |
|                                      | Manuel Sandoval                                                       | \$ 600.00     |
|                                      | Juan Vaquez                                                           | \$ 513.00     |
|                                      | Juan Vaquez                                                           | \$ 1,140.00   |
| See Transaction Report - 3/4/2025    | 015400-031 Equipment Operators - Construction Aid                     | \$ 11,122.51  |
| See Transaction Report - 4/3/2025    | 015400-031 Equipment Operators - Construction Aid                     | \$ 4,828.00   |
| See Transaction Report - 5/5/2025    | 015400-031 Equipment Operators - Construction Aid                     | \$ 2,612.50   |
| See Transaction Report               | 015400-031 Equipment Operators - Construction Aid                     | \$ 3,177.63   |
| See Transaction Report               | 015400-031 Equipment Operators - Construction Aid                     | \$ 987.50     |
| See Transaction Report               | 015400-031 Equipment Operators - Construction Aid                     | \$ 663.75     |
| See Transaction Report               | 015400-031 Equipment Operators - Construction Aid                     | \$ 3,075.38   |
| See Transaction Report               | 015400-031 Equipment Operators - Construction Aid                     | \$ 2,693.38   |
| See Transaction Report               | 015400-031 Equipment Operators - Construction Aid                     | \$ 3,259.75   |
| <b>Amount Billed this Month:</b>     |                                                                       |               |
| See Transaction Report               | 11/30/2025 WK202547 015400-031 Equipment Operators - Construction Aid | \$ 3,016.38   |
| <b>Equipment</b>                     |                                                                       |               |
| Billed Previously                    |                                                                       |               |
| 803979                               | 803979 - October 2024                                                 | \$ 3,150.00   |
| 5/25/3089                            | R1311951                                                              | \$ 2,435.64   |
| 10/17/3093                           | Sept - Thru 10/09                                                     | \$ 310.00     |
| 3/24/3097                            | Thru 9/10                                                             | \$ 1,685.97   |
| 3/24/3097                            | Thru 10/08                                                            | \$ 1,685.97   |
| 3/24/3097                            | Thru 10/08                                                            | \$ 600.00     |
| 3/24/3097                            | Thru 9/10                                                             | \$ 807.84     |
| 3/24/3097                            | Thru 9/10                                                             | \$ 328.00     |
| 3/24/3097                            | Thru 10/08                                                            | \$ 328.00     |
| 3/24/3097                            | Thru 10/08                                                            | \$ 807.84     |
| 9/30/3112                            | October - Thru 11/05                                                  | \$ 807.84     |
| 9/30/3112                            | Thru 11/06                                                            | \$ 600.00     |
| 9/30/3112                            | Thru 11/05                                                            | \$ 328.00     |
| 9/30/3112                            | Thru 11/05                                                            | \$ 1,685.97   |
| 1/13/3113                            | Invoice #0250 -9/9 thru 10/1                                          | \$ 3,355.75   |
| 1/14/3113                            | 79926-002 - From 10/09 - 11/06                                        | \$ 1,458.13   |
| 9/15/3121                            | R1323451 - 10/30 thru 11/26                                           | \$ 2,435.64   |
| 2/5/3127                             | BC1162 November - Thru 12/04                                          | \$ 600.00     |
| 2/5/3127                             | BC4092 Thru 12/03                                                     | \$ 1,685.97   |
| 2/5/3127                             | BC4438 Thru 12/03                                                     | \$ 807.84     |
| 2/5/3127                             | BC6734 Thru 12/03                                                     | \$ 328.00     |
| 10/23/3131                           | BC9005 Dated 9/13/2024                                                | \$ 291.73     |
| 8/14/3140                            | BC1162                                                                | \$ 600.00     |
| 8/14/3140                            | BC4092 January - Thru 1/28                                            | \$ 1,685.97   |
| 8/14/3140                            | BC4438 Thru 1/28                                                      | \$ 807.84     |
| 8/14/3140                            | BC6734 Thru 1/18                                                      | \$ 328.00     |
| 6/9/3141                             | BC9005 Correction                                                     | \$ (291.73)   |
| 3/4/4188                             | Invoice 835740 - 12/17/2024                                           | \$ 2,100.00   |
| Charge Through 1/29/25               | BC Invoice -                                                          | \$ 600.00     |
| Charge Through 1/28/25               | BC Invoice -                                                          | \$ 1,685.97   |
| Charge Through 1/28/25               | BC Invoice -                                                          | \$ 807.84     |
| Charge Through 1/28/25               | BC Invoice -                                                          | \$ 328.00     |
| Charge Through 2/26/25               | BC Invoice -                                                          | \$ 600.00     |
| Charge Through 2/25/25               | BC Invoice -                                                          | \$ 1,685.97   |
| Charge Through 2/25/25               | BC Invoice -                                                          | \$ 807.84     |
| Charge Through 2/25/25               | BC Invoice -                                                          | \$ 328.00     |
| Pay App Comments                     | Remove Sweeper Cost                                                   | \$ (5,654.88) |
| Charge Through 3/25                  | BC4092 BC Invoice                                                     | \$ 1,685.97   |
| Charge Through 3/25                  | BC6734 BC Invoice                                                     | \$ 328.00     |
| Charge Through 3/26                  | BC1162 BC Invoice                                                     | \$ 600.00     |

|                           |           |                                 |                                                       |               |
|---------------------------|-----------|---------------------------------|-------------------------------------------------------|---------------|
| 1/11/4217                 | 463688    | Ground Penetrating Radar Syste  | GPRS - Construction Aid                               | \$ 750.00     |
| Charge Through 4/26       | BC1162    |                                 | 2013 Dodge Ram 1500                                   | \$ 600.00     |
| Charge Through 4/26       | BC4092    |                                 | Bobcat S650                                           | \$ 1,685.97   |
| Charge Through 4/26       | BC6734    |                                 | Forks                                                 | \$ 328.00     |
| 5/31/2025                 | BC1162    | BC Invoice                      | 2013 Dodge Ram 1500                                   | \$ 600.00     |
| 5/31/2025                 | BC4092    | BC Invoice                      | Bobcat S650                                           | \$ 1,685.97   |
| 5/31/2025                 | BC6734    | BC Invoice                      | Forks                                                 | \$ 328.00     |
| June 2025                 | BC1162    | BC Invoice                      | 2013 Dodge Ram 1500                                   | \$ 600.00     |
| June 2025                 | BC4092    | BC Invoice                      | Bobcat S650                                           | \$ 1,685.97   |
| June 2025                 | BC6734    | BC Invoice                      | Forks                                                 | \$ 280.80     |
| 1539070-0001              | TEFI02    | Texas First Rentals LLC         | For BC Equipment - For Soft Dig/Discovery             | \$ 2,472.79   |
| July 2025                 | BC1162    | BC Invoice                      | 2013 Dodge Ram 1500                                   | \$ 600.00     |
| 1539070-0002              | 8/7/2025  | Texas First Rentals LLC         | For Utility Discovery Equipment Rental                | \$ 2,283.35   |
| 1539070-0004              | 8/25/2025 | Texas First Rentals LLC         | For Utility Discovery Equipment Rental                | \$ 2,283.35   |
| 497737                    | Aug-25    | BC Invoice                      | 2013 Dodge Ram 1500                                   | \$ 600.00     |
| 497737                    | Aug-25    | BC Invoice                      | 2014 Dodge Ram 1500                                   | \$ 600.00     |
| 912760                    | Site Scan | Ground Penetrating Radar Syste  | GPRS - Construction Aid                               | \$ 2,200.00   |
| 1539070-0005              | 9/23/2025 | Texas First Rentals LLC         | For Utility Discovery Equipment Rental                | \$ 1,991.07   |
| 497737                    | Sep-25    | BC Invoice                      | 2013 Dodge Ram 1500                                   | \$ 600.00     |
| 913767                    | Site Scan | Ground Penetrating Radar Syste  | For Construction Aid - (Utility Discovery)            | \$ 3,300.00   |
| 506508                    | Site Scan | Ground Penetrating Radar System | For Construction Aid - (Utility Discovery)            | \$ 2,450.00   |
|                           |           |                                 |                                                       |               |
| Amount Billed this Month: |           |                                 |                                                       |               |
| 510306                    | Site Scan | Ground Penetrating Radar System | For Construction Aid - (Utility Discovery PR#28)      | \$ 1,225.00   |
| 512965                    | Site Scan | Ground Penetrating Radar System | For Construction Aid - (Utility Discovery JHS Tennis) | \$ 1,100.00   |
| 497737                    | Oct-25    | BC Invoice                      | 2013 Dodge Ram 1500                                   | \$ 600.00     |
|                           |           |                                 |                                                       |               |
| This Month - Subtotal     |           |                                 |                                                       | \$ 5,941.38   |
|                           |           |                                 |                                                       |               |
| Total                     |           |                                 |                                                       | \$ 128,958.49 |





Ground Penetrating Radar Systems  
1901 Indian Wood Cir.  
Maumee, OH 43537  
(419) 843-9804  
<http://www.gprsinc.com>

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

**INVOICE:** 936145

**INVOICE DATE:** 10/28/2025  
**DUE DATE:** 11/27/2025

**ACH Bank Information**

Signature Bank, N.A.  
Bank Routing/ABA Number: 041215621  
Account Number: 2009900  
Payment Reference: 936145  
Email remittance to [ar@gprsinc.com](mailto:ar@gprsinc.com)

**Bill To**  
BARTLETT COCKE GENERAL CONTRACTORS  
8706 LOCKWAY  
SAN ANTONIO TX 78217

**Job Location**  
225 Bluebonnet Road  
La Vernia TX 78121

**PR 28 discovery**

| Work Order # | PO Number | Job Number | Terms  | GPRS Technician(s) | Service Date |
|--------------|-----------|------------|--------|--------------------|--------------|
| 843831       |           |            | Net 30 | Ricardo Castillo   | 2025-10-27   |

| Services         | Amount     |
|------------------|------------|
| Utility Locating | \$1,225.00 |

|                         |            |
|-------------------------|------------|
| <b>Invoice Amount</b>   | \$1,225.00 |
| <b>Tax</b>              | \$0.00     |
| <b>Total Invoice</b>    | \$1,225.00 |
| <b>Payments/Credits</b> | (\$0.00)   |
| <b>Amount Due</b>       | \$1,225.00 |

We are going green! Please send your accounts payable contact name and email address to [billing@gprsinc.com](mailto:billing@gprsinc.com)

Click [HERE](#) or scan the QR Code below to pay this invoice online.



**TERMS AND CONDITIONS** - Full terms and conditions at : <http://www.gprsinc.com/termsandconditions.html>

|                                        |                            |                                                                                          |
|----------------------------------------|----------------------------|------------------------------------------------------------------------------------------|
| <b>Requested By:</b> Alexander Ragland | <b>Phone:</b> 210-274-8574 | <b>Email:</b> <a href="mailto:aragland@bartlettcocke.com">aragland@bartlettcocke.com</a> |
|----------------------------------------|----------------------------|------------------------------------------------------------------------------------------|

**Remit Check To:**

Ground Penetrating Radar Systems, LLC  
PO Box 932  
Toledo, OH 43697-0932  
Please include Invoice# with Remittance



Ground Penetrating Radar Systems  
1901 Indian Wood Cir.  
Maumee, OH 43537  
(419) 843-9804  
<http://www.gprsinc.com>

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

**INVOICE: 939215**

INVOICE DATE: 11/7/2025  
DUE DATE: 12/7/2025

**ACH Bank Information**

Signature Bank, N.A.  
Bank Routing/ABA Number: 041215621  
Account Number: 2009900  
Payment Reference: 939215  
Email remittance to [ar@gprsinc.com](mailto:ar@gprsinc.com)

**Tennis court discovery**

**Bill To**  
BARTLETT COCKE GENERAL CONTRACTORS  
8706 LOCKWAY  
SAN ANTONIO TX 78217

**Job Location**  
195 Bluebonnet Road  
La Vernia TX 78121

| Work Order # | PO Number | Job Number                | Terms  | GPRS Technician(s) | Service Date |
|--------------|-----------|---------------------------|--------|--------------------|--------------|
| 846108       |           | 231091 - La Vernia<br>ISD | Net 30 | Taylor Schleyer    | 2025-11-03   |

| Services         | Amount     |
|------------------|------------|
| Utility Locating | \$1,100.00 |
| Deliverables     | \$0.00     |

|                  |            |
|------------------|------------|
| Invoice Amount   | \$1,100.00 |
| Tax              | \$0.00     |
| Total Invoice    | \$1,100.00 |
| Payments/Credits | (\$0.00)   |
| Amount Due       | \$1,100.00 |

We are going green! Please send your accounts payable contact name and email address to [billing@gprsinc.com](mailto:billing@gprsinc.com)  
Click [HERE](#) or scan the QR Code below to pay this invoice online.



**TERMS AND CONDITIONS** - Full terms and conditions at : <http://www.gprsinc.com/termsandconditions.html>

|                                        |                            |                                                                                          |
|----------------------------------------|----------------------------|------------------------------------------------------------------------------------------|
| <b>Requested By:</b> Alexander Ragland | <b>Phone:</b> 210-274-8574 | <b>Email:</b> <a href="mailto:aragland@bartlettcocke.com">aragland@bartlettcocke.com</a> |
|----------------------------------------|----------------------------|------------------------------------------------------------------------------------------|

**Remit Check To:**

Ground Penetrating Radar Systems, LLC  
PO Box 932  
Toledo, OH 43697-0932  
Please include Invoice# with Remittance

Job#: 231091-200  
Job Name: La Vernia ISD 2023 Bond Projects COW

PM: Christian Cortes  
Superintendent: David Winkelmann  
Assistant PM: Alexander Ragland  
Senior PM: James Caraway

Equipment Currently Registered to Job (not billed in current cycle):

| Equip # | Description         | Phase/Costcode       | Name         | Charge Through |
|---------|---------------------|----------------------|--------------|----------------|
| BC6743  | 74" Smooth Bucket   | 015400-010           | BC Equipment | 12/02/25       |
| BC1162  | 2013 Dodge Ram 1500 | \$ 600.00 015400-010 | BC Equipment | 12/03/25       |
| Total   |                     | \$ 600.00            | ✓            |                |

Equipment Currently Registered to Job (not billed in current cycle):

| Equip # | Description | Phase/Costcode | Name | Charge Through |
|---------|-------------|----------------|------|----------------|
|---------|-------------|----------------|------|----------------|





**Authorized Dealer**

www.bobcatcce.com

Ship To: IN STORE PICKUP

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

San Antonio, TX 78233  
Ph: (210) 337-6136  
bobcatcce.com

Please remit to:  
Compact Construction Equipment  
PO Box 226814  
Dallas, TX 75222-6814

Invoice To: BARTLETT COCKE GC LLC  
8706 LOCKWAY ST  
SAN ANTONIO TX 78217-4837

|                |                |             |
|----------------|----------------|-------------|
| Branch         |                |             |
| BC SAN ANTONIO |                |             |
| Date           | Time           | Page        |
| 10/16/25       | 22:06:34 (B)   | 01          |
| Account No     | Phone No       | Inv No      |
| BARTL005       | 2106551031     | 83415851    |
| Ship Via       | Purchase Order |             |
| FIELD          | 231091         |             |
| Tax ID No      |                |             |
|                |                | Salesperson |
|                |                | 648         |

**SERVICE INVOICE**

STK#/FLEET#                      HRS   PIN/EIN                      WARRANTY DATE                      HRS  
2083064                      UV34XL Gas                      1E B53740466  
                                         UV34XL G

SEGMENT# 1 C CUST NA                      10/06/25 10/06/25 10/13/25

TIE RODS

CAUSE:

10/6/25...1861

- Called customer spoke with Ozzy went over issues with utv  
said both front cv axles need replacement, requested  
estimate

CORRECTION:

10/10/25....1861

- removed and replaced both front cv axles, reinstalled  
miscellaneous parts, rear axles and rest of system checked  
ok, test drove unit checked ok. DONE

ADDITIONAL DESCRIPTION:

CUSTOMERS STATES HE WOULD LIKE TIE RODS CHECKED OUT THEY  
ARE ON THEIR LAST LEG.

|          |                  |     |        |         |
|----------|------------------|-----|--------|---------|
| FI       | FREIGHT-IN AND   | 1   | 25.00  | 25.00   |
| 7027507  | SHAFT, HALF PRO  | 2 0 | 303.29 | 606.58  |
|          | PARTS            |     |        | 631.58  |
|          | LABOR            |     |        | 975.00  |
| 11100050 | SEGMENT TOTAL==> |     |        | 1606.58 |

SEGMENT# 2 C CUST NA                      10/06/25 10/06/25 10/13/25

DRIVE TIME

13600 US 87

LA VERNIA TEXAS 78121

POC OZZY

210-870-7175

|          |                  |        |
|----------|------------------|--------|
|          | LABOR            | 491.40 |
| 11100050 | SEGMENT TOTAL==> | 491.40 |

CONTINUED ON PAGE 02



Authorized Dealer

www.bobcatcce.com

Ship To: IN STORE PICKUP

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

San Antonio, TX 78233  
Ph: (210) 337-6136  
bobcatcce.com

Please remit to:

Compact Construction Equipment  
PO Box 226814  
Dallas, TX 75222-6814


Invoice To: BARTLETT COCKE GC LLC  
8706 LOCKWAY ST  
SAN ANTONIO TX 78217-4837

|                |                |             |
|----------------|----------------|-------------|
| Branch         |                |             |
| BC SAN ANTONIO |                |             |
| Date           | Time           | Page        |
| 10/16/25       | 22:06:34 (B)   | 02          |
| Account No     | Phone No       | Inv No      |
| BARTL005       | 2106551031     | 83415851    |
| Ship Via       | Purchase Order |             |
| FIELD          | 231091         |             |
| Tax ID No      |                |             |
|                |                | Salesperson |
|                |                | 648         |

## SERVICE INVOICE

| STK#/FLEET# |            | HRS | PIN/EIN      | WARRANTY DATE | HRS |
|-------------|------------|-----|--------------|---------------|-----|
| 2083064     | UV34XL Gas |     | 1E B53740466 |               |     |
|             | UV34XL G   |     |              |               |     |

GB



### \*\*\*\*\* WORK ORDER TOTALS \*\*\*\*\*

|                                 |         |
|---------------------------------|---------|
| PARTS                           | 631.58  |
| LABOR                           | 1466.40 |
| ENVIRO CHARGE                   | 12.63   |
| SHOP SUPPLIES                   | 102.64  |
| ZONE 3 CHARGE                   | 360.00  |
| SUB TOTAL==>                    | 2573.25 |
| SAN ANTONIO ATD TRANSIT Special | 6.44    |
| SAN ANTONIO City                | 32.16   |
| SAN ANTONIO MTA TRANSIT Special | 12.88   |
| TX STATE TAX                    | 160.84  |
| TOTAL CHARGE SALE               | 2785.57 |

Accounts not paid within terms are subject to a 1 1/2% monthly service charge.  
THE TERMS AND CONDITIONS OF SALE ON THE REVERSE SIDE ARE INCLUDED IN THIS AGREEMENT



FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

4 WEEK BILLING  
INVOICE

# 239879926-016

BRANCH D92  
5333 E HOUSTON ST  
SAN ANTONIO TX 78220-1930  
210-661-5366  
210-661-9251 FAX

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

Customer # : 205829  
Invoice Date : 10/23/25  
Date Out : 10/09/24 12:00 PM  
Billed Through : 11/05/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : DAVID WINKELMANN  
Reserved By : DEENA HABERSTROH  
Salesperson : EDWARD CASTELLANOS

Invoice Amount: \$774.36

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-867-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 840514  
DALLAS TX 75284-0514

| RENTAL ITEMS:              |                              |                                                                                                                              |         |        |                 |                      |               |
|----------------------------|------------------------------|------------------------------------------------------------------------------------------------------------------------------|---------|--------|-----------------|----------------------|---------------|
| Qty                        | Equipment                    | Description                                                                                                                  | Minimum | Day    | Week            | 4 Week               | Amount        |
| 1                          | 11923090                     | UTV 4WD GAS 4SEAT ROPS ✓<br>Make: POLARIS Model: PRO XD MID-SIZE<br>Serial: 3NSM4A572RE013966 Meter out: 24.55 Meter in: .00 | 150.00  | 150.00 | 330.00          | 700.00               | 700.00        |
|                            |                              |                                                                                                                              |         |        |                 | Rental Subtotal:     | 700.00        |
| SALES/MISCELLANEOUS ITEMS: |                              |                                                                                                                              |         |        |                 |                      |               |
| Qty                        | Item                         |                                                                                                                              | Price   |        | Unit of Measure |                      | Extended Amt. |
| 1                          | TX UNIT PROPERTY TAX         | [DRSURT/MCI]                                                                                                                 | 1.454   |        | EACH            |                      | 1.45          |
| 1                          | ENVIRONMENTAL SERVICE CHARGE | [ENV/MCI]                                                                                                                    | 14.000  |        | EACH            |                      | 14.00         |
|                            |                              |                                                                                                                              |         |        |                 | Sales/Misc Subtotal: | 15.45         |
|                            |                              |                                                                                                                              |         |        |                 | Agreement Subtotal:  | 715.45        |
|                            |                              |                                                                                                                              |         |        |                 | Tax:                 | 58.91         |
|                            |                              |                                                                                                                              |         |        |                 | Total:               | 774.36        |

COMMENTS/NOTES:

ONSITE CONTACT: DAVID WINKELMANN  
CELL#: 210-219-9620

Billing period: 28 Days From 10/09/25 12:00 PM Thru 11/05/25 12:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACT

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.



# 248488132-008

BRANCH D92  
5333 E HOUSTON ST  
SAN ANTONIO TX 78220-1930  
210-661-5366  
210-661-9251 FAX

Job Site

LA VERNIA ISD BOND PROJECTS  
225 BLUEBONNET RD  
LA VERNIA TX 78121-4793

Office: 210-655-1031

BARTLETT COCKE LP SAN ANTONIO  
8706 LOCKWAY ST  
SAN ANTONIO TX 78217-4837Customer # : 205829  
Invoice Date : 10/30/25  
Date Out : 05/28/25 12:00 PM  
Billed Through : 11/12/25 00:00  
UR Job Loc : 225 BLUEBONNET RD, L  
UR Job # : 497  
Customer Job ID: 231091  
P.O. # : 231091  
Ordered By : DAVID WINKELMANN  
Reserved By : DEENA HABERSTROH  
Salesperson : EDWARD CASTELLANOS

Invoice Amount: \$1,669.29

Terms: Due Upon Receipt  
Payment options: Contact our credit office 704-967-4574  
REMIT TO: UNITED RENTALS (NORTH AMERICA), INC.  
PO BOX 640514  
DALLAS TX 75284-0514

## RENTAL ITEMS:

| Qty | Equipment | Description                                                                                                                  | Minimum | Day    | Week   | 4 Week | Amount |
|-----|-----------|------------------------------------------------------------------------------------------------------------------------------|---------|--------|--------|--------|--------|
| 1   | 11489745  | UTV 4WD GAS 4SEAT ROPS<br>Make: POLARIS Model: PRO XD MID-SIZE<br>Serial: 3NSM4A575NE316167 Meter out: 1248.00 Meter in: .00 |         | 150.00 | 330.00 | 700.00 | 700.00 |
| 1   | 12053466  | SCISSOR LIFT 30-35' ELECTRIC 46-48" WIDE<br>Make: SKYJACK Model: SJ4732E<br>Serial: A102017350 Meter out: 1.00 Meter in: .00 | 246.00  | 246.00 | 560.00 | 809.00 | 809.00 |

Rental Subtotal: 1,509.00

## SALES/MISCELLANEOUS ITEMS:

| Qty                  | Item                                   | Price  | Unit of Measure | Extended Amt. |
|----------------------|----------------------------------------|--------|-----------------|---------------|
| 1                    | TX UNIT PROPERTY TAX [DRSURT/MCI]      | 3.134  | EACH            | 3.13          |
| 1                    | ENVIRONMENTAL SERVICE CHARGE [ENV/MCI] | 30.180 | EACH            | 30.18         |
| Sales/Misc Subtotal: |                                        |        |                 | 33.31         |
| Agreement Subtotal:  |                                        |        |                 | 1,542.31      |
| Tax:                 |                                        |        |                 | 126.98        |
| Total:               |                                        |        |                 | 1,669.29      |

## COMMENTS/NOTES:

ONSITE CONTACT: DAVID WINKELMANN  
CELL#: 210-219-9620

Billing period: 28 Days From 10/15/25 12:00 PM Thru 11/12/25 12:00 PM

TO SCHEDULE EQUIPMENT FOR PICKUP, CALL 800-UR-RENTS (800-877-3687)  
WE ARE AVAILABLE 24/7 TO SUPPLY YOU WITH A CONFIRMATION #  
IN ORDER TO CLOSE THIS CONTRACTConstruction Aid - \$775.78 - Sales Tax Included at 8.25%  
Self Perform - \$893.51 - Sales Tax Included at 8.25%

Effective February 1, 2024 and where permitted by law, United Rentals may impose a surcharge of 2.0% for credit card payments on charge accounts. This surcharge is not greater than our merchant discount rate for credit card transactions and is subject to sales tax.

NOTICE: This invoice is subject to the terms and conditions of the Rental and Service Agreement, which are available at <https://www.unitedrentals.com/legal/rental-service-terms-US> and which are incorporated herein by reference. A COPY OF THE RENTAL AND SERVICE AGREEMENT TERMS ARE AVAILABLE IN PAPER FORM UPON REQUEST.

| <b>Reference Invoice No.</b>                 |         |                     | <b>Description</b>                              | <b>Amount</b>      |
|----------------------------------------------|---------|---------------------|-------------------------------------------------|--------------------|
| Billed Previously                            |         |                     |                                                 |                    |
| See Transaction Report - 11/08/2024 - L Code |         |                     | 600000-000 Payroll Taxes & Insurance            | \$ 10,888.70       |
| See Transaction Report - 11/26/2024 - L Code |         |                     | 600000-000 Payroll Taxes & Insurance            | \$ 4,041.00        |
| See Transaction Report - 1/02/2025 - L Code  |         |                     | 600000-000 Payroll Taxes & Insurance            | \$ 5,435.28        |
| See Job Cost Report - Thru 1/29/2025         | 45621   | WK202448            | Missed Cost - Manuel Sandoval                   | \$ 430.00          |
|                                              |         |                     | Missed Cost - Juan Vazquez                      | \$ 661.20          |
|                                              |         |                     | Missed Cost - Alicia Marquez                    | \$ 143.09          |
|                                              |         |                     |                                                 |                    |
| See Transaction Report - 3/4/2025            | 45711   | WK20258             | 600000-000 Payroll Taxes & Insurance            | \$ 9,982.73        |
| See Transaction Report - 4/3/2025            |         | WK202513            | 600000-000 Payroll Taxes & Insurance            | \$ 6,621.71        |
| See Transaction Report - 5/5/2025            |         | Weekly202517        | 600000-000 Payroll Taxes & Insurance            | \$ 4,892.79        |
| See Transaction Report - 6/4/2025            |         | Weekly202522        | 600000-000 Payroll Taxes & Insurance            | \$ 6,088.02        |
| Journal Entry 6.16.2025                      | CCORTES | Week Ending 5/25    | Juan Vazquez Reg Time                           | \$ (22.80)         |
| See Transaction Report - 7/7/2025            |         | Weekly202526        | 600000-000 Payroll Taxes & Insurance            | \$                 |
| See Transaction Report                       | 491703  | Weekly202530        | 600000-000 Payroll Taxes & Insurance            | \$ 18,354.66       |
| See Transaction Report                       |         | Weekly202535        | 600000-000 Payroll Taxes & Insurance            | \$ 8,384.55        |
| See Transaction Report                       |         | Weekly202539        | 600000-000 Payroll Taxes & Insurance            | \$ 6,152.37        |
| See Transaction Report                       |         | Weekly202542        | 600000-000 Payroll Taxes & Insurance            | \$ 5,409.67        |
|                                              |         |                     |                                                 |                    |
| <b>Amount Billed this Month:</b>             |         |                     |                                                 |                    |
|                                              |         |                     |                                                 |                    |
| <b>See Transaction Report</b>                |         | <b>Weekly202547</b> | <b>600000-000 Payroll Taxes &amp; Insurance</b> | <b>\$ 7,321.36</b> |
|                                              |         |                     |                                                 |                    |
|                                              |         |                     |                                                 |                    |
|                                              |         |                     |                                                 |                    |
|                                              |         |                     |                                                 |                    |
|                                              |         |                     |                                                 |                    |
|                                              |         |                     |                                                 |                    |
|                                              |         |                     | Total \$                                        | 94,784.30          |



 **Document G702™ – 1992**

**Application and Certificate for Payment**

|                                                                                                                         |                                                                                                                   |                                                                                                                                                                                             |                                                                                                                                                                                                            |
|-------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>TO OWNER:</b><br>Bartlett Cocke General Contractors LLC<br>8706 Lockway<br>San Antonio, Texas 78217                  | <b>PROJECT:</b><br>La Vernia ISD 2023 Bond Projects<br>13600 US Hwy 87 W<br>La Vernia, Texas 78121, Wilson County | <b>APPLICATION NO:</b> 14<br><b>PERIOD TO:</b> 11/30/25<br><b>CONTRACT FOR:</b> 231091-024 - Bartlett Cocke Self Perform<br><b>CONTRACT DATE:</b> 01/20/25<br><b>PROJECT NOS:</b> 01-231091 | <b>Distribution to:</b><br>OWNER <input type="checkbox"/><br>ARCHITECT <input type="checkbox"/><br>CONTRACTOR <input type="checkbox"/><br>FIELD <input type="checkbox"/><br>OTHER <input type="checkbox"/> |
| <b>FROM CONTRACTOR:</b><br>Bartlett Cocke Self Perform Contractor (Primary)<br>8706 Lockway<br>San Antonio, Texas 78217 | <b>VIA ARCHITECT:</b>                                                                                             |                                                                                                                                                                                             |                                                                                                                                                                                                            |

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |                 |
|--------------------------------------------------------------------|-----------------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ 2,465,723.00 |
| 2. Net Change by Change Orders .....                               | \$ 346,034.00   |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ 2,811,757.00 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ 670,774.94   |
| 5. RETAINAGE:                                                      |                 |
| a. 5.0% of Completed Work                                          |                 |
| (Column D + E on G703)                                             | \$ 33,538.74    |
| b. 0.0% of Stored Material                                         |                 |
| (Column F on G703)                                                 | \$ 0.00         |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ 33,538.74    |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ 637,236.20   |
| (Line 4 Less Line 5 Total)                                         |                 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ 597,587.40   |
| (Line 6 from prior Certificate)                                    |                 |
| 8. CURRENT PAYMENT DUE .....                                       | \$ 39,648.80 ✓  |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |                 |
| (Line 3 less Line 6)                                               | \$ 2,174,520.80 |

| CHANGE ORDER SUMMARY                               | ADDITIONS     | DEDUCTIONS |
|----------------------------------------------------|---------------|------------|
| Total changes approved in previous months by Owner | \$346,034.00  | \$0.00     |
| Total approved this Month                          | \$0.00        | \$0.00     |
| TOTALS                                             | \$346,034.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 346,034.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Bartlett Cocke Self Perform Contractor (Primary)

By: Christian Cortes Date: November 23, 2025

State of: \_\_\_\_\_ County of: \_\_\_\_\_

Subscribed and sworn to before me this \_\_\_\_\_

Notary Public: \_\_\_\_\_

My Commission expires: \_\_\_\_\_

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ **39,648.80**

*(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)*

**ARCHITECT:**

By: \_\_\_\_\_ Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.



# AIA Document G703™ – 1992

## Continuation Sheet

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14  
**APPLICATION DATE:** 11/20/25  
**PERIOD TO:** 11/30/25  
**ARCHITECT'S PROJECT NO:** 01-231091

| A                          | B                                                                                                                         | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------------------------|---------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.                   | DESCRIPTION OF WORK                                                                                                       | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                            |                                                                                                                           |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 002*231091-200*SP*51676546 | 002:RCO0017-La Vernia ISD - PR#12 - Asbestos Removal                                                                      | 24,326.00       | 4,865.20                          | 0.00        | 0.00                                       | 4,865.20                                   | 20.0%    | 19,460.80                 | 243.26                       |
| 003*231091-200*SP*51677804 | 003:RCO0023-PR#17 - Fiber, Electrical, and Security for Portables                                                         | 7,556.00        | 7,556.00                          | 0.00        | 0.00                                       | 7,556.00                                   | 100.0%   | 0.00                      | 377.80                       |
| 01-BC-02.03                | 01-BC-02.03 Temporary Protection during Demolition - Labor                                                                | 13,565.00       | 6,782.50                          | 0.00        | 0.00                                       | 6,782.50                                   | 50.0%    | 6,782.50                  | 339.14                       |
| 01-BC-02.03                | 01-BC-02.03 Temporary Protection during Demolition - Material                                                             | 6,100.00        | 3,355.00                          | 0.00        | 0.00                                       | 3,355.00                                   | 55.0%    | 2,745.00                  | 167.75                       |
| 02-BC-03.01                | :02-BC-03.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Concrete Scope - Labor     | 43,801.00       | 17,520.40                         | 876.02      | 0.00                                       | 18,396.42                                  | 42.0%    | 25,404.58                 | 919.81                       |
| 02-BC-03.01                | :02-BC-03.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Concrete Scope - Equipment | 25,100.00       | 10,040.00                         | 502.00      | 0.00                                       | 10,542.00                                  | 42.0%    | 14,558.00                 | 527.10                       |
| 03-BC-03.02                | 03-BC-03.02 Provide Supplemental Cleanup and Debris Removal During Concrete Scope - Labor                                 | 17,094.00       | 6,837.60                          | 341.88      | 0.00                                       | 7,179.48                                   | 42.0%    | 9,914.52                  | 358.98                       |
| 03-BC-03.02                | 03-BC-03.02 Provide Supplemental Cleanup and Debris Removal During Concrete Scope - Material                              | 17,411.00       | 6,093.85                          | 1,218.77    | 0.00                                       | 7,312.62                                   | 42.0%    | 10,098.38                 | 365.64                       |

| A           | B                                                                                                                      | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------|------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.    | DESCRIPTION OF WORK                                                                                                    | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|             |                                                                                                                        |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 03-BC-03.02 | 03-BC-03.02 Provide Supplemental Cleanup and Debris Removal During Concrete Scope - Material                           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 03-BC-03.02 | 03-BC-03.02 Provide Supplemental Cleanup and Debris Removal During Concrete Scope - Equipment                          | 6,089.00        | 2,435.60                                | 121.78      | 0.00                                                   | 2,557.38                                               | 42.0%        | 3,531.62                           | 127.87                             |
| 04-BC-03.04 | 04-BC-03.04 Concrete Pour Prep - Labor                                                                                 | 3,050.00        | 1,220.00                                | 61.00       | 0.00                                                   | 1,281.00                                               | 42.0%        | 1,769.00                           | 64.07                              |
| 04-BC-03.04 | 04-BC-03.04 Concrete Pour Prep - Tools and Materials                                                                   | 5,000.00        | 2,000.00                                | 100.00      | 0.00                                                   | 2,100.00                                               | 42.0%        | 2,900.00                           | 105.00                             |
| 05-BC-03.10 | 05-BC-03.10 Grade Beam Spoils Relocation - Labor                                                                       | 79,914.00       | 13,585.38                               | 2,397.42    | 0.00                                                   | 15,982.80                                              | 20.0%        | 63,931.20                          | 799.13                             |
| 05-BC-03.10 | 05-BC-03.10 Grade Beam Spoils Relocation - Equipment                                                                   | 9,866.00        | 1,775.88                                | 197.32      | 0.00                                                   | 1,973.20                                               | 20.0%        | 7,892.80                           | 98.66                              |
| 06-BC-03.9  | 06-BC-03.91 Backfill at Curbs and Walks - Labor                                                                        | 16,986.00       | 3,057.48                                | 339.72      | 0.00                                                   | 3,397.20                                               | 20.0%        | 13,588.80                          | 169.87                             |
| 06-BC-03.9  | 06-BC-03.91 Backfill at Curbs and Walks - Equipment                                                                    | 2,997.00        | 539.46                                  | 59.94       | 0.00                                                   | 599.40                                                 | 20.0%        | 2,397.60                           | 29.96                              |
| 07-BC-03.93 | 07-BC-03.93 Spoil Relocation - Labor                                                                                   | 7,111.00        | 1,279.98                                | 142.22      | 0.00                                                   | 1,422.20                                               | 20.0%        | 5,688.80                           | 71.12                              |
| 07-BC-03.93 | 07-BC-03.93 Spoil Relocation - Labor                                                                                   | 2,009.00        | 361.62                                  | 40.18       | 0.00                                                   | 401.80                                                 | 20.0%        | 1,607.20                           | 20.08                              |
| 08-BC-03.94 | 08-BC-03.94 Material Handling for Concrete Scope - Labor                                                               | 20,475.00       | 8,190.00                                | 409.50      | 0.00                                                   | 8,599.50                                               | 42.0%        | 11,875.50                          | 429.97                             |
| 08-BC-03.94 | 08-BC-03.94 Material Handling for Concrete Scope - Equipment                                                           | 3,899.00        | 1,559.60                                | 77.98       | 0.00                                                   | 1,637.58                                               | 42.0%        | 2,261.42                           | 81.89                              |
| 09-BC-04.01 | 09-BC-04.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Masonry Scope- Labor     | 22,106.00       | 4,863.32                                | 0.00        | 0.00                                                   | 4,863.32                                               | 22.0%        | 17,242.68                          | 243.16                             |
| 09-BC-04.01 | 09-BC-04.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Masonry Scope- Equipment | 20,000.00       | 4,400.00                                | 0.00        | 0.00                                                   | 4,400.00                                               | 22.0%        | 15,600.00                          | 220.00                             |

| A           | B                                                                                                                         | C               | D                                       | E           | F                                                       | G                                                      |              | H                                  | I                                  |
|-------------|---------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|---------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.    | DESCRIPTION OF WORK                                                                                                       | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D O R E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|             |                                                                                                                           |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                         |                                                        |              |                                    |                                    |
| 10-BC-04.02 | 10-BC-04.02 Provide Supplemental Cleanup and Debris Removal During Masonry Scope - Labor                                  | 25,878.00       | 5,693.16                                | 0.00        | 0.00                                                    | 5,693.16                                               | 22.0%        | 20,184.84                          | 284.65                             |
| 10-BC-04.02 | 10-BC-04.02 Provide Supplemental Cleanup and Debris Removal During Masonry Scope - Equipment                              | 4,567.00        | 1,004.74                                | 0.00        | 0.00                                                    | 1,004.74                                               | 22.0%        | 3,562.26                           | 50.24                              |
| 11-BC-04.03 | 11-BC-04.03 Receive and Distribute Masonry Reinforcing for Masonry - Labor                                                | 19,000.00       | 3,800.00                                | 0.00        | 0.00                                                    | 3,800.00                                               | 20.0%        | 15,200.00                          | 190.00                             |
| 11-BC-04.03 | 11-BC-04.03 Receive and Distribute Masonry Reinforcing for Masonry- Materials                                             | 9,686.00        | 1,937.20                                | 0.00        | 0.00                                                    | 1,937.20                                               | 20.0%        | 7,748.80                           | 96.85                              |
| 12-BC-04.04 | 12-BC-04.04 Receive and Distribute Lintels for Masonry -Labor                                                             | 23,310.00       | 4,662.00                                | 0.00        | 0.00                                                    | 4,662.00                                               | 20.0%        | 18,648.00                          | 233.10                             |
| 13-BC-04.05 | 13-BC-04.05 Install HM Frames in Masonry - Labor                                                                          | 16,428.00       | 1,807.08                                | 0.00        | 0.00                                                    | 1,807.08                                               | 11.0%        | 14,620.92                          | 90.35                              |
| 13-BC-04.05 | 13-BC-04.05 Install HM Frames in Masonry - Tools                                                                          | 10,400.00       | 1,144.00                                | 0.00        | 0.00                                                    | 1,144.00                                               | 11.0%        | 9,256.00                           | 57.20                              |
| 14-BC-04.06 | 14-BC-04.06 Drill and Epoxy Masonry Dowels in Slab - Labor                                                                | 9,496.00        | 759.68                                  | 0.00        | 0.00                                                    | 759.68                                                 | 8.0%         | 8,736.32                           | 37.98                              |
| 14-BC-04.06 | 14-BC-04.06 Drill and Epoxy Masonry Dowels in Slab - Materials                                                            | 19,500.00       | 1,560.00                                | 0.00        | 0.00                                                    | 1,560.00                                               | 8.0%         | 17,940.00                          | 78.00                              |
| 15-BC-05.01 | 15-BC-05.01Provide Initial Line and Grade, Continuous Observation, and Field Verification of Structural Steel - Labor     | 5,742.00        | 1,435.50                                | 0.00        | 0.00                                                    | 1,435.50                                               | 25.0%        | 4,306.50                           | 71.78                              |
| 15-BC-05.01 | 15-BC-05.01Provide Initial Line and Grade, Continuous Observation, and Field Verification of Structural Steel - Equipment | 13,398.00       | 3,349.50                                | 0.00        | 0.00                                                    | 3,349.50                                               | 25.0%        | 10,048.50                          | 167.47                             |
| 16-BC-05.02 | 16-BC-05.02 Install Miscellaneous Metals - Labor                                                                          | 220,156.00      | 19,814.04                               | 0.00        | 0.00                                                    | 19,814.04                                              | 9.0%         | 200,341.96                         | 990.71                             |
| 16-BC-05.02 | 16-BC-05.02 Install Miscellaneous Metals - Equipment                                                                      | 85,616.00       | 10,273.92                               | 0.00        | 0.00                                                    | 10,273.92                                              | 12.0%        | 75,342.08                          | 513.69                             |

| A           | B                                                                                                                                      | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------|----------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.    | DESCRIPTION OF WORK                                                                                                                    | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|             |                                                                                                                                        |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 17-BC-05.03 | 17-BC-05.03 Touch-up Paint on Welds at Steel and Decking - Labor                                                                       | 4,400.00        | 1,100.00                                | 0.00        | 0.00                                                   | 1,100.00                                               | 25.0%        | 3,300.00                           | 55.00                              |
| 17-BC-05.03 | 17-BC-05.03 Touch-up Paint on Welds at Steel and Decking - Materials                                                                   | 12,401.00       | 3,100.25                                | 0.00        | 0.00                                                   | 3,100.25                                               | 25.0%        | 9,300.75                           | 155.01                             |
| 18-BC-05.06 | 18-BC-05.06 Material Handling for Steel Scope - Labor                                                                                  | 23,398.00       | 5,849.50                                | 0.00        | 0.00                                                   | 5,849.50                                               | 25.0%        | 17,548.50                          | 292.49                             |
| 18-BC-05.06 | 18-BC-05.06 Material Handling for Steel Scope - Tools and Materials                                                                    | 19,500.00       | 4,875.00                                | 0.00        | 0.00                                                   | 4,875.00                                               | 25.0%        | 14,625.00                          | 243.75                             |
| 19-BC-06.01 | 19-BC-06.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Carpentry and Millwork Scope - Labor     | 11,761.00       | 3,881.13                                | 0.00        | 0.00                                                   | 3,881.13                                               | 33.0%        | 7,879.87                           | 194.05                             |
| 19-BC-06.01 | 19-BC-06.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Carpentry and Millwork Scope - Equipment | 3,550.00        | 1,171.50                                | 0.00        | 0.00                                                   | 1,171.50                                               | 33.0%        | 2,378.50                           | 58.58                              |
| 20-BC-06.10 | 20-BC-06.10 Rough Carpentry at Roof - Labor                                                                                            | 108,968.00      | 30,511.04                               | 0.00        | 0.00                                                   | 30,511.04                                              | 28.0%        | 78,456.96                          | 1,525.55                           |
| 20-BC-06.10 | 20-BC-06.10 Rough Carpentry at Roof - Material                                                                                         | 266,781.00      | 74,698.68                               | 0.00        | 0.00                                                   | 74,698.68                                              | 28.0%        | 192,082.32                         | 3,734.92                           |
| 21-BC-06.11 | 21-BC-06.11 Interior and In-Wall Rough Carpentry - Material                                                                            | 137,138.00      | 52,112.44                               | 0.00        | 0.00                                                   | 52,112.44                                              | 38.0%        | 85,025.56                          | 2,605.63                           |
| 21-BC-06.11 | 21-BC-06.11 Interior and In-Wall Rough Carpentry - Labor                                                                               | 238,611.00      | 52,494.42                               | 0.00        | 0.00                                                   | 52,494.42                                              | 22.0%        | 186,116.58                         | 2,624.72                           |
| 22-BC-06.20 | 22-BC-06.20 Temporary Protection of Installed Millwork - Labor                                                                         | 14,100.00       | 2,115.00                                | 705.00      | 0.00                                                   | 2,820.00                                               | 20.0%        | 11,280.00                          | 141.00                             |
| 22-BC-06.20 | 22-BC-06.20 Temporary Protection of Installed Millwork - Material                                                                      | 13,154.00       | 1,973.10                                | 657.70      | 0.00                                                   | 2,630.80                                               | 20.0%        | 10,523.20                          | 131.56                             |
| 23-BC-07.02 | 23-BC-07.02 Provide Supplemental Cleanup and Debris Removal During Roofing Scope - Equipment                                           | 10,697.00       | 1,604.55                                | 1,069.70    | 0.00                                                   | 2,674.25                                               | 25.0%        | 8,022.75                           | 133.72                             |
| 23-BC-07.02 | 23-BC-07.02 Provide Supplemental Cleanup and Debris Removal During Roofing Scope - Labor                                               | 9,600.00        | 1,440.00                                | 480.00      | 0.00                                                   | 1,920.00                                               | 20.0%        | 7,680.00                           | 96.00                              |

| A           | B                                                                                                                                                  | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------|----------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.    | DESCRIPTION OF WORK                                                                                                                                | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|             |                                                                                                                                                    |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 24-BC-07.52 | 24-BC-07.52 Roof Hatch Installation - Labor                                                                                                        | 5,852.00        | 585.20                                  | 0.00        | 0.00                                                   | 585.20                                                 | 10.0%        | 5,266.80                           | 29.26                              |
| 25-BC-08.10 | 25-BC-08.10 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Doors, Frames, Glass and Hardware Scopes - Materials | 7,500.00        | 2,100.00                                | 150.00      | 0.00                                                   | 2,250.00                                               | 30.0%        | 5,250.00                           | 112.50                             |
| 25-BC-08.10 | 25-BC-08.10 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Doors, Frames, Glass and Hardware Scopes - Labor     | 3,984.00        | 1,115.52                                | 79.68       | 0.00                                                   | 1,195.20                                               | 30.0%        | 2,788.80                           | 59.74                              |
| 26-BC-08.11 | 26-BC-08.11 Receive and Sort Hollow Metal Door Frames, Hollow Metal Doors, Wood Doors and Finish Hardware - Labor                                  | 15,433.00       | 4,321.24                                | 308.66      | 0.00                                                   | 4,629.90                                               | 30.0%        | 10,803.10                          | 231.48                             |
| 26-BC-08.11 | 26-BC-08.11 Receive and Sort Hollow Metal Door Frames, Hollow Metal Doors, Wood Doors and Finish Hardware - Material                               | 5,317.00        | 1,488.76                                | 106.34      | 0.00                                                   | 1,595.10                                               | 30.0%        | 3,721.90                           | 79.76                              |
| 27-BC-08.80 | 27-BC-08.80 Temporary Window Closure and Protection - Material                                                                                     | 16,790.00       | 5,540.70                                | 0.00        | 0.00                                                   | 5,540.70                                               | 33.0%        | 11,249.30                          | 277.04                             |
| 27-BC-08.80 | 27-BC-08.80 Temporary Window Closure and Protection - Labor                                                                                        | 6,294.00        | 2,077.02                                | 0.00        | 0.00                                                   | 2,077.02                                               | 33.0%        | 4,216.98                           | 103.85                             |
| 28-BC-08.81 | 28-BC-08.81 Temporary Glass Protection - Material                                                                                                  | 3,369.00        | 1,179.15                                | 0.00        | 0.00                                                   | 1,179.15                                               | 35.0%        | 2,189.85                           | 58.95                              |
| 28-BC-08.81 | 28-BC-08.81 Temporary Glass Protection - Labor                                                                                                     | 2,900.00        | 957.00                                  | 0.00        | 0.00                                                   | 957.00                                                 | 33.0%        | 1,943.00                           | 47.85                              |
| 29-BC-09.20 | 29-BC-09.20 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Drywall, Ceilings and Acoustical Scope - Labor       | 17,900.00       | 4,475.00                                | 895.00      | 0.00                                                   | 5,370.00                                               | 30.0%        | 12,530.00                          | 268.50                             |
| 29-BC-09.20 | 29-BC-09.20 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Drywall, Ceilings and Acoustical Scope - Equipment   | 39,518.00       | 9,879.50                                | 3,161.44    | 0.00                                                   | 13,040.94                                              | 33.0%        | 26,477.06                          | 652.06                             |

| A            | B                                                                                                                     | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|--------------|-----------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.     | DESCRIPTION OF WORK                                                                                                   | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|              |                                                                                                                       |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 30-BC-09.21  | 30-BC-09.21Provide Supplemental Cleanup and Debris Removal During Drywall, Ceilings and Acoustical Scopes - Labor     | 61,821.00       | 15,455.25                         | 3,091.05    | 0.00                                       | 18,546.30                                  | 30.0%     | 43,274.70                 | 927.31                       |
| 30-BC-09.21  | 30-BC-09.21Provide Supplemental Cleanup and Debris Removal During Drywall, Ceilings and Acoustical Scopes - Equipment | 10,909.00       | 2,727.25                          | 872.72      | 0.00                                       | 3,599.97                                   | 33.0%     | 7,309.03                  | 180.00                       |
| 30-BC-09.60  | 30-BC-09.60-Temporary Protection of Flooring - Labor                                                                  | 86,242.00       | 17,248.40                         | 1,724.84    | 0.00                                       | 18,973.24                                  | 22.0%     | 67,268.76                 | 948.66                       |
| 30-BC-09.60  | 30-BC-09.60-Temporary Protection of Flooring - Material                                                               | 160,161.00      | 36,837.03                         | (1,601.61)  | 0.00                                       | 35,235.42                                  | 22.0%     | 124,925.58                | 1,761.77                     |
| 30-BC-09.99- | 30-BC-09.99-Temporary Protection of Polished Concrete Flooring - Material                                             | 42,108.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 42,108.00                 | 0.00                         |
| 30-BC-09.99- | 30-BC-09.99-Temporary Protection of Polished Concrete Flooring - Labor                                                | 12,942.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 12,942.00                 | 0.00                         |
| 31-BC-09.92  | 31-BC-09.92 Material Handling for Drywall / Finishes Scope - Labor                                                    | 18,524.00       | 4,631.00                          | 370.48      | 0.00                                       | 5,001.48                                   | 27.0%     | 13,522.52                 | 250.06                       |
| 31-BC-10.12  | 31-BC-10.12-Install Cubicle Curtain and Track                                                                         | 141.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 141.00                    | 0.00                         |
| 31-BC-10.41  | 31-BC-10.41-Install Knox Box                                                                                          | 5,664.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,664.00                  | 0.00                         |
| 31-BC-10.60  | 31-BC-10.60-Install Wire Mesh Partitions                                                                              | 1,379.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,379.00                  | 0.00                         |
| 32-BC-14.30  | 32-BC-14.30 Removal of Spoils from Elevator Hoistway Drilling - Labor                                                 | 11,484.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 11,484.00                 | 0.00                         |
| 33-BC-22.02  | 33-BC-22.02 Provide Supplemental Cleanup and Debris Removal During Plumbing Scope - Labor                             | 3,588.00        | 717.60                            | 71.76       | 0.00                                       | 789.36                                     | 22.0%     | 2,798.64                  | 39.46                        |
| 33-BC-22.02  | 33-BC-22.02 Provide Supplemental Cleanup and Debris Removal During Plumbing Scope - Equipment                         | 4,531.00        | 906.20                            | 226.55      | 0.00                                       | 1,132.75                                   | 25.0%     | 3,398.25                  | 56.65                        |

| A           | B                                                                                                                                    | C               | D                                       | E           | F                                                       | G                                                      |              | H                                  | I                                  |
|-------------|--------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|---------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.    | DESCRIPTION OF WORK                                                                                                                  | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D O R E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|             |                                                                                                                                      |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                         |                                                        |              |                                    |                                    |
| 34-BC-22.05 | 34-BC-22.05 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Miscellaneous MEP scopes - Labor       | 22,567.00       | 4,513.40                                | 451.34      | 0.00                                                    | 4,964.74                                               | 22.0%        | 17,602.26                          | 248.24                             |
| 34-BC-22.05 | 34-BC-22.05 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Miscellaneous MEP scopes - Equipment   | 15,712.00       | 3,142.40                                | 785.60      | 0.00                                                    | 3,928.00                                               | 25.0%        | 11,784.00                          | 196.41                             |
| 35-BC-23.02 | 35-BC-23.02 Provide Supplemental Cleanup and Debris Removal During HVAC Scope - Labor                                                | 6,322.00        | 1,264.40                                | 126.44      | 0.00                                                    | 1,390.84                                               | 22.0%        | 4,931.16                           | 69.54                              |
| 35-BC-23.02 | 35-BC-23.02 Provide Supplemental Cleanup and Debris Removal During HVAC Scope - Equipment                                            | 4,395.00        | 879.00                                  | 219.75      | 0.00                                                    | 1,098.75                                               | 25.0%        | 3,296.25                           | 54.95                              |
| 36-BC-26.02 | 36-BC-26.02 Provide Supplemental Cleanup and Debris Removal During Electrical Scope - Labor                                          | 5,700.00        | 1,140.00                                | 114.00      | 0.00                                                    | 1,254.00                                               | 22.0%        | 4,446.00                           | 62.70                              |
| 36-BC-26.02 | 36-BC-26.02 Provide Supplemental Cleanup and Debris Removal During Electrical Scope - Equipment                                      | 6,888.00        | 1,377.60                                | 344.40      | 0.00                                                    | 1,722.00                                               | 25.0%        | 5,166.00                           | 86.10                              |
| 37-BC-31.01 | 37-BC-31.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Sitework and Paving Scopes - Equipment | 35,009.00       | 8,752.25                                | 1,050.27    | 0.00                                                    | 9,802.52                                               | 28.0%        | 25,206.48                          | 490.12                             |
| 37-BC-31.01 | 37-BC-31.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Sitework and Paving Scopes - Labor     | 18,581.00       | 4,273.63                                | 929.05      | 0.00                                                    | 5,202.68                                               | 28.0%        | 13,378.32                          | 260.12                             |
| 38-BC-31.03 | 38-BC-31.03 As-Built Site Survey                                                                                                     | 14,386.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 14,386.00                          | 0.00                               |
| 39-BC-31.06 | 39-BC-31.06 Temporary Dewatering of Site - Labor                                                                                     | 33,120.00       | 3,974.40                                | 993.60      | 0.00                                                    | 4,968.00                                               | 15.0%        | 28,152.00                          | 248.40                             |
| 39-BC-31.06 | 39-BC-31.06 Temporary Dewatering of Site - Tools and Equipment                                                                       | 8,590.00        | 1,030.80                                | 687.20      | 0.00                                                    | 1,718.00                                               | 20.0%        | 6,872.00                           | 85.91                              |
| 40-BC-31.07 | 40-BC-31.07 Provide Supplemental Backfill of Building Foundations - Labor                                                            | 17,907.00       | 2,686.05                                | 0.00        | 0.00                                                    | 2,686.05                                               | 15.0%        | 15,220.95                          | 134.30                             |

| A           | B                                                                                                                            | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|-------------|------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.    | DESCRIPTION OF WORK                                                                                                          | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|             |                                                                                                                              |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 40-BC-31.07 | 40-BC-31.07 Provide Supplemental Backfill of Building Foundations - Equipment                                                | 6,461.00        | 1,356.81                          | 258.44      | 0.00                                       | 1,615.25                                   | 25.0%    | 4,845.75                  | 80.76                        |
| 41-BC-31.91 | 41-BC-31.91 Weekly Maintenance of SWPPP Plan - Labor                                                                         | 73,555.00       | 19,859.85                         | 2,206.65    | 0.00                                       | 22,066.50                                  | 30.0%    | 51,488.50                 | 1,103.32                     |
| 41-BC-31.91 | 41-BC-31.91 Weekly Maintenance of SWPPP Plan - Materials                                                                     | 27,367.00       | 6,841.75                          | 2,189.36    | 0.00                                       | 9,031.11                                   | 33.0%    | 18,335.89                 | 451.56                       |
| 42-BC-11.80 | 42-BC-11.80-Install Volleyball Sleeves                                                                                       | 1,456.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,456.00                  | 0.00                         |
| 42-BC-31.92 | 42-BC-31.92 Roadway Mud and Dust Control - Labor                                                                             | 173,154.00      | 31,167.72                         | 3,463.08    | 0.00                                       | 34,630.80                                  | 20.0%    | 138,523.20                | 1,731.54                     |
| 42-BC-31.92 | 42-BC-31.92 Roadway Mud and Dust Control - Tools and Equipment                                                               | 48,168.00       | 11,560.32                         | 1,926.72    | 0.00                                       | 13,487.04                                  | 28.0%    | 34,680.96                 | 674.36                       |
| 42-BC-32.11 | 42-BC-32.11-Provide Supplemental Cleanup and Debris                                                                          | 4,059.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 4,059.00                  | 0.00                         |
| 43-BC-31.93 | 43-BC-31.93 Removal of SWPPP Components - Labor                                                                              | 14,222.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 14,222.00                 | 0.00                         |
| 43-BC-31.93 | 43-BC-31.93 Removal of SWPPP Components - Equipment                                                                          | 3,645.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,645.00                  | 0.00                         |
| 44-BC-33.01 | 44-BC-33.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Site Utility Scope - Equipment | 15,556.00       | 4,822.36                          | 2,955.64    | 0.00                                       | 7,778.00                                   | 50.0%    | 7,778.00                  | 388.89                       |
| 44-BC-33.01 | 44-BC-33.01 Provide Initial Line and Grade, Continuous Observation, and Field Verification of Site Utility Scope - Labor     | 18,895.00       | 5,668.50                          | 3,779.00    | 0.00                                       | 9,447.50                                   | 50.0%    | 9,447.50                  | 472.36                       |
|             | GRAND TOTAL                                                                                                                  | \$2,811,757.00  | \$629,039.36                      | \$41,735.58 | \$0.00                                     | \$670,774.94                               | 23.9%    | \$2,140,982.06            | \$33,538.74                  |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-011 - Site and Structural Concrete  
**CONTRACT DATE:** 10/28/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
5M Concrete LLC  
480 Cibola PT  
La Vernia, Texas 78121

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 3,631,980.00

2. Net Change by Change Orders

\$ 240,212.60

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 3,872,192.60

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 1,214,232.60

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 60,711.63

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 60,711.63

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 1,153,520.97

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 930,327.97

8. CURRENT PAYMENT DUE

\$ 223,193.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 2,718,671.63

| CHANGE ORDER SUMMARY                               | ADDITIONS     | DEDUCTIONS |
|----------------------------------------------------|---------------|------------|
| Total changes approved in previous months by Owner | \$127,475.60  | \$0.00     |
| Total approved this Month                          | \$112,737.00  | \$0.00     |
| TOTALS                                             | \$240,212.60  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 240,212.60 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AGCM Note: Contract is \$ 3,874,401.60  
Missing CO for \$ 2,208.00 (PR 18)

**CONTRACTOR:** 5M Concrete LLC

By: Robbin Matney

State of: County of:

Date: November 19, 2025

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 223,193.00  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                             | B                                                                   | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|-------------------------------|---------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                 | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                     |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 001*231091-20<br>0*S*51673933 | 001:BO0012-LVISED - Concrete Cold Weather Placement                 | 1,048.00        | 1,048.00                          | 0.00        | 0.00                                       | 1,048.00                                   | 100.0%   | 0.00                      | 52.40                        |
| 002*231091-20<br>0*S*51673939 | 002:BO0013-LVISED - Owner Requested Throwing Pads                   | 677.00          | 677.00                            | 0.00        | 0.00                                       | 677.00                                     | 100.0%   | 0.00                      | 33.85                        |
| 003*231091-20<br>0*S*51674281 | 003:RCO0002-PR#1 - Primary School Playground & Civil Revisions      | 41,333.60       | 41,333.60                         | 0.00        | 0.00                                       | 41,333.60                                  | 100.0%   | 0.00                      | 2,066.68                     |
| 004*231091-20<br>0*S*51676238 | 004:RCO0021-LVISED - RCO021 - RFI048 DB3 Grade Beam at Intermediate | 8,989.00        | 8,989.00                          | 0.00        | 0.00                                       | 8,989.00                                   | 100.0%   | 0.00                      | 449.45                       |
| 005*231091-20<br>0*S*51678748 | 005:RCO0018-PR#7R - HS Civil Revisions per RFIs 35 & 82             | 5,363.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,363.00                  | 0.00                         |
| 007*231091-20<br>0*S*51679936 | 007:RCO0032-Primary School Playground Under Rubber Material         | 58,432.00       | 58,432.00                         | 0.00        | 0.00                                       | 58,432.00                                  | 100.0%   | 0.00                      | 2,921.60                     |
| 008*231091-20<br>0*S*51680822 | 008:RCO0033-ASI#11 - Primary School Natural Gas                     | 5,363.00        | 5,363.00                          | 0.00        | 0.00                                       | 5,363.00                                   | 100.0%   | 0.00                      | 268.15                       |
| 009*231091-20<br>0*S*51681365 | 009:BO0033-HS Bollards at Traffic Island Check Valve                | 6,270.00        | 0.00                              | 6,270.00    | 0.00                                       | 6,270.00                                   | 100.0%   | 0.00                      | 313.50                       |
| 010*231091-20<br>0*S*51682443 | 010:BO0035-Primary School Avadek Footings                           | 12,813.00       | 0.00                              | 12,813.00   | 0.00                                       | 12,813.00                                  | 100.0%   | 0.00                      | 640.65                       |
| 011*231091-20<br>0*S*51682523 | 011:RCO0048-PR#30 - JHS Bldg. 100 Front Sidewalk                    | 14,795.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 14,795.00                 | 0.00                         |
| 012*231091-20<br>0*S*51682524 | 012:RCO0041-ASI#15 - JHS Civil Revisions to Avoid Tree CRZ          | 2,277.00        | 0.00                              | 2,277.00    | 0.00                                       | 2,277.00                                   | 100.0%   | 0.00                      | 113.85                       |

| A                         | B                                                    | C               | D                                 | E           | F                                           | G                                          |           | H                         | I                            |
|---------------------------|------------------------------------------------------|-----------------|-----------------------------------|-------------|---------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                                  | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D O R E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                      |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                             |                                            |           |                           |                              |
| 013*231091-200*S*51682529 | 013:RCO0043-ASI#13 - Cafe & CTE Structural Revisions | 1,452.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 1,452.00                  | 0.00                         |
| 014*231091-200*S*51682535 | 014:RCO0050-PR#28 - HS Front Sidewalk & Switchback   | 81,400.00       | 0.00                              | 81,400.00   | 0.00                                        | 81,400.00                                  | 100.0%    | 0.00                      | 4,070.00                     |
| 100                       | Primary Classroom Labor                              | 94,721.00       | 94,721.00                         | 0.00        | 0.00                                        | 94,721.00                                  | 100.0%    | 0.00                      | 4,736.05                     |
| 101                       | Primary Classroom Material                           | 130,804.00      | 130,804.00                        | 0.00        | 0.00                                        | 130,804.00                                 | 100.0%    | 0.00                      | 6,540.20                     |
| 102                       | Primary Library Labor                                | 34,000.00       | 34,000.00                         | 0.00        | 0.00                                        | 34,000.00                                  | 100.0%    | 0.00                      | 1,700.00                     |
| 103                       | Primary Library Material                             | 16,000.00       | 16,000.00                         | 0.00        | 0.00                                        | 16,000.00                                  | 100.0%    | 0.00                      | 800.00                       |
| 104                       | Primary Site Concrete Labor                          | 68,500.00       | 68,500.00                         | 0.00        | 0.00                                        | 68,500.00                                  | 100.0%    | 0.00                      | 3,425.00                     |
| 105                       | Primary Site Concrete Material                       | 56,000.00       | 56,000.00                         | 0.00        | 0.00                                        | 56,000.00                                  | 100.0%    | 0.00                      | 2,800.00                     |
| 106                       | Intermediate Classroom Level 1 Labor                 | 117,225.00      | 117,225.00                        | 0.00        | 0.00                                        | 117,225.00                                 | 100.0%    | 0.00                      | 5,861.25                     |
| 107                       | Intermediate Classroom Level 1 Material              | 152,000.00      | 152,000.00                        | 0.00        | 0.00                                        | 152,000.00                                 | 100.0%    | 0.00                      | 7,600.00                     |
| 108                       | Intermediate Classroom Level 2 Labor                 | 27,000.00       | 27,000.00                         | 0.00        | 0.00                                        | 27,000.00                                  | 100.0%    | 0.00                      | 1,350.00                     |
| 109                       | Intermediate Classroom Level 2 Material              | 43,000.00       | 43,000.00                         | 0.00        | 0.00                                        | 43,000.00                                  | 100.0%    | 0.00                      | 2,150.00                     |
| 110                       | Intermediate Gym Labor                               | 31,000.00       | 31,000.00                         | 0.00        | 0.00                                        | 31,000.00                                  | 100.0%    | 0.00                      | 1,550.00                     |
| 111                       | Intermediate Gym Material                            | 31,000.00       | 31,000.00                         | 0.00        | 0.00                                        | 31,000.00                                  | 100.0%    | 0.00                      | 1,550.00                     |
| 112                       | Intermediate Site Concrete Labor                     | 36,000.00       | 0.00                              | 36,000.00   | 0.00                                        | 36,000.00                                  | 100.0%    | 0.00                      | 1,800.00                     |
| 113                       | Intermediate Site Concrete Material                  | 33,000.00       | 0.00                              | 33,000.00   | 0.00                                        | 33,000.00                                  | 100.0%    | 0.00                      | 1,650.00                     |
| 114                       | Junior High Seg L Level 1 Labor                      | 188,423.00      | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 188,423.00                | 0.00                         |
| 115                       | Junior High Seg L Level 1 Material                   | 260,205.00      | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 260,205.00                | 0.00                         |
| 116                       | Junior High Seg L Level 2 Labor                      | 16,000.00       | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 16,000.00                 | 0.00                         |
| 117                       | Junior High Seg L Level 2 Material                   | 24,000.00       | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 24,000.00                 | 0.00                         |
| 118                       | Junior High Seg M Level 1 Labor                      | 208,948.00      | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 208,948.00                | 0.00                         |
| 119                       | Junior High Seg M Level 1 Material                   | 288,549.00      | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 288,549.00                | 0.00                         |
| 120                       | Junior High Seg M Level 2 Labor                      | 43,600.00       | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%      | 43,600.00                 | 0.00                         |

| A        | B                                        | C               | D                                       | E              | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|------------------------------------------|-----------------|-----------------------------------------|----------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                      | SCHEDULED VALUE | WORK COMPLETED                          |                | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                          |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD    |                                                        |                                                        |              |                                    |                                    |
| 121      | Junior High Seg M Level 1 Material       | 65,400.00       | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 65,400.00                          | 0.00                               |
| 122      | Junior High Band Hall Labor              | 21,000.00       | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 21,000.00                          | 0.00                               |
| 123      | Junior High Band Hall Material           | 29,000.00       | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 29,000.00                          | 0.00                               |
| 124      | Junior High Site Concrete Labor          | 125,000.00      | 25,000.00                               | 4,000.00       | 0.00                                                   | 29,000.00                                              | 23.2%        | 96,000.00                          | 1,450.00                           |
| 125      | Junior High Site Concrete Material       | 192,000.00      | 20,000.00                               | 4,000.00       | 0.00                                                   | 24,000.00                                              | 12.5%        | 168,000.00                         | 1,200.00                           |
| 126      | High School Seg F Cafeteria Labor        | 183,767.00      | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 183,767.00                         | 0.00                               |
| 127      | High School Seg F Cafeteria Material     | 253,774.00      | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 253,774.00                         | 0.00                               |
| 128      | High School Seg G CTE Level 1 Labor      | 103,488.00      | 0.00                                    | 8,000.00       | 0.00                                                   | 8,000.00                                               | 7.7%         | 95,488.00                          | 400.00                             |
| 129      | High School Seg G CTE Level 1 Material   | 142,912.00      | 0.00                                    | 40,000.00      | 0.00                                                   | 40,000.00                                              | 28.0%        | 102,912.00                         | 2,000.00                           |
| 130      | High School Seg G CTE Level 2 Labor      | 4,000.00        | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 4,000.00                           | 0.00                               |
| 131      | High School Seg G CTE Level 2 Material   | 6,000.00        | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 6,000.00                           | 0.00                               |
| 132      | High School Seg J Training/Band Labor    | 48,048.00       | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 48,048.00                          | 0.00                               |
| 133      | High School Seg J Training/Band Material | 66,353.00       | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 66,353.00                          | 0.00                               |
| 134      | High School Site Concrete Labor          | 169,800.00      | 5,000.00                                | 0.00           | Removed from PA 13 - October                           | 5,000.00                                               | 2.9%         | 164,800.00                         | 250.00                             |
| 135      | High School Site Concrete Material       | 165,000.00      | 5,000.00                                | 0.00           |                                                        | 5,000.00                                               | 3.0%         | 160,000.00                         | 250.00                             |
| 136      | Ready Mix Price Escalator                | 63,500.00       | 0.00                                    | 0.00           | 0.00                                                   | 0.00                                                   | 0.0%         | 63,500.00                          | 0.00                               |
| 137      | Rebar Price Escalator                    | 92,963.00       | 7,200.00                                | 7,180.00       | 0.00                                                   | 14,380.00                                              | 15.5%        | 78,583.00                          | 719.00                             |
|          | GRAND TOTAL                              | \$3,872,192.60  | \$979,292.60                            | ✓ \$234,940.00 | \$0.00                                                 | \$1,214,232.60                                         | 31.4%        | \$2,657,960.00                     | \$60,711.63                        |

\$ 969,292.60

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
American Interiors, Inc  
12910 Flagship  
San Antonio, Texas 78247

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-012 - Framing, Gyp. Board  
Assemblies, and Ceilings  
**CONTRACT DATE:** 12/10/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

2. Net Change by Change Orders

3. CONTRACT SUM TO DATE (Line 1+2)

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

5. RETAINAGE:

a. 5.0% of Completed Work  
(Column D + E on G703)

b. 0.0% of Stored Material  
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE  
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6)

\$ 3,218,983.00

\$ 58,136.00

\$ 3,277,119.00

\$ 996,883.75

\$ 49,844.20

\$ 0.00

\$ 49,844.20

\$ 947,039.55

\$ 901,233.21

\$ 45,806.34

\$ 2,330,079.45

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$58,136.00  | \$0.00     |
| Total approved this Month                          | \$0.00       | \$0.00     |
| TOTALS                                             | \$58,136.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 58,136.00 |            |

AGCM Note: Contract is \$ 3,278,893.00  
Missing CO for \$ 1,774.00 (PR 10)

To the best of the Contractor's knowledge, information and belief, the Work has been completed in accordance with the Contract Documents, and the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** American Interiors, Inc  
By: Bailey Ledere  
State of: County of: Date: November 19, 2025  
Subscribed and sworn to before me this  
Notary Public:  
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 45,806.34

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**  
By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                             | B                                                                        | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|--------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                      | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                          |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 001*231091-20<br>0*S*51674291 | 001:RCO0001-PR#2R - Package 1 Code Revisions                             | 24,710.00       | 0.00                              | 24,710.00   | 0.00                                       | 24,710.00                                  | 100.0%    | 0.00                      | 1,235.50                     |
| 001*231091-20<br>0*S*51674292 | 001:RCO0001-PR#2R - Package 1 Code Revisions                             | 1,038.00        | 0.00                              | 1,038.00    | 0.00                                       | 1,038.00                                   | 100.0%    | 0.00                      | 51.90                        |
| 002*231091-20<br>0*S*51674323 | 002:RCO0004-RCO0004 - PR#4 - Cost Value Options Revisions - Delete A-003 | 13,102.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 13,102.00                 | 0.00                         |
| 003*231091-20<br>0*S*51678756 | 003:RCO0025-PR#19 - Primary Admin Storage Revision                       | 3,696.00        | 0.00                              | 3,696.00    | 0.00                                       | 3,696.00                                   | 100.0%    | 0.00                      | 184.80                       |
| 004*231091-20<br>0*S*51678817 | 004:RCO0024-PR#11 - PKG 2 Code Revisions                                 | 15,590.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,590.00                 | 0.00                         |
| 101                           | Exterior Framing                                                         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 102                           | Material                                                                 | 2,117.00        | 2,117.00                          | 0.00        | 0.00                                       | 2,117.00                                   | 100.0%    | 0.00                      | 105.85                       |
| 103                           | Labor                                                                    | 2,262.00        | 2,262.00                          | 0.00        | 0.00                                       | 2,262.00                                   | 100.0%    | 0.00                      | 113.10                       |
| 104                           | Exterior Gypsum Sheathing                                                | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 105                           | Material                                                                 | 818.00          | 818.00                            | 0.00        | 0.00                                       | 818.00                                     | 100.0%    | 0.00                      | 40.90                        |
| 106                           | Labor                                                                    | 1,290.00        | 1,290.00                          | 0.00        | 0.00                                       | 1,290.00                                   | 100.0%    | 0.00                      | 64.50                        |
| 107                           | Insulation                                                               | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 108                           | Material                                                                 | 697.00          | 697.00                            | 0.00        | 0.00                                       | 697.00                                     | 100.0%    | 0.00                      | 34.85                        |
| 109                           | Labor                                                                    | 388.00          | 388.00                            | 0.00        | 0.00                                       | 388.00                                     | 100.0%    | 0.00                      | 19.40                        |
| 110                           | Gypsum Board Assemblies                                                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 111      | Material                          | 2,880.00        | 2,880.00                          | 0.00        | 0.00                                       | 2,880.00                                   | 100.0%    | 0.00                      | 144.00                       |
| 112      | Labor                             | 4,642.00        | 4,642.00                          | 0.00        | 0.00                                       | 4,642.00                                   | 100.0%    | 0.00                      | 232.10                       |
| 113      | Interior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 114      | Material                          | 2,697.00        | 2,697.00                          | 0.00        | 0.00                                       | 2,697.00                                   | 100.0%    | 0.00                      | 134.86                       |
| 115      | Labor                             | 4,279.00        | 4,279.00                          | 0.00        | 0.00                                       | 4,279.00                                   | 100.0%    | 0.00                      | 213.94                       |
| 116      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 117      | Material                          | 2,364.00        | 2,364.00                          | 0.00        | 0.00                                       | 2,364.00                                   | 100.0%    | 0.00                      | 118.20                       |
| 118      | Labor                             | 2,557.00        | 2,557.00                          | 0.00        | 0.00                                       | 2,557.00                                   | 100.0%    | 0.00                      | 127.86                       |
| 119      | Suspended Acoustical Ceiling Tile | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 120      | Material                          | 1,917.00        | 1,917.00                          | 0.00        | 0.00                                       | 1,917.00                                   | 100.0%    | 0.00                      | 95.85                        |
| 121      | Labor                             | 1,198.00        | 1,198.00                          | 0.00        | 0.00                                       | 1,198.00                                   | 100.0%    | 0.00                      | 59.90                        |
| 122      | -----Primary B-----               | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 123      | Exterior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 124      | Material                          | 33,479.00       | 33,479.00                         | 0.00        | 0.00                                       | 33,479.00                                  | 100.0%    | 0.00                      | 1,673.96                     |
| 125      | Labor                             | 25,166.00       | 25,166.00                         | 0.00        | 0.00                                       | 25,166.00                                  | 100.0%    | 0.00                      | 1,258.30                     |
| 126      | Exterior Gypsum Sheathing         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 127      | Material                          | 9,271.00        | 9,271.00                          | 0.00        | 0.00                                       | 9,271.00                                   | 100.0%    | 0.00                      | 463.55                       |
| 128      | Labor                             | 13,064.00       | 13,064.00                         | 0.00        | 0.00                                       | 13,064.00                                  | 100.0%    | 0.00                      | 653.20                       |
| 129      | Insulation                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 130      | Material                          | 13,838.00       | 13,838.00                         | 0.00        | 0.00                                       | 13,838.00                                  | 100.0%    | 0.00                      | 691.90                       |
| 131      | Labor                             | 7,843.00        | 7,843.00                          | 0.00        | 0.00                                       | 7,843.00                                   | 100.0%    | 0.00                      | 392.15                       |
| 132      | Gypsum Board Assemblies           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 133      | Material                          | 42,531.00       | 42,531.00                         | 0.00        | 0.00                                       | 42,531.00                                  | 100.0%    | 0.00                      | 2,126.55                     |
| 134      | Labor                             | 64,661.00       | 64,661.00                         | 0.00        | 0.00                                       | 64,661.00                                  | 100.0%    | 0.00                      | 3,233.05                     |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 135      | Interior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 136      | Material                          | 20,437.00       | 20,437.00                         | 0.00        | 0.00                                       | 20,437.00                                  | 100.0%    | 0.00                      | 1,021.84                     |
| 137      | Labor                             | 22,858.00       | 22,858.00                         | 0.00        | 0.00                                       | 22,858.00                                  | 100.0%    | 0.00                      | 1,142.91                     |
| 138      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 139      | Material                          | 13,462.00       | 13,462.00                         | 0.00        | 0.00                                       | 13,462.00                                  | 100.0%    | 0.00                      | 673.10                       |
| 140      | Labor                             | 15,663.00       | 15,663.00                         | 0.00        | 0.00                                       | 15,663.00                                  | 100.0%    | 0.00                      | 783.14                       |
| 141      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 142      | Material                          | 13,850.00       | 13,850.00                         | 0.00        | 0.00                                       | 13,850.00                                  | 100.0%    | 0.00                      | 692.50                       |
| 143      | Labor                             | 9,060.00        | 9,060.00                          | 0.00        | 0.00                                       | 9,060.00                                   | 100.0%    | 0.00                      | 453.00                       |
| 144      | -----Intermediate Seg. C-----     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 145      | Exterior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 146      | Material                          | 2,135.00        | 2,135.00                          | 0.00        | 0.00                                       | 2,135.00                                   | 100.0%    | 0.00                      | 106.75                       |
| 147      | Labor                             | 1,940.00        | 1,940.00                          | 0.00        | 0.00                                       | 1,940.00                                   | 100.0%    | 0.00                      | 97.00                        |
| 148      | Exterior Gypsum Sheathing         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 149      | Material                          | 615.00          | 615.00                            | 0.00        | 0.00                                       | 615.00                                     | 100.0%    | 0.00                      | 30.75                        |
| 150      | Labor                             | 1,052.00        | 1,052.00                          | 0.00        | 0.00                                       | 1,052.00                                   | 100.0%    | 0.00                      | 52.60                        |
| 151      | Insulation                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 152      | Material                          | 668.00          | 668.00                            | 0.00        | 0.00                                       | 668.00                                     | 100.0%    | 0.00                      | 33.40                        |
| 153      | Labor                             | 911.00          | 911.00                            | 0.00        | 0.00                                       | 911.00                                     | 100.0%    | 0.00                      | 45.55                        |
| 154      | Gypsum Board Assembies            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 155      | Material                          | 1,813.00        | 1,813.00                          | 0.00        | 0.00                                       | 1,813.00                                   | 100.0%    | 0.00                      | 90.65                        |
| 156      | Labor                             | 3,413.00        | 3,413.00                          | 0.00        | 0.00                                       | 3,413.00                                   | 100.0%    | 0.00                      | 170.65                       |
| 157      | Interior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 158      | Material                          | 1,169.00        | 1,169.00                          | 0.00        | 0.00                                       | 1,169.00                                   | 100.0%    | 0.00                      | 58.45                        |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 159      | Labor                             | 3,207.00        | 3,207.00                                | 0.00        | 0.00                                                   | 3,207.00                                               | 100.0%       | 0.00                               | 160.35                             |
| 160      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 161      | Material                          | 189.00          | 189.00                                  | 0.00        | 0.00                                                   | 189.00                                                 | 100.0%       | 0.00                               | 9.45                               |
| 162      | Labor                             | 389.00          | 389.00                                  | 0.00        | 0.00                                                   | 389.00                                                 | 100.0%       | 0.00                               | 19.45                              |
| 163      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 164      | Material                          | 74.00           | 74.00                                   | 0.00        | 0.00                                                   | 74.00                                                  | 100.0%       | 0.00                               | 3.70                               |
| 165      | Labor                             | 48.00           | 48.00                                   | 0.00        | 0.00                                                   | 48.00                                                  | 100.0%       | 0.00                               | 2.40                               |
| 166      | Acoustical Panels                 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 167      | Material                          | 10,408.00       | 10,408.00                               | 0.00        | 0.00                                                   | 10,408.00                                              | 100.0%       | 0.00                               | 520.40                             |
| 168      | Labor                             | 2,246.00        | 2,246.00                                | 0.00        | 0.00                                                   | 2,246.00                                               | 100.0%       | 0.00                               | 112.30                             |
| 169      | -----Intermediate Seg D-----      | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 170      | Exterior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 171      | Material                          | 18,341.00       | 18,341.00                               | 0.00        | 0.00                                                   | 18,341.00                                              | 100.0%       | 0.00                               | 917.05                             |
| 172      | Labor                             | 13,868.00       | 13,868.00                               | 0.00        | 0.00                                                   | 13,868.00                                              | 100.0%       | 0.00                               | 693.40                             |
| 173      | Exterior Gypsum Sheathing         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 174      | Material                          | 5,035.00        | 5,035.00                                | 0.00        | 0.00                                                   | 5,035.00                                               | 100.0%       | 0.00                               | 251.75                             |
| 175      | Labor                             | 7,382.00        | 7,382.00                                | 0.00        | 0.00                                                   | 7,382.00                                               | 100.0%       | 0.00                               | 369.10                             |
| 176      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 177      | Material                          | 10,510.00       | 10,510.00                               | 0.00        | 0.00                                                   | 10,510.00                                              | 100.0%       | 0.00                               | 525.50                             |
| 178      | Labor                             | 4,446.00        | 4,446.00                                | 0.00        | 0.00                                                   | 4,446.00                                               | 100.0%       | 0.00                               | 222.30                             |
| 179      | Gypsum Board Assembies            | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 180      | Material                          | 40,734.00       | 40,734.00                               | 0.00        | 0.00                                                   | 40,734.00                                              | 100.0%       | 0.00                               | 2,036.70                           |
| 181      | Labor                             | 56,018.00       | 56,018.00                               | 0.00        | 0.00                                                   | 56,018.00                                              | 100.0%       | 0.00                               | 2,800.90                           |
| 182      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |

| A        | B                                       | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-----------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                     | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                         |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 183      | Material                                | 18,321.00       | 18,321.00                         | 0.00        | 0.00                                       | 18,321.00                                  | 100.0%   | 0.00                      | 916.05                       |
| 184      | Labor                                   | 20,588.00       | 20,588.00                         | 0.00        | 0.00                                       | 20,588.00                                  | 100.0%   | 0.00                      | 1,029.40                     |
| 185      | Suspended Acoustical Ceiling Grid       | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 186      | Material                                | 13,401.00       | 13,401.00                         | 0.00        | 0.00                                       | 13,401.00                                  | 100.0%   | 0.00                      | 670.05                       |
| 187      | Labor                                   | 15,356.00       | 15,356.00                         | 0.00        | 0.00                                       | 15,356.00                                  | 100.0%   | 0.00                      | 767.80                       |
| 188      | Suspended Acoustical Ceilng Tile        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 189      | Material                                | 12,958.00       | 12,958.00                         | 0.00        | 0.00                                       | 12,958.00                                  | 100.0%   | 0.00                      | 647.90                       |
| 190      | Labor                                   | 8,421.00        | 7,578.90                          | 842.10      | 0.00                                       | 8,421.00                                   | 100.0%   | 0.00                      | 421.05                       |
| 191      | -----Intermediate Seg. D 2nd Floor----- | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 192      | Exterior Framing                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 193      | Material                                | 23,112.00       | 23,112.00                         | 0.00        | 0.00                                       | 23,112.00                                  | 100.0%   | 0.00                      | 1,155.60                     |
| 194      | Labor                                   | 21,670.00       | 21,670.00                         | 0.00        | 0.00                                       | 21,670.00                                  | 100.0%   | 0.00                      | 1,083.50                     |
| 195      | Exterior Gypsum Sheathing               | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 196      | Material                                | 6,697.00        | 6,697.00                          | 0.00        | 0.00                                       | 6,697.00                                   | 100.0%   | 0.00                      | 334.85                       |
| 197      | Labor                                   | 11,146.00       | 11,146.00                         | 0.00        | 0.00                                       | 11,146.00                                  | 100.0%   | 0.00                      | 557.30                       |
| 198      | Insulation                              | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 199      | Material                                | 10,901.00       | 10,901.00                         | 0.00        | 0.00                                       | 10,901.00                                  | 100.0%   | 0.00                      | 545.06                       |
| 200      | Labor                                   | 4,858.00        | 4,858.00                          | 0.00        | 0.00                                       | 4,858.00                                   | 100.0%   | 0.00                      | 242.90                       |
| 201      | Rough Carpentry                         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 202      | Material                                | 1,355.00        | 1,355.00                          | 0.00        | 0.00                                       | 1,355.00                                   | 100.0%   | 0.00                      | 67.75                        |
| 203      | Labor                                   | 1,394.00        | 1,394.00                          | 0.00        | 0.00                                       | 1,394.00                                   | 100.0%   | 0.00                      | 69.70                        |
| 204      | Gypsum Board Assembies                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 205      | Material                                | 40,929.00       | 40,929.00                         | 0.00        | 0.00                                       | 40,929.00                                  | 100.0%   | 0.00                      | 2,046.45                     |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 206      | Labor                             | 59,104.00       | 59,104.00                         | 0.00        | 0.00                                       | 59,104.00                                  | 100.0%    | 0.00                      | 2,955.20                     |
| 207      | Interior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 208      | Material                          | 18,243.00       | 18,243.00                         | 0.00        | 0.00                                       | 18,243.00                                  | 100.0%    | 0.00                      | 912.15                       |
| 209      | Labor                             | 18,925.00       | 18,925.00                         | 0.00        | 0.00                                       | 18,925.00                                  | 100.0%    | 0.00                      | 946.24                       |
| 210      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 211      | Material                          | 13,479.00       | 13,479.00                         | 0.00        | 0.00                                       | 13,479.00                                  | 100.0%    | 0.00                      | 673.95                       |
| 212      | Labor                             | 15,008.00       | 15,008.00                         | 0.00        | 0.00                                       | 15,008.00                                  | 100.0%    | 0.00                      | 750.40                       |
| 213      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 214      | Material                          | 13,401.00       | 13,401.00                         | 0.00        | 0.00                                       | 13,401.00                                  | 100.0%    | 0.00                      | 670.05                       |
| 215      | Labor                             | 8,711.00        | 7,839.90                          | 871.10      | 0.00                                       | 8,711.00                                   | 100.0%    | 0.00                      | 435.55                       |
| 216      | -----High School Seg E-----       | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 217      | Exterior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 218      | Material                          | 471.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 471.00                    | 0.00                         |
| 219      | Labor                             | 345.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 345.00                    | 0.00                         |
| 220      | Exterior Gypsum Sheathing         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 221      | Material                          | 136.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 136.00                    | 0.00                         |
| 222      | Labor                             | 190.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 190.00                    | 0.00                         |
| 223      | Insulation                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 224      | Material                          | 355.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 355.00                    | 0.00                         |
| 225      | Labor                             | 186.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 186.00                    | 0.00                         |
| 226      | Gypsum Board Assembies            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 227      | Material                          | 9,677.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 9,677.00                  | 0.00                         |
| 228      | Labor                             | 6,089.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,089.00                  | 0.00                         |
| 229      | Interior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 230      | Material                          | 792.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 792.00                    | 0.00                         |
| 231      | Labor                             | 4,646.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 4,646.00                  | 0.00                         |
| 232      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 233      | Material                          | 2,763.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,763.00                  | 0.00                         |
| 234      | Labor                             | 3,226.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,226.00                  | 0.00                         |
| 235      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 236      | Material                          | 2,862.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,862.00                  | 0.00                         |
| 237      | Labor                             | 1,871.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,871.00                  | 0.00                         |
| 238      | -----High School Seg F-----       | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 239      | Exterior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 240      | Material                          | 55,145.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 55,145.00                 | 0.00                         |
| 241      | Labor                             | 32,556.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 32,556.00                 | 0.00                         |
| 242      | Exterior Gypsum Sheathing         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 243      | Material                          | 9,147.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 9,147.00                  | 0.00                         |
| 244      | Labor                             | 14,574.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 14,574.00                 | 0.00                         |
| 245      | Insulation                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 246      | Material                          | 6,266.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 6,266.00                  | 0.00                         |
| 247      | Labor                             | 5,934.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,934.00                  | 0.00                         |
| 248      | Gypsum Board Assembies            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 249      | Material                          | 16,036.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 16,036.00                 | 0.00                         |
| 250      | Labor                             | 39,736.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 39,736.00                 | 0.00                         |
| 251      | Interior Framing                  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 252      | Material                          | 22,196.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 22,196.00                 | 0.00                         |
| 253      | Labor                             | 24,706.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 24,706.00                 | 0.00                         |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 254      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 255      | Material                          | 13,096.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,096.00                          | 0.00                               |
| 256      | Labor                             | 12,658.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,658.00                          | 0.00                               |
| 257      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 258      | Material                          | 8,675.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,675.00                           | 0.00                               |
| 259      | Labor                             | 6,884.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,884.00                           | 0.00                               |
| 260      | Linear Wood Ceiling               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 261      | Material                          | 52,448.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 52,448.00                          | 0.00                               |
| 262      | Labor                             | 14,187.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,187.00                          | 0.00                               |
| 263      | -----High School Seg G-----       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 264      | Exterior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 265      | Material                          | 17,650.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 17,650.00                          | 0.00                               |
| 266      | Labor                             | 13,661.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,661.00                          | 0.00                               |
| 267      | Exterior Gypsum Sheathing         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 268      | Material                          | 4,757.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,757.00                           | 0.00                               |
| 269      | Labor                             | 7,301.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,301.00                           | 0.00                               |
| 270      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 271      | Material                          | 5,833.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,833.00                           | 0.00                               |
| 272      | Labor                             | 4,929.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,929.00                           | 0.00                               |
| 273      | Gypsum Board Assembies            | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 274      | Material                          | 15,923.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,923.00                          | 0.00                               |
| 275      | Labor                             | 36,593.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 36,593.00                          | 0.00                               |
| 276      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 277      | Material                          | 6,740.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,740.00                           | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 278      | Labor                             | 8,898.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,898.00                           | 0.00                               |
| 279      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 280      | Material                          | 3,523.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,523.00                           | 0.00                               |
| 281      | Labor                             | 4,030.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,030.00                           | 0.00                               |
| 282      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 283      | Material                          | 3,576.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,576.00                           | 0.00                               |
| 284      | Labor                             | 2,339.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,339.00                           | 0.00                               |
| 285      | -----High School Seg H-----       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 286      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 287      | Material                          | 2,150.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,150.00                           | 0.00                               |
| 288      | Labor                             | 1,143.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,143.00                           | 0.00                               |
| 289      | Gypsum Board Assemblies           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 290      | Material                          | 12,806.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,806.00                          | 0.00                               |
| 291      | Labor                             | 20,137.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 20,137.00                          | 0.00                               |
| 292      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 293      | Material                          | 7,883.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,883.00                           | 0.00                               |
| 294      | Labor                             | 13,340.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,340.00                          | 0.00                               |
| 295      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 296      | Material                          | 7,257.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,257.00                           | 0.00                               |
| 297      | Labor                             | 7,869.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,869.00                           | 0.00                               |
| 298      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 299      | Material                          | 6,982.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,982.00                           | 0.00                               |
| 300      | Labor                             | 4,567.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,567.00                           | 0.00                               |
| 301      | -----High School Seg J-----       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 302      | Exterior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 303      | Material                          | 7,513.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,513.00                           | 0.00                               |
| 304      | Labor                             | 6,083.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,083.00                           | 0.00                               |
| 305      | Exterior Gypsum Sheathing         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 306      | Material                          | 2,469.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,469.00                           | 0.00                               |
| 307      | Labor                             | 3,772.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,772.00                           | 0.00                               |
| 308      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 309      | Material                          | 2,334.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,334.00                           | 0.00                               |
| 310      | Labor                             | 3,692.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,692.00                           | 0.00                               |
| 311      | Gypsum Board Assemblies           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 312      | Material                          | 6,942.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,942.00                           | 0.00                               |
| 313      | Labor                             | 9,817.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,817.00                           | 0.00                               |
| 314      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 315      | Material                          | 4,191.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,191.00                           | 0.00                               |
| 316      | Labor                             | 7,122.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,122.00                           | 0.00                               |
| 317      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 318      | Material                          | 5,416.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,416.00                           | 0.00                               |
| 319      | Labor                             | 5,993.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,993.00                           | 0.00                               |
| 320      | Suspended Acoustical Ceiling Tile | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 321      | Material                          | 5,322.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,322.00                           | 0.00                               |
| 322      | Labor                             | 3,478.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,478.00                           | 0.00                               |
| 323      | -----JR High Seg K-----           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 324      | Exterior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 325      | Material                          | 10,186.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,186.00                          | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 326      | Labor                             | 8,674.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,674.00                           | 0.00                               |
| 327      | Exterior Gypsum Sheathing         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 328      | Material                          | 3,012.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,012.00                           | 0.00                               |
| 329      | Labor                             | 4,476.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,476.00                           | 0.00                               |
| 330      | Rough Carpentry                   | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 331      | Material                          | 1,537.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,537.00                           | 0.00                               |
| 332      | Labor                             | 1,670.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,670.00                           | 0.00                               |
| 333      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 334      | Material                          | 2,664.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,664.00                           | 0.00                               |
| 335      | Labor                             | 1,623.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,623.00                           | 0.00                               |
| 336      | Gypsum Board Assembies            | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 337      | Material                          | 8,090.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,090.00                           | 0.00                               |
| 338      | Labor                             | 11,612.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 11,612.00                          | 0.00                               |
| 339      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 340      | Material                          | 4,387.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,387.00                           | 0.00                               |
| 341      | Labor                             | 8,349.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,349.00                           | 0.00                               |
| 342      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 343      | Material                          | 4,750.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,750.00                           | 0.00                               |
| 344      | Labor                             | 5,469.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,469.00                           | 0.00                               |
| 345      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 346      | Material                          | 4,854.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,854.00                           | 0.00                               |
| 347      | Labor                             | 3,174.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,174.00                           | 0.00                               |
| 348      | Wood Fiber Acoustical Panels      | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 349      | Material                          | 1,694.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,694.00                           | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 350      | Labor                             | 3,570.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,570.00                           | 0.00                               |
| 351      | -----JR High Seg L-----           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 352      | Exterior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 353      | Material                          | 55,130.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 55,130.00                          | 0.00                               |
| 354      | Labor                             | 33,611.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 33,611.00                          | 0.00                               |
| 355      | Exterior Gypsum Sheathing         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 356      | Material                          | 11,427.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 11,427.00                          | 0.00                               |
| 357      | Labor                             | 18,648.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,648.00                          | 0.00                               |
| 358      | Rough Carpentry                   | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 359      | Material                          | 15,002.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,002.00                          | 0.00                               |
| 360      | Labor                             | 5,475.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,475.00                           | 0.00                               |
| 361      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 362      | Material                          | 10,923.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,923.00                          | 0.00                               |
| 363      | Labor                             | 6,349.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,349.00                           | 0.00                               |
| 364      | Gypsum Board Assemblies           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 365      | Material                          | 47,351.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 47,351.00                          | 0.00                               |
| 366      | Labor                             | 98,542.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 98,542.00                          | 0.00                               |
| 367      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 368      | Material                          | 50,023.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 50,023.00                          | 0.00                               |
| 369      | Labor                             | 59,288.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 59,288.00                          | 0.00                               |
| 370      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 371      | Material                          | 9,583.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,583.00                           | 0.00                               |
| 372      | Labor                             | 10,825.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,825.00                          | 0.00                               |
| 373      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |

| A        | B                                       | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                     | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                         |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 374      | Material                                | 8,586.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,586.00                           | 0.00                               |
| 375      | Labor                                   | 5,409.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,409.00                           | 0.00                               |
| 376      | Wood Fiber Acoustical Panels            | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 377      | Material                                | 23,250.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 23,250.00                          | 0.00                               |
| 378      | Labor                                   | 16,046.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,046.00                          | 0.00                               |
| 379      | Suspended Ceiling Baffles               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 380      | Material                                | 39,593.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 39,593.00                          | 0.00                               |
| 381      | Labor                                   | 11,158.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 11,158.00                          | 0.00                               |
| 382      | -----JR High Seg L Second<br>Floor----- | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 383      | Exterior Framing                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 384      | Material                                | 33,101.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 33,101.00                          | 0.00                               |
| 385      | Labor                                   | 36,075.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 36,075.00                          | 0.00                               |
| 386      | Exterior Gypsum Sheathing               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 387      | Material                                | 9,856.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,856.00                           | 0.00                               |
| 388      | Labor                                   | 16,657.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,657.00                          | 0.00                               |
| 389      | Insulation                              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 390      | Material                                | 9,642.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,642.00                           | 0.00                               |
| 391      | Labor                                   | 5,083.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,083.00                           | 0.00                               |
| 392      | Gypsum Board Assemblies                 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 393      | Material                                | 16,713.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,713.00                          | 0.00                               |
| 394      | Labor                                   | 33,502.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 33,502.00                          | 0.00                               |
| 395      | Interior Framing                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 396      | Material                                | 15,855.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,855.00                          | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 397      | Labor                             | 12,779.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,779.00                          | 0.00                               |
| 398      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 399      | Material                          | 4,355.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,355.00                           | 0.00                               |
| 400      | Labor                             | 4,940.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,940.00                           | 0.00                               |
| 401      | Suspended Acoustical Ceilng Tile  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 402      | Material                          | 4,383.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,383.00                           | 0.00                               |
| 403      | Labor                             | 2,867.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,867.00                           | 0.00                               |
| 404      | -----JR High Seg M-----           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 405      | Exterior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 406      | Material                          | 18,586.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,586.00                          | 0.00                               |
| 407      | Labor                             | 15,483.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,483.00                          | 0.00                               |
| 408      | Exterior Gypsum Sheathing         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 409      | Material                          | 4,008.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,008.00                           | 0.00                               |
| 410      | Labor                             | 5,849.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,849.00                           | 0.00                               |
| 411      | Insulation                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 412      | Material                          | 14,584.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,584.00                          | 0.00                               |
| 413      | Labor                             | 9,162.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,162.00                           | 0.00                               |
| 414      | Gypsum Board Assembies            | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 415      | Material                          | 48,215.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 48,215.00                          | 0.00                               |
| 416      | Labor                             | 84,581.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 84,581.00                          | 0.00                               |
| 417      | Interior Framing                  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 418      | Material                          | 28,924.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 28,924.00                          | 0.00                               |
| 419      | Labor                             | 31,557.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 31,557.00                          | 0.00                               |
| 420      | Suspended Acoustical Ceiling Grid | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |

| A        | B                                       | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                     | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                         |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 421      | Material                                | 13,226.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,226.00                          | 0.00                               |
| 422      | Labor                                   | 15,248.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,248.00                          | 0.00                               |
| 423      | Suspended Acoustical Ceiling Tile       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 424      | Material                                | 13,529.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,529.00                          | 0.00                               |
| 425      | Labor                                   | 8,849.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,849.00                           | 0.00                               |
| 426      | -----JR High Seg M Second<br>Floor----- | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 427      | Exterior Framing                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 428      | Material                                | 32,605.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 32,605.00                          | 0.00                               |
| 429      | Labor                                   | 24,868.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 24,868.00                          | 0.00                               |
| 430      | Exterior Gypsum Sheathing               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 431      | Material                                | 9,740.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,740.00                           | 0.00                               |
| 432      | Labor                                   | 14,951.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,951.00                          | 0.00                               |
| 433      | Insulation                              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 434      | Material                                | 15,634.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,634.00                          | 0.00                               |
| 435      | Labor                                   | 8,383.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,383.00                           | 0.00                               |
| 436      | Gypsum Board Assemblies                 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 437      | Material                                | 44,147.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 44,147.00                          | 0.00                               |
| 438      | Labor                                   | 69,123.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 69,123.00                          | 0.00                               |
| 439      | Interior Framing                        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 440      | Material                                | 26,078.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 26,078.00                          | 0.00                               |
| 441      | Labor                                   | 24,582.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 24,582.00                          | 0.00                               |
| 442      | Suspended Acoustical Ceiling Grid       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 443      | Material                                | 14,829.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,829.00                          | 0.00                               |

| A        | B                                      | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|----------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                    | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                        |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 444      | Labor                                  | 17,307.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 17,307.00                          | 0.00                               |
| 445      | Suspended Acoustical Ceilng Tile       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 446      | Material                               | 15,356.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,356.00                          | 0.00                               |
| 447      | Labor                                  | 10,045.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,045.00                          | 0.00                               |
| 448      | -----General Conditions-----           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 449      | Engineering Shop Drawings/Calculations | 35,355.00       | 15,909.75                               | 0.00        | 0.00                                                   | 15,909.75                                              | 45.0%        | 19,445.25                          | 795.49                             |
| 450      | Rental Equipment                       | 170,599.00      | 54,592.00                               | 17,060.00   | 0.00                                                   | 71,652.00                                              | 42.0%        | 98,947.00                          | 3,582.60                           |
|          | GRAND TOTAL                            | \$3,277,119.00  | \$948,666.55                            | \$48,217.20 | \$0.00                                                 | \$996,883.75                                           | 30.4%        | \$2,280,235.25                     | \$49,844.20                        |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-020 - Doors, Frames, and Hardware  
**CONTRACT DATE:** 12/05/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
Architectural Division 8  
2425 Brockton #101  
San Antonio, Texas 78217

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 764,388.00

2. Net Change by Change Orders

\$ 30,565.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 794,953.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 458,296.08

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 22,914.80

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 22,914.80

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 435,381.28

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 414,433.86

8. CURRENT PAYMENT DUE

\$ 20,947.42

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 359,571.72

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$21,425.00  | \$0.00     |
| Total approved this Month                          | \$9,140.00   | \$0.00     |
| TOTALS                                             | \$30,565.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 30,565.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Architectural Division 8

By: Marylou Martinez

Date: November 17, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ 20,947.42

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A        | B                                           | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|---------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                         | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                             |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
|          | Primary - Area A - WD/HM Hardware           | 3,972.00        | 3,972.00                          | 0.00        | 0.00                                       | 3,972.00                                   | 100.0%    | 0.00                      | 198.60                       |
|          | Primary - Area A - Storefront Hardware      | 993.00          | 993.00                            | 0.00        | 0.00                                       | 993.00                                     | 100.0%    | 0.00                      | 49.65                        |
|          | Primary - Area A - Hollow Metal Doors       | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
|          | Primary - Area A - Hollow Metal Frames      | 1,168.00        | 1,168.00                          | 0.00        | 0.00                                       | 1,168.00                                   | 100.0%    | 0.00                      | 58.40                        |
|          | Primary - Area A - Wood Doors               | 2,692.00        | 2,692.00                          | 0.00        | 0.00                                       | 2,692.00                                   | 100.0%    | 0.00                      | 134.60                       |
|          | Primary - Area B - WD/HM Hardware           | 32,769.00       | 32,769.00                         | 0.00        | 0.00                                       | 32,769.00                                  | 100.0%    | 0.00                      | 1,638.45                     |
|          | Primary - Area B - Storefront Hardware      | 7,944.00        | 7,944.00                          | 0.00        | 0.00                                       | 7,944.00                                   | 100.0%    | 0.00                      | 397.20                       |
|          | Primary - Area - B - Hollow Metal Doors     | 5,712.00        | 5,712.00                          | 0.00        | 0.00                                       | 5,712.00                                   | 100.0%    | 0.00                      | 285.60                       |
|          | Primary - B - Hollow Metal Frames           | 9,344.00        | 9,344.00                          | 0.00        | 0.00                                       | 9,344.00                                   | 100.0%    | 0.00                      | 467.20                       |
|          | Primary - Area B - Wood Doors               | 18,171.00       | 18,171.00                         | 0.00        | 0.00                                       | 18,171.00                                  | 100.0%    | 0.00                      | 908.55                       |
|          | Intermediate - Area C - WD/HM Hardware      | 1,986.00        | 1,986.00                          | 0.00        | 0.00                                       | 1,986.00                                   | 100.0%    | 0.00                      | 99.30                        |
|          | Intermediate - Area C - Storefront Hardware | 1,986.00        | 1,986.00                          | 0.00        | 0.00                                       | 1,986.00                                   | 100.0%    | 0.00                      | 99.30                        |
|          | Intermediate - Area C - Hollow Metal Doors  | 1,904.00        | 490.62                            | 0.00        | 0.00                                       | 490.62                                     | 25.8%     | 1,413.38                  | 24.53                        |
|          | Intermediate - Area C - Hollow Metal Frames | 584.00          | 584.00                            | 0.00        | 0.00                                       | 584.00                                     | 100.0%    | 0.00                      | 29.20                        |
|          | Intermediate - Area C - Wood Doors          | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |

**FINAL REVIEW BY CATHERINE BLACKLER, AGCM**  
**12/05/2025**

| A        | B                                            | C               | D                                 | E                           | F                                          | G                                          |          | H                         | I                            |
|----------|----------------------------------------------|-----------------|-----------------------------------|-----------------------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                          | SCHEDULED VALUE | WORK COMPLETED                    |                             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                              |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD                 |                                            |                                            |          |                           |                              |
|          | Intermediate - Area D1 - WD/HM Hardware      | 27,804.00       | 27,804.00                         | 0.00                        | 0.00                                       | 27,804.00                                  | 100.0%   | 0.00                      | 1,390.20                     |
|          | Intermediate - Area D1 - Storefront Hardware | 3,972.00        | 3,972.00                          | 0.00                        | 0.00                                       | 3,972.00                                   | 100.0%   | 0.00                      | 198.60                       |
|          | Intermediate - Area D1 - Hollow Metal Doors  | 6,664.00        | 6,664.00                          | 0.00                        | 0.00                                       | 6,664.00                                   | 100.0%   | 0.00                      | 333.20                       |
|          | Intermediate - Area D1 - Hollow Metal Frames | 8,176.00        | 8,176.00                          | 0.00                        | 0.00                                       | 8,176.00                                   | 100.0%   | 0.00                      | 408.80                       |
|          | Intermediate - Area D1 - Wood Doors          | 14,133.00       | 14,133.00                         | 0.00                        | 0.00                                       | 14,133.00                                  | 100.0%   | 0.00                      | 706.65                       |
|          | Intermediate - Area D2 - WD/HM Hardware      | 19,860.00       | 19,860.00                         | 0.00                        | 0.00                                       | 19,860.00                                  | 100.0%   | 0.00                      | 993.00                       |
|          | Intermediate - Area D2 - Storefront Hardware | 0.00            | 0.00                              | 0.00                        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
|          | Intermediate - Area D2 - Hollow Metal Doors  | 5,712.00        | 5,712.00                          | 0.00                        | 0.00                                       | 5,712.00                                   | 100.0%   | 0.00                      | 285.60                       |
|          | Intermediate - Area D2 - Hollow Metal Frames | 5,840.00        | 5,840.00                          | 0.00                        | 0.00                                       | 5,840.00                                   | 100.0%   | 0.00                      | 292.00                       |
|          | Intermediate - Area D2 - Wood Doors          | 9,422.00        | 9,422.00                          | 0.00                        | 0.00                                       | 9,422.00                                   | 100.0%   | 0.00                      | 471.10                       |
|          | High School - Area E - WD/HM Hardware        | 2,721.00        | 2,721.00                          | 0.00                        | 0.00                                       | 2,721.00                                   | 100.0%   | 0.00                      | 136.05                       |
|          | High School - Area E - Storefront Hardware   | 907.00          | 0.00                              | 0.00                        | 0.00                                       | 0.00                                       | 0.0%     | 907.00                    | 0.00                         |
|          | High School - Area E - Hollow Metal Doors    | 0.00            | 0.00                              | 0.00                        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
|          | High School - Area E - Hollow Metal Frames   | 1,044.00        | 1,044.00                          | BC not yet billed the owner | 0.00                                       | 1,044.00                                   | 100.0%   | 0.00                      | 52.20                        |
|          | High School - Area E- Wood Doors             | 1,890.00        | 0.00                              | 0.00                        | 0.00                                       | 0.00                                       | 0.0%     | 1,890.00                  | 0.00                         |
|          | High School - Area F - WD/HM Hardware        | 21,768.00       | 21,768.00                         | 0.00                        | 0.00                                       | 21,768.00                                  | 100.0%   | 0.00                      | 1,088.40                     |
|          | High School - Area F - Storefront Hardware   | 7,256.00        | 7,256.00                          | 0.00                        | 0.00                                       | 7,256.00                                   | 100.0%   | 0.00                      | 362.80                       |

| A        | B                                            | C               | D                                       | E                           | F                                                       | G                                                      |              | H                                  | I                                  |
|----------|----------------------------------------------|-----------------|-----------------------------------------|-----------------------------|---------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                          | SCHEDULED VALUE | WORK COMPLETED                          |                             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D O R E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                              |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD                 |                                                         |                                                        |              |                                    |                                    |
|          | High School - Area F - Hollow Metal Doors    | 17,604.00       | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 17,604.00                          | 0.00                               |
|          | High School - Area F - Hollow Metal Frames   | 8,208.00        | 8,208.00                                | BC not yet billed the owner | 0.00                                                    | 8,208.00                                               | 100.0%       | 0.00                               | 410.40                             |
|          | High School - Area F - Wood Doors            | 3,672.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 3,672.00                           | 0.00                               |
|          | High School - Area G - WD/HM Hardware        | 19,047.00       | 19,047.00                               | 0.00                        | 0.00                                                    | 19,047.00                                              | 100.0%       | 0.00                               | 952.35                             |
|          | High School - Area G - Storefront Hardware   | 3,628.00        | 3,628.00                                | 0.00                        | 0.00                                                    | 3,628.00                                               | 100.0%       | 0.00                               | 181.40                             |
|          | High School - Area G - Hollow Metal Doors    | 8,802.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 8,802.00                           | 0.00                               |
|          | High School - Area G - Hollow Metal Frames   | 7,182.00        | 7,182.00                                | 0.00                        | 0.00                                                    | 7,182.00                                               | 100.0%       | 0.00                               | 359.10                             |
|          | High School - Area G- Wood Doors             | 7,244.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 7,244.00                           | 0.00                               |
|          | High School - Area H - WD/HM Hardware        | 11,791.00       | 11,791.00                               | 0.00                        | 0.00                                                    | 11,791.00                                              | 100.0%       | 0.00                               | 589.55                             |
|          | High School - Area H - Storefront Hardware - | 11,791.00       | 11,791.00                               | 0.00                        | 0.00                                                    | 11,791.00                                              | 100.0%       | 0.00                               | 589.55                             |
|          | High School - Area H - Hollow Metal Doors    | 0.00            | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
|          | High School - Area H - Hollow Metal Frames   | 4,446.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 4,446.00                           | 0.00                               |
|          | High School - Area H - Wood Doors            | 7,956.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 7,956.00                           | 0.00                               |
|          | High School - Area J - WD/HM Hardware        | 20,861.00       | 20,861.00                               | 0.00                        | 0.00                                                    | 20,861.00                                              | 100.0%       | 0.00                               | 1,043.05                           |
|          | High School - Area J - Storefront Hardware   | 1,814.00        | 1,814.00                                | 0.00                        | 0.00                                                    | 1,814.00                                               | 100.0%       | 0.00                               | 90.70                              |
|          | High School - Area J - Hollow Metal Doors    | 9,780.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 9,780.00                           | 0.00                               |
|          | High School - Area J - Hollow Metal Frames   | 7,866.00        | 0.00                                    | 0.00                        | 0.00                                                    | 0.00                                                   | 0.0%         | 7,866.00                           | 0.00                               |

| A        | B                                               | C               | D                                 | E           | F                                           | G                                          |          | H                         | I                            |
|----------|-------------------------------------------------|-----------------|-----------------------------------|-------------|---------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                             | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D O R E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                 |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                             |                                            |          |                           |                              |
|          | High School - Area J- Wood Doors                | 7,956.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 7,956.00                  | 0.00                         |
|          | Jr. High School - Area K - WD/HM Hardware       | 7,256.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 7,256.00                  | 0.00                         |
|          | Jr. High School - Area K - Storefront Hardware  | 3,628.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 3,628.00                  | 0.00                         |
|          | Jr. High School - Area K - Hollow Metal Doors   | 0.00            | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
|          | Jr. High School - Area K - Hollow Metal Frames  | 2,736.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 2,736.00                  | 0.00                         |
|          | Jr. High School - Area K - Wood Doors           | 4,896.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 4,896.00                  | 0.00                         |
|          | Jr. High School - Area L1 - WD/HM Hardware      | 12,698.00       | 12,698.00                         | 0.00        | 0.00                                        | 12,698.00                                  | 100.0%   | 0.00                      | 634.90                       |
|          | Jr. High School - Area L1 - Storefront Hardware | 16,326.00       | 16,326.00                         | 0.00        | 0.00                                        | 16,326.00                                  | 100.0%   | 0.00                      | 816.30                       |
|          | Jr. High School - Area L1 - Hollow Metal Doors  | 7,824.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 7,824.00                  | 0.00                         |
|          | Jr. High School - Area L1 - Hollow Metal Frames | 4,788.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 4,788.00                  | 0.00                         |
|          | Jr. High School - Area L1 - Wood Doors          | 3,672.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 3,672.00                  | 0.00                         |
|          | Jr. High School - Area L2 - WD/HM Hardware      | 5,442.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 5,442.00                  | 0.00                         |
|          | Jr. High School - Area L2 - Storefront Hardware | 0.00            | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
|          | Jr. High School - Area L2 - Hollow Metal Doors  | 988.00          | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 988.00                    | 0.00                         |
|          | Jr. High School - Area L2 - Hollow Metal Frames | 2,052.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 2,052.00                  | 0.00                         |
|          | Jr. High School - Area L2 - Wood Doors          | 3,060.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 3,060.00                  | 0.00                         |
|          | Jr. High School - Area M1 - WD/HM Hardware      | 42,785.00       | 42,785.00                         | 0.00        | 0.00                                        | 42,785.00                                  | 100.0%   | 0.00                      | 2,139.25                     |

| A        | B                                               | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                             | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                 |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
|          | Jr. High School - Area M1 - Storefront Hardware | 9,070.00        | 9,070.00                                | 0.00        | 0.00                                                   | 9,070.00                                               | 100.0%       | 0.00                               | 453.50                             |
|          | Jr. High School - Area M1 - Hollow Metal Doors  | 16,626.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,626.00                          | 0.00                               |
|          | Jr. High School - Area M1- Hollow Metal Frames  | 16,316.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,316.00                          | 0.00                               |
|          | Jr. High School - Area M1- Wood Doors           | 18,972.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,972.00                          | 0.00                               |
|          | Jr. High School - Area M2 - WD/HM Hardware      | 22,675.00       | 22,675.00                               | 0.00        | 0.00                                                   | 22,675.00                                              | 100.0%       | 0.00                               | 1,133.75                           |
|          | Jr. High School - Area M2 - Storefront Hardware | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
|          | Jr. High School - Area M2 - Hollow Metal Doors  | 2,934.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,934.00                           | 0.00                               |
|          | Jr. High School - Area M2- Hollow Metal Frames  | 8,550.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,550.00                           | 0.00                               |
|          | Jr. High School - Area M2 - Wood Doors          | 13,464.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,464.00                          | 0.00                               |
|          | High School - Area E - Hollow Metal Frames      | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
|          | Textura                                         | 1,438.00        | 1,438.00                                | 0.00        | 0.00                                                   | 1,438.00                                               | 100.0%       | 0.00                               | 71.90                              |
|          | Primary Area A - Install                        | 4,586.27        | 4,586.27                                | 0.00        | 0.00                                                   | 4,586.27                                               | 100.0%       | 0.00                               | 229.31                             |
|          | Primary Area B - Install                        | 15,348.27       | 15,348.27                               | 0.00        | 0.00                                                   | 15,348.27                                              | 100.0%       | 0.00                               | 767.41                             |
|          | Intermediate Area C - Install                   | 4,041.26        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,041.26                           | 0.00                               |
|          | Intermediated Area D1 - Install                 | 13,754.26       | 0.00                                    | 10,865.87   | 0.00                                                   | 10,865.87                                              | 79.0%        | 2,888.39                           | 543.29                             |
|          | Intermediate Area D2 - Install                  | 10,698.26       | 0.00                                    | 8,453.13    | 0.00                                                   | 8,453.13                                               | 79.0%        | 2,245.13                           | 422.66                             |
|          | High School Area E _ Install                    | 4,673.31        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,673.31                           | 0.00                               |
|          | High School Area F - Install                    | 12,226.26       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,226.26                          | 0.00                               |
|          | High School Area G - Install                    | 11,080.26       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 11,080.26                          | 0.00                               |
|          | High School Area I - Install                    | 8,024.26        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,024.26                           | 0.00                               |

**FINAL REVIEW BY CATHERINE BLACKLER, AGCM**  
**12/05/2025**

| A                             | B                                                                                  | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
|                               | High School Area J - Install                                                       | 11,844.26       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 11,844.26                 | 0.00                         |
|                               | Jr. High School Area K - Install                                                   | 6,114.26        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,114.26                  | 0.00                         |
|                               | Jr. High School Area L1 - Install                                                  | 8,406.27        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 8,406.27                  | 0.00                         |
|                               | Jr. High School Area L2 - Install                                                  | 5,350.27        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,350.27                  | 0.00                         |
|                               | Jr. High Area M1 - Install                                                         | 21,394.26       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 21,394.26                 | 0.00                         |
|                               | Jr. High School M2 - Install                                                       | 12,608.27       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 12,608.27                 | 0.00                         |
|                               | Closeouts                                                                          | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
|                               | Submittals                                                                         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 001*231091-20<br>0*P*51674290 | 001:RCO0001-PR#2R - Package 1 Code Revisions                                       | 998.00          | 0.00                              | 998.00      | 0.00                                       | 998.00                                     | 100.0%    | 0.00                      | 49.90                        |
| 002*231091-20<br>0*P*51674312 | 002:RCO0006-LVISED - RF1069 and RF1056 - Door Revision M125 and Hardware for M128C | 4,222.00        | 2,372.00                          | (0.08)      | 0.00                                       | 2,371.92                                   | 56.2%     | 1,850.08                  | 118.60                       |
| 002*231091-20<br>0*P*51674313 | 002:RCO0006-LVISED - RF1069 and RF1056 - Door Revision M125 and Hardware for M128C | 2,442.00        | 2,442.00                          | 0.00        | 0.00                                       | 2,442.00                                   | 100.0%    | 0.00                      | 122.10                       |
| 003*231091-20<br>0*P*51674467 | 003:RCO0008-LVISED - Hardware Revisions for Door Compatibility                     | 1,733.00        | 0.00                              | 1,733.00    | 0.00                                       | 1,733.00                                   | 100.0%    | 0.00                      | 86.65                        |
| 003*231091-20<br>0*P*51674468 | 003:RCO0008-LVISED - Hardware Revisions for Door Compatibility                     | 10,002.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 10,002.00                 | 0.00                         |
| 004*231091-20<br>0*P*51678755 | 004:RCO0025-PR#19 - Primary Admin Storage Revision                                 | 425.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 425.00                    | 0.00                         |
| 005*231091-20<br>0*S*51678816 | 005:RCO0024-PR#11 - PKG 2 Code Revisions                                           | 1,603.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,603.00                  | 0.00                         |
| 006*231091-20<br>0*P*51682257 | 006:RCO0056-RFIs 148 & 150 - Added PKG 2 Door Hardware                             | 9,140.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 9,140.00                  | 0.00                         |
|                               | GRAND TOTAL                                                                        | \$794,953.00    | \$436,246.16                      | \$22,049.92 | \$0.00                                     | \$458,296.08                               | 57.7%     | \$336,656.92              | \$22,914.80                  |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-036 - Resilient, Athletic,  
and Carpet Flooring  
**CONTRACT DATE:** 04/07/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
Argosy Floor Covering, LLC  
6831 Breeden Ave.  
San Antonio, Texas 78216

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 730,450.00

2. Net Change by Change Orders

\$ 2,177.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 732,627.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 342,939.00

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 15,931.35

b. 5.0% of Stored Material

(Column F on G703)

\$ 1,215.60

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 17,146.95

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 325,792.05

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 290,580.30

8. CURRENT PAYMENT DUE

\$ 35,211.75

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 406,834.95

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS |
|----------------------------------------------------|-------------|------------|
| Total changes approved in previous months by Owner | \$2,177.00  | \$0.00     |
| Total approved this Month                          | \$0.00      | \$0.00     |
| TOTALS                                             | \$2,177.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 2,177.00 |            |

AGCM Note: Contract is \$ 735,226.00  
Missing CO for \$ 2,208.00 (PR 41)

Contractor's knowledge, information and  
been completed in accordance with the  
the Contractor for Work for which  
previous Certificates for Payment were issued and payments received from the Owner, and that  
current payment shown herein is now due.

**CONTRACTOR:** Argosy Floor Covering, LLC

By: Bob Anders

State of: County of:

Date: November 20, 2025

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 35,211.75

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                         | B                                                         | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|---------------------------|-----------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                                       | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                           |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 000*231091-200*S*51674224 | 000:AR02-Furnish and Install - WD Sports Flooring         | 12,450.00       | 0.00                              | 12,450.00   | 0.00                                       | 12,450.00                                  | 100.0%   | 0.00                      | 622.50                       |
| 001                       | PRIMARY MOBILIZATION                                      | 5,350.00        | 5,350.00                          | 0.00        | 0.00                                       | 5,350.00                                   | 100.0%   | 0.00                      | 267.50                       |
| 001*231091-200*S*51678191 | 001:RCO0022-PR#14 - RFI070 Primary School Admin Logistics | 1,734.00        | 1,734.00                          | 0.00        | 0.00                                       | 1,734.00                                   | 100.0%   | 0.00                      | 86.70                        |
| 002                       | PRIMARY CARPET MATERIALS                                  | 11,000.00       | 11,000.00                         | 0.00        | 0.00                                       | 11,000.00                                  | 100.0%   | 0.00                      | 550.00                       |
| 002*231091-200*S*51678754 | 002:RCO0025-PR#19 - Primary Admin Storage Revision        | 200.00          | 200.00                            | 0.00        | 0.00                                       | 200.00                                     | 100.0%   | 0.00                      | 10.00                        |
| 003                       | PRIMARY CARPET LABOR                                      | 1,500.00        | 1,200.00                          | 300.00      | 0.00                                       | 1,500.00                                   | 100.0%   | 0.00                      | 75.00                        |
| 003*231091-200*S*51678815 | 003:RCO0024-PR#11 - PKG 2 Code Revisions                  | 240.00          | 240.00                            | 0.00        | 0.00                                       | 240.00                                     | 100.0%   | 0.00                      | 12.00                        |
| 004                       | PRIMARY RESILIENBT MATERIALS                              | 69,850.00       | 69,850.00                         | 0.00        | 0.00                                       | 69,850.00                                  | 100.0%   | 0.00                      | 3,492.50                     |
| 004*231091-200*S*51682017 | 004:RCO0022.1-Correction for RCO0022 - PR#14              | 3.00            | 0.00                              | 3.00        | 0.00                                       | 3.00                                       | 100.0%   | 0.00                      | 0.15                         |
| 005                       | PRIMARY RESILIENT LABOR                                   | 19,300.00       | 19,300.00                         | 0.00        | 0.00                                       | 19,300.00                                  | 100.0%   | 0.00                      | 965.00                       |
| 006                       | INTERMEDIATE MOBILIZATION                                 | 9,850.00        | 9,850.00                          | 0.00        | 0.00                                       | 9,850.00                                   | 100.0%   | 0.00                      | 492.50                       |
| 007                       | INTERMEDIATE CARPET MATERIALS                             | 1,207.00        | 1,207.00                          | 0.00        | 0.00                                       | 1,207.00                                   | 100.0%   | 0.00                      | 60.35                        |
| 008                       | INTERMEDIATE CARPET LABOR                                 | 150.00          | 150.00                            | 0.00        | 0.00                                       | 150.00                                     | 100.0%   | 0.00                      | 7.50                         |
| 009                       | INTERMEDIATE RESILIENT MATERIALS                          | 146,668.00      | 146,668.00                        | 0.00        | 0.00                                       | 146,668.00                                 | 100.0%   | 0.00                      | 7,333.40                     |

| A        | B                               | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|---------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK             | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                 |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 010      | INTERMEDIATE RESILIENT LABOR    | 39,125.00       | 39,125.00                         | 0.00        | 0.00                                       | 39,125.00                                  | 100.0%   | 0.00                      | 1,956.25                     |
| 011      | JUNIOR HS MOBILIZATION          | 12,450.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 12,450.00                 | 0.00                         |
| 012      | JUNIOR HS CARPET MATERIALS      | 11,905.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 11,905.00                 | 0.00                         |
| 013      | JUNIOR HS CARPET LABOR          | 1,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,500.00                  | 0.00                         |
| 014      | JUNIOR HS RESILIENT MATERIALS   | 176,750.00      | 0.00                              | 0.00        | 24,312.00                                  | 24,312.00                                  | 13.8%    | 152,438.00                | 1,215.60                     |
| 015      | JUNIOR HS RESILIENT LABOR       | 46,395.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 46,395.00                 | 0.00                         |
| 016      | HIGH SCHOOL MOBILIZATION        | 8,250.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 8,250.00                  | 0.00                         |
| 017      | HIGH SCHOOL CARPET MATERIALS    | 4,900.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 4,900.00                  | 0.00                         |
| 018      | HIGH SCHOOL CARPET LABOR        | 700.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 700.00                    | 0.00                         |
| 019      | HIGH SCHOOL RESILIENT MATERIALS | 120,250.00      | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 120,250.00                | 0.00                         |
| 020      | HIGH SCHOOL RESILIENT LABOR     | 30,900.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 30,900.00                 | 0.00                         |
|          | GRAND TOTAL                     | \$732,627.00    | \$305,874.00                      | \$12,753.00 | \$24,312.00                                | \$342,939.00                               | 46.8%    | \$389,688.00              | \$17,146.95                  |



# Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

## Application and Certificate for Payment

**TO OWNER:**

Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**FROM CONTRACTOR:**

Automatic Fire Protection, Inc.  
18745 Goll St, Suite 101  
San Antonio, Texas 78265

**PROJECT:**

La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**VIA ARCHITECT:**
**APPLICATION NO:** 14

**PERIOD TO:** 11/30/25

**CONTRACT FOR:** 231091-015 - Fire Suppression

**CONTRACT DATE:** 10/28/24

**PROJECT NOS:** 01-231091

**Distribution to:**

OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

## CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |    |            |
|--------------------------------------------------------------------|----|------------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ | 909,750.00 |
| 2. Net Change by Change Orders .....                               | \$ | 0.00       |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ | 909,750.00 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ | 280,604.00 |
| 5. RETAINAGE:                                                      |    |            |
| a. 5.0% of Completed Work                                          |    |            |
| (Column D + E on G703)                                             | \$ | 14,030.19  |
| b. 0.0% of Stored Material                                         |    |            |
| (Column F on G703)                                                 | \$ | 0.00       |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ | 14,030.19  |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ | 266,573.81 |
| (Line 4 Less Line 5 Total)                                         |    |            |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ | 264,259.61 |
| (Line 6 from prior Certificate)                                    |    |            |
| 8. CURRENT PAYMENT DUE .....                                       | \$ | 2,314.20 ✓ |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |    |            |
| (Line 3 less Line 6)                                               | \$ | 643,176.19 |

| CHANGE ORDER SUMMARY                               | ADDITIONS     | DEDUCTIONS     |
|----------------------------------------------------|---------------|----------------|
| Total changes approved in previous months by Owner | \$0.00        | \$0.00         |
| Total approved this Month                          | \$0.00        | \$0.00         |
| <b>TOTALS</b>                                      | <b>\$0.00</b> | <b>\$0.00</b>  |
| <b>NET CHANGES by Change Order</b>                 |               | <b>\$ 0.00</b> |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Automatic Fire Protection, Inc.

By: Carlos Kraly

Date: November 19, 2025

State of: \_\_\_\_\_ County of: \_\_\_\_\_

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

## ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ **2,314.20**

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By: \_\_\_\_\_

Date: \_\_\_\_\_

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A        | B                                       | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                     | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                         |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 100      | HIGH SCHOOL AREA F DESIGN               | 7,255.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,255.00                  | 0.00                         |
| 101      | HIGH SCHOOL AREA F BIM                  | 4,112.00        | 4,112.00                          | 0.00        | 0.00                                       | 4,112.00                                   | 100.0%    | 0.00                      | 205.60                       |
| 102      | HIGH SCHOOL AREA F MATERIAL             | 47,318.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 47,318.00                 | 0.00                         |
| 103      | HIGH SCHOOL AREA F FAB LABOR            | 3,684.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,684.00                  | 0.00                         |
| 104      | HIGH SCHOOL AREA F ROUGH-IN MAINS       | 17,887.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 17,887.00                 | 0.00                         |
| 105      | HIGH SCHOOL AREA F ROUGH-IN BRANCHLINES | 25,553.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 25,553.00                 | 0.00                         |
| 106      | HIGH SCHOOL AREA F CUT DROPS            | 7,666.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,666.00                  | 0.00                         |
| 107      | HIGH SCHOOL AREA F TRIM OUT             | 2,555.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,555.00                  | 0.00                         |
| 108      | HIGH SCHOOL AREA G DESIGN               | 5,144.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,144.00                  | 0.00                         |
| 109      | HIGH SCHOOL AREA G BIM                  | 3,014.00        | 3,014.00                          | 0.00        | 0.00                                       | 3,014.00                                   | 100.0%    | 0.00                      | 150.70                       |
| 110      | HIGH SCHOOL AREA G MATERIAL             | 32,632.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 32,632.00                 | 0.00                         |
| 111      | HIGH SCHOOL AREA G FAB LABOR            | 3,014.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,014.00                  | 0.00                         |
| 112      | HIGH SCHOOL AREA G ROUGH-IN MAINS       | 12,684.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 12,684.00                 | 0.00                         |
| 113      | HIGH SCHOOL AREA G ROUGH-IN BRANCHLINES | 18,120.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 18,120.00                 | 0.00                         |
| 114      | HIGH SCHOOL AREA G CUT DROPS            | 5,436.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,436.00                  | 0.00                         |

| A        | B                                                    | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                  | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                      |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 115      | HIGH SCHOOL AREA G TRIM OUT                          | 1,812.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,812.00                           | 0.00                               |
| 116      | HIGH SCHOOL AREA H DESIGN                            | 1,600.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,600.00                           | 0.00                               |
| 117      | HIGH SCHOOL AREA H MATERIAL                          | 4,507.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,507.00                           | 0.00                               |
| 118      | HIGH SCHOOL AREA H CUT DROPS                         | 4,691.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,691.00                           | 0.00                               |
| 119      | HIGH SCHOOL AREA H TRIM OUT                          | 1,201.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,201.00                           | 0.00                               |
| 120      | HIGH SCHOOL FIRE CAULK                               | 5,115.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,115.00                           | 0.00                               |
| 121      | JUNIOR HIGH AREA K DESIGN                            | 1,387.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,387.00                           | 0.00                               |
| 122      | JUNIOR HIGH AREA K BIM                               | 971.00          | 971.00                                  | 0.00        | 0.00                                                   | 971.00                                                 | 100.0%       | 0.00                               | 48.55                              |
| 123      | JUNIOR HIGH AREA K MATERIAL                          | 12,528.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,528.00                          | 0.00                               |
| 124      | JUNIOR HIGH AREA K FAB LABOR                         | 842.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 842.00                             | 0.00                               |
| 125      | JUNIOR HIGH AREA K ROUGH-IN<br>MAINS                 | 4,294.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,294.00                           | 0.00                               |
| 126      | JUNIOR HIGH AREA K ROUGH-IN<br>BRANCHLINES           | 7,157.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,157.00                           | 0.00                               |
| 127      | JUNIOR HIGH AREA K CUT DROPS                         | 2,146.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,146.00                           | 0.00                               |
| 128      | JUNIOR HIGH AREA K TRIM OUT                          | 716.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 716.00                             | 0.00                               |
| 129      | JUNIOR HIGH AREA L 1ST FLOOR<br>DESIGN               | 6,540.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,540.00                           | 0.00                               |
| 130      | JUNIOR HIGH AREA L 1ST FLOOR<br>BIM                  | 4,576.00        | 4,576.00                                | 0.00        | 0.00                                                   | 4,576.00                                               | 100.0%       | 0.00                               | 228.80                             |
| 131      | JUNIOR HIGH AREA L 1ST FLOOR<br>MATERIAL             | 59,062.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 59,062.00                          | 0.00                               |
| 132      | JUNIOR HIGH AREA L 1ST FLOOR<br>FAB LABOR            | 3,971.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,971.00                           | 0.00                               |
| 133      | JUNIOR HIGH AREA L 1ST FLOOR<br>ROUGH-IN MAINS       | 20,242.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 20,242.00                          | 0.00                               |
| 134      | JUNIOR HIGH AREA L 1ST FLOOR<br>ROUGH-IN BRANCHLINES | 33,737.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 33,737.00                          | 0.00                               |

| A        | B                                                 | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|---------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 135      | JUNIOR HIGH AREA L 1ST FLOOR CUT DROPS            | 10,121.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 10,121.00                 | 0.00                         |
| 136      | JUNIOR HIGH AREA L 1ST FLOOR TRIM OUT             | 3,374.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,374.00                  | 0.00                         |
| 137      | JUNIOR HIGH AREA L 2ND FLOOR DESIGN               | 1,585.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,585.00                  | 0.00                         |
| 138      | JUNIOR HIGH AREA L 2ND FLOOR BIM                  | 1,109.00        | 1,109.00                          | 0.00        | 0.00                                       | 1,109.00                                   | 100.0%   | 0.00                      | 55.45                        |
| 139      | JUNIOR HIGH AREA L 2ND FLOOR MATERIAL             | 14,318.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 14,318.00                 | 0.00                         |
| 140      | JUNIOR HIGH AREA L 2ND FLOOR FAB LABOR            | 963.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 963.00                    | 0.00                         |
| 141      | JUNIOR HIGH AREA L 2ND FLOOR ROUGH-IN MAINS       | 4,907.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 4,907.00                  | 0.00                         |
| 142      | JUNIOR HIGH AREA L 2ND FLOOR ROUGH-IN BRANCHLINES | 8,179.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 8,179.00                  | 0.00                         |
| 143      | JUNIOR HIGH AREA L 2ND FLOOR CUT DROPS            | 2,454.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,454.00                  | 0.00                         |
| 144      | JUNIOR HIGH AREA L 2ND FLOOR TRIM OUT             | 818.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 818.00                    | 0.00                         |
| 145      | JUNIOR HIGH AREA M 1ST FLOOR DESIGN               | 5,747.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,747.00                  | 0.00                         |
| 146      | JUNIOR HIGH AREA M 1ST FLOOR BIM                  | 4,021.00        | 4,021.00                          | 0.00        | 0.00                                       | 4,021.00                                   | 100.0%   | 0.00                      | 201.05                       |
| 147      | JUNIOR HIGH AREA M 1ST FLOOR MATERIAL             | 51,903.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 51,903.00                 | 0.00                         |
| 148      | JUNIOR HIGH AREA M 1ST FLOOR FAB LABOR            | 3,490.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,490.00                  | 0.00                         |
| 149      | JUNIOR HIGH AREA M 1ST FLOOR ROUGH-IN MAINS       | 17,789.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 17,789.00                 | 0.00                         |
| 150      | JUNIOR HIGH AREA M 1ST FLOOR ROUGH-IN BRANCHLINES | 29,647.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 29,647.00                 | 0.00                         |

| A        | B                                                    | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                  | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                      |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 151      | JUNIOR HIGH AREA M 1ST FLOOR<br>CUT DROPS            | 8,894.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,894.00                           | 0.00                               |
| 152      | JUNIOR HIGH AREA M 1ST FLOOR<br>TRIM OUT             | 2,965.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,965.00                           | 0.00                               |
| 153      | JUNIOR HIGH AREA M 2ND FLOOR<br>DESIGN               | 4,360.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,360.00                           | 0.00                               |
| 154      | JUNIOR HIGH AREA M 2ND FLOOR<br>BIM                  | 3,051.00        | 3,051.00                                | 0.00        | 0.00                                                   | 3,051.00                                               | 100.0%       | 0.00                               | 152.55                             |
| 155      | JUNIOR HIGH AREA M 2ND FLOOR<br>MATERIAL             | 39,375.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 39,375.00                          | 0.00                               |
| 156      | JUNIOR HIGH AREA M 2ND FLOOR<br>FAB LABOR            | 2,647.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,647.00                           | 0.00                               |
| 157      | JUNIOR HIGH AREA M 2ND FLOOR<br>ROUGH-IN MAINS       | 13,495.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,495.00                          | 0.00                               |
| 158      | JUNIOR HIGH AREA M 2ND FLOOR<br>ROUGH-IN BRANCHLINES | 22,491.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 22,491.00                          | 0.00                               |
| 159      | JUNIOR HIGH AREA M 2ND FLOOR<br>CUT DROPS            | 6,747.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,747.00                           | 0.00                               |
| 160      | JUNIOR HIGH AREA M 2ND FLOOR<br>TRIM OUT             | 2,249.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,249.00                           | 0.00                               |
| 161      | JUNIOR HIGH FIRE CAULK                               | 10,132.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,132.00                          | 0.00                               |
| 162      | INTERMEDIATE AREA C DESIGN                           | 2,284.00        | 2,284.00                                | 0.00        | 0.00                                                   | 2,284.00                                               | 100.0%       | 0.00                               | 114.20                             |
| 163      | INTERMEDIATE AREA C BIM                              | 1,771.00        | 1,771.00                                | 0.00        | 0.00                                                   | 1,771.00                                               | 100.0%       | 0.00                               | 88.55                              |
| 164      | INTERMEDIATE AREA C MATERIAL                         | 6,133.00        | 6,133.00                                | 0.00        | 0.00                                                   | 6,133.00                                               | 100.0%       | 0.00                               | 306.65                             |
| 165      | INTERMEDIATE AREA C FAB<br>LABOR                     | 330.00          | 330.00                                  | 0.00        | 0.00                                                   | 330.00                                                 | 100.0%       | 0.00                               | 16.50                              |
| 166      | INTERMEDIATE AREA C ROUGH-IN<br>MAINS                | 2,166.00        | 2,166.00                                | 0.00        | 0.00                                                   | 2,166.00                                               | 100.0%       | 0.00                               | 108.30                             |
| 167      | INTERMEDIATE AREA C ROUGH-IN<br>BRANCHLINES          | 2,708.00        | 2,708.00                                | 0.00        | 0.00                                                   | 2,708.00                                               | 100.0%       | 0.00                               | 135.40                             |

| A        | B                                                  | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|----------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 168      | INTERMEDIATE AREA C CUT DROPS                      | 541.00          | 541.00                            | 0.00        | 0.00                                       | 541.00                                     | 100.0%   | 0.00                      | 27.05                        |
| 169      | INTERMEDIATE AREA D 1ST FLOOR DESIGN               | 10,275.00       | 10,275.00                         | 0.00        | 0.00                                       | 10,275.00                                  | 100.0%   | 0.00                      | 513.75                       |
| 170      | INTERMEDIATE AREA D 1ST FLOOR BIM                  | 7,969.00        | 7,969.00                          | 0.00        | 0.00                                       | 7,969.00                                   | 100.0%   | 0.00                      | 398.45                       |
| 171      | INTERMEDIATE AREA D 1ST FLOOR MATERIAL             | 27,597.00       | 27,597.00                         | 0.00        | 0.00                                       | 27,597.00                                  | 100.0%   | 0.00                      | 1,379.84                     |
| 172      | INTERMEDIATE AREA D 1ST FLOOR FAB LABOR            | 1,484.00        | 1,484.00                          | 0.00        | 0.00                                       | 1,484.00                                   | 100.0%   | 0.00                      | 74.20                        |
| 173      | INTERMEDIATE AREA D 1ST FLOOR ROUGH-IN MAINS       | 7,311.00        | 7,311.00                          | 0.00        | 0.00                                       | 7,311.00                                   | 100.0%   | 0.00                      | 365.54                       |
| 174      | INTERMEDIATE AREA D 1ST FLOOR ROUGH-IN BRANCHLINES | 12,185.00       | 12,185.00                         | 0.00        | 0.00                                       | 12,185.00                                  | 100.0%   | 0.00                      | 609.26                       |
| 175      | INTERMEDIATE AREA D 1ST FLOOR CUT DROPS            | 3,655.00        | 3,655.00                          | 0.00        | 0.00                                       | 3,655.00                                   | 100.0%   | 0.00                      | 182.75                       |
| 176      | INTERMEDIATE AREA D 1ST FLOOR TRIM OUT             | 1,218.00        | 0.00                              | 1,218.00    | 0.00                                       | 1,218.00                                   | 100.0%   | 0.00                      | 60.90                        |
| 177      | INTERMEDIATE AREA D 2ND FLOOR DESIGN               | 10,275.00       | 10,275.00                         | 0.00        | 0.00                                       | 10,275.00                                  | 100.0%   | 0.00                      | 513.75                       |
| 178      | INTERMEDIATE AREA D 2ND FLOOR BIM                  | 7,969.00        | 7,969.00                          | 0.00        | 0.00                                       | 7,969.00                                   | 100.0%   | 0.00                      | 398.45                       |
| 179      | INTERMEDIATE AREA D 2ND FLOOR MATERIAL             | 27,597.00       | 27,597.00                         | 0.00        | 0.00                                       | 27,597.00                                  | 100.0%   | 0.00                      | 1,379.85                     |
| 180      | INTERMEDIATE AREA D 2ND FLOOR FAB LABOR            | 1,484.00        | 1,484.00                          | 0.00        | 0.00                                       | 1,484.00                                   | 100.0%   | 0.00                      | 74.20                        |
| 181      | INTERMEDIATE AREA D 2ND FLOOR ROUGH-IN MAINS       | 7,311.00        | 7,311.00                          | 0.00        | 0.00                                       | 7,311.00                                   | 100.0%   | 0.00                      | 365.55                       |
| 182      | INTERMEDIATE AREA D 2ND FLOOR ROUGH-IN BRANCHLINES | 12,185.00       | 12,185.00                         | 0.00        | 0.00                                       | 12,185.00                                  | 100.0%   | 0.00                      | 609.25                       |
| 183      | INTERMEDIATE AREA D 2ND FLOOR CUT DROPS            | 3,655.00        | 3,655.00                          | 0.00        | 0.00                                       | 3,655.00                                   | 100.0%   | 0.00                      | 182.75                       |

| A        | B                                      | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|----------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                    | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                        |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 184      | INTERMEDIATE AREA D 2ND FLOOR TRIM OUT | 1,218.00        | 0.00                              | 1,218.00    | 0.00                                       | 1,218.00                                   | 100.0%   | 0.00                      | 60.90                        |
| 185      | INTERMEDIATE FIRE CAULK                | 6,179.00        | 6,179.00                          | 0.00        | 0.00                                       | 6,179.00                                   | 100.0%   | 0.00                      | 308.95                       |
| 186      | PRIMARY DESIGN                         | 11,662.00       | 11,662.00                         | 0.00        | 0.00                                       | 11,662.00                                  | 100.0%   | 0.00                      | 583.10                       |
| 187      | PRIMARY BIM                            | 8,822.00        | 8,822.00                          | 0.00        | 0.00                                       | 8,822.00                                   | 100.0%   | 0.00                      | 441.10                       |
| 188      | PRIMARY MATERIAL                       | 40,139.00       | 40,139.00                         | 0.00        | 0.00                                       | 40,139.00                                  | 100.0%   | 0.00                      | 2,006.95                     |
| 189      | PRIMARY FAB LABOR                      | 1,988.00        | 1,988.00                          | 0.00        | 0.00                                       | 1,988.00                                   | 100.0%   | 0.00                      | 99.40                        |
| 190      | PRIMARY ROUGH-IN MAINS                 | 8,382.00        | 8,382.00                          | 0.00        | 0.00                                       | 8,382.00                                   | 100.0%   | 0.00                      | 419.10                       |
| 191      | PRIMARY ROUGH-IN BRANCHLINES           | 13,971.00       | 13,971.00                         | 0.00        | 0.00                                       | 13,971.00                                  | 100.0%   | 0.00                      | 698.55                       |
| 192      | PRIMARY CUT DROPS                      | 4,191.00        | 4,191.00                          | 0.00        | 0.00                                       | 4,191.00                                   | 100.0%   | 0.00                      | 209.55                       |
| 193      | PRIMARY TRIM OUT                       | 1,397.00        | 1,397.00                          | 0.00        | 0.00                                       | 1,397.00                                   | 100.0%   | 0.00                      | 69.85                        |
| 194      | PRIMARY FIRE CAULK                     | 3,698.00        | 3,698.00                          | 0.00        | 0.00                                       | 3,698.00                                   | 100.0%   | 0.00                      | 184.90                       |
|          | GRAND TOTAL                            | \$909,750.00    | \$278,168.00                      | \$2,436.00  | \$0.00                                     | \$280,604.00                               | 30.8%    | \$629,146.00              | \$14,030.19                  |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
Carrillo Organization LLC  
7107 Eckhert Rd  
San Antonio, Texas 78238

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-051 - Final Cleaning  
**CONTRACT DATE:** 07/16/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 19,752.00

2. Net Change by Change Orders

\$ 84,797.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 104,549.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 37,188.60

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 1,859.43

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 1,859.43

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 35,329.17

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 20,143.42

8. CURRENT PAYMENT DUE

\$ 15,185.75

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 69,219.83

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$84,797.00  | \$0.00     |
| Total approved this Month                          | \$0.00       | \$0.00     |
| TOTALS                                             | \$84,797.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 84,797.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR Carrillo Organization LLC

By: Stephanie Sanchez

Date: November 21, 2025

State of: County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 15,185.75

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A        | B                   | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|---------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                     |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 001      | Primary Clean       | 3,395.00        | 3,395.00                          | 0.00        | 0.00                                       | 3,395.00                                   | 100.0%   | 0.00                      | 339.50                       |
| 002      | Power Washing       | 12,062.00       | 3,618.60                          | 0.00        | 0.00                                       | 3,618.60                                   | 30.0%    | 8,443.40                  | (203.57)                     |
| 003      | Additional Cleaning | 4,295.00        | 4,295.00                          | 0.00        | 0.00                                       | 4,295.00                                   | 100.0%   | 0.00                      | 429.50                       |
| 004      | Jr High             | 29,529.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 29,529.00                 | 0.00                         |
| 005      | High School         | 26,403.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 26,403.00                 | 0.00                         |
| 006      | Primary             | 9,895.00        | 9,895.00                          | 0.00        | 0.00                                       | 9,895.00                                   | 100.0%   | 0.00                      | 494.75                       |
| 007      | Intermediate        | 15,985.00       | 0.00                              | 15,985.00   | 0.00                                       | 15,985.00                                  | 100.0%   | 0.00                      | 799.25                       |
| 008      | Gym and Library     | 2,985.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,985.00                  | 0.00                         |
|          | GRAND TOTAL         | \$104,549.00    | \$21,203.60                       | \$15,985.00 | \$0.00                                     | \$37,188.60                                | 35.6%    | \$67,360.40               | \$1,859.43                   |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-028 - Tape, Float, and Painting  
**CONTRACT DATE:** 03/10/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
Cherry Painting Company, LLC  
4630 Olin Rd  
Farmers Branch, Texas 75244

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 714,470.00

2. Net Change by Change Orders

\$ 5,656.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 720,126.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 215,219.16

5. RETAINAGE:

a. 5.0% of Completed Work  
(Column D + E on G703)

\$ 10,760.96

b. 0.0% of Stored Material  
(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 10,760.96

6. TOTAL EARNED LESS RETAINAGE  
(Line 4 Less Line 5 Total)

\$ 204,458.20

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate)

\$ 184,956.32

8. CURRENT PAYMENT DUE

\$ 19,501.88

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6)

\$ 515,667.80

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS |
|----------------------------------------------------|-------------|------------|
| Total changes approved in previous months by Owner | \$5,656.00  | \$0.00     |
| Total approved this Month                          | \$0.00      | \$0.00     |
| TOTALS                                             | \$5,656.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 5,656.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Cherry Painting Company, LLC

By: Cheryl Amisault

Date: November 14, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$ 19,501.88  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                         | B                                                                                  | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|---------------------------|------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                                                                | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 001*231091-200*S*51679841 | 001:RCO0030-PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 150.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 150.00                    | 0.00                         |
| 002*231091-200*S*51680981 | 002:BO0024-PKG 1 Caulking at Tile Control Joints & HM Doorframes                   | 5,506.00        | 0.00                              | 5,506.00    | 0.00                                       | 5,506.00                                   | 100.0%    | 0.00                      | 275.30                       |
| 01                        | Primary (A,B)                                                                      | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 02                        | Tape and Bed Material                                                              | 2,182.49        | 2,182.49                          | 0.00        | 0.00                                       | 2,182.49                                   | 100.0%    | 0.00                      | 109.13                       |
| 03                        | Tape and Bed Labor                                                                 | 22,642.42       | 22,642.42                         | 0.00        | 0.00                                       | 22,642.42                                  | 100.0%    | 0.00                      | 1,132.12                     |
| 04                        | Paint Material                                                                     | 2,668.45        | 2,668.45                          | 0.00        | 0.00                                       | 2,668.45                                   | 100.0%    | 0.00                      | 133.41                       |
| 05                        | Prime Labor                                                                        | 4,911.75        | 4,911.75                          | 0.00        | 0.00                                       | 4,911.75                                   | 100.0%    | 0.00                      | 245.58                       |
| 06                        | Finish Paint Labor                                                                 | 26,613.38       | 26,613.38                         | 0.00        | 0.00                                       | 26,613.38                                  | 100.0%    | 0.00                      | 1,330.67                     |
| 07                        | HM Doors & Frames Material                                                         | 488.00          | 488.00                            | 0.00        | 0.00                                       | 488.00                                     | 100.0%    | 0.00                      | 24.40                        |
| 08                        | HM Doors & Frames Labor                                                            | 2,581.60        | 2,581.60                          | 0.00        | 0.00                                       | 2,581.60                                   | 100.0%    | 0.00                      | 129.08                       |
| 09                        | Ceiling T/F/P Material                                                             | 464.64          | 464.64                            | 0.00        | 0.00                                       | 464.64                                     | 100.0%    | 0.00                      | 23.24                        |
| 10                        | Ceiling T/F/P Labor                                                                | 3,643.51        | 3,643.51                          | 0.00        | 0.00                                       | 3,643.51                                   | 100.0%    | 0.00                      | 182.18                       |
| 11                        | Exp Structure                                                                      | 440.00          | 440.00                            | 0.00        | 0.00                                       | 440.00                                     | 100.0%    | 0.00                      | 22.00                        |
| 12                        | Fire Tape                                                                          | 2,407.00        | 2,407.00                          | 0.00        | 0.00                                       | 2,407.00                                   | 100.0%    | 0.00                      | 120.35                       |
| 13                        | Handtails                                                                          | 599.25          | 599.25                            | 0.00        | 0.00                                       | 599.25                                     | 100.0%    | 0.00                      | 29.96                        |
| 14                        | Mobilization                                                                       | 5,000.00        | 5,000.00                          | 0.00        | 0.00                                       | 5,000.00                                   | 100.0%    | 0.00                      | 250.00                       |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 15       | Close-Out Documents               | 5,000.00        | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 16       | Intermediate (C,D)                | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 17       | Tape and Bed Material             | 3,434.43        | 3,434.43                                | 0.00        | 0.00                                                   | 3,434.43                                               | 100.0%       | 0.00                               | 171.73                             |
| 18       | Tape and Bed Labor                | 34,909.85       | 34,909.85                               | 0.00        | 0.00                                                   | 34,909.85                                              | 100.0%       | 0.00                               | 1,745.49                           |
| 19       | Paint Material                    | 4,820.41        | 4,820.41                                | 0.00        | 0.00                                                   | 4,820.41                                               | 100.0%       | 0.00                               | 241.01                             |
| 20       | Prime labor                       | 8,498.33        | 8,498.33                                | 0.00        | 0.00                                                   | 8,498.33                                               | 100.0%       | 0.00                               | 424.91                             |
| 21       | Finish Paint labor                | 45,807.79       | 36,646.23                               | 9,161.56    | 0.00                                                   | 45,807.79                                              | 100.0%       | 0.00                               | 2,290.40                           |
| 22       | HM Doors & Frames Material        | 735.00          | 735.00                                  | 0.00        | 0.00                                                   | 735.00                                                 | 100.0%       | 0.00                               | 36.75                              |
| 23       | HM Doors & Frames Labor           | 4,390.00        | 4,390.00                                | 0.00        | 0.00                                                   | 4,390.00                                               | 100.0%       | 0.00                               | 219.50                             |
| 24       | Ceilings T/F/P Material           | 603.83          | 603.83                                  | 0.00        | 0.00                                                   | 603.83                                                 | 100.0%       | 0.00                               | 30.20                              |
| 25       | Ceilings T/F/P Labor              | 5,434.44        | 5,434.44                                | 0.00        | 0.00                                                   | 5,434.44                                               | 100.0%       | 0.00                               | 271.72                             |
| 26       | Expose Structure                  | 4,766.81        | 4,766.81                                | 0.00        | 0.00                                                   | 4,766.81                                               | 100.0%       | 0.00                               | 238.34                             |
| 27       | Handrails/Stairs/Stringers/risers | 2,151.85        | 1,291.11                                | 860.74      | 0.00                                                   | 2,151.85                                               | 100.0%       | 0.00                               | 107.60                             |
| 28       | Fire tape                         | 2,793.56        | 2,793.56                                | 0.00        | 0.00                                                   | 2,793.56                                               | 100.0%       | 0.00                               | 139.67                             |
| 29       | Mobilization                      | 5,000.00        | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 30       | Close-out Documents               | 5,000.00        | 0.00                                    | 5,000.00    | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 31       | JHS (K,L,M)                       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 32       | Tape and Bed Material             | 7,292.23        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,292.23                           | 0.00                               |
| 33       | Tape and Bed Labor                | 74,630.04       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 74,630.04                          | 0.00                               |
| 34       | Paint Material                    | 7,701.71        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,701.71                           | 0.00                               |
| 35       | Prime Labor                       | 14,693.50       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,693.50                          | 0.00                               |
| 36       | Finish Paint Labor                | 65,135.14       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 65,135.14                          | 0.00                               |
| 37       | CMU Walls materials               | 4,755.76        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,755.76                           | 0.00                               |
| 38       | CMU Primer                        | 9,511.52        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,511.52                           | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 39       | CMU Paint Labor                   | 9,511.52        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,511.52                           | 0.00                               |
| 40       | Accent Color Band                 | 10,161.86       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,161.86                          | 0.00                               |
| 41       | Fire Tape                         | 7,978.46        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,978.46                           | 0.00                               |
| 42       | HM Doors and Frames Material      | 1,482.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,482.00                           | 0.00                               |
| 43       | HM Doors and Frames Labor         | 9,868.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,868.00                           | 0.00                               |
| 44       | Ceilings T/F Material             | 1,031.64        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,031.64                           | 0.00                               |
| 45       | Ceilings T/F Labor                | 9,284.79        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,284.79                           | 0.00                               |
| 46       | Ceiling Paint Material            | 1,072.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,072.00                           | 0.00                               |
| 47       | Ceiling Prime Labor               | 1,786.67        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,786.67                           | 0.00                               |
| 48       | Ceiling Finish Paint Labor        | 6,074.66        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,074.66                           | 0.00                               |
| 49       | Expose Structure Material         | 3,534.55        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,534.55                           | 0.00                               |
| 50       | Expose Structure Paint Labor      | 25,920.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 25,920.00                          | 0.00                               |
| 51       | Tectum Panels                     | 8,700.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,700.00                           | 0.00                               |
| 52       | Handrails/Stairs/Stringers/Risers | 6,578.85        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,578.85                           | 0.00                               |
| 53       | Mobilization                      | 5,000.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,000.00                           | 0.00                               |
| 54       | Close-out Documents               | 5,000.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,000.00                           | 0.00                               |
| 55       | High School (E,F,G,H,J)           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 56       | Tape and Bed Material             | 2,952.82        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,952.82                           | 0.00                               |
| 57       | Tape and Bed Labor                | 32,575.38       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 32,575.38                          | 0.00                               |
| 58       | Paint Material                    | 4,275.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,275.00                           | 0.00                               |
| 59       | Prime labor                       | 8,053.66        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,053.66                           | 0.00                               |
| 60       | Finish Paint Labor                | 35,717.43       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 35,717.43                          | 0.00                               |
| 61       | CMU walls Material                | 7,652.96        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,652.96                           | 0.00                               |
| 62       | CMU Primer                        | 15,305.92       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,305.92                          | 0.00                               |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 63       | CMU Paint Labor                   | 15,305.92       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 15,305.92                 | 0.00                         |
| 64       | Accent Color Material             | 3,841.36        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,841.36                  | 0.00                         |
| 65       | Ceilings T/F Material             | 877.50          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 877.50                    | 0.00                         |
| 66       | Ceilings T/F Labor                | 7,897.50        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 7,897.50                  | 0.00                         |
| 67       | Ceilings Paint Material           | 881.73          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 881.73                    | 0.00                         |
| 68       | Ceilings Prime Labor              | 1,469.55        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,469.55                  | 0.00                         |
| 69       | Ceilings Finish Paint Labor       | 4,996.46        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 4,996.46                  | 0.00                         |
| 70       | Expose Structure Material         | 1,261.07        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,261.07                  | 0.00                         |
| 71       | Expose Structure Paint labor      | 9,247.86        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 9,247.86                  | 0.00                         |
| 72       | Tectum Panels                     | 7,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 7,500.00                  | 0.00                         |
| 73       | Fire Tape                         | 3,973.26        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,973.26                  | 0.00                         |
| 74       | HM Doors and Frames Material      | 1,345.80        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,345.80                  | 0.00                         |
| 75       | HM Doors and Frames Labor         | 8,869.20        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 8,869.20                  | 0.00                         |
| 76       | Handrails/Stairs/Stringers/Risers | 1,566.90        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,566.90                  | 0.00                         |
| 77       | Steel I-Beams Paint               | 4,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 4,500.00                  | 0.00                         |
| 78       | Bollards                          | 800.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 800.00                    | 0.00                         |
| 79       | Exteriors Canopy Material         | 1,855.24        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,855.24                  | 0.00                         |
| 80       | Exterior Canopy Paint Labor       | 13,605.06       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 13,605.06                 | 0.00                         |
| 81       | Roof Gas Pipe Paint               | 3,448.73        | 1,724.37                          | 0.00        | 0.00                                       | 1,724.37                                   | 50.0%    | 1,724.36                  | 86.22                        |
| 82       | Mobilization                      | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,000.00                  | 0.00                         |
| 83       | Close-out Documents               | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,000.00                  | 0.00                         |
|          | GRAND TOTAL                       | \$720,126.00    | \$194,690.86                      | \$20,528.30 | \$0.00                                     | \$215,219.16                               | 29.9%    | \$504,906.84              | \$10,760.96                  |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
Environmental Allies, Inc.  
9730 Windfern Rd.  
Houston, Texas 77064

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-002 - SWPPP and Erosion Control  
**CONTRACT DATE:** 09/26/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |    |           |
|--------------------------------------------------------------------|----|-----------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ | 29,420.00 |
| 2. Net Change by Change Orders .....                               | \$ | 0.00      |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ | 29,420.00 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ | 16,588.59 |
| 5. RETAINAGE:                                                      |    |           |
| a. 5.0% of Completed Work                                          |    |           |
| (Column D + E on G703)                                             | \$ | 829.43    |
| b. 0.0% of Stored Material                                         |    |           |
| (Column F on G703)                                                 | \$ | 0.00      |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ | 829.43    |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ | 15,759.16 |
| (Line 4 Less Line 5 Total)                                         |    |           |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ | 14,904.16 |
| (Line 6 from prior Certificate)                                    |    |           |
| 8. CURRENT PAYMENT DUE .....                                       | \$ | 855.00    |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |    |           |
| (Line 3 less Line 6)                                               | \$ | 13,660.84 |

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|----------------------------------------------------|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00    | \$0.00     |
| Total approved this Month                          | \$0.00    | \$0.00     |
| TOTALS                                             | \$0.00    | \$0.00     |
| NET CHANGES by Change Order                        |           | \$ 0.00    |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Environmental Allies, Inc.

By: Amanda Mayberry  
State of: County of: Date: November 13, 2025

Subscribed and sworn to before me this  
Notary Public:  
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 855.00  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:  
By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14  
**APPLICATION DATE:** 11/20/25  
**PERIOD TO:** 11/30/25  
**ARCHITECT'S PROJECT NO:** 01-231091

| A        | B                                                                                  | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                                                | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
|          | SWPPP Narrative / Book - Junior High and High                                      | 1,200.00        | 1,200.00                          | 0.00        | 0.00                                       | 1,200.00                                   | 100.0%   | 0.00                      | 60.00                        |
|          | NOI Pass Through Fee - Junior High and High                                        | 230.32          | 230.32                            | 0.00        | 0.00                                       | 230.32                                     | 100.0%   | 0.00                      | 11.52                        |
|          | SWPPP Sign with Logo - Junior High and High                                        | 150.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 150.00                    | 0.00                         |
|          | Monthly Site Inspections - Junior High and High                                    | 7,200.00        | 4,050.00                          | 900.00      | 0.00                                       | 4,950.00                                   | 68.8%    | 2,250.00                  | 247.50                       |
|          | Inlet Protection Barrier - Filter Dike - Junior High and High                      | 77.00           | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 77.00                     | 0.00                         |
|          | Inlet Protection Barrier - Wrapped Grate - Junior High and High                    | 1,883.31        | 1,883.20                          | 0.00        | 0.00                                       | 1,883.20                                   | 100.0%   | 0.11                      | 94.16                        |
|          | Concrete Washout - Junior High and High                                            | 1,210.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,210.00                  | 0.00                         |
|          | Stabilized Construction Entrance 20 X 50, 3" X 5" Limestone - Junior High and High | 2,849.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,849.00                  | 0.00                         |
|          | SWPPP Narrative / Book - Primary and Intermediate                                  | 1,200.00        | 1,200.00                          | 0.00        | 0.00                                       | 1,200.00                                   | 100.0%   | 0.00                      | 60.00                        |
|          | NOI Pass Through Fee - Primary and Intermediate                                    | 230.32          | 230.32                            | 0.00        | 0.00                                       | 230.32                                     | 100.0%   | 0.00                      | 11.52                        |
|          | SWPPP Sign with Logo - Primary and Intermediate                                    | 150.00          | 150.00                            | 0.00        | 0.00                                       | 150.00                                     | 100.0%   | 0.00                      | 7.50                         |

| A                             | B                                                                                      | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|----------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                    | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                                        |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
|                               | Monthly Site Inspections - Primary and Intermediate                                    | 5,400.00        | 5,400.00                                | 0.00        | 0.00                                                   | 5,400.00                                               | 100.0%       | 0.00                               | 270.00                             |
|                               | Inlet Protection Barrier - Filter Dike - Primary and Intermediate                      | 462.00          | 462.00                                  | 0.00        | 0.00                                                   | 462.00                                                 | 100.0%       | 0.00                               | 23.10                              |
|                               | Inlet Protection Barrier - Sand Bag stacked 1 high - Primary and Intermediate          | 3,119.05        | 882.75                                  | 0.00        | 0.00                                                   | 882.75                                                 | 28.3%        | 2,236.30                           | 44.13                              |
|                               | Concrete Washout - Primary and Intermediate                                            | 1,210.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,210.00                           | 0.00                               |
|                               | Stabilized Construction Entrance 20 X 50, 3" X 5" Limestone - Primary and Intermediate | 2,849.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,849.00                           | 0.00                               |
| 000*231091-20<br>0*S*51665134 | 000:EA01-SWPPP and Erosion Control                                                     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
|                               | GRAND TOTAL                                                                            | \$29,420.00     | \$15,688.59                             | \$900.00    | \$0.00                                                 | \$16,588.59                                            | 56.4%        | \$12,831.41                        | \$829.43                           |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-030 - Structured Cabling  
and WLAN and AV  
**CONTRACT DATE:** 04/07/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
Facility Solutions Group  
3003 NE Intersate 410 Loop #130  
San Antonio, Texas 78218

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 1,463,178.00

2. Net Change by Change Orders

\$ 600,720.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 2,063,898.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 948,348.03

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 45,373.21

b. 5.0% of Stored Material

(Column F on G703)

\$ 2,044.25

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 47,417.46

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 900,930.57

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 669,605.22

8. CURRENT PAYMENT DUE

\$ 231,325.35

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 1,162,967.43

| CHANGE ORDER SUMMARY                               | ADDITIONS     | DEDUCTIONS |
|----------------------------------------------------|---------------|------------|
| Total changes approved in previous months by Owner | \$596,552.00  | \$0.00     |
| Total approved this Month                          | \$4,168.00    | \$0.00     |
| TOTALS                                             | \$600,720.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 600,720.00 |            |

AGCM Note: Contract is \$ 2,066,489.00  
Missing CO for \$2,591.00 (SCO05  
Missing Stat)

previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Facility Solutions Group

By: Pauline Armendariz

State of: County of:

Date: November 19, 2025

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 231,325.35

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
 Application and Certificate for Payment, Construction Manager as Adviser Edition,  
 containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14  
**APPLICATION DATE:** 11/20/25  
**PERIOD TO:** 11/30/25  
**ARCHITECT'S PROJECT NO:** 01-231091

| A                             | B                                                                                     | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|---------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                   | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                                       |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 002*231091-20<br>0*S*51677803 | 002:RCO0023-PR#17 - Fiber, Electrical, and Security for Portables                     | 57,383.00       | 57,383.00                         | 0.00        | 0.00                                       | 57,383.00                                  | 100.0%    | 0.00                      | 2,869.15                     |
| 003*231091-20<br>0*S*51681249 | 003:BO0027-Low Volt. Intermediate Existing Clean-Up                                   | 11,440.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 11,440.00                 | 0.00                         |
| 004*231091-20<br>0*S*51682533 | 004:RCO0042-La Vernia ISD - Owner Requested Additional Data Drops and Rough-in for FA | 4,168.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 4,168.00                  | 0.00                         |
| 100                           | 271000 Structured Cabling                                                             | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 101                           | 271000 Structured Cabling - Primary School                                            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 102                           | Build Cable Pathway - Labor                                                           | 1,847.00        | 1,847.00                          | 0.00        | 0.00                                       | 1,847.00                                   | 100.0%    | 0.00                      | 92.36                        |
| 103                           | Pull cable - Labor                                                                    | 10,112.00       | 10,112.00                         | 0.00        | 0.00                                       | 10,112.00                                  | 100.0%    | 0.00                      | 505.60                       |
| 104                           | Pull Backbone Cable -Labor                                                            | 15,623.00       | 15,623.00                         | 0.00        | 0.00                                       | 15,623.00                                  | 100.0%    | 0.00                      | 781.14                       |
| 105                           | Build MDF/ IDF - Labor                                                                | 3,056.00        | 3,056.00                          | 0.00        | 0.00                                       | 3,056.00                                   | 100.0%    | 0.00                      | 152.80                       |
| 106                           | Horizontal Terminations                                                               | 3,131.00        | 3,131.00                          | 0.00        | 0.00                                       | 3,131.00                                   | 100.0%    | 0.00                      | 156.55                       |
| 107                           | Backbone Terminations - Labor                                                         | 624.00          | 624.00                            | 0.00        | 0.00                                       | 624.00                                     | 100.0%    | 0.00                      | 31.20                        |
| 108                           | Test/Label - Labor                                                                    | 1,621.00        | 1,621.00                          | 0.00        | 0.00                                       | 1,621.00                                   | 100.0%    | 0.00                      | 81.05                        |
| 109                           | Install Misc. Equipment - Labo                                                        | 759.00          | 759.00                            | 0.00        | 0.00                                       | 759.00                                     | 100.0%    | 0.00                      | 37.94                        |
| 110                           | Demo                                                                                  | 3,800.00        | 3,800.00                          | 0.00        | 0.00                                       | 3,800.00                                   | 100.0%    | 0.00                      | 190.00                       |
| 111                           | Cable/Pathway Material                                                                | 60,701.00       | 60,701.00                         | 0.00        | 0.00                                       | 60,701.00                                  | 100.0%    | 0.00                      | 3,035.06                     |

| A        | B                                               | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                             | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                 |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 112      | Equipment Room Buildout - Mat                   | 10,911.00       | 10,911.00                               | 0.00        | 0.00                                                   | 10,911.00                                              | 100.0%       | 0.00                               | 545.55                             |
| 113      | Term/Test/Label Material                        | 14,216.00       | 14,216.00                               | 0.00        | 0.00                                                   | 14,216.00                                              | 100.0%       | 0.00                               | 710.80                             |
| 114      | Supplies - Material                             | 97.00           | 97.00                                   | 0.00        | 0.00                                                   | 97.00                                                  | 100.0%       | 0.00                               | 4.85                               |
| 115      | CAD Drafting                                    | 880.00          | 880.00                                  | 0.00        | 0.00                                                   | 880.00                                                 | 100.0%       | 0.00                               | 44.00                              |
| 116      | Project Manager                                 | 3,982.00        | 3,982.00                                | 0.00        | 0.00                                                   | 3,982.00                                               | 100.0%       | 0.00                               | 199.10                             |
| 117      | 271000 Structured Cabling - Intermediate School | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 118      | Build Cable Pathway - Labor                     | 3,035.00        | 3,035.00                                | 0.00        | 0.00                                                   | 3,035.00                                               | 100.0%       | 0.00                               | 151.75                             |
| 119      | Pull cable - Labor                              | 17,722.00       | 17,722.00                               | 0.00        | 0.00                                                   | 17,722.00                                              | 100.0%       | 0.00                               | 886.10                             |
| 120      | Pull Backbone Cable - Labor                     | 12,591.00       | 12,591.00                               | 0.00        | 0.00                                                   | 12,591.00                                              | 100.0%       | 0.00                               | 629.55                             |
| 121      | Build MDF/ IDF - Labor                          | 3,251.00        | 3,251.00                                | 0.00        | 0.00                                                   | 3,251.00                                               | 100.0%       | 0.00                               | 162.55                             |
| 122      | Horizontal Terminations                         | 5,555.00        | 5,555.00                                | 0.00        | 0.00                                                   | 5,555.00                                               | 100.0%       | 0.00                               | 277.76                             |
| 123      | Backbone Terminations - Labor                   | 633.00          | 633.00                                  | 0.00        | 0.00                                                   | 633.00                                                 | 100.0%       | 0.00                               | 31.65                              |
| 124      | Test/Label - Labor                              | 2,782.00        | 2,782.00                                | 0.00        | 0.00                                                   | 2,782.00                                               | 100.0%       | 0.00                               | 139.10                             |
| 125      | Install Misc. Equipment - Labo                  | 1,649.00        | 1,649.00                                | 0.00        | 0.00                                                   | 1,649.00                                               | 100.0%       | 0.00                               | 82.45                              |
| 126      | Demo                                            | 8,129.00        | 8,129.00                                | 0.00        | 0.00                                                   | 8,129.00                                               | 100.0%       | 0.00                               | 406.45                             |
| 127      | Cable/Pathway Material                          | 68,219.00       | 68,219.00                               | 0.00        | 0.00                                                   | 68,219.00                                              | 100.0%       | 0.00                               | 3,410.95                           |
| 128      | Equipment Room Buildout - Mat                   | 12,852.00       | 12,852.00                               | 0.00        | 0.00                                                   | 12,852.00                                              | 100.0%       | 0.00                               | 642.60                             |
| 129      | Term/Test/Label Material                        | 20,331.00       | 20,331.00                               | 0.00        | 0.00                                                   | 20,331.00                                              | 100.0%       | 0.00                               | 1,016.56                           |
| 130      | Supplies - Material                             | 156.00          | 156.00                                  | 0.00        | 0.00                                                   | 156.00                                                 | 100.0%       | 0.00                               | 7.80                               |
| 131      | CAD Drafting                                    | 1,583.00        | 1,583.00                                | 0.00        | 0.00                                                   | 1,583.00                                               | 100.0%       | 0.00                               | 79.15                              |
| 132      | Project Manager                                 | 3,412.00        | 3,412.00                                | 0.00        | 0.00                                                   | 3,412.00                                               | 100.0%       | 0.00                               | 170.60                             |
| 133      | 271000 Structured Cabling - Junior High School  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 134      | Build Cable Pathway - Labor                     | 8,533.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,533.00                           | 0.00                               |

| A        | B                                       | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                     | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                         |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 135      | Pull cable - Labor                      | 38,226.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 38,226.00                          | 0.00                               |
| 136      | Pull Backbone Cable - Labor             | 18,956.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,956.00                          | 0.00                               |
| 137      | Build MDF/ IDF - Labor                  | 7,442.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,442.00                           | 0.00                               |
| 138      | Horizontal Terminations                 | 12,092.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,092.00                          | 0.00                               |
| 139      | Backbone Terminations - Labor           | 1,252.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,252.00                           | 0.00                               |
| 140      | Test/Label - Labor                      | 6,026.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,026.00                           | 0.00                               |
| 141      | Install Misc. Equipment - Labo          | 3,332.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,332.00                           | 0.00                               |
| 142      | Demo                                    | 14,603.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,603.00                          | 0.00                               |
| 143      | Cable/Pathway Material                  | 128,206.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 128,206.00                         | 0.00                               |
| 144      | Equipment Room Buildout - Mat           | 27,735.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 27,735.00                          | 0.00                               |
| 145      | Term/Test/Label Material                | 41,675.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 41,675.00                          | 0.00                               |
| 146      | Supplies - Material                     | 324.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 324.00                             | 0.00                               |
| 147      | CAD Drafting                            | 3,519.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,519.00                           | 0.00                               |
| 148      | Project Manager                         | 6,839.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,839.00                           | 0.00                               |
| 149      | 271000 Structured Cabling - High School | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 150      | Build Cable Pathway - Labor             | 3,915.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,915.00                           | 0.00                               |
| 151      | Pull cable - Labor                      | 22,359.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 22,359.00                          | 0.00                               |
| 152      | Build MDF/ IDF - Labor                  | 7,801.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,801.00                           | 0.00                               |
| 153      | Horizontal Terminations                 | 7,718.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,718.00                           | 0.00                               |
| 154      | Test/Label - Labor                      | 3,388.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,388.00                           | 0.00                               |
| 155      | Install Misc. Equipment - Labo          | 3,002.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,002.00                           | 0.00                               |
| 156      | Demo                                    | 7,038.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,038.00                           | 0.00                               |
| 157      | Cable/Pathway Material                  | 52,353.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 52,353.00                          | 0.00                               |
| 158      | Equipment Room Buildout - Mat           | 30,489.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 30,489.00                          | 0.00                               |

| A        | B                                         | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                       | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                           |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 159      | Term/Test/Label Material                  | 21,560.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 21,560.00                          | 0.00                               |
| 160      | Supplies - Material                       | 228.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 228.00                             | 0.00                               |
| 161      | CAD Drafting                              | 1,759.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,759.00                           | 0.00                               |
| 162      | Project Manager                           | 3,420.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,420.00                           | 0.00                               |
| 163      | 000:02- Audio Visual                      | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 164      | 274116 Audio Visual - Primary School      | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 165      | 2741116 AV Sub - Material                 | 61,060.00       | 61,060.00                               | 0.00        | 0.00                                                   | 61,060.00                                              | 100.0%       | 0.00                               | 3,053.00                           |
| 166      | 274116 AV Sub - Labor                     | 17,305.00       | 17,305.00                               | 0.00        | 0.00                                                   | 17,305.00                                              | 100.0%       | 0.00                               | 865.25                             |
| 167      | 274116 Audio Visual - Intermediate School | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 168      | 2741116 AV Sub - Material                 | 122,838.00      | 0.00                                    | 122,838.00  | 0.00                                                   | 122,838.00                                             | 100.0%       | 0.00                               | 6,141.90                           |
| 169      | 274116 AV Sub - Labor                     | 34,662.00       | 0.00                                    | 34,662.00   | 0.00                                                   | 34,662.00                                              | 100.0%       | 0.00                               | 1,733.10                           |
| 170      | 274116 Audio Visual - Junior High School  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 171      | 2741116 AV Sub - Material                 | 289,960.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 289,960.00                         | 0.00                               |
| 172      | 274116 AV Sub - Labor                     | 84,603.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 84,603.00                          | 0.00                               |
| 173      | 274116 Audio Visual - High School         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 174      | 2741116 AV Sub - Material                 | 55,550.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 55,550.00                          | 0.00                               |
| 175      | 274116 AV Sub - Labor                     | 20,150.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 20,150.00                          | 0.00                               |
| 176      | 001:BO0018-Clock System                   | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 177      | -Clock System - Primary School-           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 178      | Clock System Engineering                  | 1,553.00        | 1,553.00                                | 0.00        | 0.00                                                   | 1,553.00                                               | 100.0%       | 0.00                               | 77.65                              |
| 179      | Clock System Submittals                   | 673.00          | 673.00                                  | 0.00        | 0.00                                                   | 673.00                                                 | 100.0%       | 0.00                               | 33.65                              |
| 180      | Clock System Material                     | 6,404.00        | 6,404.00                                | 0.00        | 0.00                                                   | 6,404.00                                               | 100.0%       | 0.00                               | 320.20                             |
| 181      | Clock System Installed Material A         | 1,365.00        | 1,365.00                                | 0.00        | 0.00                                                   | 1,365.00                                               | 100.0%       | 0.00                               | 68.26                              |

| A        | B                                         | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                       | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                           |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 182      | Clock System Installed Material B         | 1,365.00        | 1,365.00                          | 0.00        | 0.00                                       | 1,365.00                                   | 100.0%   | 0.00                      | 68.25                        |
| 183      | Clock System Mobilization                 | 932.00          | 932.00                            | 0.00        | 0.00                                       | 932.00                                     | 100.0%   | 0.00                      | 46.60                        |
| 184      | Clock System Installation A               | 1,034.00        | 1,034.00                          | 0.00        | 0.00                                       | 1,034.00                                   | 100.0%   | 0.00                      | 51.70                        |
| 185      | Clock System Installation B               | 1,034.00        | 1,034.00                          | 0.00        | 0.00                                       | 1,034.00                                   | 100.0%   | 0.00                      | 51.70                        |
| 186      | Clock System QA/QC                        | 259.00          | 0.00                              | 259.00      | 0.00                                       | 259.00                                     | 100.0%   | 0.00                      | 12.95                        |
| 187      | Clock System Programming                  | 2,174.00        | 1,630.50                          | 543.50      | 0.00                                       | 2,174.00                                   | 100.0%   | 0.00                      | 108.71                       |
| 188      | Clock System Training                     | 1,553.00        | 0.00                              | 1,553.00    | 0.00                                       | 1,553.00                                   | 100.0%   | 0.00                      | 77.65                        |
| 189      | Clock System Closeouts                    | 517.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 517.00                    | 0.00                         |
| 190      | 273123 Clock System - Intermediate School | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 191      | Clock System Engineering                  | 1,680.00        | 1,680.00                          | 0.00        | 0.00                                       | 1,680.00                                   | 100.0%   | 0.00                      | 84.00                        |
| 192      | Clock System Submittals                   | 578.00          | 578.00                            | 0.00        | 0.00                                       | 578.00                                     | 100.0%   | 0.00                      | 28.90                        |
| 193      | Clock System Material                     | 19,194.00       | 19,194.00                         | 0.00        | 0.00                                       | 19,194.00                                  | 100.0%   | 0.00                      | 959.70                       |
| 194      | Clock System Installed Material A         | 2,625.00        | 2,625.00                          | 0.00        | 0.00                                       | 2,625.00                                   | 100.0%   | 0.00                      | 131.25                       |
| 195      | Clock System Installed Material B         | 2,625.00        | 1,312.50                          | 1,312.50    | 0.00                                       | 2,625.00                                   | 100.0%   | 0.00                      | 131.26                       |
| 196      | Clock System Mobilization                 | 1,260.00        | 126.00                            | 1,134.00    | 0.00                                       | 1,260.00                                   | 100.0%   | 0.00                      | 63.00                        |
| 197      | Clock System Installation A               | 3,150.00        | 3,150.00                          | 0.00        | 0.00                                       | 3,150.00                                   | 100.0%   | 0.00                      | 157.50                       |
| 198      | Clock System Installation B               | 3,150.00        | 1,575.00                          | 1,575.00    | 0.00                                       | 3,150.00                                   | 100.0%   | 0.00                      | 157.50                       |
| 199      | Clock System QA/QC                        | 525.00          | 0.00                              | 525.00      | 0.00                                       | 525.00                                     | 100.0%   | 0.00                      | 26.25                        |
| 200      | Clock System Programming                  | 2,100.00        | 0.00                              | 2,100.00    | 0.00                                       | 2,100.00                                   | 100.0%   | 0.00                      | 105.00                       |
| 201      | Clock System Training                     | 1,575.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,575.00                  | 0.00                         |
| 202      | Clock System Closeouts                    | 257.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 257.00                    | 0.00                         |
| 203      | 273123 Clock System - Junior High School  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 204      | Clock System Engineering                  | 1,050.00        | 1,050.00                          | 0.00        | 0.00                                       | 1,050.00                                   | 100.0%   | 0.00                      | 52.50                        |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 205      | Clock System Submittals           | 446.00          | 446.00                                  | 0.00        | 0.00                                                   | 446.00                                                 | 100.0%       | 0.00                               | 22.30                              |
| 206      | Clock System Material             | 36,274.00       | 30,832.90                               | 5,441.10    | 0.00                                                   | 36,274.00                                              | 100.0%       | 0.00                               | 1,813.71                           |
| 207      | Clock System Installed Material A | 5,775.00        | 577.50                                  | 0.00        | 0.00                                                   | 577.50                                                 | 10.0%        | 5,197.50                           | 28.87                              |
| 208      | Clock System Installed Material B | 5,775.00        | 577.50                                  | 0.00        | 0.00                                                   | 577.50                                                 | 10.0%        | 5,197.50                           | 28.88                              |
| 209      | Clock System Mobilization         | 2,625.00        | 2,625.00                                | 0.00        | 0.00                                                   | 2,625.00                                               | 100.0%       | 0.00                               | 131.25                             |
| 210      | Clock System Installation A       | 4,725.00        | 472.50                                  | 0.00        | 0.00                                                   | 472.50                                                 | 10.0%        | 4,252.50                           | 23.62                              |
| 211      | Clock System Installation B       | 4,725.00        | 472.50                                  | 0.00        | 0.00                                                   | 472.50                                                 | 10.0%        | 4,252.50                           | 23.63                              |
| 212      | Clock System QA/QC                | 344.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 344.00                             | 0.00                               |
| 213      | Clock System Programming          | 1,575.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,575.00                           | 0.00                               |
| 214      | Clock System Training             | 1,575.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,575.00                           | 0.00                               |
| 215      | Clock System Closeouts            | 495.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 495.00                             | 0.00                               |
| 216      | 273123 Clock System - High School | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 217      | Clock System Engineering          | 998.00          | 998.00                                  | 0.00        | 0.00                                                   | 998.00                                                 | 100.0%       | 0.00                               | 49.90                              |
| 218      | Clock System Submittals           | 457.00          | 457.00                                  | 0.00        | 0.00                                                   | 457.00                                                 | 100.0%       | 0.00                               | 22.85                              |
| 219      | Clock System Material             | 40,495.00       | 40,495.00                               | 0.00        | 0.00                                                   | 40,495.00                                              | 100.0%       | 0.00                               | 2,024.75                           |
| 220      | Clock System Installed Material A | 9,240.00        | 924.00                                  | 0.00        | 0.00                                                   | 924.00                                                 | 10.0%        | 8,316.00                           | 46.20                              |
| 221      | Clock System Installed Material B | 9,240.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,240.00                           | 0.00                               |
| 222      | Clock System Mobilization         | 2,310.00        | 231.00                                  | 2,079.00    | 0.00                                                   | 2,310.00                                               | 100.0%       | 0.00                               | 115.50                             |
| 223      | Clock System Installation A       | 3,675.00        | 367.50                                  | 0.00        | 0.00                                                   | 367.50                                                 | 10.0%        | 3,307.50                           | 18.38                              |
| 224      | Clock System Installation B       | 3,675.00        | 367.50                                  | 0.00        | 0.00                                                   | 367.50                                                 | 10.0%        | 3,307.50                           | 18.37                              |
| 225      | Clock System QA/QC                | 1,258.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,258.00                           | 0.00                               |
| 226      | Clock System Programming          | 3,675.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,675.00                           | 0.00                               |
| 227      | Clock System Training             | 998.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 998.00                             | 0.00                               |
| 228      | Clock System Closeouts            | 550.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 550.00                             | 0.00                               |

| A        | B                                            | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|----------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                          | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                              |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 229      | 001:BO0018-275000 Intercom System            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 230      | Intercom System - Primary School             | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 231      | Intercom Engineering                         | 2,070.00        | 2,070.00                          | 0.00        | 0.00                                       | 2,070.00                                   | 100.0%    | 0.00                      | 103.50                       |
| 232      | Intercom Submittals                          | 1,035.00        | 1,035.00                          | 0.00        | 0.00                                       | 1,035.00                                   | 100.0%    | 0.00                      | 51.75                        |
| 233      | Intercom Material                            | 20,046.00       | 20,046.00                         | 0.00        | 0.00                                       | 20,046.00                                  | 100.0%    | 0.00                      | 1,002.30                     |
| 234      | Intercom Installed Material A                | 3,432.00        | 3,432.00                          | 0.00        | 0.00                                       | 3,432.00                                   | 100.0%    | 0.00                      | 171.60                       |
| 235      | Intercom Installed Material B                | 3,432.00        | 3,432.00                          | 0.00        | 0.00                                       | 3,432.00                                   | 100.0%    | 0.00                      | 171.60                       |
| 236      | Intercom Mobilization                        | 2,070.00        | 2,070.00                          | 0.00        | 0.00                                       | 2,070.00                                   | 100.0%    | 0.00                      | 103.50                       |
| 237      | Intercom Installation A                      | 7,763.00        | 7,763.00                          | 0.00        | 0.00                                       | 7,763.00                                   | 100.0%    | 0.00                      | 388.15                       |
| 238      | Intercom Installation B                      | 7,323.00        | 7,323.00                          | 0.00        | 0.00                                       | 7,323.00                                   | 100.0%    | 0.00                      | 366.15                       |
| 239      | Intercom QA/QC                               | 1,035.00        | 0.00                              | 1,035.00    | 0.00                                       | 1,035.00                                   | 100.0%    | 0.00                      | 51.75                        |
| 240      | Intercom Programming                         | 1,035.00        | 776.25                            | 0.00        | 0.00                                       | 776.25                                     | 75.0%     | 258.75                    | 38.81                        |
| 241      | Intercom Training                            | 1,035.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,035.00                  | 0.00                         |
| 242      | Intercom Closeouts                           | 517.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 517.00                    | 0.00                         |
| 243      | 275000 Intercom System - Intermediate School | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 244      | Intercom Engineering                         | 1,785.00        | 1,785.00                          | 0.00        | 0.00                                       | 1,785.00                                   | 100.0%    | 0.00                      | 89.25                        |
| 245      | Intercom Submittals                          | 1,150.00        | 1,150.00                          | 0.00        | 0.00                                       | 1,150.00                                   | 100.0%    | 0.00                      | 57.50                        |
| 246      | Intercom Material                            | 16,440.00       | 16,440.00                         | 0.00        | 0.00                                       | 16,440.00                                  | 100.0%    | 0.00                      | 822.00                       |
| 247      | Intercom Installed Material A                | 9,975.00        | 8,478.75                          | 1,496.25    | 0.00                                       | 9,975.00                                   | 100.0%    | 0.00                      | 498.75                       |
| 248      | Intercom Installed Material B                | 9,975.00        | 8,478.75                          | 0.00        | 0.00                                       | 8,478.75                                   | 85.0%     | 1,496.25                  | 423.93                       |
| 249      | Intercom Mobilization                        | 1,575.00        | 1,575.00                          | 0.00        | 0.00                                       | 1,575.00                                   | 100.0%    | 0.00                      | 78.75                        |
| 250      | Intercom Installation A                      | 10,500.00       | 1,050.00                          | 9,450.00    | 0.00                                       | 10,500.00                                  | 100.0%    | 0.00                      | 525.00                       |
| 251      | Intercom Installation B                      | 10,500.00       | 1,050.00                          | 4,200.00    | 0.00                                       | 5,250.00                                   | 50.0%     | 5,250.00                  | 262.50                       |

| A        | B                                           | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|---------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                         | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                             |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 252      | Intercom QA/QC                              | 1,050.00        | 0.00                              | 525.00      | 0.00                                       | 525.00                                     | 50.0%     | 525.00                    | 26.25                        |
| 253      | Intercom Programming                        | 2,625.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,625.00                  | 0.00                         |
| 254      | Intercom Training                           | 2,625.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,625.00                  | 0.00                         |
| 255      | Intercom Closeouts                          | 1,231.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,231.00                  | 0.00                         |
| 256      | 275000 Intercom System - Junior High School | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 257      | Intercom Engineering                        | 1,890.00        | 1,890.00                          | 0.00        | 0.00                                       | 1,890.00                                   | 100.0%    | 0.00                      | 94.50                        |
| 258      | Intercom Submittals                         | 788.00          | 788.00                            | 0.00        | 0.00                                       | 788.00                                     | 100.0%    | 0.00                      | 39.40                        |
| 259      | Intercom Material                           | 47,548.00       | 35,661.00                         | 11,887.00   | 0.00                                       | 47,548.00                                  | 100.0%    | 0.00                      | 2,377.40                     |
| 260      | Intercom Installed Material A               | 13,162.00       | 9,871.50                          | 0.00        | 0.00                                       | 9,871.50                                   | 75.0%     | 3,290.50                  | 493.58                       |
| 261      | Intercom Installed Material B               | 13,162.00       | 9,871.50                          | 0.00        | 0.00                                       | 9,871.50                                   | 75.0%     | 3,290.50                  | 493.58                       |
| 262      | Intercom Mobilization                       | 4,725.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 4,725.00                  | 0.00                         |
| 263      | Intercom Installation A                     | 6,720.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,720.00                  | 0.00                         |
| 264      | Intercom Installation B                     | 6,720.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,720.00                  | 0.00                         |
| 265      | Intercom QA/QC                              | 1,570.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,570.00                  | 0.00                         |
| 266      | Intercom Programming                        | 2,835.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,835.00                  | 0.00                         |
| 267      | Intercom Training                           | 2,835.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,835.00                  | 0.00                         |
| 268      | Intercom Closeouts                          | 1,050.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,050.00                  | 0.00                         |
| 269      | 275000 Intercom System - High School        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 270      | Intercom Engineering                        | 1,995.00        | 1,995.00                          | 0.00        | 0.00                                       | 1,995.00                                   | 100.0%    | 0.00                      | 99.75                        |
| 271      | Intercom Submittals                         | 683.00          | 683.00                            | 0.00        | 0.00                                       | 683.00                                     | 100.0%    | 0.00                      | 34.15                        |
| 272      | Intercom Material                           | 47,156.00       | 0.00                              | 0.00        | 40,885.03                                  | 40,885.03                                  | 86.7%     | 6,270.97                  | 2,044.25                     |
| 273      | Intercom Installed Material A               | 15,225.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,225.00                 | 0.00                         |
| 274      | Intercom Installed Material B               | 15,225.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,225.00                 | 0.00                         |

| A        | B                       | C               | D                                       | E            | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-------------------------|-----------------|-----------------------------------------|--------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK     | SCHEDULED VALUE | WORK COMPLETED                          |              | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                         |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD  |                                                        |                                                        |              |                                    |                                    |
| 275      | Intercom Mobilization   | 2,625.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 2,625.00                           | 0.00                               |
| 276      | Intercom Installation A | 7,639.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 7,639.00                           | 0.00                               |
| 277      | Intercom Installation B | 7,639.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 7,639.00                           | 0.00                               |
| 278      | Intercom QA/QC          | 2,294.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 2,294.00                           | 0.00                               |
| 279      | Intercom Programming    | 2,294.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 2,294.00                           | 0.00                               |
| 280      | Intercom Training       | 1,313.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 1,313.00                           | 0.00                               |
| 281      | Intercom Closeouts      | 875.00          | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 875.00                             | 0.00                               |
|          | GRAND TOTAL             | \$2,063,898.00  | \$704,847.65                            | \$202,615.35 | \$40,885.03                                            | \$948,348.03                                           | 45.9%        | \$1,115,549.97                     | \$47,417.46                        |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-026 - Access Control and Video Surveillance  
**CONTRACT DATE:** 02/13/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
Firetrol Protection Systems, Inc.  
105 Windy Meadows Drive, Building #1  
Schertz, Texas 78154-1361

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 727,000.00

2. Net Change by Change Orders

\$ 13,125.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 740,125.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 515,200.00

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 25,600.00

b. 5.0% of Stored Material

(Column F on G703)

\$ 160.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 25,760.00

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 489,440.00

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 462,887.50

8. CURRENT PAYMENT DUE

\$ 26,552.50

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 250,685.00

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$13,125.00  | \$0.00     |
| Total approved this Month                          | \$0.00       | \$0.00     |
| TOTALS                                             | \$13,125.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 13,125.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Firetrol Protection Systems, Inc.  
By: Mike Munos  
State of: County of: Date: November 18, 2025  
Subscribed and sworn to before me this  
Notary Public:  
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$ 26,552.50  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)  
**ARCHITECT:**

By: Date:  
This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                             | B                                                                    | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|----------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                  | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                      |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 000*231091-20<br>0*S*51670780 | 000:FI01-Furnish and Install                                         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 001*231091-20<br>0*S*51677805 | 001:RCO0023-PR#17 - Fiber, Electrical,<br>and Security for Portables | 13,125.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,125.00                          | 0.00                               |
| 01                            | High School Security Mobilization                                    | 7,500.00        | 7,500.00                                | 0.00        | 0.00                                                   | 7,500.00                                               | 100.0%       | 0.00                               | 375.00                             |
| 01                            | Primary High School Security<br>Mobilization                         | 5,000.00        | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 01                            | Jr. High School Security Mobilization                                | 5,000.00        | 2,500.00                                | 0.00        | 0.00                                                   | 2,500.00                                               | 50.0%        | 2,500.00                           | 125.00                             |
| 01                            | Intermediate School Security<br>Mobilization                         | 5,000.00        | 2,500.00                                | 2,500.00    | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 02                            | High School Security Access Control<br>Cable                         | 35,000.00       | 35,000.00                               | 0.00        | 0.00                                                   | 35,000.00                                              | 100.0%       | 0.00                               | 1,750.00                           |
| 02                            | Primary High School Security Access<br>Control Cable                 | 5,500.00        | 5,500.00                                | 0.00        | 0.00                                                   | 5,500.00                                               | 100.0%       | 0.00                               | 275.00                             |
| 02                            | Jr. High School Security Access Control<br>Cable                     | 15,000.00       | 15,000.00                               | 0.00        | 0.00                                                   | 15,000.00                                              | 100.0%       | 0.00                               | 750.00                             |
| 02                            | Intermediate School Security Access<br>Control Cable                 | 6,000.00        | 6,000.00                                | 0.00        | 0.00                                                   | 6,000.00                                               | 100.0%       | 0.00                               | 300.00                             |
| 03                            | High School Security Access Control<br>Cable Labor                   | 12,000.00       | 12,000.00                               | 0.00        | 0.00                                                   | 12,000.00                                              | 100.0%       | 0.00                               | 600.00                             |
| 03                            | Primary School Security Access Control<br>Cable Labor                | 2,000.00        | 2,000.00                                | 0.00        | 0.00                                                   | 2,000.00                                               | 100.0%       | 0.00                               | 100.00                             |

| A        | B                                                          | C               | D                                       | E           | F                                                       | G                                                      |              | H                                  | I                                  |
|----------|------------------------------------------------------------|-----------------|-----------------------------------------|-------------|---------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                        | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D O R E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                            |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                         |                                                        |              |                                    |                                    |
| 03       | Jr. High School Security Access Control Cable Labor        | 5,000.00        | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 5,000.00                           | 0.00                               |
| 03       | Intermediate School Security Access Control Cable Labor    | 2,500.00        | 1,250.00                                | 1,250.00    | 0.00                                                    | 2,500.00                                               | 100.0%       | 0.00                               | 125.00                             |
| 04       | High School Security Access Control Material               | 65,000.00       | 58,500.00                               | 0.00        | 0.00                                                    | 58,500.00                                              | 90.0%        | 6,500.00                           | 2,925.00                           |
| 04       | Primary High School Security Access Control Material       | 17,000.00       | 17,000.00                               | 0.00        | 0.00                                                    | 17,000.00                                              | 100.0%       | 0.00                               | 850.00                             |
| 04       | Jr. High School Security Access Control Material           | 32,000.00       | 25,600.00                               | 0.00        | 0.00                                                    | 25,600.00                                              | 80.0%        | 6,400.00                           | 1,280.00                           |
| 04       | Intermediate School Security Access Control Material       | 18,000.00       | 18,000.00                               | 0.00        | 0.00                                                    | 18,000.00                                              | 100.0%       | 0.00                               | 900.00                             |
| 05       | High School Security Access Control Material Labor         | 20,000.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 20,000.00                          | 0.00                               |
| 05       | Primary School Security Access Control Material Labor      | 4,000.00        | 1,000.00                                | 3,000.00    | 0.00                                                    | 4,000.00                                               | 100.0%       | 0.00                               | 200.00                             |
| 05       | Jr. High School Security Access Control Material Labor     | 10,500.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 10,500.00                          | 0.00                               |
| 05       | Intermediate School Security Access Control Material Labor | 4,000.00        | 0.00                                    | 0.00        | 3,200.00                                                | 3,200.00                                               | 80.0%        | 800.00                             | 160.00                             |
| 06       | High School Security Video Surv. Material                  | 130,000.00      | 91,000.00                               | 0.00        | 0.00                                                    | 91,000.00                                              | 70.0%        | 39,000.00                          | 4,550.00                           |
| 06       | Primary School Security Video Surv. Material               | 51,000.00       | 51,000.00                               | 0.00        | 0.00                                                    | 51,000.00                                              | 100.0%       | 0.00                               | 2,550.00                           |
| 06       | Jr. High School Security Video Surv. Material              | 102,000.00      | 71,400.00                               | 0.00        | 0.00                                                    | 71,400.00                                              | 70.0%        | 30,600.00                          | 3,570.00                           |
| 06       | Intermediate School Security Video Surv. Material          | 52,000.00       | 52,000.00                               | 0.00        | 0.00                                                    | 52,000.00                                              | 100.0%       | 0.00                               | 2,600.00                           |
| 07       | High School Security Video Surv. Material Labor            | 28,500.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 28,500.00                          | 0.00                               |
| 07       | Primary School Security Video Surv. Material Labor         | 10,000.00       | 0.00                                    | 10,000.00   | 0.00                                                    | 10,000.00                                              | 100.0%       | 0.00                               | 500.00                             |

| A        | B                                                       | C                   | D                                 | E                  | F                                          | G                                          |              | H                         | I                            |
|----------|---------------------------------------------------------|---------------------|-----------------------------------|--------------------|--------------------------------------------|--------------------------------------------|--------------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                     | SCHEDULED VALUE     | WORK COMPLETED                    |                    | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C)     | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                         |                     | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD        |                                            |                                            |              |                           |                              |
| 07       | Jr. High School Security Video Surv. Material Labor     | 20,500.00           | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 20,500.00                 | 0.00                         |
| 07       | Intermediate School Security Video Surv. Material Labor | 10,000.00           | 0.00                              | 8,000.00           | 0.00                                       | 8,000.00                                   | 80.0%        | 2,000.00                  | 400.00                       |
| 08       | High School Security Programming                        | 7,500.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 7,500.00                  | 0.00                         |
| 08       | Primary School Security Programming                     | 3,000.00            | 3,000.00                          | 0.00               | 0.00                                       | 3,000.00                                   | 100.0%       | 0.00                      | 150.00                       |
| 08       | Jr. High School Security Programming                    | 5,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 5,000.00                  | 0.00                         |
| 08       | Intermediate School Security Programming                | 3,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 3,000.00                  | 0.00                         |
| 09       | High Security Commissioning                             | 7,500.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 7,500.00                  | 0.00                         |
| 09       | Primary Security Commissioning                          | 3,000.00            | 3,000.00                          | 0.00               | 0.00                                       | 3,000.00                                   | 100.0%       | 0.00                      | 150.00                       |
| 09       | Jr.High Security Commissioning                          | 5,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 5,000.00                  | 0.00                         |
| 09       | Intermediate School Security Commissioning              | 3,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 3,000.00                  | 0.00                         |
| 10       | High Security Closeout                                  | 4,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 4,000.00                  | 0.00                         |
| 10       | Primary Security Closeout                               | 1,500.00            | 1,500.00                          | 0.00               | 0.00                                       | 1,500.00                                   | 100.0%       | 0.00                      | 75.00                        |
| 10       | Jr. High Security Closeout                              | 3,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 3,000.00                  | 0.00                         |
| 10       | Intermediate Security Closeout                          | 1,500.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 1,500.00                  | 0.00                         |
|          | <b>GRAND TOTAL</b>                                      | <b>\$740,125.00</b> | <b>\$487,250.00</b>               | <b>\$24,750.00</b> | <b>\$3,200.00</b>                          | <b>\$515,200.00</b>                        | <b>69.6%</b> | <b>\$224,925.00</b>       | <b>\$25,760.00</b>           |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-008 - Mechanical - HVAC  
**CONTRACT DATE:** 10/14/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
Gillette Air  
1215 San Francisco  
San Antonio, Texas 78201

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 7,553,156.00

2. Net Change by Change Orders

\$ 21,586.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 7,574,742.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 4,399,868.00

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 219,993.40

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 219,993.40

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 4,179,874.60

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 4,150,015.15

8. CURRENT PAYMENT DUE

\$ 29,859.45

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 3,394,867.40

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$21,586.00  | \$0.00     |
| Total approved this Month                          | \$0.00       | \$0.00     |
| TOTALS                                             | \$21,586.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 21,586.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** Gillette Air

By: Vincent Gillette

Date: November 20, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$ 29,859.45

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 001      | ***PRIMARY***                     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 002      | Mobilization                      | 25,000.00       | 25,000.00                               | 0.00        | 0.00                                                   | 25,000.00                                              | 100.0%       | 0.00                               | 1,250.00                           |
| 003      | Submittals                        | 20,000.00       | 20,000.00                               | 0.00        | 0.00                                                   | 20,000.00                                              | 100.0%       | 0.00                               | 1,000.00                           |
| 004      | CAD/Shop Drawings                 | 15,000.00       | 15,000.00                               | 0.00        | 0.00                                                   | 15,000.00                                              | 100.0%       | 0.00                               | 750.00                             |
| 005      | Packaged Rooftop Units (E)        | 265,500.00      | 265,500.00                              | 0.00        | 0.00                                                   | 265,500.00                                             | 100.0%       | 0.00                               | 13,275.00                          |
| 006      | Packaged Rooftop Units (L)        | 98,500.00       | 98,500.00                               | 0.00        | 0.00                                                   | 98,500.00                                              | 100.0%       | 0.00                               | 4,925.00                           |
| 007      | Ductless Split System (E)         | 69,500.00       | 69,500.00                               | 0.00        | 0.00                                                   | 69,500.00                                              | 100.0%       | 0.00                               | 3,475.00                           |
| 008      | Ductless Split System (L)         | 28,750.00       | 28,750.00                               | 0.00        | 0.00                                                   | 28,750.00                                              | 100.0%       | 0.00                               | 1,437.50                           |
| 009      | Fire Dampers (E)                  | 5,000.00        | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 010      | Fire Dampers (L)                  | 2,500.00        | 2,500.00                                | 0.00        | 0.00                                                   | 2,500.00                                               | 100.0%       | 0.00                               | 125.00                             |
| 011      | Grilles, Registers, Diffusers (E) | 28,500.00       | 28,500.00                               | 0.00        | 0.00                                                   | 28,500.00                                              | 100.0%       | 0.00                               | 1,425.00                           |
| 012      | Grilles, Registers, Diffusers (L) | 10,500.00       | 10,500.00                               | 0.00        | 0.00                                                   | 10,500.00                                              | 100.0%       | 0.00                               | 525.00                             |
| 013      | Electric Unit Heaters (E)         | 2,500.00        | 2,500.00                                | 0.00        | 0.00                                                   | 2,500.00                                               | 100.0%       | 0.00                               | 125.00                             |
| 014      | Electric Unit Heaters (L)         | 1,000.00        | 1,000.00                                | 0.00        | 0.00                                                   | 1,000.00                                               | 100.0%       | 0.00                               | 50.00                              |
| 015      | HVAC Piping (M)                   | 38,500.00       | 38,500.00                               | 0.00        | 0.00                                                   | 38,500.00                                              | 100.0%       | 0.00                               | 1,925.00                           |
| 016      | HVAC Piping (L)                   | 25,400.00       | 25,400.00                               | 0.00        | 0.00                                                   | 25,400.00                                              | 100.0%       | 0.00                               | 1,270.00                           |
| 017      | Duct Fabrication                  | 24,500.00       | 24,500.00                               | 0.00        | 0.00                                                   | 24,500.00                                              | 100.0%       | 0.00                               | 1,225.00                           |

| A        | B                          | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|----------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK        | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                            |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 018      | Metal Duct (M)             | 59,750.00       | 59,750.00                               | 0.00        | 0.00                                                   | 59,750.00                                              | 100.0%       | 0.00                               | 2,987.50                           |
| 019      | Metal Duct (L)             | 97,600.00       | 97,600.00                               | 0.00        | 0.00                                                   | 97,600.00                                              | 100.0%       | 0.00                               | 4,880.00                           |
| 020      | Selective Demo/Make Safe   | 25,000.00       | 25,000.00                               | 0.00        | 0.00                                                   | 25,000.00                                              | 100.0%       | 0.00                               | 1,250.00                           |
| 021      | Crane                      | 12,000.00       | 12,000.00                               | 0.00        | 0.00                                                   | 12,000.00                                              | 100.0%       | 0.00                               | 600.00                             |
| 022      | Rental Equipment           | 20,000.00       | 20,000.00                               | 0.00        | 0.00                                                   | 20,000.00                                              | 100.0%       | 0.00                               | 1,000.00                           |
| 023      | Chemical Treatment         | 10,000.00       | 10,000.00                               | 0.00        | 0.00                                                   | 10,000.00                                              | 100.0%       | 0.00                               | 500.00                             |
| 024      | Startup/Comissioning       | 25,000.00       | 25,000.00                               | 0.00        | 0.00                                                   | 25,000.00                                              | 100.0%       | 0.00                               | 1,250.00                           |
| 025      | Test & Balance             | 10,950.00       | 10,950.00                               | 0.00        | 0.00                                                   | 10,950.00                                              | 100.0%       | 0.00                               | 547.50                             |
| 026      | HVAC Controls              | 130,980.00      | 130,980.00                              | 0.00        | 0.00                                                   | 130,980.00                                             | 100.0%       | 0.00                               | 6,549.00                           |
| 027      | HVAC Piping Insulation (M) | 19,850.00       | 19,850.00                               | 0.00        | 0.00                                                   | 19,850.00                                              | 100.0%       | 0.00                               | 992.50                             |
| 028      | HVAC Piping Insulation (L) | 14,823.00       | 14,823.00                               | 0.00        | 0.00                                                   | 14,823.00                                              | 100.0%       | 0.00                               | 741.15                             |
| 029      | Duct Insulation (M)        | 29,700.00       | 29,700.00                               | 0.00        | 0.00                                                   | 29,700.00                                              | 100.0%       | 0.00                               | 1,485.00                           |
| 030      | Duct Insulation (L)        | 14,200.00       | 14,200.00                               | 0.00        | 0.00                                                   | 14,200.00                                              | 100.0%       | 0.00                               | 710.00                             |
| 031      | Safety                     | 5,000.00        | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 032      | ***INTERMEDIATE***         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 033      | Mobilization               | 25,000.00       | 25,000.00                               | 0.00        | 0.00                                                   | 25,000.00                                              | 100.0%       | 0.00                               | 1,250.00                           |
| 034      | Submittals                 | 20,000.00       | 20,000.00                               | 0.00        | 0.00                                                   | 20,000.00                                              | 100.0%       | 0.00                               | 1,000.00                           |
| 035      | CAD/Shop Drawings          | 15,000.00       | 15,000.00                               | 0.00        | 0.00                                                   | 15,000.00                                              | 100.0%       | 0.00                               | 750.00                             |
| 036      | Chiller (E)                | 337,750.00      | 337,750.00                              | 0.00        | 0.00                                                   | 337,750.00                                             | 100.0%       | 0.00                               | 16,887.50                          |
| 037      | Chiller (L)                | 150,000.00      | 150,000.00                              | 0.00        | 0.00                                                   | 150,000.00                                             | 100.0%       | 0.00                               | 7,500.00                           |
| 038      | Packaged Rooftop Unit (E)  | 225,100.00      | 225,100.00                              | 0.00        | 0.00                                                   | 225,100.00                                             | 100.0%       | 0.00                               | 11,255.00                          |
| 039      | Packaged Rooftop Unit (L)  | 97,500.00       | 97,500.00                               | 0.00        | 0.00                                                   | 97,500.00                                              | 100.0%       | 0.00                               | 4,875.00                           |
| 040      | Ductless Split System (E)  | 25,000.00       | 25,000.00                               | 0.00        | 0.00                                                   | 25,000.00                                              | 100.0%       | 0.00                               | 1,250.00                           |
| 041      | Ductless Split System (L)  | 11,500.00       | 11,500.00                               | 0.00        | 0.00                                                   | 11,500.00                                              | 100.0%       | 0.00                               | 575.00                             |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 042      | Air Terminal Units (E)            | 45,600.00       | 45,600.00                         | 0.00        | 0.00                                       | 45,600.00                                  | 100.0%    | 0.00                      | 2,280.00                     |
| 043      | Air Terminal Units (L)            | 25,750.00       | 25,750.00                         | 0.00        | 0.00                                       | 25,750.00                                  | 100.0%    | 0.00                      | 1,287.50                     |
| 044      | HVAC Fans (E)                     | 12,000.00       | 12,000.00                         | 0.00        | 0.00                                       | 12,000.00                                  | 100.0%    | 0.00                      | 600.00                       |
| 045      | HVAC Fans (L)                     | 5,000.00        | 5,000.00                          | 0.00        | 0.00                                       | 5,000.00                                   | 100.0%    | 0.00                      | 250.00                       |
| 046      | Diffusers, Registers, Grilles (E) | 28,500.00       | 28,500.00                         | 0.00        | 0.00                                       | 28,500.00                                  | 100.0%    | 0.00                      | 1,425.00                     |
| 047      | Diffusers, Registers, Grilles (L) | 9,500.00        | 8,000.00                          | 1,500.00    | 0.00                                       | 9,500.00                                   | 100.0%    | 0.00                      | 475.00                       |
| 048      | Electric Unit Heaters (E)         | 1,500.00        | 1,500.00                          | 0.00        | 0.00                                       | 1,500.00                                   | 100.0%    | 0.00                      | 75.00                        |
| 049      | Electric Unit Heaters (L)         | 1,000.00        | 1,000.00                          | 0.00        | 0.00                                       | 1,000.00                                   | 100.0%    | 0.00                      | 50.00                        |
| 050      | Dryer Booster (E)                 | 2,500.00        | 2,500.00                          | 0.00        | 0.00                                       | 2,500.00                                   | 100.0%    | 0.00                      | 125.00                       |
| 051      | Dryer Booster (L)                 | 1,115.00        | 1,115.00                          | 0.00        | 0.00                                       | 1,115.00                                   | 100.0%    | 0.00                      | 55.75                        |
| 052      | HVAC Piping (M)                   | 40,500.00       | 40,500.00                         | 0.00        | 0.00                                       | 40,500.00                                  | 100.0%    | 0.00                      | 2,025.00                     |
| 053      | HVAC Piping (L)                   | 22,500.00       | 22,500.00                         | 0.00        | 0.00                                       | 22,500.00                                  | 100.0%    | 0.00                      | 1,125.00                     |
| 054      | Duct Fabrication                  | 37,800.00       | 37,800.00                         | 0.00        | 0.00                                       | 37,800.00                                  | 100.0%    | 0.00                      | 1,890.00                     |
| 055      | Metal Duct (M)                    | 68,500.00       | 68,500.00                         | 0.00        | 0.00                                       | 68,500.00                                  | 100.0%    | 0.00                      | 3,425.00                     |
| 056      | Metal Duct (L)                    | 148,500.00      | 148,500.00                        | 0.00        | 0.00                                       | 148,500.00                                 | 100.0%    | 0.00                      | 7,425.00                     |
| 057      | Selective Demo/Make Safe          | 25,000.00       | 25,000.00                         | 0.00        | 0.00                                       | 25,000.00                                  | 100.0%    | 0.00                      | 1,250.00                     |
| 058      | Crane                             | 15,000.00       | 15,000.00                         | 0.00        | 0.00                                       | 15,000.00                                  | 100.0%    | 0.00                      | 750.00                       |
| 059      | Rental Equipment                  | 20,000.00       | 17,000.00                         | 3,000.00    | 0.00                                       | 20,000.00                                  | 100.0%    | 0.00                      | 1,000.00                     |
| 060      | Chemical Treatment                | 8,000.00        | 0.00                              | 8,000.00    | 0.00                                       | 8,000.00                                   | 100.0%    | 0.00                      | 400.00                       |
| 061      | Startup/Commissioning             | 25,000.00       | 23,500.00                         | 1,000.00    | 0.00                                       | 24,500.00                                  | 98.0%     | 500.00                    | 1,225.00                     |
| 062      | Test & Balance                    | 13,650.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 13,650.00                 | 0.00                         |
| 063      | HVAC Controls                     | 95,400.00       | 72,700.00                         | 12,000.00   | 0.00                                       | 84,700.00                                  | 88.8%     | 10,700.00                 | 4,235.00                     |
| 064      | HVAC Piping Insulation (M)        | 17,990.00       | 16,000.00                         | 1,990.00    | 0.00                                       | 17,990.00                                  | 100.0%    | 0.00                      | 899.50                       |
| 065      | HVAC Piping Insulation (L)        | 11,945.00       | 10,000.00                         | 1,945.00    | 0.00                                       | 11,945.00                                  | 100.0%    | 0.00                      | 597.25                       |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 066      | Duct Insulation (M)               | 17,990.00       | 17,494.00                         | 496.00      | 0.00                                       | 17,990.00                                  | 100.0%   | 0.00                      | 899.50                       |
| 067      | Duct Insulation (L)               | 11,994.00       | 11,494.00                         | 500.00      | 0.00                                       | 11,994.00                                  | 100.0%   | 0.00                      | 599.70                       |
| 068      | Safety                            | 7,770.00        | 6,770.00                          | 1,000.00    | 0.00                                       | 7,770.00                                   | 100.0%   | 0.00                      | 388.50                       |
| 069      | ***JUNIOR HIGH***                 | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 070      | Mobilization                      | 25,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 25,000.00                 | 0.00                         |
| 071      | Submittals                        | 20,000.00       | 17,500.00                         | 0.00        | 0.00                                       | 17,500.00                                  | 87.5%    | 2,500.00                  | 875.00                       |
| 072      | CAD/Shop Drawings                 | 15,000.00       | 12,500.00                         | 0.00        | 0.00                                       | 12,500.00                                  | 83.3%    | 2,500.00                  | 625.00                       |
| 073      | Packaged Rooftop Units (E)        | 995,000.00      | 995,000.00                        | 0.00        | 0.00                                       | 995,000.00                                 | 100.0%   | 0.00                      | 49,750.00                    |
| 074      | Packaged Rooftop Units (L)        | 212,750.00      | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 212,750.00                | 0.00                         |
| 075      | Ductless Split System (E)         | 129,990.00      | 61,000.00                         | 0.00        | 0.00                                       | 61,000.00                                  | 46.9%    | 68,990.00                 | 3,050.00                     |
| 076      | Ductless Split System (L)         | 45,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 45,500.00                 | 0.00                         |
| 077      | Air Terminal Unit (E)             | 85,050.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 85,050.00                 | 0.00                         |
| 078      | Air Terminal Unit (L)             | 39,900.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 39,900.00                 | 0.00                         |
| 079      | HVAC Fans (E)                     | 15,700.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 15,700.00                 | 0.00                         |
| 080      | HVAC Fans (L)                     | 9,800.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 9,800.00                  | 0.00                         |
| 081      | Diffusers, Registers, Grilles (E) | 37,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 37,500.00                 | 0.00                         |
| 082      | Diffusers, Registers, Grilles (L) | 26,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 26,500.00                 | 0.00                         |
| 083      | Electric Unit Heaters (E)         | 2,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,500.00                  | 0.00                         |
| 084      | Electric Unit Heaters (L)         | 1,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,000.00                  | 0.00                         |
| 085      | Louvers (E)                       | 2,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,000.00                  | 0.00                         |
| 086      | Louvers (L)                       | 1,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,000.00                  | 0.00                         |
| 087      | Controls Dampers (E)              | 2,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,500.00                  | 0.00                         |
| 088      | Control Dampers (L)               | 1,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,000.00                  | 0.00                         |
| 089      | HVAC Piping (M)                   | 39,267.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 39,267.00                 | 0.00                         |

| A        | B                          | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|----------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK        | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                            |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 090      | HVAC Piping (L)            | 41,765.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 41,765.00                          | 0.00                               |
| 091      | Duct Fabrication           | 50,640.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 50,640.00                          | 0.00                               |
| 092      | Metal Duct (M)             | 150,424.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 150,424.00                         | 0.00                               |
| 093      | Metal Duct (L)             | 295,200.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 295,200.00                         | 0.00                               |
| 094      | Selective Demo/Make Safe   | 25,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 25,000.00                          | 0.00                               |
| 095      | Crane                      | 20,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 20,000.00                          | 0.00                               |
| 096      | Rental Equipment           | 15,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,000.00                          | 0.00                               |
| 097      | Chemical Treatment         | 13,500.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,500.00                          | 0.00                               |
| 098      | Startup/Commissioning      | 25,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 25,000.00                          | 0.00                               |
| 099      | Test & Balance             | 25,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 25,000.00                          | 0.00                               |
| 100      | HVAC Controls              | 214,600.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 214,600.00                         | 0.00                               |
| 101      | HVAC Piping Insulation (M) | 50,110.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 50,110.00                          | 0.00                               |
| 102      | HVAC Piping Insulation (L) | 32,726.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 32,726.00                          | 0.00                               |
| 103      | Duct Insulation (M)        | 55,089.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 55,089.00                          | 0.00                               |
| 104      | Duct Insulation (L)        | 36,725.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 36,725.00                          | 0.00                               |
| 105      | Safety                     | 5,000.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,000.00                           | 0.00                               |
| 106      | ***HIGH SCHOOL***          | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 107      | Mobilization               | 25,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 25,000.00                          | 0.00                               |
| 108      | Submittals                 | 20,000.00       | 17,000.00                               | 0.00        | 0.00                                                   | 17,000.00                                              | 85.0%        | 3,000.00                           | 850.00                             |
| 109      | CAD/Shop Drawings          | 15,000.00       | 12,000.00                               | 0.00        | 0.00                                                   | 12,000.00                                              | 80.0%        | 3,000.00                           | 600.00                             |
| 110      | Packaged Rooftop Units (E) | 365,275.00      | 365,275.00                              | 0.00        | 0.00                                                   | 365,275.00                                             | 100.0%       | 0.00                               | 18,263.75                          |
| 111      | Packaged Rooftop Units (L) | 131,900.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 131,900.00                         | 0.00                               |
| 112      | Ductless Split System (E)  | 112,000.00      | 48,000.00                               | 0.00        | 0.00                                                   | 48,000.00                                              | 42.9%        | 64,000.00                          | 2,400.00                           |
| 113      | Ductless Split System (L)  | 38,700.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 38,700.00                          | 0.00                               |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 114      | Air Terminal Units (E)            | 26,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 26,500.00                 | 0.00                         |
| 115      | Air Terminal Units (L)            | 7,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,500.00                  | 0.00                         |
| 116      | HVAC Fans (E)                     | 34,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 34,500.00                 | 0.00                         |
| 117      | HVAC Fans (L)                     | 12,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 12,500.00                 | 0.00                         |
| 118      | Diffusers, Registers, Grilles (E) | 43,675.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 43,675.00                 | 0.00                         |
| 119      | Diffusers, Registers, Grilles (L) | 21,400.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 21,400.00                 | 0.00                         |
| 120      | Electric Unit Heaters (E)         | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,000.00                  | 0.00                         |
| 121      | Electric Unit Heaters (L)         | 2,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,500.00                  | 0.00                         |
| 122      | Louvers (E)                       | 10,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 10,000.00                 | 0.00                         |
| 123      | Louvers (L)                       | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,000.00                  | 0.00                         |
| 124      | Control Dampers (E)               | 18,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 18,500.00                 | 0.00                         |
| 125      | Control Dampers (L)               | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,000.00                  | 0.00                         |
| 126      | Make Up Air Unit (E)              | 86,500.00       | 86,500.00                         | 0.00        | 0.00                                       | 86,500.00                                  | 100.0%    | 0.00                      | 4,325.00                     |
| 127      | Make Up Air Unit (L)              | 22,900.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 22,900.00                 | 0.00                         |
| 128      | HVLS Fans (E)                     | 61,725.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 61,725.00                 | 0.00                         |
| 129      | HVLS Fans (L)                     | 31,465.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 31,465.00                 | 0.00                         |
| 130      | Duct Collector, Welding Arm (E)   | 49,750.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 49,750.00                 | 0.00                         |
| 131      | Duct Collector, Welding Arm (L)   | 24,700.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 24,700.00                 | 0.00                         |
| 132      | HVAC Piping (M)                   | 26,400.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 26,400.00                 | 0.00                         |
| 133      | HVAC Piping (L)                   | 20,097.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 20,097.00                 | 0.00                         |
| 134      | Duct Fabrication                  | 42,960.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 42,960.00                 | 0.00                         |
| 135      | Metal Duct (M)                    | 101,450.00      | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 101,450.00                | 0.00                         |
| 136      | Metal Duct (L)                    | 278,900.00      | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 278,900.00                | 0.00                         |
| 137      | Selective Demo/Make Safe          | 15,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,000.00                 | 0.00                         |

| A        | B                                                             | C               | D                                       | E           | F                                                       | G                                                      |              | H                                  | I                                  |
|----------|---------------------------------------------------------------|-----------------|-----------------------------------------|-------------|---------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                           | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D O R E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                               |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                         |                                                        |              |                                    |                                    |
| 138      | Crane                                                         | 10,000.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 10,000.00                          | 0.00                               |
| 139      | Rental Equipment                                              | 20,000.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 20,000.00                          | 0.00                               |
| 140      | Chemical Treatment                                            | 7,500.00        | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 7,500.00                           | 0.00                               |
| 141      | Startup/Commissioning                                         | 25,000.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 25,000.00                          | 0.00                               |
| 142      | Test & Balance                                                | 15,000.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 15,000.00                          | 0.00                               |
| 143      | HVAC Controls                                                 | 123,800.00      | 26,000.00                               | 0.00        | 0.00                                                    | 26,000.00                                              | 21.0%        | 97,800.00                          | 1,300.00                           |
| 144      | HVAC Piping Insulation (M)                                    | 40,490.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 40,490.00                          | 0.00                               |
| 145      | HVAC Piping Insulation (L)                                    | 26,993.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 26,993.00                          | 0.00                               |
| 146      | Duct Insulation (M)                                           | 40,490.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 40,490.00                          | 0.00                               |
| 147      | Duct Insulation (L)                                           | 26,993.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 26,993.00                          | 0.00                               |
| 148      | Safety                                                        | 10,000.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 10,000.00                          | 0.00                               |
| 149      | Closeout/Asbuilt/O&M's                                        | 7,500.00        | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 7,500.00                           | 0.00                               |
| 150      | Demobilization                                                | 12,500.00       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 12,500.00                          | 0.00                               |
| 151      | 001:RCO0025-PR#19 - Primary Admin Storage Revision            | 3,641.00        | 3,641.00                                | 0.00        | 0.00                                                    | 3,641.00                                               | 100.0%       | 0.00                               | 182.05                             |
| 152      | 002:RCO0031-LVISD - RFI114 Added Dampers and Mods to Existing | 9,788.00        | 9,788.00                                | 0.00        | 0.00                                                    | 9,788.00                                               | 100.0%       | 0.00                               | 489.40                             |
| 153      | 003:RCO0033-ASI#11 - Primary School Natural Gas               | 2,358.00        | 2,358.00                                | 0.00        | 0.00                                                    | 2,358.00                                               | 100.0%       | 0.00                               | 117.90                             |
| 154      | 004:BO0028-HVAC Intermediate Existing Clean-Up                | 5,799.00        | 5,799.00                                | 0.00        | 0.00                                                    | 5,799.00                                               | 100.0%       | 0.00                               | 289.95                             |
|          | GRAND TOTAL                                                   | \$7,574,742.00  | \$4,368,437.00                          | \$31,431.00 | \$0.00                                                  | \$4,399,868.00                                         | 58.1%        | \$3,174,874.00                     | \$219,993.40                       |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

|                                                                                                        |                                                                                                                   |                                                                                                                                                                                    |                                                                                                                                                                                                            |
|--------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>TO OWNER:</b><br>Bartlett Cocke General Contractors LLC<br>8706 Lockway<br>San Antonio, Texas 78217 | <b>PROJECT:</b><br>La Vernia ISD 2023 Bond Projects<br>13600 US Hwy 87 W<br>La Vernia, Texas 78121, Wilson County | <b>APPLICATION NO:</b> 14<br><b>PERIOD TO:</b> 11/30/25<br><b>CONTRACT FOR:</b> 231091-044 - Athletic Equipment<br><b>CONTRACT DATE:</b> 03/31/25<br><b>PROJECT NOS:</b> 01-231091 | <b>Distribution to:</b><br>OWNER <input type="checkbox"/><br>ARCHITECT <input type="checkbox"/><br>CONTRACTOR <input type="checkbox"/><br>FIELD <input type="checkbox"/><br>OTHER <input type="checkbox"/> |
| <b>FROM CONTRACTOR:</b><br>H2I Group<br>430 Industrial Blvd.<br>Minneapolis, Minnesota 55413           | <b>VIA ARCHITECT:</b>                                                                                             |                                                                                                                                                                                    |                                                                                                                                                                                                            |

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |               |
|--------------------------------------------------------------------|---------------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ 138,554.00 |
| 2. Net Change by Change Orders .....                               | \$ 0.00       |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ 138,554.00 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ 45,554.00  |
| 5. RETAINAGE:                                                      |               |
| a. 5.0% of Completed Work                                          |               |
| (Column D + E on G703)                                             | \$ 2,277.70   |
| b. 0.0% of Stored Material                                         |               |
| (Column F on G703)                                                 | \$ 0.00       |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ 2,277.70   |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ 43,276.30  |
| (Line 4 Less Line 5 Total)                                         |               |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ 0.00       |
| (Line 6 from prior Certificate)                                    |               |
| 8. CURRENT PAYMENT DUE .....                                       | \$ 43,276.30  |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |               |
| (Line 3 less Line 6)                                               | \$ 95,277.70  |

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|----------------------------------------------------|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00    | \$0.00     |
| Total approved this Month                          | \$0.00    | \$0.00     |
| TOTALS                                             | \$0.00    | \$0.00     |
| NET CHANGES by Change Order                        |           | \$ 0.00    |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

|                                        |                         |
|----------------------------------------|-------------------------|
| CONTRACTOR: H2I Group                  |                         |
| By: Meghan Schneider                   | Date: November 19, 2025 |
| State of:                              | County of:              |
| Subscribed and sworn to before me this |                         |
| Notary Public:                         |                         |
| My Commission expires:                 |                         |

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

|                                                                                                                                                                                                        |              |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| AMOUNT CERTIFIED .....                                                                                                                                                                                 | \$ 43,276.30 |
| (Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.) |              |

|            |       |
|------------|-------|
| ARCHITECT: |       |
| By:        | Date: |

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                         | B                                                | C                   | D                                 | E                  | F                                          | G                                          |              | H                         | I                            |
|---------------------------|--------------------------------------------------|---------------------|-----------------------------------|--------------------|--------------------------------------------|--------------------------------------------|--------------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                              | SCHEDULED VALUE     | WORK COMPLETED                    |                    | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C)     | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                  |                     | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD        |                                            |                                            |              |                           |                              |
|                           | Intermediate Bball Goals/Wall Pads Mat & Freight | 22,000.00           | 0.00                              | ✓ 22,000.00        | 0.00                                       | 22,000.00                                  | 100.0%       | 0.00                      | 1,100.00                     |
|                           | Intermediate Bball Goals/Wall Pads Installation  | 10,000.00           | 0.00                              | ✓ 10,000.00        | 0.00                                       | 10,000.00                                  | 100.0%       | 0.00                      | 500.00                       |
|                           | Jr. High Bball Goals/Wall Pads Mat & Freight     | 55,000.00           | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 55,000.00                 | 0.00                         |
|                           | Jr. High Bball Goals/Wall Pads Installation      | 20,000.00           | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 20,000.00                 | 0.00                         |
|                           | Jr. High Volleyball Material & Freight           | 15,000.00           | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 15,000.00                 | 0.00                         |
|                           | Jr. High Volleyball Installation                 | 1,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 1,000.00                  | 0.00                         |
|                           | Closeouts                                        | 2,000.00            | 0.00                              | 0.00               | 0.00                                       | 0.00                                       | 0.0%         | 2,000.00                  | 0.00                         |
| 000*231091-200*S*51673398 | Engineering/Submittals                           | 13,554.00           | 0.00                              | ✓ 13,554.00        | 0.00                                       | 13,554.00                                  | 100.0%       | 0.00                      | 677.70                       |
|                           | <b>GRAND TOTAL</b>                               | <b>\$138,554.00</b> | <b>\$0.00</b>                     | <b>\$45,554.00</b> | <b>\$0.00</b>                              | <b>\$45,554.00</b>                         | <b>32.9%</b> | <b>\$93,000.00</b>        | <b>\$2,277.70</b>            |

 **Document G702<sup>TM</sup> – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-007 - Electrical and Fire Alarm  
**CONTRACT DATE:** 11/05/24  
**PROJECT NOS:** 01-231091

**FROM CONTRACTOR:**  
IES Commercial, Inc.  
1545 N Business 35  
New Braunfels, Texas 78130

**VIA ARCHITECT:**

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703<sup>TM</sup>, is attached.

1. ORIGINAL CONTRACT SUM

\$ 13,165,725.00

2. Net Change by Change Orders

\$ 153,675.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 13,319,400.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 5,512,000.55

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 249,258.19

b. 5.0% of Stored Material

(Column F on G703)

\$ 26,341.90

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 275,600.09

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 5,236,400.46

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 4,570,114.26

8. CURRENT PAYMENT DUE

\$ 666,286.20

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 8,082,999.54

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS    |
|----------------------------------------------------|--------------|---------------|
| Total changes approved in previous months by Owner | \$159,447.00 | \$(13,782.00) |
| Total approved this Month                          | \$8,010.00   | \$0.00        |
| TOTALS                                             | \$167,457.00 | \$(13,782.00) |
| NET CHANGES by Change Order                        |              | \$ 153,675.00 |

AGCM Note: Contract is \$ 13,328,990.00  
Missing CO for \$ 8,242 (RFI 137)  
\$ 1,348.00 (RFI 153)

**CONTRACTOR:** IES Commercial, Inc.  
By: Brian Marr  
State of: County of: Date: November 20, 2025  
Subscribed and sworn to before me this  
Notary Public:  
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 666,286.20

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**  
By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                             | B                                                                                                             | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|---------------------------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                                           | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                                                               |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 001*231091-20<br>0*S*51674289 | 001:RCO0001-PR#2R - Package 1 Code Revisions                                                                  | 8,909.00        | 4,454.50                                | 0.00        | 0.00                                                   | 4,454.50                                               | 50.0%        | 4,454.50                           | 222.73                             |
| 002*231091-20<br>0*S*51674322 | 002:RCO0004-RCO0004 - PR#4 - Cost Value Options Revisions - Delete Alt-006 & A-003                            | 18,786.00       | 18,786.00                               | 0.00        | 0.00                                                   | 18,786.00                                              | 100.0%       | 0.00                               | 939.30                             |
| 003*231091-20<br>0*S*51677802 | 003:RCO0023-PR#17 - Fiber, Electrical, and Security for Portables                                             | 50,320.00       | 50,320.00                               | 0.00        | 0.00                                                   | 50,320.00                                              | 100.0%       | 0.00                               | 2,516.00                           |
| 004*231091-20<br>0*S*51677819 | 004:RCO0012-PR#13 - Electrical Credit per RF1026                                                              | (13,782.00)     | (13,782.00)                             | 0.00        | 0.00                                                   | (13,782.00)                                            | 100.0%       | 0.00                               | (689.10)                           |
| 005*231091-20<br>0*S*51678814 | 005:RCO0024-PR#11 - PKG 2 Code Revisions                                                                      | 16,529.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,529.00                          | 0.00                               |
| 006*231091-20<br>0*S*51679843 | 006:RCO0030-PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories                            | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 007*231091-20<br>0*S*51680832 | 007:RCO0036-LVISD - Relocation of Conduit and Power to Parking Light Poles                                    | 4,604.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,604.00                           | 0.00                               |
| 007*231091-20<br>0*S*51680833 | 007:RCO0036-LVISD - Relocation of UG Generator Feeds, Controls, Fire Pump Feeder at Intermediate Gym Addition | 39,667.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 39,667.00                          | 0.00                               |
| 008*231091-20<br>0*S*51680834 | 008:BO0023-LVISD - Temporary Feeds to Pressbox, HS Building 100, and 300                                      | 16,466.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,466.00                          | 0.00                               |
| 008*231091-20<br>0*S*51680835 | 008:BO0023-LVISD - Temporary Feeds to Pressbox                                                                | 4,166.00        | 4,166.00                                | 0.00        | 0.00                                                   | 4,166.00                                               | 100.0%       | 0.00                               | 208.30                             |

| A                         | B                                                                                     | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|---------------------------|---------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                                                                   | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                                                       |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 009*231091-200*S*51682532 | 009:RCO0042-La Vernia ISD - Owner Requested Additional Data Drops and Rough-in for FA | 8,010.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 8,010.00                  | 0.00                         |
| A100                      | PRIMARY SCHOOL GENERAL CONDITIONS                                                     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| A101                      | MOBILIZATION                                                                          | 17,000.00       | 17,000.00                         | 0.00        | 0.00                                       | 17,000.00                                  | 100.0%    | 0.00                      | 850.00                       |
| A102                      | DEMOBILIZATION                                                                        | 1,700.00        | 1,700.00                          | 0.00        | 0.00                                       | 1,700.00                                   | 100.0%    | 0.00                      | 85.00                        |
| A103                      | COMMISSIONING                                                                         | 4,500.00        | 4,500.00                          | 0.00        | 0.00                                       | 4,500.00                                   | 100.0%    | 0.00                      | 225.00                       |
| A104                      | SUPERVISION/COORDINATION                                                              | 49,500.00       | 49,500.00                         | 0.00        | 0.00                                       | 49,500.00                                  | 100.0%    | 0.00                      | 2,475.00                     |
| A105                      | BIM, DESIGN, SUBMITTAL DATA/O&M's                                                     | 14,255.00       | 11,118.90                         | 0.00        | 0.00                                       | 11,118.90                                  | 78.0%     | 3,136.10                  | 555.95                       |
| A106                      | TEMPORARY POWER                                                                       | 30,225.00       | 30,225.00                         | 0.00        | 0.00                                       | 30,225.00                                  | 100.0%    | 0.00                      | 1,511.25                     |
| A107                      | DEMOLITION-MAKE SAFE                                                                  | 9,440.00        | 9,440.00                          | 0.00        | 0.00                                       | 9,440.00                                   | 100.0%    | 0.00                      | 472.00                       |
| A108                      | SAFETY                                                                                | 43,305.00       | 43,305.00                         | 0.00        | 0.00                                       | 43,305.00                                  | 100.0%    | 0.00                      | 2,165.27                     |
| A109                      | EQUIPMENT, TRUCKS, STORAGE                                                            | 44,590.00       | 44,590.00                         | 0.00        | 0.00                                       | 44,590.00                                  | 100.0%    | 0.00                      | 2,229.52                     |
| A110                      | PRIMARY SCHOOL SITE CONDUIT SYSTEM                                                    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| A111                      | MATERIAL                                                                              | 27,850.00       | 27,850.00                         | 0.00        | 0.00                                       | 27,850.00                                  | 100.0%    | 0.00                      | 1,392.50                     |
| A112                      | LABOR                                                                                 | 24,160.00       | 24,160.00                         | 0.00        | 0.00                                       | 24,160.00                                  | 100.0%    | 0.00                      | 1,208.00                     |
| A115                      | PRIMARY SCHOOL SITE WIRE-CABLE                                                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| A116                      | MATERIAL                                                                              | 45,980.00       | 45,980.00                         | 0.00        | 0.00                                       | 45,980.00                                  | 100.0%    | 0.00                      | 2,299.00                     |
| A117                      | LABOR                                                                                 | 26,755.00       | 26,755.00                         | 0.00        | 0.00                                       | 26,755.00                                  | 100.0%    | 0.00                      | 1,337.75                     |
| A120                      | PRIMARY SCHOOL CONDUIT SYSTEM                                                         | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| A121                      | MATERIAL                                                                              | 97,835.00       | 97,835.00                         | 0.00        | 0.00                                       | 97,835.00                                  | 100.0%    | 0.00                      | 4,891.75                     |
| A122                      | LABOR                                                                                 | 277,925.00      | 277,925.00                        | 0.00        | 0.00                                       | 277,925.00                                 | 100.0%    | 0.00                      | 13,896.25                    |

| A        | B                                      | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|----------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                    | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                        |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| A125     | PRIMARY SCHOOL WIRE-CABLE              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A126     | MATERIAL                               | 31,700.00       | 31,700.00                               | 0.00        | 0.00                                                   | 31,700.00                                              | 100.0%       | 0.00                               | 1,585.00                           |
| A127     | LABOR                                  | 50,680.00       | 50,680.00                               | 0.00        | 0.00                                                   | 50,680.00                                              | 100.0%       | 0.00                               | 2,534.00                           |
| A130     | PRIMARY SCHOOL SWITCHGEAR              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A131     | MATERIAL                               | 88,000.00       | 88,000.00                               | 0.00        | 0.00                                                   | 88,000.00                                              | 100.0%       | 0.00                               | 4,400.00                           |
| A132     | LABOR                                  | 33,690.00       | 33,690.00                               | 0.00        | 0.00                                                   | 33,690.00                                              | 100.0%       | 0.00                               | 1,684.49                           |
| A135     | PRIMARY SCHOOL LIGHT<br>FIXTURES       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A136     | MATERIAL                               | 94,100.00       | 94,100.00                               | 0.00        | 0.00                                                   | 94,100.00                                              | 100.0%       | 0.00                               | 4,705.00                           |
| A137     | LABOR                                  | 18,940.00       | 18,940.00                               | 0.00        | 0.00                                                   | 18,940.00                                              | 100.0%       | 0.00                               | 947.00                             |
| A140     | PRIMARY SCHOOL<br>DEVICES/TRIM/TEST    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A141     | MATERIAL                               | 5,250.00        | 5,250.00                                | 0.00        | 0.00                                                   | 5,250.00                                               | 100.0%       | 0.00                               | 262.50                             |
| A142     | LABOR                                  | 8,025.00        | 8,025.00                                | 0.00        | 0.00                                                   | 8,025.00                                               | 100.0%       | 0.00                               | 401.24                             |
| A145     | PRIMARY SCHOOL LIGHTNING<br>PROTECTION | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A146     | MATERIAL                               | 18,080.00       | 18,080.00                               | 0.00        | 0.00                                                   | 18,080.00                                              | 100.0%       | 0.00                               | 904.00                             |
| A147     | LABOR                                  | 13,620.00       | 13,620.00                               | 0.00        | 0.00                                                   | 13,620.00                                              | 100.0%       | 0.00                               | 681.00                             |
| A150     | PRIMARY SCHOOL GROUNDING               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A151     | MATERIAL                               | 27,610.00       | 27,610.00                               | 0.00        | 0.00                                                   | 27,610.00                                              | 100.0%       | 0.00                               | 1,380.50                           |
| A152     | LABOR                                  | 12,990.00       | 12,990.00                               | 0.00        | 0.00                                                   | 12,990.00                                              | 100.0%       | 0.00                               | 649.50                             |
| A155     | PRIMARY SCHOOL FIRE ALARM              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| A156     | MOBILIZATION                           | 4,960.00        | 4,960.00                                | 0.00        | 0.00                                                   | 4,960.00                                               | 100.0%       | 0.00                               | 248.00                             |
| A157     | ENGINEERING-DESIGN                     | 15,000.00       | 15,000.00                               | 0.00        | 0.00                                                   | 15,000.00                                              | 100.0%       | 0.00                               | 750.00                             |
| A158     | SUBMITTAL DATA-O&M's                   | 3,225.00        | 2,418.75                                | 0.00        | 0.00                                                   | 2,418.75                                               | 75.0%        | 806.25                             | 120.94                             |

| A        | B                                  | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                    |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| A159     | MATERIAL                           | 102,900.00      | 102,900.00                              | 0.00        | 0.00                                                   | 102,900.00                                             | 100.0%       | 0.00                               | 5,145.00                           |
| A160     | ROUGH-IN LABOR                     | 59,655.00       | 59,655.00                               | 0.00        | 0.00                                                   | 59,655.00                                              | 100.0%       | 0.00                               | 2,982.76                           |
| A161     | TRIM LABOR                         | 94,190.00       | 94,190.00                               | 0.00        | 0.00                                                   | 94,190.00                                              | 100.0%       | 0.00                               | 4,709.51                           |
| A162     | TESTING                            | 13,565.00       | 13,565.00                               | 0.00        | 0.00                                                   | 13,565.00                                              | 100.0%       | 0.00                               | 678.24                             |
| A163     | COMMISSIONING                      | 16,520.00       | 0.00                                    | 16,520.00   | 0.00                                                   | 16,520.00                                              | 100.0%       | 0.00                               | 826.00                             |
| B100     | INTERM. SCH. GENERAL<br>CONDITIONS | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| B101     | MOBILIZATION                       | 20,010.00       | 20,010.00                               | 0.00        | 0.00                                                   | 20,010.00                                              | 100.0%       | 0.00                               | 1,000.50                           |
| B102     | DEMOBILIZATION                     | 2,000.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,000.00                           | 0.00                               |
| B103     | COMMISSIONING                      | 4,500.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,500.00                           | 0.00                               |
| B104     | SUPERVISION/COORDINATION           | 51,000.00       | 43,350.00                               | 5,100.00    | 0.00                                                   | 48,450.00                                              | 95.0%        | 2,550.00                           | 2,422.50                           |
| B105     | BIM,DESIGN,SUBMITTAL/O&M's         | 15,750.00       | 11,025.00                               | 0.00        | 0.00                                                   | 11,025.00                                              | 70.0%        | 4,725.00                           | 551.25                             |
| B106     | TEMPORARY POWER                    | 31,100.00       | 29,545.00                               | 1,555.00    | 0.00                                                   | 31,100.00                                              | 100.0%       | 0.00                               | 1,555.00                           |
| B107     | DEMOLITION-MAKE-SAFE               | 57,200.00       | 57,200.00                               | 0.00        | 0.00                                                   | 57,200.00                                              | 100.0%       | 0.00                               | 2,860.00                           |
| B108     | SAFETY                             | 42,240.00       | 35,904.00                               | 6,336.00    | 0.00                                                   | 42,240.00                                              | 100.0%       | 0.00                               | 2,112.00                           |
| B109     | EQUIPMENT, TRUCK, STORAGE          | 45,920.00       | 39,032.00                               | 4,592.00    | 0.00                                                   | 43,624.00                                              | 95.0%        | 2,296.00                           | 2,181.20                           |
| B110     | INTERM. SCH. SITE CONDUIT SYST     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| B111     | MATERIAL                           | 24,000.00       | 24,000.00                               | 0.00        | 0.00                                                   | 24,000.00                                              | 100.0%       | 0.00                               | 1,200.00                           |
| B112     | LABOR                              | 12,975.00       | 12,975.00                               | 0.00        | 0.00                                                   | 12,975.00                                              | 100.0%       | 0.00                               | 648.75                             |
| B115     | INTERM. SCH. SITE WIRE-CABLE       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| B116     | MATERIAL                           | 31,255.00       | 31,255.00                               | 0.00        | 0.00                                                   | 31,255.00                                              | 100.0%       | 0.00                               | 1,562.75                           |
| B117     | LABOR                              | 12,550.00       | 12,550.00                               | 0.00        | 0.00                                                   | 12,550.00                                              | 100.0%       | 0.00                               | 627.50                             |
| B120     | INTERM. SCH. AREA C CONDUIT<br>SYS | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| B121     | MATERIAL                           | 18,570.00       | 18,198.60                               | 371.40      | 0.00                                                   | 18,570.00                                              | 100.0%       | 0.00                               | 928.51                             |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| B122     | LABOR                             | 35,090.00       | 34,388.20                         | 701.80      | 0.00                                       | 35,090.00                                  | 100.0%    | 0.00                      | 1,754.49                     |
| B125     | INTERM. SCH. AREA C WIRE-CABLE    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B126     | MATERIAL                          | 25,085.00       | 23,830.75                         | 1,254.25    | 0.00                                       | 25,085.00                                  | 100.0%    | 0.00                      | 1,254.25                     |
| B127     | LABOR                             | 12,970.00       | 12,321.50                         | 648.50      | 0.00                                       | 12,970.00                                  | 100.0%    | 0.00                      | 648.51                       |
| B130     | INTERM. SCH. AREA C SWITCHGEAR    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B131     | MATERIAL                          | 5,500.00        | 5,500.00                          | 0.00        | 0.00                                       | 5,500.00                                   | 100.0%    | 0.00                      | 275.00                       |
| B132     | LABOR                             | 1,770.00        | 1,734.60                          | 35.40       | 0.00                                       | 1,770.00                                   | 100.0%    | 0.00                      | 88.50                        |
| B135     | INTERM. SCH. AREA C LIGHT FIXT    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B136     | MATERIAL                          | 10,490.00       | 10,490.00                         | 0.00        | 0.00                                       | 10,490.00                                  | 100.0%    | 0.00                      | 524.50                       |
| B137     | LABOR                             | 7,660.00        | 6,894.00                          | 766.00      | 0.00                                       | 7,660.00                                   | 100.0%    | 0.00                      | 383.00                       |
| B140     | INTERM. SCH. AREA C DEV/TRIM/TEST | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B141     | MATERIAL                          | 6,995.00        | 6,295.50                          | 699.50      | 0.00                                       | 6,995.00                                   | 100.0%    | 0.00                      | 349.75                       |
| B142     | LABOR                             | 9,475.00        | 8,527.50                          | 947.50      | 0.00                                       | 9,475.00                                   | 100.0%    | 0.00                      | 473.75                       |
| B145     | INTERM. SCH. AREA C LIGHTNING     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B146     | MATERIAL                          | 3,430.00        | 2,744.00                          | 171.50      | 0.00                                       | 2,915.50                                   | 85.0%     | 514.50                    | 145.78                       |
| B147     | LABOR                             | 3,435.00        | 2,748.00                          | 171.75      | 0.00                                       | 2,919.75                                   | 85.0%     | 515.25                    | 145.99                       |
| B150     | INTERM. SCH. AREA C GROUNDING     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B151     | MATERIAL                          | 1,575.00        | 1,260.00                          | 78.75       | 0.00                                       | 1,338.75                                   | 85.0%     | 236.25                    | 66.93                        |
| B152     | LABOR                             | 830.00          | 664.00                            | 41.50       | 0.00                                       | 705.50                                     | 85.0%     | 124.50                    | 35.28                        |
| B155     | INTERM. SCH. AREA D1 CONDUIT S    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B156     | MATERIAL                          | 57,200.00       | 56,628.00                         | 572.00      | 0.00                                       | 57,200.00                                  | 100.0%    | 0.00                      | 2,860.00                     |
| B157     | LABOR                             | 145,730.00      | 144,272.70                        | 1,457.30    | 0.00                                       | 145,730.00                                 | 100.0%    | 0.00                      | 7,286.49                     |

| A        | B                                         | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                       | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                           |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| B160     | INTERM. SCH. AREA D1 WIRE-CABLE           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B161     | MATERIAL                                  | 28,750.00       | 27,312.50                         | 1,437.50    | 0.00                                       | 28,750.00                                  | 100.0%    | 0.00                      | 1,437.51                     |
| B162     | LABOR                                     | 51,715.00       | 49,129.25                         | 2,585.75    | 0.00                                       | 51,715.00                                  | 100.0%    | 0.00                      | 2,585.75                     |
| B165     | INTERM. SCH. AREA D1 SWITCHGEAR           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B166     | MATERIAL                                  | 35,500.00       | 35,500.00                         | 0.00        | 0.00                                       | 35,500.00                                  | 100.0%    | 0.00                      | 1,775.00                     |
| B167     | LABOR                                     | 11,680.00       | 11,446.40                         | 233.60      | 0.00                                       | 11,680.00                                  | 100.0%    | 0.00                      | 584.00                       |
| B170     | INTERM. SCH. AREA D1 LIGHT FIXTURE        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B171     | MATERIAL                                  | 70,540.00       | 70,540.00                         | 0.00        | 0.00                                       | 70,540.00                                  | 100.0%    | 0.00                      | 3,527.00                     |
| B172     | LABOR                                     | 16,110.00       | 15,787.80                         | 322.20      | 0.00                                       | 16,110.00                                  | 100.0%    | 0.00                      | 805.51                       |
| B175     | INTERM. SCH. AREA D1 DEV/TRIM/TEST        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B176     | MATERIAL                                  | 5,875.00        | 5,757.50                          | 117.50      | 0.00                                       | 5,875.00                                   | 100.0%    | 0.00                      | 293.74                       |
| B177     | LABOR                                     | 9,445.00        | 9,256.10                          | 188.90      | 0.00                                       | 9,445.00                                   | 100.0%    | 0.00                      | 472.26                       |
| B180     | INTERM. SCH. AREA D1 LIGHTNING PROTECTION | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B181     | MATERIAL                                  | 5,145.00        | 4,887.75                          | 0.00        | 0.00                                       | 4,887.75                                   | 95.0%     | 257.25                    | 244.37                       |
| B182     | LABOR                                     | 5,135.00        | 4,878.25                          | 0.00        | 0.00                                       | 4,878.25                                   | 95.0%     | 256.75                    | 243.93                       |
| B185     | INTERM. SCH. AREA D1 GROUNDING            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B186     | MATERIAL                                  | 2,360.00        | 1,180.00                          | 826.00      | 0.00                                       | 2,006.00                                   | 85.0%     | 354.00                    | 100.30                       |
| B187     | LABOR                                     | 1,240.00        | 620.00                            | 434.00      | 0.00                                       | 1,054.00                                   | 85.0%     | 186.00                    | 52.70                        |
| B190     | INTERM. SCH. AREA D2 CONDUIT SYS          | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B191     | MATERIAL                                  | 42,750.00       | 40,612.50                         | 2,137.50    | 0.00                                       | 42,750.00                                  | 100.0%    | 0.00                      | 2,137.49                     |

| A        | B                                         | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                       | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                           |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| B192     | LABOR                                     | 115,055.00      | 109,302.25                        | 5,752.75    | 0.00                                       | 115,055.00                                 | 100.0%   | 0.00                      | 5,752.75                     |
| B195     | INTERM. SCH. AREA D2 WIRE-CABLE           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B196     | MATERIAL                                  | 25,165.00       | 23,906.75                         | 1,258.25    | 0.00                                       | 25,165.00                                  | 100.0%   | 0.00                      | 1,258.25                     |
| B197     | LABOR                                     | 49,485.00       | 47,010.75                         | 2,474.25    | 0.00                                       | 49,485.00                                  | 100.0%   | 0.00                      | 2,474.25                     |
| B200     | INTERM. SCH. AREA D2 SWITCHGEAR           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B201     | MATERIAL                                  | 31,070.00       | 31,070.00                         | 0.00        | 0.00                                       | 31,070.00                                  | 100.0%   | 0.00                      | 1,553.50                     |
| B202     | LABOR                                     | 13,625.00       | 13,352.50                         | 272.50      | 0.00                                       | 13,625.00                                  | 100.0%   | 0.00                      | 681.26                       |
| B205     | INTERM. SCH. AREA D2 LIGHT FIXTURES       | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B206     | MATERIAL                                  | 70,090.00       | 70,090.00                         | 0.00        | 0.00                                       | 70,090.00                                  | 100.0%   | 0.00                      | 3,504.50                     |
| B207     | LABOR                                     | 12,800.00       | 12,544.00                         | 256.00      | 0.00                                       | 12,800.00                                  | 100.0%   | 0.00                      | 640.00                       |
| B210     | INTERM. SCH. AREA D2 DEV/TRIM/TEST        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B211     | MATERIAL                                  | 4,125.00        | 3,918.75                          | 206.25      | 0.00                                       | 4,125.00                                   | 100.0%   | 0.00                      | 206.24                       |
| B212     | LABOR                                     | 7,070.00        | 6,716.50                          | 353.50      | 0.00                                       | 7,070.00                                   | 100.0%   | 0.00                      | 353.51                       |
| B215     | INTERM. SCH. AREA D2 LIGHTNING PROTECTION | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B216     | MATERIAL                                  | 5,145.00        | 4,887.75                          | 0.00        | 0.00                                       | 4,887.75                                   | 95.0%    | 257.25                    | 244.39                       |
| B217     | LABOR                                     | 5,135.00        | 4,878.25                          | 0.00        | 0.00                                       | 4,878.25                                   | 95.0%    | 256.75                    | 243.91                       |
| B220     | INTERM. SCH. AREA D2 GROUNDING            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B221     | MATERIAL                                  | 2,360.00        | 944.00                            | 944.00      | 0.00                                       | 1,888.00                                   | 80.0%    | 472.00                    | 94.40                        |
| B222     | LABOR                                     | 1,240.00        | 496.00                            | 496.00      | 0.00                                       | 992.00                                     | 80.0%    | 248.00                    | 49.60                        |
| B225     | INTERM. SCH. FIRE ALARM                   | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| B226     | MOBILIZATION                              | 5,360.00        | 5,360.00                          | 0.00        | 0.00                                       | 5,360.00                                   | 100.0%   | 0.00                      | 268.00                       |

| A        | B                                | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK              | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                  |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| B227     | ENGINEERING-DESIGN               | 15,000.00       | 15,000.00                         | 0.00        | 0.00                                       | 15,000.00                                  | 100.0%    | 0.00                      | 750.00                       |
| B228     | SUBMITTAL DATA/O&M's             | 3,785.00        | 2,838.75                          | 0.00        | 0.00                                       | 2,838.75                                   | 75.0%     | 946.25                    | 141.94                       |
| b230     | EXIST. CAMPUS UPGRADE MATERIAL   | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| B230     | EXIST. CAMPUS UPGRADE MATERIAL   | 64,290.00       | 64,290.00                         | 0.00        | 0.00                                       | 64,290.00                                  | 100.0%    | 0.00                      | 3,214.50                     |
| B231     | EXIST. CAMPUS UPGRADE ROUGH-IN   | 34,580.00       | 34,580.00                         | 0.00        | 0.00                                       | 34,580.00                                  | 100.0%    | 0.00                      | 1,729.00                     |
| B232     | EXIST. CAMPUS UPGRADE TRIM LABOR | 58,190.00       | 58,190.00                         | 0.00        | 0.00                                       | 58,190.00                                  | 100.0%    | 0.00                      | 2,909.50                     |
| B233     | EXIST. CAMPUS TESTING            | 3,355.00        | 1,677.50                          | 671.00      | 0.00                                       | 2,348.50                                   | 70.0%     | 1,006.50                  | 117.43                       |
| B234     | EXIST. CAMPUS COMMISSIONING      | 9,050.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 9,050.00                  | 0.00                         |
| B235     | AREA C MATERIAL                  | 12,855.00       | 11,569.50                         | 0.00        | 0.00                                       | 11,569.50                                  | 90.0%     | 1,285.50                  | 578.47                       |
| B236     | AREA C ROUGH-IN LABOR            | 12,400.00       | 11,160.00                         | 0.00        | 0.00                                       | 11,160.00                                  | 90.0%     | 1,240.00                  | 558.00                       |
| B237     | AREA C TRIM LABOR                | 16,605.00       | 8,302.50                          | 4,981.50    | 0.00                                       | 13,284.00                                  | 80.0%     | 3,321.00                  | 664.19                       |
| B238     | AREA C TESTING                   | 3,355.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,355.00                  | 0.00                         |
| B239     | AREA C COMMISSIONING             | 1,910.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,910.00                  | 0.00                         |
| B240     | AREA D1 MATERIAL                 | 12,855.00       | 10,284.00                         | 2,571.00    | 0.00                                       | 12,855.00                                  | 100.0%    | 0.00                      | 642.75                       |
| B241     | AREA D1 ROUGH-IN LABOR           | 12,400.00       | 6,200.00                          | 6,200.00    | 0.00                                       | 12,400.00                                  | 100.0%    | 0.00                      | 620.00                       |
| B242     | AREA D1 TRIM LABOR               | 16,605.00       | 0.00                              | 16,605.00   | 0.00                                       | 16,605.00                                  | 100.0%    | 0.00                      | 830.25                       |
| B243     | AREA D1 TESTING                  | 3,355.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,355.00                  | 0.00                         |
| B244     | AREA D1 COMMISSIONING            | 1,910.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,910.00                  | 0.00                         |
| B245     | AREA D2 MATERIAL                 | 12,855.00       | 10,284.00                         | 2,571.00    | 0.00                                       | 12,855.00                                  | 100.0%    | 0.00                      | 642.75                       |
| B246     | AREA D2 ROUGH-IN LABOR           | 12,400.00       | 6,200.00                          | 6,200.00    | 0.00                                       | 12,400.00                                  | 100.0%    | 0.00                      | 620.00                       |
| B247     | AREA D2 TRIM LABOR               | 16,605.00       | 0.00                              | 16,605.00   | 0.00                                       | 16,605.00                                  | 100.0%    | 0.00                      | 830.25                       |
| B248     | AREA D2 TESTING                  | 3,355.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,355.00                  | 0.00                         |

| A        | B                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| B249     | AREA D2 COMMISSIONING             | 1,910.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,910.00                  | 0.00                         |
| C100     | JR. HIGH SCH. GENERAL CONDITIONS  | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| C101     | MOBILIZATION                      | 65,610.00       | 65,610.00                         | 0.00        | 0.00                                       | 65,610.00                                  | 100.0%    | 0.00                      | 3,280.50                     |
| C102     | DEMOBILIZATION                    | 6,560.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,560.00                  | 0.00                         |
| C103     | COMMISSIONING                     | 7,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,500.00                  | 0.00                         |
| C104     | SUPERVISION/COORDINATION          | 187,500.00      | 33,750.00                         | 7,500.00    | 0.00                                       | 41,250.00                                  | 22.0%     | 146,250.00                | 2,062.50                     |
| C105     | BIM, DESIGN, SUBMITTAL DATA/O&M's | 27,550.00       | 16,530.00                         | 0.00        | 0.00                                       | 16,530.00                                  | 60.0%     | 11,020.00                 | 826.49                       |
| C106     | TEMPORARY POWER                   | 86,630.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 86,630.00                 | 0.00                         |
| C107     | DEMOLITION-MAKE SAFE              | 18,585.00       | 13,009.50                         | 0.00        | 0.00                                       | 13,009.50                                  | 70.0%     | 5,575.50                  | 650.48                       |
| C108     | SAFETY                            | 91,450.00       | 16,461.00                         | 0.00        | 0.00                                       | 16,461.00                                  | 18.0%     | 74,989.00                 | 823.05                       |
| C109     | EQUIPMENT, TRUCKS, STORAGE        | 115,060.00      | 16,108.40                         | 4,602.40    | 0.00                                       | 20,710.80                                  | 18.0%     | 94,349.20                 | 1,035.54                     |
| C110     | JR. HIGH SCH. SITE CONDUIT SYS    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| C111     | MATERIAL                          | 43,240.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 43,240.00                 | 0.00                         |
| C112     | LABOR                             | 82,300.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 82,300.00                 | 0.00                         |
| C115     | JR. HIGH SCH. SITE WIRE-CABLE     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| C116     | MATERIAL                          | 186,530.00      | 18,653.00                         | 0.00        | 0.00                                       | 18,653.00                                  | 10.0%     | 167,877.00                | 932.65                       |
| C117     | LABOR                             | 115,930.00      | 11,593.00                         | 0.00        | 0.00                                       | 11,593.00                                  | 10.0%     | 104,337.00                | 579.65                       |
| C120     | JR. HIGH SCH. SITE SWITCHGEAR     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| C121     | MATERIAL                          | 60,425.00       | 32,041.00                         | 0.00        | 23,384.00                                  | 55,425.00                                  | 91.7%     | 5,000.00                  | 2,771.25                     |
| C122     | LABOR                             | 37,005.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 37,005.00                 | 0.00                         |
| C125     | JR. HIGH SCH. SITE FIXTURE        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| C126     | MATERIAL                          | 15,460.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,460.00                 | 0.00                         |
| C127     | LABOR                             | 4,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 4,500.00                  | 0.00                         |

| A        | B                               | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|---------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK             | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                 |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| C130     | JR. HIGH SCH. CONDUIT SYS LV 1  | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C131     | MATERIAL                        | 175,555.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 175,555.00                         | 0.00                               |
| C132     | LABOR                           | 518,510.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 518,510.00                         | 0.00                               |
| C135     | JR. HIGH SCH. WIRE-CABLE LV1    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C136     | MATERIAL                        | 118,400.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 118,400.00                         | 0.00                               |
| C137     | LABOR                           | 230,570.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 230,570.00                         | 0.00                               |
| C140     | JR. HIGH SCH. SWITCHGEAR LV1    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C141     | MATERIAL                        | 271,510.00      | 131,550.00                              | 0.00        | 46,597.00                                              | 178,147.00                                             | 65.6%        | 93,363.00                          | 8,907.35                           |
| C142     | LABOR                           | 63,455.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 63,455.00                          | 0.00                               |
| C145     | JR. HIGH SCH. LIGHT FIX. LV1    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C146     | MATERIAL                        | 507,830.00      | 222,622.00                              | 0.00        | 0.00                                                   | 222,622.00                                             | 43.8%        | 285,208.00                         | 11,131.10                          |
| C147     | LABOR                           | 108,855.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 108,855.00                         | 0.00                               |
| C150     | JR. HIGH SCH. DEV/TRIM/TEST LV1 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C151     | MATERIAL                        | 9,545.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,545.00                           | 0.00                               |
| C152     | LABOR                           | 18,395.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,395.00                          | 0.00                               |
| C155     | JR. HIGH SCH. LIGHTNING PRO LV1 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C156     | MATERIAL                        | 13,405.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,405.00                          | 0.00                               |
| C157     | LABOR                           | 11,235.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 11,235.00                          | 0.00                               |
| C160     | JR. HIGH SCH. GROUNDING LV1     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C161     | MATERIAL                        | 8,370.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,370.00                           | 0.00                               |
| C162     | LABOR                           | 4,760.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,760.00                           | 0.00                               |
| C165     | JR. HIGH SCH. CONDUIT SYST. LV2 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C166     | MATERIAL                        | 107,145.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 107,145.00                         | 0.00                               |
| C167     | LABOR                           | 320,075.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 320,075.00                         | 0.00                               |

| A        | B                               | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|---------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK             | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                 |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| C170     | JR. HIGH SCH. WIRE-CABLE LV2    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C171     | MATERIAL                        | 90,230.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 90,230.00                          | 0.00                               |
| C172     | LABOR                           | 178,035.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 178,035.00                         | 0.00                               |
| C175     | JR. HIGH SCH. SWITCHGEAR LV2    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C176     | MATERIAL                        | 80,515.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 80,515.00                          | 0.00                               |
| C177     | LABOR                           | 47,815.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 47,815.00                          | 0.00                               |
| C180     | JR. HIGH SCH. LIGHT FIX. LV2    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C181     | MATERIAL                        | 150,590.00      | 0.00                                    | 0.00        | 150,590.00                                             | 150,590.00                                             | 100.0%       | 0.00                               | 7,529.50                           |
| C182     | LABOR                           | 43,220.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 43,220.00                          | 0.00                               |
| C185     | JR. HIGH SCH. DEV/TRIM/TEST LV2 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C186     | MATERIAL                        | 6,525.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,525.00                           | 0.00                               |
| C187     | LABOR                           | 12,910.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,910.00                          | 0.00                               |
| C190     | JR. HIGH SCH. LIGHTNING PRO LV2 | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C191     | MATERIAL                        | 5,745.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,745.00                           | 0.00                               |
| C192     | LABOR                           | 4,815.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,815.00                           | 0.00                               |
| C195     | JR. HIGH SCH. GROUNDING LV2     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C196     | MATERIAL                        | 3,160.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,160.00                           | 0.00                               |
| C197     | LABOR                           | 1,850.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,850.00                           | 0.00                               |
| C200     | JR. HIGH SCH. FIRE ALARM        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| C201     | MOBILIZATION                    | 8,270.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,270.00                           | 0.00                               |
| C202     | ENGINEERING-DESIGN              | 17,000.00       | 8,500.00                                | 0.00        | 0.00                                                   | 8,500.00                                               | 50.0%        | 8,500.00                           | 425.00                             |
| C203     | SUBMITTAL DATA-O&M's            | 3,800.00        | 1,900.00                                | 0.00        | 0.00                                                   | 1,900.00                                               | 50.0%        | 1,900.00                           | 95.00                              |
| C205     | EXIST. CAMP. UPGRADE MATERIAL   | 97,545.00       | 58,495.00                               | 0.00        | 0.00                                                   | 58,495.00                                              | 60.0%        | 39,050.00                          | 2,924.75                           |
| C206     | EXIST. CAMP. UPGRADE ROUGH-IN   | 63,025.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 63,025.00                          | 0.00                               |

| A        | B                               | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|---------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK             | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                 |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| C207     | EXIST. CAMP. UPGRADE TRIM LABOR | 99,520.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 99,520.00                 | 0.00                         |
| C208     | EXIST. CAMP. TESTING            | 6,020.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 6,020.00                  | 0.00                         |
| C209     | EXIST. CAMP. COMMISSIONING      | 16,650.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 16,650.00                 | 0.00                         |
| C210     | LEVEL 1 MATERIAL                | 36,265.00       | 27,198.75                         | 0.00        | 0.00                                       | 27,198.75                                  | 75.0%    | 9,066.25                  | 1,359.93                     |
| C211     | LEVEL 1 ROUGH-IN LABOR          | 31,720.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 31,720.00                 | 0.00                         |
| C212     | LEVEL 1 TRIM LABOR              | 38,130.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 38,130.00                 | 0.00                         |
| C213     | LEVEL 1 TESTING                 | 6,020.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 6,020.00                  | 0.00                         |
| C214     | LEVEL 1 COMMISSIONING           | 2,950.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,950.00                  | 0.00                         |
| C215     | LEVEL 2 MATERIAL                | 36,265.00       | 27,198.75                         | 0.00        | 0.00                                       | 27,198.75                                  | 75.0%    | 9,066.25                  | 1,359.94                     |
| C216     | LEVEL 2 ROUGH-IN LABOR          | 31,720.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 31,720.00                 | 0.00                         |
| C217     | LEVEL 2 TRIM LABOR              | 38,130.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 38,130.00                 | 0.00                         |
| C218     | LEVEL 2 TESTING                 | 5,920.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,920.00                  | 0.00                         |
| C219     | LEVEL 2 COMMISSIONING           | 2,950.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,950.00                  | 0.00                         |
| D100     | HS GENERAL CONDITIONS           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| D101     | MOBILIZATION                    | 74,950.00       | 74,950.00                         | 0.00        | 0.00                                       | 74,950.00                                  | 100.0%   | 0.00                      | 3,747.50                     |
| D102     | DEMOBILIZATION                  | 7,495.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 7,495.00                  | 0.00                         |
| D103     | COMMISSIONING                   | 7,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 7,500.00                  | 0.00                         |
| D104     | SUPERVISION/COORDINATION        | 190,560.00      | 3,811.20                          | 7,622.40    | 0.00                                       | 11,433.60                                  | 6.0%     | 179,126.40                | 571.68                       |
| D105     | BIM,DESIGN,SUBMITTAL DATA O&M's | 30,375.00       | 19,743.75                         | 0.00        | 0.00                                       | 19,743.75                                  | 65.0%    | 10,631.25                 | 987.20                       |
| D106     | TEMPORARY POWER                 | 90,600.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 90,600.00                 | 0.00                         |
| D107     | DEMOLITION-MAKE SAFE            | 21,160.00       | 21,160.00                         | 0.00        | 0.00                                       | 21,160.00                                  | 100.0%   | 0.00                      | 1,058.00                     |
| D108     | SAFETY                          | 87,300.00       | 6,111.00                          | 3,492.00    | 0.00                                       | 9,603.00                                   | 11.0%    | 77,697.00                 | 480.15                       |
| D109     | EQUIPMENT, TRUCKS & STORAGE     | 125,800.00      | 15,096.00                         | 15,096.00   | 0.00                                       | 30,192.00                                  | 24.0%    | 95,608.00                 | 1,509.60                     |

| A        | B                        | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|--------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK      | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                          |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| D110     | HS SITE CONDUIT SYSTEM   | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D111     | MATERIAL                 | 97,410.00       | 68,187.00                               | 0.00        | 0.00                                                   | 68,187.00                                              | 70.0%        | 29,223.00                          | 3,409.35                           |
| D112     | LABOR                    | 150,760.00      | 105,532.00                              | 0.00        | 0.00                                                   | 105,532.00                                             | 70.0%        | 45,228.00                          | 5,276.60                           |
| D115     | HS SITE WIRE-CABLE       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D116     | MATERIAL                 | 331,260.00      | 198,756.00                              | 0.00        | 0.00                                                   | 198,756.00                                             | 60.0%        | 132,504.00                         | 9,937.80                           |
| D117     | LABOR                    | 90,955.00       | 54,573.00                               | 0.00        | 0.00                                                   | 54,573.00                                              | 60.0%        | 36,382.00                          | 2,728.65                           |
| D120     | HS SITE SWITCHGEAR       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D121     | MATERIAL                 | 215,000.00      | 0.00                                    | 0.00        | 73,310.00                                              | 73,310.00                                              | 34.1%        | 141,690.00                         | 3,665.50                           |
| D122     | LABOR                    | 33,360.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 33,360.00                          | 0.00                               |
| D125     | HS SITE FIXTURES         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D126     | MATERIAL                 | 21,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 21,000.00                          | 0.00                               |
| D127     | LABOR                    | 9,550.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,550.00                           | 0.00                               |
| D130     | HS AREA E CONDUIT SYSTEM | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D131     | MATERIAL                 | 50,660.00       | 0.00                                    | 2,026.40    | 0.00                                                   | 2,026.40                                               | 4.0%         | 48,633.60                          | 101.32                             |
| D132     | LABOR                    | 96,820.00       | 0.00                                    | 3,872.80    | 0.00                                                   | 3,872.80                                               | 4.0%         | 92,947.20                          | 193.64                             |
| D135     | HS AREA E WIRE-CABLE     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D136     | MATERIAL                 | 7,945.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,945.00                           | 0.00                               |
| D137     | LABOR                    | 22,290.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 22,290.00                          | 0.00                               |
| D140     | HS AREA E SWITCHGEAR     | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D141     | MATERIAL                 | 8,800.00        | 0.00                                    | 0.00        | 8,800.00                                               | 8,800.00                                               | 100.0%       | 0.00                               | 440.00                             |
| D142     | LABOR                    | 2,595.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,595.00                           | 0.00                               |
| D145     | HS AREA E LIGHT FIXTURES | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D146     | MATERIAL                 | 33,860.00       | 33,860.00                               | 0.00        | 0.00                                                   | 33,860.00                                              | 100.0%       | 0.00                               | 1,693.00                           |
| D147     | LABOR                    | 3,365.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 3,365.00                           | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| D150     | HS AREA E DEV/TRIM/TEST           | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D151     | MATERIAL                          | 1,540.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 1,540.00                           | 0.00                               |
| D152     | LABOR                             | 2,650.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,650.00                           | 0.00                               |
| D155     | HS AREA F CONDUIT SYSTEM          | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D156     | MATERIAL                          | 145,615.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 145,615.00                         | 0.00                               |
| D157     | LABOR                             | 318,190.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 318,190.00                         | 0.00                               |
| D160     | HS AREA F WIRE-CABLE              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D161     | MATERIAL                          | 148,590.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 148,590.00                         | 0.00                               |
| D162     | LABOR                             | 220,800.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 220,800.00                         | 0.00                               |
| D165     | HS AREA F SWITCHGEAR              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D166     | MATERIAL                          | 254,400.00      | 199,176.00                              | 0.00        | 55,224.00                                              | 254,400.00                                             | 100.0%       | 0.00                               | 12,720.00                          |
| D167     | LABOR                             | 75,050.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 75,050.00                          | 0.00                               |
| D170     | HS AREA F LIGHT FIXTURES          | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D171     | MATERIAL                          | 249,480.00      | 188,762.00                              | 0.00        | 60,718.00                                              | 249,480.00                                             | 100.0%       | 0.00                               | 12,474.00                          |
| D172     | LABOR                             | 24,780.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 24,780.00                          | 0.00                               |
| D175     | HS AREA F DEVICES/TRIM/TEST       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D176     | MATERIAL                          | 10,090.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,090.00                          | 0.00                               |
| D177     | LABOR                             | 16,950.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 16,950.00                          | 0.00                               |
| D180     | HS AREA F LIGHTNING<br>PROTECTION | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D181     | MATERIAL                          | 13,725.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 13,725.00                          | 0.00                               |
| D182     | LABOR                             | 15,795.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,795.00                          | 0.00                               |
| D185     | HS AREA F GROUNDING               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D186     | MATERIAL                          | 18,645.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,645.00                          | 0.00                               |

| A        | B                                 | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK               | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                   |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| D187     | LABOR                             | 15,610.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,610.00                          | 0.00                               |
| D190     | HS AREA G CONDUIT SYSTEM          | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D191     | MATERIAL                          | 79,470.00       | 0.00                                    | 3,178.80    | 0.00                                                   | 3,178.80                                               | 4.0%         | 76,291.20                          | 158.94                             |
| D192     | LABOR                             | 210,100.00      | 0.00                                    | 8,404.00    | 0.00                                                   | 8,404.00                                               | 4.0%         | 201,696.00                         | 420.20                             |
| D195     | HS AREA G WIRE CABLE-WIRE         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D196     | MATERIAL                          | 62,445.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 62,445.00                          | 0.00                               |
| D197     | LABOR                             | 130,930.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 130,930.00                         | 0.00                               |
| D200     | HS AREA G SWITCHGEAR              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D201     | MATERIAL                          | 150,800.00      | 0.00                                    | 0.00        | 67,638.00                                              | 67,638.00                                              | 44.9%        | 83,162.00                          | 3,381.90                           |
| D202     | LABOR                             | 44,490.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 44,490.00                          | 0.00                               |
| D205     | HS AREA G LIGHT FIXTURES          | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D206     | MATERIAL                          | 96,230.00       | 0.00                                    | 0.00        | 40,577.00                                              | 40,577.00                                              | 42.2%        | 55,653.00                          | 2,028.85                           |
| D207     | LABOR                             | 9,560.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,560.00                           | 0.00                               |
| D210     | HS AREA G DEVICES/TRIM/TEST       | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D211     | MATERIAL                          | 9,840.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,840.00                           | 0.00                               |
| D212     | LABOR                             | 11,980.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 11,980.00                          | 0.00                               |
| D215     | HS AREA G LIGHTNING<br>PROTECTION | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D216     | MATERIAL                          | 9,150.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 9,150.00                           | 0.00                               |
| D217     | LABOR                             | 10,530.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 10,530.00                          | 0.00                               |
| D220     | HS AREA G GROUNDING               | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D221     | MATERIAL                          | 12,430.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,430.00                          | 0.00                               |
| D222     | LABOR                             | 6,410.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,410.00                           | 0.00                               |
| D225     | HS AREA H CONDUIT SYSTEM          | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |

| A        | B                           | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK         | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                             |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| D226     | MATERIAL                    | 26,320.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 26,320.00                          | 0.00                               |
| D227     | LABOR                       | 77,525.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 77,525.00                          | 0.00                               |
| D230     | HS AREA H WIRE-CABLE        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D231     | MATERIAL                    | 5,655.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,655.00                           | 0.00                               |
| D232     | LABOR                       | 14,690.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 14,690.00                          | 0.00                               |
| D235     | HS AREA H SWITCHGEAR        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D236     | MATERIAL                    | 15,200.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,200.00                          | 0.00                               |
| D237     | LABOR                       | 4,485.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,485.00                           | 0.00                               |
| D240     | HS AREA H LIGHT FIXTURES    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D241     | MATERIAL                    | 52,270.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 52,270.00                          | 0.00                               |
| D242     | LABOR                       | 5,195.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,195.00                           | 0.00                               |
| D245     | HS AREA H DEVICES/TRIM/TEST | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D246     | MATERIAL                    | 2,525.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,525.00                           | 0.00                               |
| D247     | LABOR                       | 5,960.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,960.00                           | 0.00                               |
| D250     | HS AREA J CONDUIT SYSTEM    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D251     | MATERIAL                    | 42,065.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 42,065.00                          | 0.00                               |
| D252     | LABOR                       | 112,530.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 112,530.00                         | 0.00                               |
| D255     | HS AREA J WIRE-CABLE        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D256     | MATERIAL                    | 7,290.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 7,290.00                           | 0.00                               |
| D257     | LABOR                       | 31,425.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 31,425.00                          | 0.00                               |
| D260     | HS AREA J SWITCHGEAR        | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| D261     | MATERIAL                    | 62,800.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 62,800.00                          | 0.00                               |
| D262     | LABOR                       | 18,530.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 18,530.00                          | 0.00                               |
| D265     | HS AREA J LIGHT FIXTURES    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |

| A        | B                              | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|--------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK            | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| D266     | MATERIAL                       | 68,310.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 68,310.00                 | 0.00                         |
| D267     | LABOR                          | 6,785.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,785.00                  | 0.00                         |
| D270     | HS AREA J DEVICES/TRIM/TEST    | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| D271     | MATERIAL                       | 2,100.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,100.00                  | 0.00                         |
| D272     | LABOR                          | 6,435.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,435.00                  | 0.00                         |
| D275     | HS AREA J LIGHTNING PROTECTION | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| D276     | MATERIAL                       | 7,930.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,930.00                  | 0.00                         |
| D277     | LABOR                          | 5,575.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,575.00                  | 0.00                         |
| D280     | HS AREA J GROUNDING            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| D281     | MATERIAL                       | 4,610.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 4,610.00                  | 0.00                         |
| D282     | LABOR                          | 3,840.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,840.00                  | 0.00                         |
| D285     | HS AREA J FIRE ALARM           | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| D286     | MOBILIZATION                   | 7,120.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,120.00                  | 0.00                         |
| D287     | ENGINEERING-DESIGN             | 24,530.00       | 17,171.00                         | 0.00        | 0.00                                       | 17,171.00                                  | 70.0%     | 7,359.00                  | 858.55                       |
| D288     | SUBMITTAL DATA-O&M's           | 3,900.00        | 2,730.00                          | 0.00        | 0.00                                       | 2,730.00                                   | 70.0%     | 1,170.00                  | 136.50                       |
| D290     | AREA E MATERIAL                | 6,725.00        | 6,725.00                          | 0.00        | 0.00                                       | 6,725.00                                   | 100.0%    | 0.00                      | 336.25                       |
| D291     | AREA E ROUGH-IN LABOR          | 6,980.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,980.00                  | 0.00                         |
| D292     | AREA E TRIM LABOR              | 3,255.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,255.00                  | 0.00                         |
| D293     | AREA E TESTING                 | 3,725.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,725.00                  | 0.00                         |
| D294     | AREA E COMMISSIONING           | 1,585.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,585.00                  | 0.00                         |
| D295     | AREA F MATERIAL                | 50,700.00       | 50,700.00                         | 0.00        | 0.00                                       | 50,700.00                                  | 100.0%    | 0.00                      | 2,535.00                     |
| D296     | AREA F ROUGH-IN LABOR          | 30,800.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 30,800.00                 | 0.00                         |
| D297     | AREA F TRIM LABOR              | 39,120.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 39,120.00                 | 0.00                         |

| A        | B                     | C               | D                                       | E            | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------|-----------------|-----------------------------------------|--------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK   | SCHEDULED VALUE | WORK COMPLETED                          |              | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                       |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD  |                                                        |                                                        |              |                                    |                                    |
| D298     | AREA F TESTING        | 3,725.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 3,725.00                           | 0.00                               |
| D299     | AREA F COMMISSIONING  | 7,965.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 7,965.00                           | 0.00                               |
| D300     | AREA G MATERIAL       | 50,700.00       | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 50,700.00                          | 0.00                               |
| D301     | AREA G ROUGH-IN LABOR | 30,800.00       | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 30,800.00                          | 0.00                               |
| D302     | AREA G TRIM LABOR     | 39,115.00       | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 39,115.00                          | 0.00                               |
| D303     | AREA G TESTING        | 3,725.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 3,725.00                           | 0.00                               |
| D304     | AREA G COMMISSIONING  | 7,965.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 7,965.00                           | 0.00                               |
| D305     | AREA H MATERIAL       | 59,150.00       | 59,150.00                               | 0.00         | 0.00                                                   | 59,150.00                                              | 100.0%       | 0.00                               | 2,957.50                           |
| D306     | AREA H ROUGH-IN LABOR | 34,770.00       | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 34,770.00                          | 0.00                               |
| D307     | AREA H TRIM LABOR     | 45,640.00       | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 45,640.00                          | 0.00                               |
| D308     | AREA H TESTING        | 3,725.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 3,725.00                           | 0.00                               |
| D309     | AREA H COMMISSIONING  | 8,145.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 8,145.00                           | 0.00                               |
| D310     | AREA J MATERIAL       | 6,725.00        | 6,725.00                                | 0.00         | 0.00                                                   | 6,725.00                                               | 100.0%       | 0.00                               | 336.25                             |
| D311     | AREA J ROUGH-IN LABOR | 4,985.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 4,985.00                           | 0.00                               |
| D312     | AREA J TRIM LABOR     | 3,265.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 3,265.00                           | 0.00                               |
| D313     | AREA J TESTING        | 3,725.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 3,725.00                           | 0.00                               |
| D314     | AREA J COMMISSIONING  | 1,085.00        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 1,085.00                           | 0.00                               |
|          | GRAND TOTAL           | \$13,319,400.00 | \$4,810,646.65                          | \$174,515.90 | \$526,838.00                                           | \$5,512,000.55                                         | 41.4%        | \$7,807,399.45                     | \$275,600.09                       |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
Interco Division 10 (Texas) LLC  
20431 Westfield Commerce Drive  
Katy, Texas 77449

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-033 - Toilet Partitions,  
Toilet Accessories, Corner Guards, Visual Display  
Boards, Fire Extinguishers & Cabinets, AEDs, Cubical  
Curtain  
**CONTRACT DATE:** 03/26/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |               |
|--------------------------------------------------------------------|---------------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ 322,326.00 |
| 2. Net Change by Change Orders .....                               | \$ 13,924.00  |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ 336,250.00 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ 146,259.29 |
| 5. RETAINAGE:                                                      |               |
| a. 5.0% of Completed Work                                          |               |
| (Column D + E on G703)                                             | \$ 7,312.96   |
| b. 0.0% of Stored Material                                         |               |
| (Column F on G703)                                                 | \$ 0.00       |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ 7,312.96   |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ 138,946.33 |
| (Line 4 Less Line 5 Total)                                         |               |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ 130,422.93 |
| (Line 6 from prior Certificate)                                    |               |
| 8. CURRENT PAYMENT DUE .....                                       | \$ 8,523.40   |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |               |
| (Line 3 less Line 6)                                               | \$ 197,303.67 |

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS   |
|----------------------------------------------------|-------------|--------------|
| Total changes approved in previous months by Owner | \$16,865.00 | \$(2,677.00) |
| Total approved this Month                          | \$0.00      | \$(264.00)   |
| TOTALS                                             | \$16,865.00 | \$(2,941.00) |
| NET CHANGES by Change Order                        |             | \$ 13,924.00 |

AGCM Note: Contract is \$ 343,072.00  
Missing CO for \$ 138 (PR 8)  
\$ 1,334.00 (CO 03 - RCO 28 grab bars)  
\$ 5,350.00 - wire mesh

November 14, 2025

State of: County of:  
Subscribed and sworn to before me this  
Notary Public:  
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED ..... \$ 8,523.40

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By: Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                             | B                                                                                | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|----------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                              | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                                  |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
|                               | Hand Dryers Change Order Removal                                                 | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
|                               | RCO010 - PR#5 - Primary School VD Board Removal                                  | (2,677.00)      | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | (2,677.00)                | 0.00                         |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Primary - Materials                             | 17,935.00       | 17,935.00                         | 0.00        | 0.00                                       | 17,935.00                                  | 100.0%    | 0.00                      | 896.75                       |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Primary - Install                               | 8,350.00        | 8,350.00                          | 0.00        | 0.00                                       | 8,350.00                                   | 100.0%    | 0.00                      | 417.50                       |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Intermediate - Materials                        | 25,109.00       | 25,109.00                         | 0.00        | 0.00                                       | 25,109.00                                  | 100.0%    | 0.00                      | 1,255.45                     |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Intermediate - Install                          | 11,690.00       | 5,845.00                          | 5,845.00    | 0.00                                       | 11,690.00                                  | 100.0%    | 0.00                      | 584.50                       |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - High School - Materials                         | 7,174.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 7,174.00                  | 0.00                         |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - High School - Install                           | 3,340.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,340.00                  | 0.00                         |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Junior High School - Materials                  | 21,522.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 21,522.00                 | 0.00                         |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Junior High School - Install                    | 10,020.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 10,020.00                 | 0.00                         |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Junior High School - Materials (Marker Wall)    | 12,398.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 12,398.00                 | 0.00                         |
| 000*231091-20<br>0*S*51672213 | 000:IC01-Visual Display Boards - Junior High School - Installation (Marker Wall) | 5,772.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,772.00                  | 0.00                         |

| A                             | B                                                                              | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|--------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                            | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                                |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 000*231091-20<br>0*S*51672270 | 000:IC02- Accessories- Primary - Materials                                     | 5,217.00        | 5,217.00                          | 0.00        | 0.00                                       | 5,217.00                                   | 100.0%    | 0.00                      | 260.85                       |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Accessories - Primary - Installation                                  | 3,223.00        | 3,223.00                          | 0.00        | 0.00                                       | 3,223.00                                   | 100.0%    | 0.00                      | 161.15                       |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Toilet Compartments & Accessories - Intermediate - Materials          | 31,009.00       | 31,009.00                         | 0.00        | 0.00                                       | 31,009.00                                  | 100.0%    | 0.00                      | 1,550.45                     |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Toilet Compartments & Accessories - Intermediate - Install            | 9,760.00        | 7,808.00                          | 1,952.00    | 0.00                                       | 9,760.00                                   | 100.0%    | 0.00                      | 488.00                       |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Toilet Compartments & Accessories - High School - Materials           | 22,117.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 22,117.00                 | 0.00                         |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Toilet Compartments & Accessories - High School - Installation        | 8,026.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 8,026.00                  | 0.00                         |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Toilet Compartments & Accessories - Junior High School - Materials    | 64,154.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 64,154.00                 | 0.00                         |
| 000*231091-20<br>0*S*51672270 | 000:IC02-Toilet Compartments & Accessories - Junior High School - Installation | 16,971.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 16,971.00                 | 0.00                         |
| 000*231091-20<br>0*S*51672271 | 000:IC03-Cubicle Curtain                                                       | 678.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 678.00                    | 0.00                         |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - Primary - Materials                     | 613.64          | 613.64                            | 0.00        | 0.00                                       | 613.64                                     | 100.0%    | 0.00                      | 30.68                        |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - Junior High School - Installation       | 140.85          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 140.85                    | 0.00                         |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - Primary - Installation                  | 56.51           | 56.51                             | 0.00        | 0.00                                       | 56.51                                      | 100.0%    | 0.00                      | 2.83                         |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - Intermediate - Materials                | 1,534.10        | 1,534.10                          | 0.00        | 0.00                                       | 1,534.10                                   | 100.0%    | 0.00                      | 76.70                        |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - Intermediate - Installation             | 140.85          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 140.85                    | 0.00                         |
| 000*231091-20<br>0*S*51672272 | PKG AED - High School - Materials                                              | 3,484.62        | 3,484.62                          | 0.00        | 0.00                                       | 3,484.62                                   | 100.0%    | 0.00                      | 174.23                       |

| A                             | B                                                                     | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|-------------------------------|-----------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                   | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                       |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - High School - Installation     | 140.85          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 140.85                    | 0.00                         |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - High School - Materials        | 1,534.10        | 1,534.10                          | 0.00        | 0.00                                       | 1,534.10                                   | 100.0%   | 0.00                      | 76.70                        |
| 000*231091-20<br>0*S*51672272 | PKG AED - Primary - Installation                                      | 40.29           | 40.29                             | 0.00        | 0.00                                       | 40.29                                      | 100.0%   | 0.00                      | 2.01                         |
| 000*231091-20<br>0*S*51672272 | 000:IC04-Fire Protection Specialties - Junior High School - Materials | 1,534.10        | 1,534.10                          | 0.00        | 0.00                                       | 1,534.10                                   | 100.0%   | 0.00                      | 76.70                        |
| 000*231091-20<br>0*S*51672272 | PKG AED - Primary - Materials                                         | 2,206.31        | 2,206.31                          | 0.00        | 0.00                                       | 2,206.31                                   | 100.0%   | 0.00                      | 110.32                       |
| 000*231091-20<br>0*S*51672272 | PKG AED - Intermediate - Installation                                 | 40.29           | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 40.29                     | 0.00                         |
| 000*231091-20<br>0*S*51672272 | PKG AED - Intermediate - Materials                                    | 2,206.31        | 2,206.31                          | 0.00        | 0.00                                       | 2,206.31                                   | 100.0%   | 0.00                      | 110.32                       |
| 000*231091-20<br>0*S*51672272 | PKG AED - High School - Installation                                  | 80.58           | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 80.58                     | 0.00                         |
| 000*231091-20<br>0*S*51672272 | PKG AED - Junior High School - Installation                           | 40.29           | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 40.29                     | 0.00                         |
| 000*231091-20<br>0*S*51672272 | PKG AED - Junior High School - Materials                              | 2,206.31        | 2,206.31                          | 0.00        | 0.00                                       | 2,206.31                                   | 100.0%   | 0.00                      | 110.32                       |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards - Primary - Materials                          | 1,226.00        | 1,226.00                          | 0.00        | 0.00                                       | 1,226.00                                   | 100.0%   | 0.00                      | 61.30                        |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards - Primary - Installation                       | 305.00          | 305.00                            | 0.00        | 0.00                                       | 305.00                                     | 100.0%   | 0.00                      | 15.25                        |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards - Intermediate - Materials                     | 4,728.00        | 4,728.00                          | 0.00        | 0.00                                       | 4,728.00                                   | 100.0%   | 0.00                      | 236.40                       |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards - Intermediate - Installation                  | 1,175.00        | 0.00                              | 1,175.00    | 0.00                                       | 1,175.00                                   | 100.0%   | 0.00                      | 58.75                        |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards Junior High School - Materials                 | 5,778.00        | 5,778.00                          | 0.00        | 0.00                                       | 5,778.00                                   | 100.0%   | 0.00                      | 288.90                       |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards Junior High School - Installation              | 1,436.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,436.00                  | 0.00                         |

| A                             | B                                                                                  | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|-------------------------------|------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards- High School - Materials                                    | 5,778.00        | 5,338.00                          | 0.00        | 0.00                                       | 5,338.00                                   | 92.4%    | 440.00                    | 266.90                       |
| 000*231091-20<br>0*S*51672273 | 000:IC05-Corner Guards - High School - Installtion                                 | 1,435.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,435.00                  | 0.00                         |
| 004*231091-20<br>0*S*51678194 | 004:RCO0016-PR#9 - Replace Hand Dryers for Paper Towel/Waste Combo Units           | 14,441.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 14,441.00                 | 0.00                         |
| 005*231091-20<br>0*S*51678753 | 005:RCO0025-PR#19 - Primary Admin Storage Revision                                 | 983.00          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 983.00                    | 0.00                         |
| 006*231091-20<br>0*S*51679842 | 006:RCO0030-PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 1,441.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,441.00                  | 0.00                         |
| 007*231091-20<br>0*S*51682528 | 007:RCO0046-ASI#18 - Science Lab Accessories Revision                              | (264.00)        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | (264.00)                  | 0.00                         |
|                               | GRAND TOTAL                                                                        | \$336,250.00    | \$137,287.29                      | \$8,972.00  | \$0.00                                     | \$146,259.29                               | 43.5%    | \$189,990.71              | \$7,312.96                   |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-016 - Railings  
**CONTRACT DATE:** 11/05/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
JSR, Inc.  
8835 Greaves Lane  
Schertz, Texas 78154

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 389,855.00

2. Net Change by Change Orders

\$ 21,468.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 411,323.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 111,544.30

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 5,577.22

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 5,577.22

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 105,967.08

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 96,128.50

8. CURRENT PAYMENT DUE

\$ 9,838.58

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 305,355.92

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$21,468.00  | \$0.00     |
| Total approved this Month                          | \$0.00       | \$0.00     |
| TOTALS                                             | \$21,468.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 21,468.00 |            |

AGCM Note: Contract is \$ 442,587.00  
Missing CO for \$ 31,264 (PR 28)

Contractor's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

By: JSR, Inc.  
Date: November 18, 2025

State of: County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 9,838.58

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                             | B                                                              | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|----------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                            | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 000*231091-20<br>0*S*51666793 | 000:JSR01-Railings                                             | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 001*231091-20<br>0*S*51674284 | 001:RCO0002-PR#1 - Primary School Playground & Civil Revisions | 4,198.00        | 0.00                              | 4,198.00    | 0.00                                       | 4,198.00                                   | 100.0%    | 0.00                      | 209.90                       |
| 002*231091-20<br>0*S*51678750 | 002:RCO0018-PR#7R - HS Civil Revisions per RFIs 35 & 82        | 3,148.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,148.00                  | 0.00                         |
| 003*231091-20<br>0*S*51681270 | 003:BO0031-LVISD - Intermediate Stair Gap Covers               | 898.00          | 898.00                            | 0.00        | 0.00                                       | 898.00                                     | 100.0%    | 0.00                      | 44.90                        |
| 004*231091-20<br>0*S*51681281 | 004:BO0032-LVISD - PKG 1 Exterior Rails Mid Rail               | 13,224.00       | 5,950.80                          | 0.00        | 0.00                                       | 5,950.80                                   | 45.0%     | 7,273.20                  | 297.54                       |
| 1A                            | Drafting/Engineering/Submittals                                | 38,925.00       | 19,462.50                         | 0.00        | 0.00                                       | 19,462.50                                  | 50.0%     | 19,462.50                 | 973.13                       |
| 2A                            | Primary School Railings                                        | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 2B                            | Interior Handrail Materials                                    | 4,270.00        | 4,270.00                          | 0.00        | 0.00                                       | 4,270.00                                   | 100.0%    | 0.00                      | 213.50                       |
| 2C                            | Interior Handrail Installation                                 | 3,361.00        | 3,361.00                          | 0.00        | 0.00                                       | 3,361.00                                   | 100.0%    | 0.00                      | 168.05                       |
| 2D                            | Exterior Handrail Materials                                    | 24,717.00       | 24,717.00                         | 0.00        | 0.00                                       | 24,717.00                                  | 100.0%    | 0.00                      | 1,235.85                     |
| 2E                            | Exterior Handrail Installation                                 | 16,120.00       | 16,120.00                         | 0.00        | 0.00                                       | 16,120.00                                  | 100.0%    | 0.00                      | 806.00                       |
| 3A                            | Intermediate School Railings                                   | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 3B                            | Interior Handrail/Guardrail Materials                          | 6,121.00        | 6,121.00                          | 0.00        | 0.00                                       | 6,121.00                                   | 100.0%    | 0.00                      | 306.05                       |
| 3C                            | Interior Handrail/Guardrail Installation                       | 16,182.00       | 16,182.00                         | 0.00        | 0.00                                       | 16,182.00                                  | 100.0%    | 0.00                      | 809.10                       |
| 3D                            | Exterior Handrail Materials                                    | 5,662.00        | 2,264.80                          | 3,397.20    | 0.00                                       | 5,662.00                                   | 100.0%    | 0.00                      | 283.10                       |

| A        | B                                        | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                      | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                          |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 3E       | Exterior Handrail Installation           | 4,602.00        | 1,840.80                          | 2,761.20    | 0.00                                       | 4,602.00                                   | 100.0%   | 0.00                      | 230.10                       |
| 4A       | Junior High School Railings              | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 4B       | Interior Handrail/Guardrail Materials    | 38,455.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 38,455.00                 | 0.00                         |
| 4C       | Interior Handrail/Guardrail Installation | 16,177.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 16,177.00                 | 0.00                         |
| 4D       | Exterior Handrail Materials              | 63,354.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 63,354.00                 | 0.00                         |
| 4E       | Exterior Handrail Installation           | 43,617.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 43,617.00                 | 0.00                         |
| 5A       | High School Railings                     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 5B       | Interior Handrail/Guardrail Materials    | 10,303.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 10,303.00                 | 0.00                         |
| 5C       | Interior Handrail/Guardrail Installation | 3,081.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,081.00                  | 0.00                         |
| 5D       | Exterior Handrail Materials              | 56,983.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 56,983.00                 | 0.00                         |
| 5E       | Exterior Handrail Installation           | 37,925.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 37,925.00                 | 0.00                         |
|          | GRAND TOTAL                              | \$411,323.00    | \$101,187.90                      | \$10,356.40 | \$0.00                                     | \$111,544.30                               | 27.1%    | \$299,778.70              | \$5,577.22                   |



Document G702™ – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
MJ Mechanics LLC  
100 Iron Rd  
Hutto, Texas 78634

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-006 - Plumbing  
**CONTRACT DATE:** 10/14/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

2. Net Change by Change Orders

3. CONTRACT SUM TO DATE (Line 1+2)

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

5. RETAINAGE:

a. 5.0% of Completed Work  
(Column D + E on G703)

b. 0.0% of Stored Material  
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE  
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6)

\$ 3,567,700.00

\$ 63,452.00

\$ 3,631,152.00

\$ 1,901,312.00

\$ 95,065.60

\$ 0.00

\$ 95,065.60

\$ 1,806,246.40

\$ 1,767,245.10

\$ 39,001.30

\$ 1,824,905.60

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS   |
|----------------------------------------------------|-------------|--------------|
| Total changes approved in previous months by Owner | \$66,068.00 | \$(870.00)   |
| Total approved this Month                          | \$0.00      | \$(1,746.00) |
| TOTALS                                             | \$66,068.00 | \$(2,616.00) |
| NET CHANGES by Change Order                        |             | \$ 63,452.00 |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** MJ Mechanics LLC

By: 

Albert Hernandez

State of: County of:

Date: November 19, 2025

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$ 39,001.30

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                             | B                                                               | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|-----------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                             | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                 |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 000*231091-20<br>0*S*51665255 | 000: MJ01-Plumbing                                              | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 001*231091-20<br>0*S*51676232 | 001: RCO0019-RF1100 - ADA<br>Confirmation at Group Bathrooms    | 3,033.00        | 3,033.00                                | 0.00        | 0.00                                                   | 3,033.00                                               | 100.0%       | 0.00                               | 151.65                             |
| 002*231091-20<br>0*S*51677817 | 002: RCO0013-PR#8 PKG 2 JHS Sink at<br>M105.2                   | 7,990.00        | 250.00                                  | 0.00        | 0.00                                                   | 250.00                                                 | 3.1%         | 7,740.00                           | 12.50                              |
| 003*231091-20<br>0*S*51678189 | 003: RCO0027-PR#22 - ASI#10 JHS<br>Science Rooms Water Revision | (870.00)        | (870.00)                                | 0.00        | 0.00                                                   | (870.00)                                               | 100.0%       | 0.00                               | (43.50)                            |
| 004*231091-20<br>0*S*51680817 | 004: RCO0033-ASI#11 - Primary School<br>Natural Gas             | 55,045.00       | 55,045.00                               | 0.00        | 0.00                                                   | 55,045.00                                              | 100.0%       | 0.00                               | 2,752.25                           |
| 005*231091-20<br>0*S*51682913 | 005: BAC0001-LVISD - Remove and<br>Replacement of Tile          | (545.00)        | 0.00                                    | (545.00)    | 0.00                                                   | (545.00)                                               | 100.0%       | 0.00                               | (27.25)                            |
| 005*231091-20<br>0*S*51682914 | 005: BAC0001-LVISD - Remove and<br>Replacement of Tile          | (1,201.00)      | 0.00                                    | (1,201.00)  | 0.00                                                   | (1,201.00)                                             | 100.0%       | 0.00                               | (60.05)                            |
| 100                           | PRIMARY                                                         | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 101                           | Mobilization                                                    | 4,500.00        | 4,500.00                                | 0.00        | 0.00                                                   | 4,500.00                                               | 100.0%       | 0.00                               | 225.00                             |
| 102                           | BIM                                                             | 8,000.00        | 8,000.00                                | 0.00        | 0.00                                                   | 8,000.00                                               | 100.0%       | 0.00                               | 400.00                             |
| 103                           | dwv u/g (MAT)                                                   | 26,000.00       | 26,000.00                               | 0.00        | 0.00                                                   | 26,000.00                                              | 100.0%       | 0.00                               | 1,300.00                           |
| 104                           | dwv u/g (LABOR)                                                 | 21,000.00       | 21,000.00                               | 0.00        | 0.00                                                   | 21,000.00                                              | 100.0%       | 0.00                               | 1,050.00                           |
| 105                           | dwv a/g (MAT)                                                   | 14,000.00       | 14,000.00                               | 0.00        | 0.00                                                   | 14,000.00                                              | 100.0%       | 0.00                               | 700.00                             |
| 106                           | dwv a/g (LABOR)                                                 | 9,500.00        | 9,500.00                                | 0.00        | 0.00                                                   | 9,500.00                                               | 100.0%       | 0.00                               | 475.00                             |

| A        | B                     | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|-----------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK   | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                       |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 107      | dom water u/g (MAT)   | 4,500.00        | 4,500.00                          | 0.00        | 0.00                                       | 4,500.00                                   | 100.0%    | 0.00                      | 225.00                       |
| 108      | dom water u/g (LABOR) | 3,500.00        | 3,500.00                          | 0.00        | 0.00                                       | 3,500.00                                   | 100.0%    | 0.00                      | 175.00                       |
| 109      | dom water a/g (MAT)   | 45,000.00       | 45,000.00                         | 0.00        | 0.00                                       | 45,000.00                                  | 100.0%    | 0.00                      | 2,250.00                     |
| 110      | dom water a/g (LABOR) | 35,000.00       | 35,000.00                         | 0.00        | 0.00                                       | 35,000.00                                  | 100.0%    | 0.00                      | 1,750.00                     |
| 111      | insulation (MAT)      | 23,000.00       | 23,000.00                         | 0.00        | 0.00                                       | 23,000.00                                  | 100.0%    | 0.00                      | 1,150.00                     |
| 112      | insulation (LABOR)    | 18,500.00       | 18,500.00                         | 0.00        | 0.00                                       | 18,500.00                                  | 100.0%    | 0.00                      | 925.00                       |
| 113      | fixture (MAT)         | 65,000.00       | 65,000.00                         | 0.00        | 0.00                                       | 65,000.00                                  | 100.0%    | 0.00                      | 3,250.00                     |
| 114      | fixture (LABOR)       | 37,200.00       | 37,200.00                         | 0.00        | 0.00                                       | 37,200.00                                  | 100.0%    | 0.00                      | 1,860.00                     |
| 115      | fixture drain (MAT)   | 12,500.00       | 12,500.00                         | 0.00        | 0.00                                       | 12,500.00                                  | 100.0%    | 0.00                      | 625.00                       |
| 116      | fixture drain (LABOR) | 8,500.00        | 8,500.00                          | 0.00        | 0.00                                       | 8,500.00                                   | 100.0%    | 0.00                      | 425.00                       |
| 117      | gas (MAT)             | 10,000.00       | 10,000.00                         | 0.00        | 0.00                                       | 10,000.00                                  | 100.0%    | 0.00                      | 500.00                       |
| 118      | gas (LABOR)           | 6,500.00        | 6,500.00                          | 0.00        | 0.00                                       | 6,500.00                                   | 100.0%    | 0.00                      | 325.00                       |
| 119      | clean up (MAT)        | 3,000.00        | 3,000.00                          | 0.00        | 0.00                                       | 3,000.00                                   | 100.0%    | 0.00                      | 150.00                       |
| 120      | clean up (LABOR)      | 3,000.00        | 3,000.00                          | 0.00        | 0.00                                       | 3,000.00                                   | 100.0%    | 0.00                      | 150.00                       |
| 121      | punchlist             | 5,000.00        | 5,000.00                          | 0.00        | 0.00                                       | 5,000.00                                   | 100.0%    | 0.00                      | 250.00                       |
| 122      | Demobilization        | 1,500.00        | 1,500.00                          | 0.00        | 0.00                                       | 1,500.00                                   | 100.0%    | 0.00                      | 75.00                        |
| 123      | INTERMEDIATE          | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 124      | Mobilization          | 4,500.00        | 4,500.00                          | 0.00        | 0.00                                       | 4,500.00                                   | 100.0%    | 0.00                      | 225.00                       |
| 125      | BIM                   | 7,000.00        | 7,000.00                          | 0.00        | 0.00                                       | 7,000.00                                   | 100.0%    | 0.00                      | 350.00                       |
| 126      | dww u/g (MAT)         | 20,000.00       | 20,000.00                         | 0.00        | 0.00                                       | 20,000.00                                  | 100.0%    | 0.00                      | 1,000.00                     |
| 127      | dww u/g (LABOR)       | 17,500.00       | 17,500.00                         | 0.00        | 0.00                                       | 17,500.00                                  | 100.0%    | 0.00                      | 875.00                       |
| 128      | dww a/g (MAT)         | 14,000.00       | 14,000.00                         | 0.00        | 0.00                                       | 14,000.00                                  | 100.0%    | 0.00                      | 700.00                       |
| 129      | dww a/g(LABOR)        | 9,500.00        | 9,500.00                          | 0.00        | 0.00                                       | 9,500.00                                   | 100.0%    | 0.00                      | 475.00                       |
| 130      | dom water u/g (MAT)   | 2,500.00        | 2,500.00                          | 0.00        | 0.00                                       | 2,500.00                                   | 100.0%    | 0.00                      | 125.00                       |

| A        | B                      | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK    | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                        |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 131      | dom water u/g (LABOR)  | 1,500.00        | 1,500.00                          | 0.00        | 0.00                                       | 1,500.00                                   | 100.0%   | 0.00                      | 75.00                        |
| 132      | dom water a/g (MAT)    | 45,000.00       | 45,000.00                         | 0.00        | 0.00                                       | 45,000.00                                  | 100.0%   | 0.00                      | 2,250.00                     |
| 133      | dom water a/g (LABOR)  | 35,000.00       | 35,000.00                         | 0.00        | 0.00                                       | 35,000.00                                  | 100.0%   | 0.00                      | 1,750.00                     |
| 134      | insulation (MAT)       | 18,500.00       | 18,500.00                         | 0.00        | 0.00                                       | 18,500.00                                  | 100.0%   | 0.00                      | 925.00                       |
| 135      | insulation (LABOR)     | 11,000.00       | 11,000.00                         | 0.00        | 0.00                                       | 11,000.00                                  | 100.0%   | 0.00                      | 550.00                       |
| 136      | fixture (MAT)          | 97,500.00       | 97,500.00                         | 0.00        | 0.00                                       | 97,500.00                                  | 100.0%   | 0.00                      | 4,875.00                     |
| 137      | fixture (LABOR)        | 55,000.00       | 55,000.00                         | 0.00        | 0.00                                       | 55,000.00                                  | 100.0%   | 0.00                      | 2,750.00                     |
| 138      | fixture drains (MAT)   | 10,000.00       | 10,000.00                         | 0.00        | 0.00                                       | 10,000.00                                  | 100.0%   | 0.00                      | 500.00                       |
| 139      | fixture drains (LABOR) | 6,500.00        | 6,500.00                          | 0.00        | 0.00                                       | 6,500.00                                   | 100.0%   | 0.00                      | 325.00                       |
| 140      | gas (MAT)              | 18,500.00       | 18,500.00                         | 0.00        | 0.00                                       | 18,500.00                                  | 100.0%   | 0.00                      | 925.00                       |
| 141      | gas (LABOR)            | 9,500.00        | 9,500.00                          | 0.00        | 0.00                                       | 9,500.00                                   | 100.0%   | 0.00                      | 475.00                       |
| 142      | clean up (MAT)         | 3,000.00        | 3,000.00                          | 0.00        | 0.00                                       | 3,000.00                                   | 100.0%   | 0.00                      | 150.00                       |
| 143      | clean up (LABOR)       | 3,000.00        | 1,500.00                          | 1,500.00    | 0.00                                       | 3,000.00                                   | 100.0%   | 0.00                      | 150.00                       |
| 144      | punchlist              | 5,000.00        | 2,500.00                          | 2,500.00    | 0.00                                       | 5,000.00                                   | 100.0%   | 0.00                      | 250.00                       |
| 145      | Demobilization         | 1,500.00        | 0.00                              | 1,500.00    | 0.00                                       | 1,500.00                                   | 100.0%   | 0.00                      | 75.00                        |
| 146      | JUNIOR HIGH SCHOOL     | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 0.00                      | 0.00                         |
| 147      | Mobilization           | 4,500.00        | 0.00                              | 4,500.00    | 0.00                                       | 4,500.00                                   | 100.0%   | 0.00                      | 225.00                       |
| 148      | BIM                    | 27,500.00       | 27,500.00                         | 0.00        | 0.00                                       | 27,500.00                                  | 100.0%   | 0.00                      | 1,375.00                     |
| 149      | dww u/g (MAT)          | 120,000.00      | 98,500.00                         | 18,000.00   | 0.00                                       | 116,500.00                                 | 97.1%    | 3,500.00                  | 5,825.00                     |
| 150      | dww u/g (LABOR)        | 78,500.00       | 0.00                              | 6,500.00    | 0.00                                       | 6,500.00                                   | 8.3%     | 72,000.00                 | 325.00                       |
| 151      | dww a/g (MAT)          | 56,500.00       | 45,200.00                         | 2,300.00    | 0.00                                       | 47,500.00                                  | 84.1%    | 9,000.00                  | 2,375.00                     |
| 152      | dww a/g (LABOR)        | 39,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 39,000.00                 | 0.00                         |
| 153      | dom water u/g (MAT)    | 4,500.00        | 4,500.00                          | 0.00        | 0.00                                       | 4,500.00                                   | 100.0%   | 0.00                      | 225.00                       |
| 154      | dom water u/g (LABOR)  | 3,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,000.00                  | 0.00                         |

| A        | B                      | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK    | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                        |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 155      | dom water a/g (MAT)    | 189,500.00      | 175,000.00                        | 0.00        | 0.00                                       | 175,000.00                                 | 92.3%     | 14,500.00                 | 8,750.00                     |
| 156      | dom water a/g (LABOR)  | 112,000.00      | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 112,000.00                | 0.00                         |
| 157      | insulation (MAT)       | 64,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 64,500.00                 | 0.00                         |
| 158      | insulation (LABOR)     | 35,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 35,000.00                 | 0.00                         |
| 159      | fixture (MAT)          | 385,000.00      | 165,000.00                        | 0.00        | 0.00                                       | 165,000.00                                 | 42.9%     | 220,000.00                | 8,250.00                     |
| 160      | fixture (LABOR)        | 98,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 98,500.00                 | 0.00                         |
| 161      | fixture drains (MAT)   | 32,500.00       | 0.00                              | 2,500.00    | 0.00                                       | 2,500.00                                   | 7.7%      | 30,000.00                 | 125.00                       |
| 162      | fixture drains (LABOR) | 18,500.00       | 0.00                              | 500.00      | 0.00                                       | 500.00                                     | 2.7%      | 18,000.00                 | 25.00                        |
| 163      | gas (MAT)              | 22,500.00       | 12,000.00                         | 2,500.00    | 0.00                                       | 14,500.00                                  | 64.4%     | 8,000.00                  | 725.00                       |
| 164      | gas (LABOR)            | 15,000.00       | 6,500.00                          | 500.00      | 0.00                                       | 7,000.00                                   | 46.7%     | 8,000.00                  | 350.00                       |
| 165      | clean up (MAT)         | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,000.00                  | 0.00                         |
| 166      | clean up (LABOR)       | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 5,000.00                  | 0.00                         |
| 167      | punchlist              | 6,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 6,500.00                  | 0.00                         |
| 168      | Demobilization         | 1,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,500.00                  | 0.00                         |
| 169      | HIGH SCHOOL            | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 170      | Mobilization           | 4,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 4,500.00                  | 0.00                         |
| 171      | BIM                    | 24,800.00       | 23,800.00                         | 0.00        | 0.00                                       | 23,800.00                                  | 96.0%     | 1,000.00                  | 1,190.00                     |
| 172      | dwv u/g (MAT)          | 108,500.00      | 86,800.00                         | 0.00        | 0.00                                       | 86,800.00                                  | 80.0%     | 21,700.00                 | 4,340.00                     |
| 173      | dwv u/g (LABOR)        | 78,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 78,500.00                 | 0.00                         |
| 174      | dwv a/g (MAT)          | 83,500.00       | 66,800.00                         | 0.00        | 0.00                                       | 66,800.00                                  | 80.0%     | 16,700.00                 | 3,340.00                     |
| 175      | dwv a/g (LABOR)        | 65,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 65,000.00                 | 0.00                         |
| 176      | dom water u/g (MAT)    | 3,000.00        | 3,000.00                          | 0.00        | 0.00                                       | 3,000.00                                   | 100.0%    | 0.00                      | 150.00                       |
| 177      | dom water u/g (LABOR)  | 1,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,500.00                  | 0.00                         |
| 178      | dom water a/g (MAT)    | 205,000.00      | 190,000.00                        | 0.00        | 0.00                                       | 190,000.00                                 | 92.7%     | 15,000.00                 | 9,500.00                     |

| A        | B                     | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-----------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK   | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                       |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 179      | dom water a/g (LABOR) | 98,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 98,500.00                 | 0.00                         |
| 180      | insulation (MAT)      | 78,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 78,500.00                 | 0.00                         |
| 181      | insulation (LABOR)    | 42,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 42,500.00                 | 0.00                         |
| 182      | comp air (MAT)        | 32,500.00       | 23,500.00                         | 0.00        | 0.00                                       | 23,500.00                                  | 72.3%    | 9,000.00                  | 1,175.00                     |
| 183      | comp air (LABOR)      | 18,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 18,500.00                 | 0.00                         |
| 184      | fixture (MAT)         | 498,500.00      | 120,000.00                        | 0.00        | 0.00                                       | 120,000.00                                 | 24.1%    | 378,500.00                | 6,000.00                     |
| 185      | fixture (LABOR)       | 73,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 73,500.00                 | 0.00                         |
| 186      | fixture drain (MAT)   | 30,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 30,000.00                 | 0.00                         |
| 187      | fixture drain (LABOR) | 18,200.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 18,200.00                 | 0.00                         |
| 188      | gas (MAT)             | 3,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,000.00                  | 0.00                         |
| 189      | gas (LABOR)           | 1,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 1,500.00                  | 0.00                         |
| 190      | clean up (MAT)        | 3,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,000.00                  | 0.00                         |
| 191      | clean up (LABOR)      | 3,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 3,000.00                  | 0.00                         |
| 192      | punchlist             | 5,000.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 5,000.00                  | 0.00                         |
| 193      | Demobilization        | 2,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,500.00                  | 0.00                         |
|          | GRAND TOTAL           | \$3,631,152.00  | \$1,860,258.00                    | \$41,054.00 | \$0.00                                     | \$1,901,312.00                             | 52.4%    | \$1,729,840.00            | \$95,065.60                  |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

**Application and Certificate for Payment**

|                                                                                                        |                                                                                                                   |                                                                                                                                                                               |                                                                                                                                                                                                            |
|--------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>TO OWNER:</b><br>Bartlett Cocke General Contractors LLC<br>8706 Lockway<br>San Antonio, Texas 78217 | <b>PROJECT:</b><br>La Vernia ISD 2023 Bond Projects<br>13600 US Hwy 87 W<br>La Vernia, Texas 78121, Wilson County | <b>APPLICATION NO:</b> 14<br><b>PERIOD TO:</b> 11/30/25<br><b>CONTRACT FOR:</b> 231091-021 - Waterproofing<br><b>CONTRACT DATE:</b> 01/13/25<br><b>PROJECT NOS:</b> 01-231091 | <b>Distribution to:</b><br>OWNER <input type="checkbox"/><br>ARCHITECT <input type="checkbox"/><br>CONTRACTOR <input type="checkbox"/><br>FIELD <input type="checkbox"/><br>OTHER <input type="checkbox"/> |
| <b>FROM CONTRACTOR:</b><br>Omega Waterproofing LLC<br>PO Box 311261<br>New Braunfels, Texas 78131      | <b>VIA ARCHITECT:</b>                                                                                             |                                                                                                                                                                               |                                                                                                                                                                                                            |

**CONTRACTOR'S APPLICATION FOR PAYMENT**

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |                 |
|--------------------------------------------------------------------|-----------------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ 1,251,503.00 |
| 2. Net Change by Change Orders .....                               | \$ 3,469.50     |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ 1,254,972.50 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ 589,584.25   |
| 5. RETAINAGE:                                                      |                 |
| a. 5.0% of Completed Work                                          |                 |
| (Column D + E on G703)                                             | \$ 29,479.22    |
| b. 0.0% of Stored Material                                         |                 |
| (Column F on G703)                                                 | \$ 0.00         |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ 29,479.22    |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ 560,105.03   |
| (Line 4 Less Line 5 Total)                                         |                 |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ 552,695.03   |
| (Line 6 from prior Certificate)                                    | ✓               |
| 8. CURRENT PAYMENT DUE .....                                       | \$ 7,410.00 ✓   |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |                 |
| (Line 3 less Line 6)                                               | \$ 694,867.47   |

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS |
|----------------------------------------------------|-------------|------------|
| Total changes approved in previous months by Owner | \$3,469.50  | \$0.00     |
| Total approved this Month                          | \$0.00      | \$0.00     |
| TOTALS                                             | \$3,469.50  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 3,469.50 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

|                                            |                         |
|--------------------------------------------|-------------------------|
| <b>CONTRACTOR:</b> Omega Waterproofing LLC |                         |
| By: Mason Markwyr                          | Date: November 19, 2025 |
| State of:                                  | County of:              |
| Subscribed and sworn to before me this     |                         |
| Notary Public:                             |                         |
| My Commission expires:                     |                         |

**ARCHITECT'S CERTIFICATE FOR PAYMENT**

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

|                                                                                                                                                                                                               |                    |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|
| <b>AMOUNT CERTIFIED .....</b>                                                                                                                                                                                 | <b>\$ 7,410.00</b> |
| <i>(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)</i> |                    |
| <b>ARCHITECT:</b>                                                                                                                                                                                             |                    |

|                                                                                                                                                                                                                                          |  |       |  |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|-------|--|
| By:                                                                                                                                                                                                                                      |  | Date: |  |
| This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract. |  |       |  |


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                             | B                                                                                        | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                      | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                                          |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 000*231091-20<br>0*S*51669976 | 000:OM01-Furnish and Install                                                             | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 001*231091-20<br>0*S*51674285 | 001:RCO0002-PR#1 - Primary School<br>Playground & Civil Revisions                        | 2,293.50        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,293.50                           | 0.00                               |
| 002*231091-20<br>0*S*51679846 | 002:RCO0030-PR#10 - Prim. Library<br>Rough-Ins Change & Addition of Misc.<br>Accessories | 1,176.00        | 1,176.00                                | 0.00        | 0.00                                                   | 1,176.00                                               | 100.0%       | 0.00                               | 58.80                              |
| 101                           | Dampproofing Junior High - Labor                                                         | 2,000.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,000.00                           | 0.00                               |
| 102                           | Dampproofing Junior High - Material                                                      | 2,517.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 2,517.00                           | 0.00                               |
| 103                           | Rigid Primary - Labor                                                                    | 15,772.00       | 15,772.00                               | 0.00        | 0.00                                                   | 15,772.00                                              | 100.0%       | 0.00                               | 788.60                             |
| 104                           | Rigid Primary - Material                                                                 | 25,999.00       | 25,999.00                               | 0.00        | 0.00                                                   | 25,999.00                                              | 100.0%       | 0.00                               | 1,299.95                           |
| 105                           | Rigid Intermediate - Labor                                                               | 23,926.00       | 23,926.00                               | 0.00        | 0.00                                                   | 23,926.00                                              | 100.0%       | 0.00                               | 1,196.30                           |
| 106                           | Rigid Intermediate - Material                                                            | 30,968.00       | 30,968.00                               | 0.00        | 0.00                                                   | 30,968.00                                              | 100.0%       | 0.00                               | 1,548.40                           |
| 107                           | Rigid Junior High - Labor                                                                | 65,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 65,000.00                          | 0.00                               |
| 108                           | Rigid Junior High - Material                                                             | 76,069.00       | 57,051.75                               | 0.00        | 0.00                                                   | 57,051.75                                              | 75.0%        | 19,017.25                          | 2,852.59                           |
| 109                           | Rigid High School - Labor                                                                | 50,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 50,000.00                          | 0.00                               |
| 110                           | Rigid High School - Material                                                             | 68,652.00       | 51,489.00                               | 0.00        | 0.00                                                   | 51,489.00                                              | 75.0%        | 17,163.00                          | 2,574.45                           |
| 111                           | Rigid - Access                                                                           | 52,643.00       | 26,321.50                               | 0.00        | 0.00                                                   | 26,321.50                                              | 50.0%        | 26,321.50                          | 1,316.08                           |
| 112                           | Air Barrier Primary - Labor                                                              | 28,167.00       | 28,167.00                               | 0.00        | 0.00                                                   | 28,167.00                                              | 100.0%       | 0.00                               | 1,408.35                           |

| A        | B                                      | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|----------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                    | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                        |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 113      | Air Barrier Primary - Material         | 18,300.00       | 18,300.00                         | 0.00        | 0.00                                       | 18,300.00                                  | 100.0%    | 0.00                      | 915.00                       |
| 114      | Air Barrier Intermediate - Labor       | 35,200.00       | 35,200.00                         | 0.00        | 0.00                                       | 35,200.00                                  | 100.0%    | 0.00                      | 1,760.00                     |
| 115      | Air Barrier Intermediate - Material    | 22,875.00       | 22,875.00                         | 0.00        | 0.00                                       | 22,875.00                                  | 100.0%    | 0.00                      | 1,143.75                     |
| 116      | Air Barrier Junior High - Labor        | 94,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 94,000.00                 | 0.00                         |
| 117      | Air Barrier Junior High - Material     | 61,000.00       | 61,000.00                         | 0.00        | 0.00                                       | 61,000.00                                  | 100.0%    | 0.00                      | 3,050.00                     |
| 118      | Air Barrier High School - Labor        | 77,352.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 77,352.00                 | 0.00                         |
| 119      | Air Barrier High School - Material     | 50,325.00       | 50,325.00                         | 0.00        | 0.00                                       | 50,325.00                                  | 100.0%    | 0.00                      | 2,516.25                     |
| 120      | Air Barrier - Access                   | 60,000.00       | 30,000.00                         | 0.00        | 0.00                                       | 30,000.00                                  | 50.0%     | 30,000.00                 | 1,500.00                     |
| 121      | Firestopping Primary - Labor           | 1,000.00        | 1,000.00                          | 0.00        | 0.00                                       | 1,000.00                                   | 100.0%    | 0.00                      | 50.00                        |
| 122      | Firestopping Primary - Material        | 514.00          | 514.00                            | 0.00        | 0.00                                       | 514.00                                     | 100.0%    | 0.00                      | 25.70                        |
| 123      | Firestopping Intermediate - Labor      | 4,000.00        | 4,000.00                          | 0.00        | 0.00                                       | 4,000.00                                   | 100.0%    | 0.00                      | 200.00                       |
| 124      | Firestopping Intermediate - Material   | 3,500.00        | 3,500.00                          | 0.00        | 0.00                                       | 3,500.00                                   | 100.0%    | 0.00                      | 175.00                       |
| 125      | Firestopping Junior High - Labor       | 3,342.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,342.00                  | 0.00                         |
| 126      | Firestopping Junior High - Material    | 2,500.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 2,500.00                  | 0.00                         |
| 127      | Firestopping - Access                  | 3,500.00        | 1,750.00                          | 0.00        | 0.00                                       | 1,750.00                                   | 50.0%     | 1,750.00                  | 87.50                        |
| 128      | Joint Sealants Primary - Labor         | 3,500.00        | 3,500.00                          | 0.00        | 0.00                                       | 3,500.00                                   | 100.0%    | 0.00                      | 175.00                       |
| 129      | Joint Sealants Primary - Material      | 2,000.00        | 2,000.00                          | 0.00        | 0.00                                       | 2,000.00                                   | 100.0%    | 0.00                      | 100.00                       |
| 130      | Joint Sealants Intermediate - Labor    | 8,000.00        | 8,000.00                          | 0.00        | 0.00                                       | 8,000.00                                   | 100.0%    | 0.00                      | 400.00                       |
| 131      | Joint Sealants Intermediate - Material | 5,000.00        | 5,000.00                          | 0.00        | 0.00                                       | 5,000.00                                   | 100.0%    | 0.00                      | 250.00                       |
| 132      | Joint Sealants Junior High - Labor     | 63,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 63,500.00                 | 0.00                         |
| 133      | Joint Sealants Junior High - Material  | 36,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 36,500.00                 | 0.00                         |
| 134      | Joint Sealants High School - Labor     | 37,981.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 37,981.00                 | 0.00                         |
| 135      | Joints Sealants High School - Material | 21,500.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 21,500.00                 | 0.00                         |
| 136      | Joint Sealants - Access                | 31,500.00       | 15,750.00                         | 0.00        | 0.00                                       | 15,750.00                                  | 50.0%     | 15,750.00                 | 787.50                       |

| A        | B                                | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|----------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK              | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                  |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 137      | EJ Cover Primary - Labor         | 5,000.00        | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 100.0%       | 0.00                               | 250.00                             |
| 138      | EJ Cover Primary - Material      | 7,500.00        | 7,500.00                                | 0.00        | 0.00                                                   | 7,500.00                                               | 100.0%       | 0.00                               | 375.00                             |
| 139      | EJ Cover Intermediate - Labor    | 19,500.00       | 11,700.00                               | 7,800.00    | 0.00                                                   | 19,500.00                                              | 100.0%       | 0.00                               | 975.00                             |
| 140      | EJ Cover Intermediate - Material | 29,000.00       | 29,000.00                               | 0.00        | 0.00                                                   | 29,000.00                                              | 100.0%       | 0.00                               | 1,450.00                           |
| 141      | EJ Cover Junior High - Labor     | 15,660.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,660.00                          | 0.00                               |
| 142      | EJ Cover Junior High - Material  | 24,241.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 24,241.00                          | 0.00                               |
| 143      | EJ Cover High School - Labor     | 21,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 21,000.00                          | 0.00                               |
| 144      | EJ Cover High School - Material  | 31,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 31,000.00                          | 0.00                               |
| 145      | EJ Cover - Access                | 10,000.00       | 5,000.00                                | 0.00        | 0.00                                                   | 5,000.00                                               | 50.0%        | 5,000.00                           | 250.00                             |
|          | GRAND TOTAL                      | \$1,254,972.50  | \$581,784.25                            | \$7,800.00  | \$0.00                                                 | \$589,584.25                                           | 47.0%        | \$665,388.25                       | \$29,479.22                        |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

|                                                                                                             |                                                                                                                   |                                                                                                                                                                                                                |                                                                                                                                                                                                            |
|-------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>TO OWNER:</b><br>Bartlett Cocke General Contractors LLC<br>8706 Lockway<br>San Antonio, Texas 78217      | <b>PROJECT:</b><br>La Vernia ISD 2023 Bond Projects<br>13600 US Hwy 87 W<br>La Vernia, Texas 78121, Wilson County | <b>APPLICATION NO:</b> 14<br><b>PERIOD TO:</b> 11/30/25<br><b>CONTRACT FOR:</b> 231091-003 - Relocation and Storage of Playground Equipment<br><b>CONTRACT DATE:</b> 10/14/24<br><b>PROJECT NOS:</b> 01-231091 | <b>Distribution to:</b><br>OWNER <input type="checkbox"/><br>ARCHITECT <input type="checkbox"/><br>CONTRACTOR <input type="checkbox"/><br>FIELD <input type="checkbox"/><br>OTHER <input type="checkbox"/> |
| <b>FROM CONTRACTOR:</b><br>Park Place Recreation Designs, Inc<br>P.O. Box 18186<br>San Antonio, Texas 78218 | <b>VIA ARCHITECT:</b>                                                                                             |                                                                                                                                                                                                                |                                                                                                                                                                                                            |

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

|                                                                    |               |
|--------------------------------------------------------------------|---------------|
| 1. ORIGINAL CONTRACT SUM .....                                     | \$ 45,090.00  |
| 2. Net Change by Change Orders .....                               | \$ 278,515.53 |
| 3. CONTRACT SUM TO DATE (Line 1+2) .....                           | \$ 323,605.53 |
| 4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703) .....     | \$ 323,605.53 |
| 5. RETAINAGE:                                                      |               |
| a. 5.0% of Completed Work                                          |               |
| (Column D + E on G703)                                             | \$ 16,180.28  |
| b. 0.0% of Stored Material                                         |               |
| (Column F on G703)                                                 | \$ 0.00       |
| Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... | \$ 16,180.28  |
| 6. TOTAL EARNED LESS RETAINAGE .....                               | \$ 307,425.25 |
| (Line 4 Less Line 5 Total)                                         |               |
| 7. LESS PREVIOUS CERTIFICATES FOR PAYMENT .....                    | \$ 264,651.50 |
| (Line 6 from prior Certificate)                                    |               |
| 8. CURRENT PAYMENT DUE .....                                       | \$ 42,773.75  |
| 9. BALANCE TO FINISH, INCLUDING RETAINAGE                          |               |
| (Line 3 less Line 6)                                               | \$ 16,180.28  |

| CHANGE ORDER SUMMARY                               | ADDITIONS     | DEDUCTIONS |
|----------------------------------------------------|---------------|------------|
| Total changes approved in previous months by Owner | \$277,015.53  | \$0.00     |
| Total approved this Month                          | \$1,500.00    | \$0.00     |
| TOTALS                                             | \$278,515.53  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 278,515.53 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

|                                                       |                                |
|-------------------------------------------------------|--------------------------------|
| <b>CONTRACTOR:</b> Park Place Recreation Designs, Inc |                                |
| By: <u>Marilyn Alvarez</u>                            | Date: <u>November 20, 2025</u> |
| State of: _____                                       | County of: _____               |
| Subscribed and sworn to before me this _____          |                                |
| Notary Public: _____                                  |                                |
| My Commission expires: _____                          |                                |

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

|                                                                                                                                                                                                               |                     |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|
| <b>AMOUNT CERTIFIED .....</b>                                                                                                                                                                                 | <b>\$ 42,773.75</b> |
| <i>(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)</i> |                     |
| <b>ARCHITECT:</b>                                                                                                                                                                                             |                     |

|                                                                                                                                                                                                                                          |             |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|
| By: _____                                                                                                                                                                                                                                | Date: _____ |
| This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract. |             |


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                             | B                                                                      | C                    | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|------------------------------------------------------------------------|----------------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                    | SCHEDULED VALUE<br>✓ | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                        |                      | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 000*231091-20<br>0*S*51665137 | 000:PP01-Shade Structure - Intermediate                                | 15,840.00            | 15,840.00                               | 0.00        | 0.00                                                   | 15,840.00                                              | 100.0%       | 0.00                               | 792.00                             |
| 000*231091-20<br>0*S*51665138 | 000:PP02-Playground Structures and<br>Other - Primary and Intermediate | 29,250.00            | 29,250.00                               | 0.00        | 0.00                                                   | 29,250.00                                              | 100.0%       | 0.00                               | 1,462.50                           |
| 001*231091-20<br>0*S*51674286 | 001:RCO0002-PR#1 - Primary School<br>Playground & Civil Revisions      | 242,266.53           | 233,490.53                              | 8,776.00    | 0.00                                                   | 242,266.53                                             | 100.0%       | 0.00                               | 12,113.33                          |
| 001*231091-20<br>0*S*51674287 | 001:RCO0002-PR#1 - Primary School<br>Playground & Civil Revisions      | 34,749.00            | 0.00                                    | 34,749.00   | 0.00                                                   | 34,749.00                                              | 100.0%       | 0.00                               | 1,737.45                           |
| 002*231091-20<br>0*S*51682452 | 002:BO0036-Removal of basketball goals<br>& Water fountain - Int.      | 1,500.00             | 0.00                                    | 1,500.00    | 0.00                                                   | 1,500.00                                               | 100.0%       | 0.00                               | 75.00                              |
|                               | GRAND TOTAL                                                            | \$323,605.53         | \$278,580.53                            | \$45,025.00 | \$0.00                                                 | \$323,605.53                                           | 100.0%       | \$0.00                             | \$16,180.28                        |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
RAIN KING, INC.  
P.O. Box 192  
Victoria, Texas 77902

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-018 - Roofing and Metal Panels  
**CONTRACT DATE:** 11/21/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

2. Net Change by Change Orders

3. CONTRACT SUM TO DATE (Line 1+2)

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

5. RETAINAGE:

a. 5.0% of Completed Work  
(Column D + E on G703)

b. 0.0% of Stored Material  
(Column F on G703)

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

6. TOTAL EARNED LESS RETAINAGE  
(Line 4 Less Line 5 Total)

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate)

8. CURRENT PAYMENT DUE

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6)

\$ 2,971,000.00

\$ 6,184.00

\$ 2,977,184.00

\$ 846,184.00

\$ 42,309.21

\$ 0.00

\$ 42,309.21

\$ 803,874.79

\$ 795,393.52

\$ 8,481.27

\$ 2,173,309.21

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS |
|----------------------------------------------------|-------------|------------|
| Total changes approved in previous months by Owner | \$6,184.00  | \$0.00     |
| Total approved this Month                          | \$0.00      | \$0.00     |
| TOTALS                                             | \$6,184.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 6,184.00 |            |

AGCM Note: Contract is \$ 2,979,017.00  
Missing CO for \$ 1,833.00 (PR 38)

actor's knowledge, information and  
completed in accordance with the  
Contractor for Work for which  
previous Certificates for Payment were issued and payments received from the Owner, and that  
current payment shown herein is now due.

CONTRACTOR: RAIN KING, INC.

By: 

Hanna Johnston

State of: County of:

Date: November 18, 2025

Subscribed and sworn to before me this  
Notary Public:  
My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED \$ 8,481.27  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)  
ARCHITECT:

By: 

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Document G702™– 1992. Copyright © 1953, 1963, 1965, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. WARNING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. Purchasers are permitted to reproduce ten (10) copies of this document when completed. To report copyright violations of AIA Contract Documents, e-mail The American Institute of Architects' legal counsel, copyright@aia.org.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                         | B                                                                                  | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|---------------------------|------------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                                                                | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 001*231091-200*S*51678832 | 001:RCO0014-PR#16 - ASI#7 - Revisions per RFIs 62 & 65                             | 2,644.00        | 0.00                              | 2,644.00    | 0.00                                       | 2,644.00                                   | 100.0%    | 0.00                      | 132.20                       |
| 002*231091-200*S*51679844 | 002:RCO0030-PR#10 - Prim. Library Rough-Ins Change & Addition of Misc. Accessories | 3,540.00        | 0.00                              | 3,540.00    | 0.00                                       | 3,540.00                                   | 100.0%    | 0.00                      | 177.00                       |
| 101                       | Prim. Start-up/Submittals                                                          | 15,000.00       | 15,000.00                         | 0.00        | 0.00                                       | 15,000.00                                  | 100.0%    | 0.00                      | 750.00                       |
| 102                       | Prim. Closeout/Warranty                                                            | 15,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,000.00                 | 0.00                         |
| 103                       | Prim. Mod Bit Roofing - M                                                          | 144,000.00      | 144,000.00                        | 0.00        | 0.00                                       | 144,000.00                                 | 100.0%    | 0.00                      | 7,200.00                     |
| 104                       | Prim. Mod Bit Roofing - L                                                          | 116,279.00      | 116,279.00                        | 0.00        | 0.00                                       | 116,279.00                                 | 100.0%    | 0.00                      | 5,813.96                     |
| 105                       | Prim. Metal Soffit Panels - M                                                      | 4,000.00        | 4,000.00                          | 0.00        | 0.00                                       | 4,000.00                                   | 100.0%    | 0.00                      | 200.00                       |
| 106                       | Prim. Metal Soffit Panels - L                                                      | 3,600.00        | 3,600.00                          | 0.00        | 0.00                                       | 3,600.00                                   | 100.0%    | 0.00                      | 180.00                       |
| 107                       | Prim. Sheet Metal Flashing & Trim - M                                              | 60,000.00       | 60,000.00                         | 0.00        | 0.00                                       | 60,000.00                                  | 100.0%    | 0.00                      | 3,000.00                     |
| 108                       | Prim. Sheet Metal Flashing & Trim - L                                              | 50,121.00       | 50,121.00                         | 0.00        | 0.00                                       | 50,121.00                                  | 100.0%    | 0.00                      | 2,506.05                     |
| 109                       | Interm. Start-up/Submittals                                                        | 15,000.00       | 15,000.00                         | 0.00        | 0.00                                       | 15,000.00                                  | 100.0%    | 0.00                      | 750.00                       |
| 110                       | Interm. Closeout/Warranty                                                          | 15,000.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,000.00                 | 0.00                         |
| 111                       | Interm. Mod Bit Roofing - M                                                        | 148,218.00      | 148,218.00                        | 0.00        | 0.00                                       | 148,218.00                                 | 100.0%    | 0.00                      | 7,410.90                     |
| 112                       | Interm. Mod Bit Roofing - L                                                        | 106,489.00      | 106,489.00                        | 0.00        | 0.00                                       | 106,489.00                                 | 100.0%    | 0.00                      | 5,324.45                     |
| 113                       | Interm. Metal Wall Panels - M                                                      | 41,625.00       | 41,625.00                         | 0.00        | 0.00                                       | 41,625.00                                  | 100.0%    | 0.00                      | 2,081.25                     |
| 114                       | Interm. Metal Wall Panels - L                                                      | 38,708.00       | 38,708.00                         | 0.00        | 0.00                                       | 38,708.00                                  | 100.0%    | 0.00                      | 1,935.40                     |

| A        | B                                       | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-----------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                     | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                         |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 115      | Interm. Metal Soffit Panels - M         | 29,044.00       | 29,044.00                               | 0.00        | 0.00                                                   | 29,044.00                                              | 100.0%       | 0.00                               | 1,452.20                           |
| 116      | Interm. Metal Soffit Panels - L         | 27,863.00       | 27,863.00                               | 0.00        | 0.00                                                   | 27,863.00                                              | 100.0%       | 0.00                               | 1,393.15                           |
| 117      | Interm. Sheet Metal Flashing & Trim - M | 21,762.00       | 21,762.00                               | 0.00        | 0.00                                                   | 21,762.00                                              | 100.0%       | 0.00                               | 1,088.10                           |
| 118      | Interm. Sheet Metal Flashing & Trim - L | 18,291.00       | 15,547.35                               | 2,743.65    | 0.00                                                   | 18,291.00                                              | 100.0%       | 0.00                               | 914.55                             |
| 119      | J.H. Start-up/Submittals                | 15,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,000.00                          | 0.00                               |
| 120      | J.H. Closeout/Warranty                  | 15,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,000.00                          | 0.00                               |
| 121      | J.H. Mod Bit Roofing - M                | 486,685.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 486,685.00                         | 0.00                               |
| 122      | J.H. Mod Bit Roofing - L                | 405,864.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 405,864.00                         | 0.00                               |
| 123      | J.H. Metal Wall Panels - M              | 121,310.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 121,310.00                         | 0.00                               |
| 124      | J.H. Metal Wall Panels - L              | 115,128.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 115,128.00                         | 0.00                               |
| 125      | J.H. Metal Soffit Panels - M            | 43,247.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 43,247.00                          | 0.00                               |
| 126      | J.H. Metal Soffit Panels - L            | 38,271.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 38,271.00                          | 0.00                               |
| 127      | J.H. Sheet Metal Flashing & Trim - M    | 39,532.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 39,532.00                          | 0.00                               |
| 128      | J.H. Sheet Metal Flashing & Trip - L    | 33,963.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 33,963.00                          | 0.00                               |
| 129      | H.S. Start-up/Submittals                | 15,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,000.00                          | 0.00                               |
| 130      | H.S. Closeout/Warranty                  | 15,000.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 15,000.00                          | 0.00                               |
| 131      | H.S. Mod Bit Roofing - M                | 212,192.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 212,192.00                         | 0.00                               |
| 132      | H.S. Mod Bit Roofing - L                | 161,020.00      | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 161,020.00                         | 0.00                               |
| 133      | H.S. Metal Wall Panels - M              | 92,571.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 92,571.00                          | 0.00                               |
| 134      | H.S. Metal Wall Panels - L              | 88,650.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 88,650.00                          | 0.00                               |
| 135      | H.S. Metal Soffit Panels - M            | 66,105.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 66,105.00                          | 0.00                               |
| 136      | H.S. Metal Soffit Panels - L            | 57,163.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 57,163.00                          | 0.00                               |
| 137      | H.S. Sheet Metal Flashing & Trim - M    | 40,312.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 40,312.00                          | 0.00                               |

**FINAL REVIEW BY CATHERINE BLACKLER, AGCM**  
**12/05/2025**

| A        | B                                    | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|--------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                  | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                      |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 138      | H.S. Sheet Metal Flashing & Trim - L | 38,987.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 38,987.00                          | 0.00                               |
|          | GRAND TOTAL                          | \$2,977,184.00  | \$837,256.35                            | \$8,927.65  | \$0.00                                                 | \$846,184.00                                           | 28.4%        | \$2,131,000.00                     | \$42,309.21                        |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**FROM CONTRACTOR:**  
RTM Construction Co LTD  
12931 US Hwy 87 S  
Adkins, Texas 78101

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-004 - Earthwork and Utilities  
**CONTRACT DATE:** 10/14/24  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 4,069,584.00

2. Net Change by Change Orders

\$ 366,567.40

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 4,436,151.40

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 3,008,090.88

5. RETAINAGE:

a. 5.0% of Completed Work  
(Column D + E on G703)

\$ 150,404.53

b. 0.0% of Stored Material  
(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 150,404.53

6. TOTAL EARNED LESS RETAINAGE  
(Line 4 Less Line 5 Total)

\$ 2,857,686.35

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate)

\$ 2,594,428.33

8. CURRENT PAYMENT DUE

\$ 263,258.02

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6)

\$ 1,578,465.05

| CHANGE ORDER SUMMARY                               | ADDITIONS     | DEDUCTIONS |
|----------------------------------------------------|---------------|------------|
| Total changes approved in previous months by Owner | \$282,759.51  | \$0.00     |
| Total approved this Month                          | \$83,807.89   | \$0.00     |
| TOTALS                                             | \$366,567.40  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 366,567.40 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: RTM Construction Co LTD

By: Barbara Smith

Date: November 19, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 263,258.02

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A                           | B                                                                            | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-----------------------------|------------------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                    | DESCRIPTION OF WORK                                                          | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                             |                                                                              |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 00001*231091-200*S*51673942 | 001:RCO0005-LVISED - Fire Line Valve (RFI022) and SDR Pipe Revision (RFI034) | 3,968.00        | 3,968.00                          | 0.00        | 0.00                                       | 3,968.00                                   | 100.0%    | 0.00                      | 198.40                       |
| 00001*231091-200*S*51673943 | 001:RCO0005-LVISED - Fire Line Valve (RFI022) and SDR Pipe Revision (RFI034) | 8,913.00        | 8,913.00                          | 0.00        | 0.00                                       | 8,913.00                                   | 100.0%    | 0.00                      | 445.65                       |
| 00002*231091-200*S*51674282 | 002:RCO0002-PR#1 - Primary School Playground & Civil Revisions               | 66,805.05       | 66,805.05                         | 0.00        | 0.00                                       | 66,805.05                                  | 100.0%    | 0.00                      | 3,340.26                     |
| 00002*231091-200*S*51674283 | 002:RCO0002-PR#1 - Primary School Playground & Civil Revisions               | 12,094.46       | 12,094.46                         | 0.00        | 0.00                                       | 12,094.46                                  | 100.0%    | 0.00                      | 604.72                       |
| 00003*231091-200*S*51677814 | 0003:RCO0020-RFI097 - HS CTE Unforeseen French Drain System                  | 84,982.00       | 84,982.00                         | 0.00        | 0.00                                       | 84,982.00                                  | 100.0%    | 0.00                      | 4,249.10                     |
| 00004*231091-200*S*51677818 | 0004:RCO0015-PR#6 - Unforeseen Cavity Fill at PKG 1 Bus Drive                | 11,133.00       | 11,133.00                         | 0.00        | 0.00                                       | 11,133.00                                  | 100.0%    | 0.00                      | 556.65                       |
| 00005*231091-200*S*51678749 | 0005:RCO0018-PR#7R - HS Civil Revisions per RFIs 35 & 82                     | 73,134.00       | 36,566.20                         | 0.00        | 0.00                                       | 36,566.20                                  | 50.0%     | 36,567.80                 | 1,828.31                     |
| 00006*231091-200*S*51679963 | 006:RCO0037-LVISED - Video Inspection of Sewer Discovered at HS              | 1,554.00        | 1,554.00                          | 0.00        | 0.00                                       | 1,554.00                                   | 100.0%    | 0.00                      | 77.70                        |

| A                           | B                                                                 | C               | D                                 | E           | F                                           | G                                          |          | H                         | I                            |
|-----------------------------|-------------------------------------------------------------------|-----------------|-----------------------------------|-------------|---------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO.                    | DESCRIPTION OF WORK                                               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D O R E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                             |                                                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                             |                                            |          |                           |                              |
| 00007*231091-200*S*51679964 | 007:RCO0039-LVISED - Mulch for Parking at Primary                 | 6,600.00        | 6,600.00                          | 0.00        | 0.00                                        | 6,600.00                                   | 100.0%   | 0.00                      | 330.00                       |
| 00008*231091-200*S*51680819 | 008:RCO0033-ASI#11 - Primary School Natural Gas                   | 11,965.00       | 11,965.00                         | 0.00        | 0.00                                        | 11,965.00                                  | 100.0%   | 0.00                      | 598.25                       |
| 00009*231091-200*S*51681359 | 009:RCO0034-PR#21 - Security Fence and Gates for Portable Egress. | 1,611.00        | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 1,611.00                  | 0.00                         |
| 00010*231091-200*S*51682525 | 010:RCO0041-ASI#15 - JHS Civil Revisions to Avoid Tree CRZ        | 5,416.00        | 0.00                              | 5,416.00    | 0.00                                        | 5,416.00                                   | 100.0%   | 0.00                      | 270.80                       |
| 00011*231091-200*S*51682534 | 011:RCO0047-JHS Existing Sanitary Sewer Reroute                   | 67,569.89       | 0.00                              | 67,569.89   | 0.00                                        | 67,569.89                                  | 100.0%   | 0.00                      | 3,378.49                     |
| 00012*231091-200*S*51682536 | 012:RCO0050-PR#28 - HS Front Sidewalk & Switchback                | 10,822.00       | 0.00                              | 0.00        | 0.00                                        | 0.00                                       | 0.0%     | 10,822.00                 | 0.00                         |
| 001                         | PRIMARY - Site Work Mobilization                                  | 17,025.65       | 17,025.65                         | 0.00        | 0.00                                        | 17,025.65                                  | 100.0%   | 0.00                      | 851.30                       |
| 002                         | PRIMARY - Site Work Close Out                                     | 11,000.00       | 0.00                              | 11,000.00   | 0.00                                        | 11,000.00                                  | 100.0%   | 0.00                      | 550.00                       |
| 003                         | PRIMARY - Site Work Site Sawcut/Strip Site                        | 8,433.86        | 8,433.86                          | 0.00        | 0.00                                        | 8,433.86                                   | 100.0%   | 0.00                      | 421.69                       |
| 004                         | PRIMARY - Site Work Excavaton                                     | 10,939.20       | 10,939.20                         | 0.00        | 0.00                                        | 10,939.20                                  | 100.0%   | 0.00                      | 546.96                       |
| 005                         | PRIMARY - Site Work Embankment Labor                              | 54,441.96       | 54,441.96                         | 0.00        | 0.00                                        | 54,441.96                                  | 100.0%   | 0.00                      | 2,722.10                     |
| 006                         | PRIMARY - Site Work Embankment Material                           | 119,618.44      | 119,618.44                        | 0.00        | 0.00                                        | 119,618.44                                 | 100.0%   | 0.00                      | 5,980.92                     |
| 007                         | PRIMARY - Site Work Asphalt                                       | 29,964.12       | 29,964.12                         | 0.00        | 0.00                                        | 29,964.12                                  | 100.0%   | 0.00                      | 1,498.21                     |
| 008                         | PRIMARY - Site Work Side Walk Prep & Backfill Curbs               | 4,610.77        | 4,610.77                          | 0.00        | 0.00                                        | 4,610.77                                   | 100.0%   | 0.00                      | 230.54                       |
| 009                         | INTERMEDIATE - Site Work Mobilization                             | 20,652.00       | 20,652.00                         | 0.00        | 0.00                                        | 20,652.00                                  | 100.0%   | 0.00                      | 1,032.60                     |

| A        | B                                                                | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                              | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                                  |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 010      | INTERMEDIATE - Site Work Closeout                                | 5,385.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 5,385.00                           | 0.00                               |
| 011      | INTERMEDIATE - Site Work Strip Site                              | 8,820.24        | 8,820.24                                | 0.00        | 0.00                                                   | 8,820.24                                               | 100.0%       | 0.00                               | 441.01                             |
| 012      | INTERMEDIATE - Site Work Excavation                              | 9,748.96        | 3,899.58                                | 2,924.69    | 0.00                                                   | 6,824.27                                               | 70.0%        | 2,924.69                           | 341.21                             |
| 013      | INTERMEDIATE - Site Work Embankment Labor                        | 36,619.89       | 23,314.38                               | 6,652.76    | 0.00                                                   | 29,967.14                                              | 81.8%        | 6,652.75                           | 1,498.36                           |
| 014      | INTERMEDIATE - Site Work Embankment Material                     | 89,690.36       | 89,690.36                               | 0.00        | 0.00                                                   | 89,690.36                                              | 100.0%       | 0.00                               | 4,484.52                           |
| 015      | INTERMEDIATE - Site Work Side Walk Prep & Backfill Curbs         | 8,602.55        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 8,602.55                           | 0.00                               |
| 016      | JR HIGH - Site Work Mobilization                                 | 17,906.74       | 8,953.37                                | 3,581.34    | 0.00                                                   | 12,534.71                                              | 70.0%        | 5,372.03                           | 626.74                             |
| 017      | JR HIGH - Site Work Close Out                                    | 12,107.82       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 12,107.82                          | 0.00                               |
| 018      | JR HIGH - Site Work Saw Cut Existing Paving                      | 4,301.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 4,301.00                           | 0.00                               |
| 019      | JR HIGH - Site Work Excavation                                   | 46,949.12       | 45,549.04                               | 0.00        | 0.00                                                   | 45,549.04                                              | 97.0%        | 1,400.08                           | 2,277.46                           |
| 020      | JR HIGH - Site Work Embankment Labor                             | 219,654.33      | 139,431.64                              | 15,929.25   | 0.00                                                   | 155,360.89                                             | 70.7%        | 64,293.44                          | 7,768.04                           |
| 021      | JR HIGH - Site Work Embankment Material                          | 343,217.28      | 266,940.26                              | 41,229.90   | 0.00                                                   | 308,170.16                                             | 89.8%        | 35,047.12                          | 15,408.51                          |
| 022      | JR HIGH - Site Work Asphalt                                      | 23,254.86       | 20,822.20                               | 0.00        | 0.00                                                   | 20,822.20                                              | 89.5%        | 2,432.66                           | 1,041.11                           |
| 023      | JR HIGH - Site Work Sidewalks, Backfill Curbs, Concrete Pavement | 29,982.15       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 29,982.15                          | 0.00                               |
| 024      | HIGHSCHOOL - Site Work Mobilization                              | 19,015.67       | 13,310.97                               | 3,803.13    | 0.00                                                   | 17,114.10                                              | 90.0%        | 1,901.57                           | 855.72                             |
| 025      | HIGHSCHOOL - Site Work Close Out                                 | 19,015.00       | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 19,015.00                          | 0.00                               |
| 026      | HIGHSCHOOL - Site Work Saw Cut Existing Pavement                 | 2,034.56        | 2,034.56                                | 0.00        | 0.00                                                   | 2,034.56                                               | 100.0%       | 0.00                               | 101.73                             |
| 027      | HIGHSCHOOL - Site Work Excavation                                | 26,632.48       | 5,326.50                                | 0.00        | 0.00                                                   | 5,326.50                                               | 20.0%        | 21,305.98                          | 266.32                             |

| A        | B                                                                                    | C               | D                                       | E           | F                                                       | G                                                      |              | H                                  | I                                  |
|----------|--------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|---------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                                                  | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D O R E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                                                      |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                         |                                                        |              |                                    |                                    |
| 028      | HIGHSCHOOL - Site Work Embankment Labor                                              | 125,913.37      | 26,894.70                               | 3,621.21    | 0.00                                                    | 30,515.91                                              | 24.2%        | 95,397.46                          | 1,525.79                           |
| 029      | HIGHSCHOOL - Site Work Embankment Material                                           | 447,419.18      | 0.00                                    | 14,811.42   | 0.00                                                    | 14,811.42                                              | 3.3%         | 432,607.76                         | 740.57                             |
| 030      | HIGHSCHOOL- Site Work Asphalt                                                        | 349,167.94      | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 349,167.94                         | 0.00                               |
| 031      | HIGHSHCOOL - Site Work Sidewalk and Concrete Paving Subgrade Prep and Backfill Curbs | 16,101.50       | 0.00                                    | 0.00        | 0.00                                                    | 0.00                                                   | 0.0%         | 16,101.50                          | 0.00                               |
| 032      | PRIMARY - Utility Mobilization                                                       | 20,793.86       | 20,793.86                               | 0.00        | 0.00                                                    | 20,793.86                                              | 100.0%       | 0.00                               | 1,039.70                           |
| 033      | PRIMARY - Utility Close Out                                                          | 13,182.00       | 13,182.00                               | 0.00        | 0.00                                                    | 13,182.00                                              | 100.0%       | 0.00                               | 659.10                             |
| 034      | PRIMARY - Demo Existing Line and Hdro Vac Existing Utilities                         | 10,303.41       | 10,303.41                               | 0.00        | 0.00                                                    | 10,303.41                                              | 100.0%       | 0.00                               | 515.17                             |
| 035      | PRIMARY - Water Improvements Tie In Labor                                            | 3,206.76        | 3,206.76                                | 0.00        | 0.00                                                    | 3,206.76                                               | 100.0%       | 0.00                               | 160.34                             |
| 036      | PRIMARY - Water Improvements Tie In Material                                         | 10,352.94       | 10,352.94                               | 0.00        | 0.00                                                    | 10,352.94                                              | 100.0%       | 0.00                               | 517.64                             |
| 037      | PRIMARY - Water Improvements Pipe and Fittings Labor                                 | 25,698.35       | 25,698.35                               | 0.00        | 0.00                                                    | 25,698.35                                              | 100.0%       | 0.00                               | 1,284.91                           |
| 038      | PRIMARY - Water Improvements Pipe and Fittings Material                              | 33,156.48       | 33,156.48                               | 0.00        | 0.00                                                    | 33,156.48                                              | 100.0%       | 0.00                               | 1,657.83                           |
| 039      | PRIMARY - Sewer Improvements Pipe and Fittings Labor                                 | 10,944.19       | 10,944.19                               | 0.00        | 0.00                                                    | 10,944.19                                              | 100.0%       | 0.00                               | 547.21                             |
| 040      | PRIMARY - Sewer Improvements Pipe and Fittings Material                              | 20,798.46       | 20,798.46                               | 0.00        | 0.00                                                    | 20,798.46                                              | 100.0%       | 0.00                               | 1,039.92                           |
| 041      | PRIMARY - Sewer Improvements structures Labor                                        | 6,671.63        | 6,671.63                                | 0.00        | 0.00                                                    | 6,671.63                                               | 100.0%       | 0.00                               | 333.58                             |
| 042      | PRIMARY - Sewer Improvements Structures Material                                     | 6,840.76        | 6,840.76                                | 0.00        | 0.00                                                    | 6,840.76                                               | 100.0%       | 0.00                               | 342.04                             |
| 043      | PRIMARY - 24" Jack and Bore                                                          | 49,851.87       | 49,851.87                               | 0.00        | 0.00                                                    | 49,851.87                                              | 100.0%       | 0.00                               | 2,492.59                           |
| 044      | PRIMARY - Cut and Patch Asphalt and Curbs                                            | 2,256.91        | 2,256.91                                | 0.00        | 0.00                                                    | 2,256.91                                               | 100.0%       | 0.00                               | 112.84                             |

| A        | B                                                                             | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|-------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                                           | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                                               |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 045      | PRIMARY - Storm Drain Demo                                                    | 6,063.38        | 6,063.38                                | 0.00        | 0.00                                                   | 6,063.38                                               | 100.0%       | 0.00                               | 303.17                             |
| 046      | PRIMARY - Storm Drain Tie In Labor                                            | 16,260.73       | 16,260.73                               | 0.00        | 0.00                                                   | 16,260.73                                              | 100.0%       | 0.00                               | 813.04                             |
| 047      | PRIMARY - Storm Drain Tie In Material                                         | 4,647.93        | 4,647.93                                | 0.00        | 0.00                                                   | 4,647.93                                               | 100.0%       | 0.00                               | 232.39                             |
| 048      | PRIMARY - Storm Improvements Pipe and Fittings Labor                          | 50,307.64       | 50,307.64                               | 0.00        | 0.00                                                   | 50,307.64                                              | 100.0%       | 0.00                               | 2,515.38                           |
| 049      | PRIMARY - Storm Improvements Pipe and Fittings Material                       | 82,595.52       | 82,594.62                               | 0.00        | 0.00                                                   | 82,594.62                                              | 100.0%       | 0.90                               | 4,129.73                           |
| 050      | PRIMARY - Storm Structures Labor                                              | 17,453.99       | 17,453.99                               | 0.00        | 0.00                                                   | 17,453.99                                              | 100.0%       | 0.00                               | 872.70                             |
| 051      | PRIMARY - Storm Structures Material                                           | 48,019.19       | 48,019.19                               | 0.00        | 0.00                                                   | 48,019.19                                              | 100.0%       | 0.00                               | 2,400.96                           |
| 052      | INTERMEDIATE - Utility Mobilization                                           | 26,644.11       | 18,650.87                               | 5,328.82    | 0.00                                                   | 23,979.69                                              | 90.0%        | 2,664.42                           | 1,198.98                           |
| 053      | INTERMEDIATE - Utility Close Out                                              | 6,750.00        | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 6,750.00                           | 0.00                               |
| 054      | INTERMEDIATE - Demo Existing Concrete Pavement & Hydro Vac Existing Utilities | 11,018.98       | 7,849.02                                | 0.00        | 0.00                                                   | 7,849.02                                               | 71.2%        | 3,169.96                           | 392.45                             |
| 055      | INTERMEDIATE - Water Tap & Tie In Labor                                       | 3,971.32        | 3,971.32                                | 0.00        | 0.00                                                   | 3,971.32                                               | 100.0%       | 0.00                               | 198.57                             |
| 056      | INTERMEDIATE - Water Tap & Tie In Material                                    | 9,842.28        | 9,842.28                                | 0.00        | 0.00                                                   | 9,842.28                                               | 100.0%       | 0.00                               | 492.11                             |
| 057      | INTERMEDIATE - Water Improvements Pipe and Fittings Labor                     | 21,539.74       | 21,539.74                               | 0.00        | 0.00                                                   | 21,539.74                                              | 100.0%       | 0.00                               | 1,076.99                           |
| 058      | INTERMEDIATE - Water Improvements Pipe and Fittings Material                  | 22,116.53       | 22,116.53                               | 0.00        | 0.00                                                   | 22,116.53                                              | 100.0%       | 0.00                               | 1,105.84                           |
| 059      | INTERMEDIATE - Sewer Improvements Pipe and Fittings Labor                     | 3,433.53        | 1,117.75                                | 1,000.00    | 0.00                                                   | 2,117.75                                               | 61.7%        | 1,315.78                           | 105.88                             |
| 060      | INTERMEDIATE - Sewer Improvements Pipe and Fittings Material                  | 5,673.60        | 5,673.60                                | 0.00        | 0.00                                                   | 5,673.60                                               | 100.0%       | 0.00                               | 283.68                             |
| 061      | INTERMEDIATE - Storm Improvements Demo                                        | 4,776.27        | 2,661.47                                | 1,500.00    | 0.00                                                   | 4,161.47                                               | 87.1%        | 614.80                             | 208.07                             |

| A        | B                                                            | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|----------|--------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                          | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                              |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 062      | INTERMEDIATE - Storm Improvements Pond Labor                 | 4,811.76        | 4,811.76                          | 0.00        | 0.00                                       | 4,811.76                                   | 100.0%    | 0.00                      | 240.59                       |
| 063      | INTERMEDIATE - Storm Improvements Pond Material              | 3,252.48        | 3,252.48                          | 0.00        | 0.00                                       | 3,252.48                                   | 100.0%    | 0.00                      | 162.62                       |
| 064      | INTERMEDIATE - Storm Improvements Tie In Labor               | 2,323.39        | 2,323.39                          | 0.00        | 0.00                                       | 2,323.39                                   | 100.0%    | 0.00                      | 116.17                       |
| 065      | INTERMEDIATE - Storm Improvements Tie In Material            | 868.69          | 868.69                            | 0.00        | 0.00                                       | 868.69                                     | 100.0%    | 0.00                      | 43.43                        |
| 067      | INTERMEDIATE - Storm Improvements Pipe and Fittings Material | 39,635.29       | 34,966.37                         | 3,000.00    | 0.00                                       | 37,966.37                                  | 95.8%     | 1,668.92                  | 1,898.32                     |
| 068      | INTERMEDIATE - Storm Improvements Structures Labor           | 7,934.61        | 3,934.61                          | 3,000.00    | 0.00                                       | 6,934.61                                   | 87.4%     | 1,000.00                  | 346.73                       |
| 069      | INTERMEDIATE - Storm Improvements Structures Material        | 21,932.38       | 19,739.14                         | 1,500.00    | 0.00                                       | 21,239.14                                  | 96.8%     | 693.24                    | 1,061.96                     |
| 070      | JR HIGH - Utility Mobilization                               | 21,989.34       | 18,392.53                         | 2,198.93    | 0.00                                       | 20,591.46                                  | 93.6%     | 1,397.88                  | 1,029.58                     |
| 071      | JR HIGH - Utility Close Out                                  | 15,477.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 15,477.00                 | 0.00                         |
| 072      | JR HIGH - Hydrovac Existing Utilities                        | 4,679.06        | 4,679.06                          | 0.00        | 0.00                                       | 4,679.06                                   | 100.0%    | 0.00                      | 233.95                       |
| 073      | JR HIGH - Water Improvements Tie In - Labor                  | 3,542.64        | 3,542.64                          | 0.00        | 0.00                                       | 3,542.64                                   | 100.0%    | 0.00                      | 177.13                       |
| 074      | JR HIGH - Water Improvements Tie In - Material               | 6,207.91        | 6,207.91                          | 0.00        | 0.00                                       | 6,207.91                                   | 100.0%    | 0.00                      | 310.39                       |
| 075      | JR HIGH - Water Improvements Pipe, Fittings , Valves Labor   | 47,904.41       | 39,700.00                         | 0.00        | 0.00                                       | 39,700.00                                  | 82.9%     | 8,204.41                  | 1,985.00                     |
| 076      | JR HIGH - Water Improvements Pipe, Fittings, Valves Material | 93,169.13       | 89,066.47                         | 2,265.52    | 0.00                                       | 91,331.99                                  | 98.0%     | 1,837.14                  | 4,566.60                     |
| 077      | JR HIGH - Sewer Improvements Pipe and Fittings Labor         | 34,693.27       | 34,693.27                         | 0.00        | 0.00                                       | 34,693.27                                  | 100.0%    | 0.00                      | 1,734.67                     |
| 078      | JR HIGH - Sewer Imprvemnts Pipe and Fittings Material        | 38,711.50       | 38,711.50                         | 0.00        | 0.00                                       | 38,711.50                                  | 100.0%    | 0.00                      | 1,935.58                     |
| 079      | JR HIGH - Sewer Improvements Structures Labor                | 11,657.55       | 0.00                              | 6,572.44    | 0.00                                       | 6,572.44                                   | 56.4%     | 5,085.11                  | 328.62                       |

| A        | B                                                           | C               | D                                 | E           | F                                          | G                                          |          | H                         | I                            |
|----------|-------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                         | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | %(G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                             |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |          |                           |                              |
| 080      | JR HIGH - Sewer Improvements Material                       | 16,776.24       | 15,867.86                         | 0.00        | 0.00                                       | 15,867.86                                  | 94.6%    | 908.38                    | 793.39                       |
| 081      | JR HIGH - Storm Improvements Tie In Labor                   | 2,580.46        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 2,580.46                  | 0.00                         |
| 082      | JR HIGH - Storm Improvements Tie In Material                | 839.21          | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 839.21                    | 0.00                         |
| 083      | JR HIGH - Storm Improvements French Drain Labor             | 3,404.80        | 0.00                              | 3,404.80    | 0.00                                       | 3,404.80                                   | 100.0%   | 0.00                      | 170.24                       |
| 084      | JR HIGH - Storm Improvements French Drain Material          | 3,936.80        | 0.00                              | 3,936.80    | 0.00                                       | 3,936.80                                   | 100.0%   | 0.00                      | 196.84                       |
| 085      | JR HIGH - Storm Improvements Pipe and Fittings Labor        | 69,837.59       | 40,989.48                         | 20,848.11   | 0.00                                       | 61,837.59                                  | 88.5%    | 8,000.00                  | 3,091.88                     |
| 086      | JR HIGH - Storm Improvements Pipe and Fittings Material     | 80,923.02       | 71,108.62                         | 7,054.57    | 0.00                                       | 78,163.19                                  | 96.6%    | 2,759.83                  | 3,908.15                     |
| 087      | JR HIGH - Storm Improvements Structures Labor               | 14,644.36       | 7,000.00                          | 3,924.94    | 0.00                                       | 10,924.94                                  | 74.6%    | 3,719.42                  | 546.24                       |
| 088      | JR HIGH - Storm Improvements Structures Material            | 44,926.71       | 38,126.00                         | 5,081.78    | 0.00                                       | 43,207.78                                  | 96.2%    | 1,718.93                  | 2,160.39                     |
| 089      | HIGH SCHOOL - Utility Mobilization                          | 16,988.86       | 16,988.86                         | 0.00        | 0.00                                       | 16,988.86                                  | 100.0%   | 0.00                      | 849.45                       |
| 090      | HIGH SCHOOL - Utility Close Out                             | 16,987.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%     | 16,987.00                 | 0.00                         |
| 091      | HIGH SCHOOL - Water Hydro Vac Existing Utilities            | 4,679.06        | 4,679.06                          | 0.00        | 0.00                                       | 4,679.06                                   | 100.0%   | 0.00                      | 233.96                       |
| 092      | HIGH SCHOOL - Water Improvements Tie In Labor               | 5,912.50        | 5,912.50                          | 0.00        | 0.00                                       | 5,912.50                                   | 100.0%   | 0.00                      | 295.62                       |
| 093      | HIGH SCHOOL - Water Improvements Tie In Material            | 11,060.22       | 11,060.22                         | 0.00        | 0.00                                       | 11,060.22                                  | 100.0%   | 0.00                      | 553.01                       |
| 094      | HIGH SCHOOL - Water Improvements Pipe and Fittings Labor    | 89,917.35       | 48,364.26                         | 4,442.79    | 0.00                                       | 52,807.05                                  | 58.7%    | 37,110.30                 | 2,640.35                     |
| 095      | HIGH SCHOOL - Water Improvements Pipe and Fittings Material | 157,856.63      | 146,155.26                        | 2,063.33    | 0.00                                       | 148,218.59                                 | 93.9%    | 9,638.04                  | 7,410.93                     |

| A        | B                                                              | C               | D                                       | E            | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|----------------------------------------------------------------|-----------------|-----------------------------------------|--------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                            | SCHEDULED VALUE | WORK COMPLETED                          |              | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                                                                |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD  |                                                        |                                                        |              |                                    |                                    |
| 096      | HIGH SCHOOL - Sewer Improvements<br>Pipe and Fittings Labor    | 44,023.29       | 23,624.96                               | 5,090.52     | 0.00                                                   | 28,715.48                                              | 65.2%        | 15,307.81                          | 1,435.76                           |
| 097      | HIGH SCHOOL - Sewer Improvements<br>Pipe and Fittings Material | 47,490.72       | 39,480.20                               | 1,275.91     | 0.00                                                   | 40,756.11                                              | 85.8%        | 6,734.61                           | 2,037.81                           |
| 098      | HIGH SCHOOL - Sewer Improvements<br>Structures Labor           | 9,287.84        | 6,847.75                                | 0.00         | 0.00                                                   | 6,847.75                                               | 73.7%        | 2,440.09                           | 342.39                             |
| 099      | HIGH SCHOOL - Sewer Improvements<br>Structures Material        | 12,478.34       | 6,706.80                                | 0.00         | 0.00                                                   | 6,706.80                                               | 53.7%        | 5,771.54                           | 335.34                             |
| 100      | HIGH SCHOOL - Storm Improvements<br>Tie In Labor               | 2,841.36        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 2,841.36                           | 0.00                               |
| 101      | HIGH SCHOOL - Storm Improvements<br>Tie In Material            | 1,133.90        | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 1,133.90                           | 0.00                               |
| 102      | HIGH SCHOOL - Storm Improvements<br>Pipe and Fittings Labor    | 110,568.24      | 42,623.04                               | 3,542.43     | 0.00                                                   | 46,165.47                                              | 41.8%        | 64,402.77                          | 2,308.27                           |
| 103      | HIGH SCHOOL - Storm Improvements<br>Pipe and Fittings Material | 162,527.86      | 148,067.32                              | 3,542.43     | 0.00                                                   | 151,609.75                                             | 93.3%        | 10,918.11                          | 7,580.47                           |
| 104      | HIGH SCHOOL - Storm Improvements<br>Structures Labor           | 15,842.84       | 0.00                                    | 0.00         | 0.00                                                   | 0.00                                                   | 0.0%         | 15,842.84                          | 0.00                               |
| 105      | HIGH SCHOOL - Storm Structures<br>Material                     | 41,477.99       | 36,402.97                               | 0.00         | 0.00                                                   | 36,402.97                                              | 87.8%        | 5,075.02                           | 1,820.15                           |
| 66       | INTERMEDIATE - Storm<br>Improvements Pipe and Fittings Labor   | 28,452.04       | 18,000.00                               | 10,000.00    | 0.00                                                   | 28,000.00                                              | 98.4%        | 452.04                             | 1,400.00                           |
|          | GRAND TOTAL                                                    | \$4,436,151.40  | \$2,730,977.17                          | \$277,113.71 | \$0.00                                                 | \$3,008,090.88                                         | 67.8%        | \$1,428,060.52                     | \$150,404.53                       |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217  
**FROM CONTRACTOR:**  
The Anchor Group, Inc.  
1470 N. Business IH 35  
New Braunfels, Texas 78130

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County  
**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-046 - Site Fencing  
**CONTRACT DATE:** 04/01/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 138,713.00

2. Net Change by Change Orders

\$ 71,053.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 209,766.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 72,583.00

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 3,629.15

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 3,629.15

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 68,953.85

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 60,213.85

8. CURRENT PAYMENT DUE

\$ 8,740.00

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 140,812.15

| CHANGE ORDER SUMMARY                               | ADDITIONS    | DEDUCTIONS |
|----------------------------------------------------|--------------|------------|
| Total changes approved in previous months by Owner | \$37,520.00  | \$0.00     |
| Total approved this Month                          | \$33,533.00  | \$0.00     |
| TOTALS                                             | \$71,053.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 71,053.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: The Anchor Group, Inc.

By: Russell Moore

Date: November 19, 2025

State of: County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 8,740.00

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14

APPLICATION DATE: 11/20/25

PERIOD TO: 11/30/25

ARCHITECT'S PROJECT NO: 01-231091

| A                             | B                                                                 | C               | D                                 | E           | F                                          | G                                          |           | H                         | I                            |
|-------------------------------|-------------------------------------------------------------------|-----------------|-----------------------------------|-------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                               | SCHEDULED VALUE | WORK COMPLETED                    |             | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                               |                                                                   |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD |                                            |                                            |           |                           |                              |
| 000*231091-20<br>0*S*51673724 | 000:AN01-Furnish and Install                                      | 0.00            | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |
| 001*231091-20<br>0*S*51681357 | 001:RCO0034-PR#21 - Security Fence and Gates for Portable Egress. | 33,165.00       | 33,165.00                         | 0.00        | 0.00                                       | 33,165.00                                  | 100.0%    | 0.00                      | 1,658.25                     |
| 001*231091-20<br>0*S*51681358 | 001:RCO0034-PR#21 - Security Fence and Gates for Portable Egress. | 4,355.00        | 4,355.00                          | 0.00        | 0.00                                       | 4,355.00                                   | 100.0%    | 0.00                      | 217.75                       |
| 002*231091-20<br>0*S*51682522 | 002:RCO0048-PR#30 - JHS Bldg. 100 Front Sidewalk                  | 1,828.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,828.00                  | 0.00                         |
| 003*231091-20<br>0*S*51682537 | 003:RCO0050-PR#28 - HS Front Sidewalk & Switchback                | 31,705.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 31,705.00                 | 0.00                         |
| 1                             | 8' CLF & Gates Material - Primary                                 | 23,130.00       | 17,123.00                         | 5,000.00    | 0.00                                       | 22,123.00                                  | 95.6%     | 1,007.00                  | 1,106.15                     |
| 10                            | 8' CLF Labor - HS                                                 | 18,513.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 18,513.00                 | 0.00                         |
| 2                             | 8' CLF Labor - Primary                                            | 8,379.00        | 4,500.00                          | 3,000.00    | 0.00                                       | 7,500.00                                   | 89.5%     | 879.00                    | 375.00                       |
| 3                             | 4' CLF & Gates Material - Primary                                 | 2,260.00        | 1,860.00                          | 200.00      | 0.00                                       | 2,060.00                                   | 91.2%     | 200.00                    | 103.00                       |
| 4                             | 4' CLF Labor - Primary                                            | 1,995.00        | 600.00                            | 1,000.00    | 0.00                                       | 1,600.00                                   | 80.2%     | 395.00                    | 80.00                        |
| 5                             | 8' CLF & Gates Material - Intermediate                            | 2,928.00        | 1,780.00                          | 0.00        | 0.00                                       | 1,780.00                                   | 60.8%     | 1,148.00                  | 89.00                        |
| 6                             | 8' CLF Labor - INtermediate                                       | 1,529.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 1,529.00                  | 0.00                         |
| 7                             | 8' CLF & Gates Material - JR HS                                   | 17,275.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 17,275.00                 | 0.00                         |
| 8                             | 8' CLF Labor - JR HS                                              | 3,923.00        | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 3,923.00                  | 0.00                         |
| 9                             | 8' CLF & Gate Material - HS                                       | 58,781.00       | 0.00                              | 0.00        | 0.00                                       | 0.00                                       | 0.0%      | 58,781.00                 | 0.00                         |

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

| A        | B                   | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|---------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %<br>(G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                     |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
|          | GRAND TOTAL         | \$209,766.00    | \$63,383.00                             | \$9,200.00  | \$0.00                                                 | \$72,583.00                                            | 34.6%        | \$137,183.00                       | \$3,629.15                         |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-025 - Science Lab Casework  
**CONTRACT DATE:** 01/20/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

**FROM CONTRACTOR:**  
The Hanson Group  
5850 Corridor Parkway, Suite #100  
Schertz, Texas 78154

**VIA ARCHITECT:**

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 580,481.00

2. Net Change by Change Orders

\$ 4,309.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 584,790.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 177,356.20

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 8,867.82

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 8,867.82

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 168,488.38

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 150,730.32

8. CURRENT PAYMENT DUE

\$ 17,758.06

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 416,301.62

| CHANGE ORDER SUMMARY                               | ADDITIONS   | DEDUCTIONS |
|----------------------------------------------------|-------------|------------|
| Total changes approved in previous months by Owner | \$2,184.00  | \$0.00     |
| Total approved this Month                          | \$2,125.00  | \$0.00     |
| TOTALS                                             | \$4,309.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 4,309.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

**CONTRACTOR:** The Hanson Group

By: Evelyn Fordiani

Date: November 13, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief, as indicated, the quality of the Work is in accordance with the Contract Documents and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** \$ 17,758.06

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14  
**APPLICATION DATE:** 11/20/25  
**PERIOD TO:** 11/30/25  
**ARCHITECT'S PROJECT NO:** 01-231091

| A        | B                                                      | C               | D                                 | E                                | F                                          | G                                          |           | H                         | I                            |
|----------|--------------------------------------------------------|-----------------|-----------------------------------|----------------------------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO. | DESCRIPTION OF WORK                                    | SCHEDULED VALUE | WORK COMPLETED                    |                                  | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|          |                                                        |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD                      |                                            |                                            |           |                           |                              |
|          | Science Lab Casework Intermediate Installation         | 14,788.00       | ✓ 14,788.00                       | 0.00                             | 0.00                                       | 14,788.00                                  | 100.0%    | 0.00                      | 739.40                       |
|          | Science Lab Casework Intermediate Lab Casework         | 51,988.50       | 51,988.50                         | BC did not bill this PA 13 or 14 |                                            | 8.50                                       | 100.0%    | 0.00                      | 2,599.43                     |
|          | Science Lab Casework Intermediate Equipment            | 9,528.30        | 9,528.30                          | BC did not bill this PA 13 or 14 |                                            | 8.30                                       | 100.0%    | 0.00                      | 476.41                       |
|          | Science Lab Casework Intermediate Epoxy Tops           | 23,454.00       | ✓ 23,454.00                       | 0.00                             | 0.00                                       | 23,454.00                                  | 100.0%    | 0.00                      | 1,172.70                     |
|          | Science Lab Casework Intermediate Engineering/Drafting | 9,441.20        | ✓ 9,441.20                        | 0.00                             | 0.00                                       | 9,441.20                                   | 100.0%    | 0.00                      | 472.06                       |
|          | Science Lab Casework Jr HS Installation                | 29,872.00       | 0.00                              | 0.00                             | 0.00                                       | 0.00                                       | 0.0%      | 29,872.00                 | 0.00                         |
|          | Science Lab Casework Jr HS Lab Casework                | 126,657.90      | 0.00                              | 0.00                             | 0.00                                       | 0.00                                       | 0.0%      | 126,657.90                | 0.00                         |
|          | Science Lab Casework Jr HS Equipment                   | 15,098.40       | 0.00                              | 0.00                             | 0.00                                       | 0.00                                       | 0.0%      | 15,098.40                 | 0.00                         |
|          | Science Lab Casework Jr HS Epoxy Tops                  | 53,748.90       | 0.00                              | 0.00                             | 0.00                                       | 0.00                                       | 0.0%      | 53,748.90                 | 0.00                         |
|          | Science Lab Casework Jr HS Engineering/Drafting        | 21,722.80       | ✓ 10,861.40                       | 0.00                             | 0.00                                       | 10,861.40                                  | 50.0%     | 10,861.40                 | 543.07                       |
|          | Science Lab Casework HS Installation                   | 78.00           | 0.00                              | 0.00                             | 0.00                                       | 0.00                                       | 0.0%      | 78.00                     | 0.00                         |
|          | Science Lab Casework HS Equipment                      | 6,409.80        | 0.00                              | 0.00                             | 0.00                                       | 0.00                                       | 0.0%      | 6,409.80                  | 0.00                         |
|          | Science Lab Casework HS Engineering/Drafting           | 712.20          | ✓ 356.10                          | 0.00                             | 0.00                                       | 356.10                                     | 50.0%     | 356.10                    | 17.81                        |

| A                         | B                                                  | C               | D                                 | E                                      | F                                          | G                                          |           | H                         | I                            |
|---------------------------|----------------------------------------------------|-----------------|-----------------------------------|----------------------------------------|--------------------------------------------|--------------------------------------------|-----------|---------------------------|------------------------------|
| ITEM NO.                  | DESCRIPTION OF WORK                                | SCHEDULED VALUE | WORK COMPLETED                    |                                        | MATERIALS PRESENTLY STORED (NOT IN D OR E) | TOTAL COMPLETED AND STORED TO DATE (D+E+F) | % (G / C) | BALANCE TO FINISH (C - G) | RETAINAGE (IF VARIABLE RATE) |
|                           |                                                    |                 | FROM PREVIOUS APPLICATION (D + E) | THIS PERIOD                            |                                            |                                            |           |                           |                              |
|                           | Installation only - Primary School                 | 16,700.00       | ✓ 16,700.00                       | 0.00                                   | 0.00                                       | 16,700.00                                  | 100.0%    | 0.00                      | 835.00                       |
|                           | Installation only - Intermediate School            | 6,075.00        | ✓ 4,252.50                        | ✓ 1,215.00                             | 0.00                                       | 5,467.50                                   | 90.0%     | 607.50                    | 273.38                       |
|                           | Installation only- Junior HS                       | 36,420.00       | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 36,420.00                 | 0.00                         |
|                           | Installation only - High School                    | 27,430.00       | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 27,430.00                 | 0.00                         |
|                           | PLP2 Intermediate Install                          | 21,263.00       | 0.00                              | ✓ 5,315.75                             | 0.00                                       | 5,315.75                                   | 25.0%     | 15,947.25                 | 265.79                       |
|                           | PLP2 Intermediate Drafting and Engineering         | 2,500.00        | ✓ 1,250.00                        | 0.00                                   | 0.00                                       | 1,250.00                                   | 50.0%     | 1,250.00                  | 62.50                        |
|                           | PLP2 Intermediate Material                         | 20,000.00       | ✓ 10,000.00                       | ✓ 7,000.00                             | 0.00                                       | 17,000.00                                  | 85.0%     | 3,000.00                  | 850.00                       |
|                           | PLP2 Intermediate Fabrication                      | 2,437.00        | ✓ 1,218.50                        | ✓ 852.95                               | 0.00                                       | 2,071.45                                   | 85.0%     | 365.55                    | 103.57                       |
|                           | Panel work - Junior HS Install                     | 2,100.00        | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 2,100.00                  | 0.00                         |
|                           | Panel work - Junior HS Drafting and Engineering    | 400.00          | ✓ 200.00                          | 0.00                                   | 0.00                                       | 200.00                                     | 50.0%     | 200.00                    | 10.00                        |
|                           | Panel work - Junior HS Material                    | 2,800.00        | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 2,800.00                  | 0.00                         |
|                           | Panel work - Junior HS Fabrication                 | 1,380.00        | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 1,380.00                  | 0.00                         |
|                           | Display Cases - Junior HS Install                  | 6,030.00        | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 6,030.00                  | 0.00                         |
|                           | Display Cases - Junior HS Drafting and Engineering | 2,500.00        | ✓ 1,250.00                        | 0.00                                   | 0.00                                       | 1,250.00                                   | 50.0%     | 1,250.00                  | 62.50                        |
|                           | Display Cases - Junior HS Material                 | 25,000.00       | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 25,000.00                 | 0.00                         |
|                           | Display Cases - Junior HS Fabrication              | 4,370.00        | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 4,370.00                  | 0.00                         |
|                           | Panel Work - HS Install                            | 15,775.00       | ✓ 0.00                            | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 15,775.00                 | 0.00                         |
|                           | Panel Work - HS Drafting and Engineering           | 2,500.00        | ✓ 1,250.00                        | 0.00                                   | 0.00                                       | 1,250.00                                   | 50.0%     | 1,250.00                  | 62.50                        |
|                           | Panel Work - HS Material                           | 19,176.00       | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 19,176.00                 | 0.00                         |
|                           | Panel work - HS Fabrication                        | 2,125.00        | 2,125.00                          | Work not performed - BG has not billed | 0.00                                       | 2,125.00                                   | 100.0%    | 0.00                      | 106.25                       |
| 000*231091-200*S*51670397 | 000:HAN01-Science Lab Casework                     | 0.00            | 0.00                              | 0.00                                   | 0.00                                       | 0.00                                       | 0.0%      | 0.00                      | 0.00                         |

|                                                                      |
|----------------------------------------------------------------------|
| <b>FINAL REVIEW BY CATHERINE BLACKLER, AGCM</b><br><b>12/05/2025</b> |
|----------------------------------------------------------------------|

| A                             | B                                                                                        | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|------------------------------------------------------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                                                                      | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                                                                          |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 000*231091-20<br>0*S*51670398 | 000:HAN02-Millwork Install & Misc Fab                                                    | 0.00            | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 0.00                               | 0.00                               |
| 001*231091-20<br>0*S*51679847 | 001:RCO0030-PR#10 - Prim. Library<br>Rough-Ins Change & Addition of Misc.<br>Accessories | 2,184.00        | 0.00                                    | 2,184.00    | 0.00<br><b>Billed Owner PA 13</b>                      | 2,184.00                                               | 100.0%       | 0.00                               | 109.20                             |
| 002*231091-20<br>0*S*51680991 | 002:BO0025-Temporary Cabinets for<br>Int. 4 Classrooms (D108, D101, D219,<br>D204)       | 2,125.00        | 0.00                                    | 2,125.00    | 0.00<br><b>Billed Owner PA 13</b>                      | 2,125.00                                               | 100.0%       | 0.00                               | 106.25                             |
|                               | GRAND TOTAL                                                                              | \$584,790.00    | \$158,663.50                            | \$18,692.70 | \$0.00                                                 | \$177,356.20                                           | 30.3%        | \$407,433.80                       | \$8,867.82                         |

AIA<sup>®</sup>

Document G702<sup>™</sup> – 1992

FINAL REVIEW BY CATHERINE BLACKLER, AGCM

12/05/2025

Application and Certificate for Payment

TO OWNER:

Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

FROM CONTRACTOR:

Won-Door Corporation  
1865 South 3480 West  
Salt Lake City, Utah 84104

PROJECT:

La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

VIA ARCHITECT:

APPLICATION NO: 14

PERIOD TO: 11/30/25

CONTRACT FOR: 231091-048 - Moveable Fire wall

CONTRACT DATE: 05/20/25

PROJECT NOS: 01-231091

Distribution to:

OWNER ☐

ARCHITECT ☐

CONTRACTOR ☐

FIELD ☐

OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703<sup>™</sup>, is attached.

1. ORIGINAL CONTRACT SUM

\$ 83,508.00

2. Net Change by Change Orders

\$ 0.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 83,508.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 83,508.00

5. RETAINAGE:

a. 5.0% of Completed Work

(Column D + E on G703)

\$ 4,175.40

b. 0.0% of Stored Material

(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 4,175.40

6. TOTAL EARNED LESS RETAINAGE

(Line 4 Less Line 5 Total)

\$ 79,332.60

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT

(Line 6 from prior Certificate)

\$ 77,500.05

8. CURRENT PAYMENT DUE

\$ 1,832.55

9. BALANCE TO FINISH, INCLUDING RETAINAGE

(Line 3 less Line 6)

\$ 4,175.40

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|----------------------------------------------------|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00    | \$0.00     |
| Total approved this Month                          | \$0.00    | \$0.00     |
| TOTALS                                             | \$0.00    | \$0.00     |
| NET CHANGES by Change Order                        |           | \$ 0.00    |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Won-Door Corporation

By: Erin Wheeler

Date: November 21, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 1,832.55

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.


**Document G703™ – 1992**
**Continuation Sheet**

AIA Document G702™–1992, Application and Certificate for Payment, or G732™–2009, Application and Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

**APPLICATION NO.:** 14

**APPLICATION DATE:** 11/20/25

**PERIOD TO:** 11/30/25

**ARCHITECT'S PROJECT NO:** 01-231091

| A        | B                   | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|----------|---------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO. | DESCRIPTION OF WORK | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|          |                     |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 001      | HEADER              | 2,887.00        | 2,887.00                                | 0.00        | 0.00                                                   | 2,887.00                                               | 100.0%       | 0.00                               | 144.35                             |
| 002      | FIREGUARD           | 78,508.00       | 78,508.00                               | 0.00        | 0.00                                                   | 78,508.00                                              | 100.0%       | 0.00                               | 3,925.40                           |
| 003      | INSTALL             | 1,929.00        | 0.00                                    | 1,929.00    | 0.00                                                   | 1,929.00                                               | 100.0%       | 0.00                               | 96.45                              |
| 004      | TEXTURA FEE         | 184.00          | 184.00                                  | 0.00        | 0.00                                                   | 184.00                                                 | 100.0%       | 0.00                               | 9.20                               |
|          | GRAND TOTAL         | \$83,508.00     | \$81,579.00                             | \$1,929.00  | \$0.00                                                 | \$83,508.00                                            | 100.0%       | \$0.00                             | \$4,175.40                         |

 **Document G702™ – 1992**

FINAL REVIEW BY CATHERINE BLACKLER, AGCM  
12/05/2025

Application and Certificate for Payment

**TO OWNER:**  
Bartlett Cocke General Contractors LLC  
8706 Lockway  
San Antonio, Texas 78217

**FROM CONTRACTOR:**  
Ybarra Group, Inc. dba Service Shade Shop  
10104 Huebner Road  
San Antonio, Texas 78240

**PROJECT:**  
La Vernia ISD 2023 Bond Projects  
13600 US Hwy 87 W  
La Vernia, Texas 78121, Wilson County

**VIA ARCHITECT:**

**APPLICATION NO:** 14  
**PERIOD TO:** 11/30/25  
**CONTRACT FOR:** 231091-042 - Window Treatments  
**CONTRACT DATE:** 03/20/25  
**PROJECT NOS:** 01-231091

**Distribution to:**  
OWNER ☐  
ARCHITECT ☐  
CONTRACTOR ☐  
FIELD ☐  
OTHER ☐

CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703™, is attached.

1. ORIGINAL CONTRACT SUM

\$ 37,984.00

2. Net Change by Change Orders

\$ 367.00

3. CONTRACT SUM TO DATE (Line 1+2)

\$ 38,351.00

4. TOTAL COMPLETED AND STORED TO DATE (Column G on G703)

\$ 8,359.00

5. RETAINAGE:

a. 5.0% of Completed Work  
(Column D + E on G703)

\$ 417.95

b. 0.0% of Stored Material  
(Column F on G703)

\$ 0.00

Total Retainage (Lines 5a + 5b or Total in Column I of G703)

\$ 417.95

6. TOTAL EARNED LESS RETAINAGE  
(Line 4 Less Line 5 Total)

\$ 7,941.05

7. LESS PREVIOUS CERTIFICATES FOR PAYMENT  
(Line 6 from prior Certificate)

\$ 0.00

8. CURRENT PAYMENT DUE

\$ 7,941.05

9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6)

\$ 30,409.95

| CHANGE ORDER SUMMARY                               | ADDITIONS | DEDUCTIONS |
|----------------------------------------------------|-----------|------------|
| Total changes approved in previous months by Owner | \$0.00    | \$0.00     |
| Total approved this Month                          | \$367.00  | \$0.00     |
| TOTALS                                             | \$367.00  | \$0.00     |
| NET CHANGES by Change Order                        | \$ 367.00 |            |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Ybarra Group, Inc. dba Service Shade Shop

By: Larry Ybarra

Date: November 13, 2025

State of:

County of:

Subscribed and sworn to before me this

Notary Public:

My Commission expires:

ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

AMOUNT CERTIFIED

\$ 7,941.05

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

ARCHITECT:

By:

Date:

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA<sup>®</sup>

Document G703<sup>™</sup> – 1992

Continuation Sheet

AIA Document G702<sup>™</sup>–1992, Application and Certificate for Payment, or G732<sup>™</sup>–2009,  
Application and Certificate for Payment, Construction Manager as Adviser Edition,  
containing Contractor's signed certification is attached.

In tabulations below, amounts are in US dollars.

Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO.: 14  
APPLICATION DATE: 11/20/25  
PERIOD TO: 11/30/25  
ARCHITECT'S PROJECT NO: 01-231091

| A                             | B                                          | C               | D                                       | E           | F                                                      | G                                                      |              | H                                  | I                                  |
|-------------------------------|--------------------------------------------|-----------------|-----------------------------------------|-------------|--------------------------------------------------------|--------------------------------------------------------|--------------|------------------------------------|------------------------------------|
| ITEM NO.                      | DESCRIPTION OF WORK                        | SCHEDULED VALUE | WORK COMPLETED                          |             | MATERIALS<br>PRESENTLY<br>STORED<br>(NOT IN<br>D OR E) | TOTAL<br>COMPLETED<br>AND STORED<br>TO DATE<br>(D+E+F) | %(<br>G / C) | BALANCE<br>TO<br>FINISH<br>(C - G) | RETAINAGE<br>(IF VARIABLE<br>RATE) |
|                               |                                            |                 | FROM PREVIOUS<br>APPLICATION<br>(D + E) | THIS PERIOD |                                                        |                                                        |              |                                    |                                    |
| 000*231091-20<br>0*S*51673044 | 000:SS01-                                  | 37,984.00       | 0.00                                    | 8,359.00    | 0.00                                                   | 8,359.00                                               | 22.0%        | 29,625.00                          | 417.95                             |
| 001*231091-20<br>0*S*51681257 | 001:BO0030-Add Window Blind at Int.<br>323 | 367.00          | 0.00                                    | 0.00        | 0.00                                                   | 0.00                                                   | 0.0%         | 367.00                             | 0.00                               |
|                               | GRAND TOTAL                                | \$38,351.00     | \$0.00                                  | \$8,359.00  | \$0.00                                                 | \$8,359.00                                             | 21.8%        | \$29,992.00                        | \$417.95                           |