



Argyle Stadium

June 2025 Update

Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



Site Photos



Site Photos



Site Photos



Key Milestones

Key Milestone Tracking	
Town Permit Field Event Locations	September 5 th 2024 January 1 st 2025
Press Box Erection Begins IAC Erection Begins	March 2025 Spring 2025
Visitor Grandstand Install Home Grandstand Install	Spring 2025 Early Summer 2025
Substantial Completion	November 2025

Look Ahead

- Finish Summer Scheduled work
- Continue Erecting Press Box
- Put remaining roofs on Concession Stands
- Complete Visitor grandstands
- Begin Visitor Canopy





Middle School

June 2025 Update

Site Photos



POGUE
CONSTRUCTION
POWERED BY PEOPLE

Site Photos



Site Photos



Site Photos



Site Photos



Site Photos



Look Ahead

- CMU to be complete by the end of the month
- Begin Fence install and sidewalks
- Continue with irrigation and landscape at front of site
- Steel will continue in A & B
- Continue with interior MEP rough in.



Key Milestones

Key Milestone Tracking	
Town of Argyle Permit	December 20, 2024
Dry in Building and Set RTU's	September 2025
Elevator Install	Spring 2026
Substantial Completion	July 2026