

FACILITIES/CONSTRUCTION REPORT

JULY 2023

BHS Sportsplex:

7-19 Calm, warm@77 degrees. Schellinger start laying base coarse gravel with belly dumps (6), rollout Geotech liner underneath, 1 grader spreading to finish grade, 1 smooth drum roller and 1 water truck compacting, 12 workers.

7-20 Calm, hot@80 degrees. Schellinger haul base coarse gravel with belly dumps (6) and Trails End belly dumps (2), rollout Geotech liner underneath, 1 grader spreading to finish grade, 1 smooth drum roller and 1 water truck compacting, 12 workers. Trails End 2 belly dumps, 2 workers.

7-24 Breezy, hot@93 degrees. Schellinger haul base coarse gravel with belly dumps (6) and Trails End belly dumps(2), rollout Geotech liner underneath, 1 grader spreading to finish grade, 1 smooth drum roller and 1 water truck compacting. Install 36" culvert for the cellular tower access road with 1 excavator and 1 sheepsfoot trench roller to compact, 12 workers. Trails End 2 belly dumps, 2 workers. Circle R haul rip-rap, 1 end dump, 1 worker.

7-25 Breezy, hot@83 degrees. Schellinger haul base coarse gravel with belly dumps (6) and Trails End belly dumps (2), rollout Geotech liner underneath, 1 grader spreading to finish grade, 1 smooth drum roller and 1 water truck compacting. 1 excavator dig out for rip-rap at holding ponds/berms, place rip-rap. Trails End 2 belly dumps, 2 workers. Circle R haul rip-rap, 1 end dump, 1 worker. TDH test for compaction, all tests passed, 1 worker.

7-26 Breezy, hot@76 degrees. Schellinger haul base coarse gravel with belly dumps (3) 1 grader spreading to finish grade and cut-out for curb/gutter, 1 smooth drum roller and 1 water truck compacting. 1 excavator dig out for rip-rap at holding ponds/berms, place rip-rap, 9 workers. TDH test for compaction, all tests passed, 1 worker.

7-27 Calm, hot@78 degrees. Schellinger has 1 grader finish grading and cut-out for curb/gutter, 1 smooth drum roller and 1 water truck compacting, 1 excavator dig out for rip-rap at holding ponds/berms, place rip-rap. Start topsoiling ditches with 1 dozer, 1 loader to load 1 side-dump and place topsoil in ditch, 6 workers. TDH test for compaction, all tests passed, 1 worker.

7-31 Calm, hot@92 degrees. Schellinger has 1 grader finish grading and cut-out for cur/gutter, 1 smooth drum roller and 1 water truck compacting, 1 excavator dig out for rip-rap at culvert ends, place rip-rap. Topsoil ditches with 1 dozer, 1 loader to load 1 side-dump and place topsoil in ditch, 6 workers.