

**Long-Range Facilities Plan Status Report**  
**Provided by Johnson Controls, Inc.**  
**June 5, 2012**

**Project Design and Construction**

- Eastern High School – Field turf is complete. Track paving has been completed and is curing 28 days per surfacing spec. Track surfacing will start in early-July. Grandstands are 98% complete. Project on schedule.
- Ordean East Middle School – New lockers are being installed during June. Final cleaning has started. Final Sitework on north side will begin following School Board approval. Temporary Occupancy should be permitted in late-June. Project on schedule.
- Lincoln Park Middle School – Turf football field is being installed. Final Sitework is proceeding along with final interior finishes. Project on schedule.
- Laura MacArthur School Demolition – Asbestos abatement work is 98% completed. Demolition of the old school will begin in June. The 11-month walk thru of the new school has been completed, and related warranty issues will be finished during summer.
- Grant Elementary – Project has been competitively bid. Construction will begin following School Board approval. Completing Project on schedule is currently being jeopardized due to late start.
- Congdon Elementary – Bid Package 1 has been competitively bid. Construction will begin following School Board approval. Bid Packages 2 and 3 will be ready for bidding in June and July, respectively. Completing Project on schedule is currently being jeopardized due to late start.

**Utilization of Local Contractors and Labor**

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.