



# 2015

---

## BOND UPDATE

---

Aledo Independent School District

*A Past to Remember*  
**A FUTURE TO MOLD**



**PROGRESS**  
SNAPSHOT

# CONTROLLED ENTRIES

---

- Contract Executed
- Ordering Materials
- Week of September 21: Pre-Construction Meeting
- Building Permits have been secured

# CODER ELEMENTARY CONTROLLED ENTRY

---

- Held a series of Design Development meetings with District staff
- Topographic survey in progress
- Code Review meeting with City of Aledo: 9/18/2015
- Cost Estimate in progress
- October board meeting: exterior elevation and color schedule for approval
- Anticipated bid approval: December 2015

# NEW ELEMENTARY NO. 5

---

- Property Search/Land Transaction in progress
- Week of September 28: Review prototype design with District staff to identify updates
- Anticipated bid approval: April 2016



# ROOFING, HVAC, ELECTRICAL, & MISC.

---

- Held initial meeting with the District to start discussion of schedule, technical design preferences, and finalization of scope
- Anticipated bid approval(s): Spring 2016



# TECHNOLOGY PACKAGES 1, 2, & 3

---

- Continuing to define classroom solution through Bearcat Inc.
- Initial meeting was held with District representatives to discuss equipment specifications, schedules, and packaging
- Anticipated bid approvals: January and April 2016



# 2015

---

## BOND UPDATE

---

Aledo Independent School District

*A Past to Remember*  
**A FUTURE TO MOLD**