

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
April 5, 2012

Project Design and Construction

- Eastern High School – Multipurpose field related work is being completed. Site contractors are preparing to mobilize.
- Eastern Middle School – New lockers will arrive in early-June. Final cleaning will start in April. Project on schedule.
- Lincoln Park Middle School – Gym Ceiling will be painted by April 15th. Terrazzo will be started in late-April. Site work is being started earlier than planned. Project on schedule.
- Grant Elementary – Project is ready to bid. Construction planned to start in June.
- Congdon Elementary – Bid Documents are being prepared. Construction planned to start in June.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFPP Contractor/Supplier/Consultant Listing.