



**BULLEY &
ANDREWS**

Building Matters®

Oak Park Elementary School District 97

New Administration Building

Executive Summary

Presented by

Bulley & Andrews, LLC

1755 W. Armitage Ave.

Chicago, IL 60622

773.235.2433

www.bulley.com

December 2015

Oak Park Elementary School District 97

New Administration Building

EXECUTIVE SUMMARY

December 2015

CONTENTS

Section 1: Project Cost Status

Budget Summary
Direct Cost Summary.....
Owner/Design Contingency
Construction Contingency
Contaminated Soil Log.....

Section 2: Schedule

Overall Updated Schedule
Summary of Completed Work

Section 3: Previous Meeting Info

OAC Meeting 14 12.3.15.....

Section 4: Progress Photos

Section One

PROJECT COST STATUS

PRELIMINARY BUDGET SUMMARY
Oak Park D97 Administration Building

Option 9 - Recommended Scheme
2-Story - 22,100 SF

Assumptions	
Building Area	22,100 S.F.
Site Area	0.27 Acres

Item Description	Preliminary Budget 3/16/15		50% CD Budget Update 6/23/15		90% CD/BP 1 Budget Update 7/17/15		100% CD/BP 2 Budget Update 9/3/15		Progress Budget Update 12/4/15	
	Unit	Extension	Unit	Extension	Unit	Extension	Unit	Extension	Unit	Extension
DIRECT COSTS										
Site Development	\$13.93	\$307,762	NA	in Bldg Construction	NA	in Bldg Construction	NA	in Bldg Construction		in Bldg Construction
Building Construction	\$252.90	\$5,589,128	NA	\$6,376,130	NA	\$6,947,248	NA	\$7,025,441		\$6,999,086 as bid with alternates
Subtotal		\$5,896,890		\$6,376,130		\$6,947,248		\$7,025,441		\$6,999,086
CONTINGENCIES										
Owner & Design Contingency	8.0%	\$514,209	7.5%	\$478,210	5.0%	\$347,362	5.0%	\$351,272		\$282,692
Construction Contingency	5.0%	\$321,381	2.5%	\$159,403	2.5%	\$173,681	2.5%	\$175,636		\$270,571
OTHER (cost to be carried by D97 or B&A - TBD)										
Utility Hook-ups		\$50,000		\$50,000		\$50,000		\$50,000		\$50,000 Allowance
Bonds/Insurance	0.5%	\$32,138	0.5%	\$34,756	0.5%	\$37,611	0.5%	\$38,002		\$38,002 To be verified
TOTAL CONSTRUCTION BUDGET		\$6,814,617		\$7,098,499		\$7,555,903		\$7,640,351		\$7,640,351
SOFT COSTS										
Furniture, Fixtures & Equipment	\$25	\$442,000	\$25	\$442,000	\$25	\$442,000	\$25	\$442,000	\$25	\$442,000 Owner to Verify
Computers & Technology		\$100,000		\$100,000		\$100,000		\$100,000		\$100,000 Owner Provided
Moving Costs		\$20,000		\$20,000		\$20,000		\$20,000		\$20,000 Owner to Verify
FEES										
Legal Fees	0.5%	\$34,073	0.5%	\$35,492	0.5%	\$37,780	0.5%	\$38,202	0.5%	\$38,202 Estimated
Bond Counsel	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0	0.0%	\$0 Estimated
A/E Fees	7.0%	\$514,174	7.0%	\$537,145	7.0%	\$569,163	n.a.	\$537,145	n.a.	\$537,145 Set Fee
Construction Manager Fees	9.0%	\$530,720	Lump Sum	\$575,000	Lump Sum	\$575,000	Lump Sum	\$575,000	Lump Sum	\$575,000 includes fee, GC staffing, insurance
Acoustical Consultant		\$8,000		\$5,000		\$5,000		\$5,000		\$5,000 if Req'd
Geotechnical Engineering		\$15,250		\$15,250		\$15,250		\$15,250		\$15,250
Post Demolition Testing (infiltration Tests for Stormwater) Technology Consultant		\$8,000		\$11,000		\$11,000		\$11,000		\$11,000 Estimated
OTHER										
Reproduction		\$15,425		\$16,114		\$17,075		\$16,114		\$16,114 Estimated
Mail, Messenger, Expressage		\$1,000		\$1,000		\$1,000		\$1,000		\$1,000 Estimated
SUBTOTAL (SOFT COSTS, FEES & OTHER)		\$1,688,642		\$1,758,002		\$1,793,288		\$1,760,711		\$1,760,711
TOTAL PROJECT BUDGET		\$8,503,259		\$8,856,500		\$9,349,170		\$9,401,062		\$9,401,062
Amounts in italic print are Owner Costs that are not normally included with a construction cost estimate. These costs are verified considerably for project to project. The amounts shown are our best projection of these costs.										
VILLAGE OF OAK PARK DIRECT COSTS										
Building Demolition		\$148,299		\$148,299		\$148,299		\$148,299		\$148,299 Under Contract
Survey		\$2,800		\$2,800		\$2,800		\$2,800		\$2,800 Completed
Public Right of Way Development		\$50,000		\$50,000		\$50,000		\$50,000		\$50,000 Estimated
TOTAL VOP EXPENSES		\$201,099		\$201,099		\$201,099		\$201,099		\$201,099

BULLEY & ANDREWS Estimate Breakdown Sheet

Project: D97 Administration Building
Location: 260 W. Madison Street
Oak Park, IL 60302
Owner: Oak Park Elementary School District 97

Project # 115102
Bid Date: 8/10/2015

Duration (Months): 12
Duration (Weeks): 52
Total Building SF: 22100

Architect: STR

BULLEY & ANDREWS

CIRC. No.	DESCRIPTION	LOW BID SUBCONTRACTOR	50% CD Budget	Bid Package 1 90%CD	Bid Package 2 100% CD	Contract Award Amount	Current Contract 12/4/2015
B&A ITEMS							
1	General Conditions	Bulley & Andrews	In Fees	In Fees	In Fees	In Fees	In Fees
2	Concrete Barriers	UCP	In Site Logistics	\$5,940	\$5,940	\$5,940	\$5,240
3	Temp Fencing	BBF	In Site Logistics	\$6,413	\$6,413	\$6,413	\$6,413
4	Site Logistics	Allowance	\$24,000	\$10,000	\$10,000	\$10,000	\$10,000
5	Temp Utilities	In Trade costs	\$15,000	\$0	\$0	\$0	\$0
6	Hoisting/ Crane	In Trade Costs	\$0	\$0	\$0	\$0	\$0
7	Flagger	In Trade costs	\$24,000	\$0	\$0	\$0	\$0
8	Street Sweeping	In Trade costs	\$12,000	\$0	\$0	\$0	\$0
9	Safety/Misc Carpentry	Allowance	\$15,000	\$0	\$0	\$15,000	\$15,000
10	Design/ BIM	Allowance	\$7,500	\$0	\$0	\$7,500	\$7,500
11	Site Security	Allowance	\$5,000	\$5,000	\$5,000	\$5,000	\$5,000
12	Surveying	JSS	\$12,000	\$14,800	\$14,800	\$14,800	\$14,800
13	Winter Conditions	Allowance	\$85,000	\$85,000	\$85,000	\$85,000	\$85,000
14	Premium Time	None Included	\$0	\$0	\$0	\$0	\$0
15	Inspections	B&F Construction Code	In Permits	In Permits	In Permits	In Permits	\$11,400
16	Testing	Rubino Engr	In Testing Allow	\$24,454	\$24,454	\$24,454	\$20,319
17	Testing Allowance	Allowance	In Testing Allow	\$0	\$0	\$0	\$4,135
18	Dewatering	In Trade Costs	\$0	\$0	\$0	\$0	\$0
19	Final Cleaning	B&A	\$11,000	\$11,000	\$11,000	\$11,000	\$11,000
20	Demolition	By Owner	\$0	\$0	\$0	\$0	\$0
21	Landscaping	Atrium	\$35,925	\$35,925	\$37,962	\$37,962	\$37,962
22	Irrigation	None Indicated	\$0	\$20,000	\$17,400	\$0	\$0
23	Site Furnishings	None Indicated	\$0	\$0	\$0	\$0	\$0
24	Site Utilities	CJ Erickson	\$190,000	\$179,565	\$186,960	\$178,960	\$181,200
25	Site Utilities Street Sweeping	Allowance				\$2,000	\$2,000
26	Site Utilities Flagger	Allowance				\$6,000	\$6,000
27	Excavation	Quality Excavation	\$120,000	\$141,800	\$141,800	\$130,800	\$174,375
28	Excavation Street Sweeping	Allowance				\$5,000	\$5,000
29	Excavation Flagger	Allowance				\$6,000	\$6,000
30	Exploratory Holes	Allowance				\$1,000	\$1,000
31	Premium for Soil Issues	not included	\$0	\$0	\$0	\$0	\$0
32	Fencing	Action	\$13,615	\$14,960	\$44,330	\$24,670	\$24,670
33	Asphalt	Glander	\$5,000	\$5,000	\$19,000	\$19,000	\$19,000
34	Pavers	LPS Pavement	\$43,200	\$43,200	\$130,875	\$47,650	\$47,650
35	Site Concrete	In concrete	\$0	\$0	\$0	\$0	\$0
36	Concrete	Premium	\$373,100	\$387,700	\$387,700	\$351,700	\$357,830
37	Concrete Street Sweeping	Allowance				\$5,000	\$5,000
38	Concrete Flagger	Allowance				\$6,000	\$6,000
39	Concrete Underpinning	Allowance				\$24,000	\$24,000
40	Masonry	J&E Duff	\$456,000	\$461,000	\$538,000	\$452,500	\$452,500
41	Masonry Clips	Allowance				\$5,000	\$5,000
42	Structural Steel	Scott Steel	\$518,000	\$466,159	\$457,450	\$449,450	\$442,880
43	Structural Steel Shear Stud	Allowance				\$2,000	\$2,000
44	Structural Steel Flagger	Allowance				\$6,000	\$6,000
45	Misc. Metals	Phoenix Weldi.	\$0	\$0	\$34,250	\$34,250	\$34,250
46	Carpentry	PCI	\$37,600	\$53,600	\$85,800	In Drywall	In Drywall
47	Millwork	Cain Millwork	\$93,669	\$163,157	\$280,362	\$265,872	\$265,872
48	Waterproofing	JP Larsen	\$5,000	\$5,000	\$5,000	\$5,000	\$5,000
49	Air Barriers	Bofo Waterproofing	\$22,500	\$22,500	\$25,500	\$25,000	\$25,000
50	Insulation	In Drywall	\$0	\$0	\$0	\$0	\$0
51	Roofing	Sullivan Roofing	\$322,000	\$260,000	\$214,400	\$181,400	\$181,400
52	Temporary Roofing	Allowance				\$33,000	\$33,000
53	Fireproofing	None Indicated	\$0	\$0	\$0	\$0	\$0
54	Exterior Plaster	In Drywall	\$0	\$0	\$0	\$0	\$0
55	Metal Panels	EWS	\$213,000	\$248,000	\$395,670	\$338,000	\$338,000
56	Roof Top Metal Panels	In Metal Panels	\$0	\$0	\$0	\$0	\$0
57	Sealants	Allowance	\$7,700	\$7,700	\$7,700	\$7,700	\$7,700
58	Doors & Door Hardware	Block Iron	\$52,500	\$88,380	\$116,090	\$103,325	\$102,365
59	Glass/ Glazing	AGW	\$725,000	\$725,842	\$698,800	\$672,340	\$658,720
60	Drywall	PCI	\$438,593	\$457,099	\$424,200	\$495,000	\$507,720
61	Fabric Walls	Huff Co.	\$12,000	\$12,000	\$13,770	\$13,770	\$13,770
62	Acoustical Tile	E&K	\$95,765	\$100,156	\$85,000	\$85,000	\$85,000
63	Ceramic Tile	Bourbon Tile	\$30,960	\$49,000	\$67,140	\$62,140	\$62,140
64	Ceramic Tile Floor Prep	Allowance				\$5,000	\$5,000
65	Flooring	Johnson	\$83,370	\$159,973	\$117,600	\$107,600	\$107,600
66	Floor Prep	Allowance				\$10,000	\$10,000
67	Paint/ Wallcoverings	District 97 Staff Painters	\$48,250	\$48,250	\$55,760	\$46,760	\$46,760
68	Div10 - Bathroom Accessories	In Toilet Partitions	\$3,828	\$5,328	\$13,626	In Toilet Parts.	In Toilet Parts.
69	Toilet Partitions	Prestige Distribution	\$9,915	\$9,915	\$13,660	\$25,786	\$25,786
70	Markeboards	Allowance				\$1,500	\$1,500
71	Entry Mats	In Flooring	\$0	\$0	\$0	\$0	\$0
72	Operable Partitions	Hufcor	\$30,100	\$27,860	\$57,288	\$43,879	\$43,879
73	Lockers	None Indicated	\$0	\$0	\$0	\$0	\$0
74	Visual Display Boards	Allowance	\$0	\$0	\$11,600	\$11,600	\$11,600
75	Appliances	Allowance	\$4,000	\$4,000	\$4,000	\$4,000	\$4,000
76	WindowTreatments	Insolar	\$25,000	\$84,000	\$30,625	\$30,625	\$30,625
77	Signage	Allowance	\$21,000	\$21,000	\$21,000	\$21,000	\$21,000
78	Elevators	Thyssen Krupp Elevators	\$67,350	\$106,850	\$98,000	\$69,700	\$69,700
79	Plumbing	Ewing Doherty	\$235,375	\$298,047	\$306,500	\$295,700	\$295,700
80	Temporary Water	Allowance				\$5,000	\$5,000
81	Fire Protection	K&S Auto.	\$88,332	\$88,332	\$76,985	\$76,985	\$76,985
82	Mechanical Systems	Quality Control	\$814,000	\$890,500	\$802,780	\$795,280	\$795,280

CIRC. No.	DESCRIPTION	LOW BID SUBCONTRACTOR	50% CD Budget	Bid Package 1 90%CD	Bid Package 2 100% CD	Contract Award Amount	Current Contract 12/4/2015
B&A ITEMS							
83	Temperature Controls	Precision	\$109,440	\$100,600	\$143,970	\$143,970	\$132,970
84	Structured Cabling	Kace Communications	\$47,500	\$47,500	\$47,500	\$47,500	\$49,400
85	Structured Cabling Remaining Funds	Allowance	\$39,000	\$49,000	\$49,000	\$49,000	\$47,100
86	Fire Alarm	in Electrical	\$0	\$0	\$0	\$0	\$0
87	Electrical	McWilliams Electric	\$627,600	\$820,300	\$829,047	\$823,347	\$823,347
88	Temporary Electric	Allowance				\$10,000	\$10,000
Sub Total:			\$6,275,687	\$6,871,805	\$7,256,707	\$6,891,828	\$6,935,043
Soil, Concrete, Steel Testing	Allowance		\$25,000	by Rubino Engr	by Rubino Engr	by Rubino Engr	by Rubino Engr
Permit/Inspections	Allowance		\$30,000	\$30,000	\$30,000	\$30,000	\$18,600
Performance & Payment Bond			\$45,443	\$45,443	\$45,443	\$45,443	\$45,443
Sub Total Building Construction			\$6,376,130	\$6,947,248	\$7,332,150	\$6,967,271	\$6,999,086
accepted alternates / VE					(\$306,709)		
Sub Total Building Construction with accepted alternates			\$6,376,130	\$6,947,248	\$7,025,441	\$6,967,271	\$6,999,086
Owner Contingency			\$478,210	\$347,362	\$351,272	\$351,272	\$282,692
Construction Contingency			\$159,403	\$173,681	\$175,636	\$233,806	\$270,571
Winter Conditions Cost (to be funded out of owner contingency, if necessary)			\$0	\$0	\$0	\$0	\$150,000
Construction and Owner Contingency Subtotal (not including winter conditions)			\$637,613	\$521,043	\$526,908	\$585,078	\$553,263
CM Fees + Insurance + GCs			\$575,000	\$575,000	\$575,000	\$575,000	\$575,000
Sub Total:			\$7,588,743	\$8,043,291	\$8,127,349	\$8,127,349	\$8,127,349
Utility Hook Ups	By Owner		By Owner	By Owner	By Owner	By Owner	By Owner
Builders Risk/Special Insurance	By Owner		By Owner	By Owner	By Owner	By Owner	By Owner
TOTAL			\$7,588,743	\$8,043,291	\$8,127,349	\$8,127,349	\$8,127,349

12/4/2015

Owner Design Contingency Tracking Log

Change #	Description	APPROVED Y/N	Cost	Approved Cost
	Design Contingency Original Contract Amount			\$351,272
PCI 001	Bulletin #1 foundation work and steel canopy	Approved	(8,347)	(\$8,347)
PCI 002	Bulletin #2 west foundation changes	Approved	(13,410)	(\$13,410)
PCI 003	Bulletin #3 MWRD Comments	Approved	(8,325)	(\$8,325)
PCI 012	Office storefront glass wall elevation change	Approved	(3,310)	(\$3,310)
PCI 013	IFC Drawings Drywall Revisions	Approved	(6,200)	(\$6,200)
PCI 014	Delete trash enclosure footings	Approved	5,380	\$5,380
PCI 008	Bulletin #4	Approved	(2,128)	(\$2,128)
PCI 009	MWRD Stormwater Detention	Approved	(32,240)	(\$32,240)
ICI 016	Millwork Value Engineering Savings	Pending	9,284	
T.B.D.	Additional Winter Conditions		(150,000)	
	Remaining Owner Design Contingency			\$282,692

12/4/2015

Construction Contingency Tracking Log

Change #	Description	APPROVED Y/N	Cost	Approved Cost
	Construction Contingency Original Contract Amount			\$175,636
ICI 006	Credit from public bid of Metal Panels and Air Barrier	Approved	58,170	\$58,170
ICI 009	Credits for VE and double coverage items	Approved	28,865	\$28,865
ICI 011	Credit for changing glazing frames to clear anodized	Approved	7,200	\$7,200
ICI 015	Credit for concrete barriers not used	Approved	700	\$700
	Remaining Construction Contingency			\$270,571

12/4/2015

Contaminated Soil Cost Tracking Log
School District 97 Administration Building - 260 Madison Street

Date	Description	Vendor	Amount
	Village of Oak Park contaminated soil account		\$100,000
10/15/2015	Conduct environmental soil evaluation and prepare report	Terracon	(\$4,400)
11/3/2015	Onsite monitoring service for 10/18 through 10/24	Terracon	(\$1,350)
11/30/2015	Onsite monitoring service from 10/25 through 11/21	Terracon	(\$7,300)
12/1/2015	Dispose of contaminated spoils to Subtitle D landfill	Quality Exc.	(\$4,025)
		Remaining Funds	\$82,925

Section Two

SCHEDULE

Act ID		Description	Early Start	Early Finish	2015																																																2016																																																																																																																																																																																			
					MAY												JUN												JUL												AUG												SEP												OCT												NOV												DEC												JAN												FEB												MAR												APR												MAY												JUN												JUL												AUG												SEP												OCT												NOV											
Pre-Construction																																																																																																																																																																																																																																								
P10	Award CM		06MAY15		◆ Award CM																																																																																																																																																																																																																																			
P20	Bulley to prepare initial budget		06MAY15	03JUN15	■ Bulley to prepare initial budget																																																																																																																																																																																																																																			
P30	Budget Review Meeting		05JUN15	05JUN15	■ Budget Review Meeting																																																																																																																																																																																																																																			
P40	Review Site Logistics Plan with Village		05JUN15	17JUL15	■ Review Site Logistics Plan with Village																																																																																																																																																																																																																																			
P50	Obtain RofW Permit from Village		24JUL15	13OCT15	■ Obtain RofW Permit from Village																																																																																																																																																																																																																																			
P60	Structural Steel Procurement		11AUG15	03NOV15	■ Structural Steel Procurement																																																																																																																																																																																																																																			
P70	Rebar Procument		18AUG15	15SEP15	■ Rebar Procument																																																																																																																																																																																																																																			
P80	Long Lead Material Procurement		08SEP15	30DEC15	■ Long Lead Material Procurement																																																																																																																																																																																																																																			
Bid Package 1/ 90% CD's																																																																																																																																																																																																																																								
B10	Public Notice for Bid Package 1		17JUN15	01JUL15	■ Public Notice for Bid Package 1																																																																																																																																																																																																																																			
B15	STR Issue Bid / Budget Documents		19JUN15	19JUN15	■ STR Issue Bid / Budget Documents																																																																																																																																																																																																																																			
B20	Bidding/Budgeting Period		19JUN15	10JUL15	■ Bidding/Budgeting Period																																																																																																																																																																																																																																			
B30	B&A Prepare Bid Package1/90% CDBudget for Review		13JUL15	17JUL15	■ B&A Prepare Bid Package1/90% CDBudget for Review																																																																																																																																																																																																																																			
B40	Review Bid Package 1/ 90% CD Budget		20JUL15	20JUL15	■ Review Bid Package 1/ 90% CD Budget																																																																																																																																																																																																																																			
B50	Final Adjust Bid Package 1 /90% CD Budget		21JUL15	22JUL15	■ Final Adjust Bid Package 1 /90% CD Budget																																																																																																																																																																																																																																			
B60	Issue Bid Package 1 /90% CD's for Board Approval		22JUL15		◆ Issue Bid Package 1 /90% CD's for Board Approval																																																																																																																																																																																																																																			
B70	Bid Package 1 /90% CD's Presented to the Board		28JUL15		◆ Bid Package 1 /90% CD's Presented to the Board																																																																																																																																																																																																																																			
B80	Board Approval- Bid Package 1 /90% CD's		11AUG15	11AUG15	■ Board Approval- Bid Package 1 /90% CD's																																																																																																																																																																																																																																			
B90	Award Subcontractors for Bid Package 1		11AUG15	17AUG15	■ Award Subcontractors for Bid Package 1																																																																																																																																																																																																																																			
Bid Package 2/ GMP																																																																																																																																																																																																																																								
G10	Public Notice for Bid Package 2		22JUL15	05AUG15	■ Public Notice for Bid Package 2																																																																																																																																																																																																																																			
G15	STR Issue Bid/ GMP Documents		24JUL15	24JUL15	■ STR Issue Bid/ GMP Documents																																																																																																																																																																																																																																			
G20	Bidding Period		24JUL15	10AUG15	■ Bidding Period																																																																																																																																																																																																																																			
G30	B&A Prepare Bid Package 2/ GMP for Review		11AUG15	14AUG15	■ B&A Prepare Bid Package 2/ GMP for Review																																																																																																																																																																																																																																			
G40	Review Bid Package 2/ GMP		18AUG15	18AUG15	■ Review Bid Package 2/ GMP																																																																																																																																																																																																																																			
G50	Final Adjust Bid Package 2 / GMP		19AUG15	19AUG15	■ Final Adjust Bid Package 2 / GMP																																																																																																																																																																																																																																			
G60	Issue Bid Package 2 /GMP for Board Approval			19AUG15	◆ Issue Bid Package 2 /GMP for Board Approval																																																																																																																																																																																																																																			
G70	Bid Package 2 /GMP- Presented to Board		25AUG15		◆ Bid Package 2 /GMP- Presented to Board																																																																																																																																																																																																																																			
G80	Board Approval for Bid Package 2 /GMP		08SEP15	08SEP15	■ Board Approval for Bid Package 2 /GMP																																																																																																																																																																																																																																			
G90	Award Subcontractors for Bid Package 2		08SEP15	05OCT15	■ Award Subcontractors for Bid Package 2																																																																																																																																																																																																																																			
Pre-Install Meetings and Mockup																																																																																																																																																																																																																																								
M40	Plumbing - Preinstall Meeting		01DEC15	03DEC15	■ Plumbing - Preinstall Meeting																																																																																																																																																																																																																																			
M50	Electrical - Preinstall Meeting		08DEC15	10DEC15	■ Electrical - Preinstall Meeting																																																																																																																																																																																																																																			
M30	Steel - Preinstall Meeting		11DEC15	15DEC15	■ Steel - Preinstall Meeting																																																																																																																																																																																																																																			
M90	Concrete Flat Work - Preinstall Meeting		30DEC15	04JAN16	■ Concrete Flat Work - Preinstall Meeting																																																																																																																																																																																																																																			
M80	Fire Protection - Preinstall Meeting		07JAN16	11JAN16	■ Fire Protection - Preinstall Meeting																																																																																																																																																																																																																																			
M10	Masonry - Preinstall Meeting		14JAN16	18JAN16	■ Masonry - Preinstall Meeting																																																																																																																																																																																																																																			
M20	Build Exterior Mockup		26JAN16	07MAR16	■ Build Exterior Mockup																																																																																																																																																																																																																																			
M70	Cold Form Framing - Preinstall Meeting		11FEB16	15FEB16	■ Cold Form Framing - Preinstall Meeting																																																																																																																																																																																																																																			
M60	Mechanical - Preinstall Meeting		22FEB16	24FEB16	■ Mechanical - Preinstall Meeting																																																																																																																																																																																																																																			
M100	Roofing - Preinstall Meeting		07MAR16	09MAR16	■ Roofing - Preinstall Meeting																																																																																																																																																																																																																																			
M110	Glazing - Preinstall Meeting		20APR16	22APR16	■ Glazing - Preinstall Meeting																																																																																																																																																																																																																																			
M130	Pavement Pavers - Preinstall Meeting		23JUN16	27JUN16	■ Pavement Pavers - Preinstall Meeting																																																																																																																																																																																																																																			
M140	Landscaping - Preinstall Meeting		06JUL16	08JUL16	■ Landscaping - Preinstall Meeting																																																																																																																																																																																																																																			
M120	Millwork - Preinstall Meeting		11JUL16	13JUL16	■ Millwork - Preinstall Meeting																																																																																																																																																																																																																																			
M150	Flooring - Preinstall Meeting		04AUG16	08AUG16	■ Flooring - Preinstall Meeting																																																																																																																																																																																																																																			
Site Work																																																																																																																																																																																																																																								
S100	Install Site Construction Fencing		14OCT15	15OCT15	■ Install Site Construction Fencing																																																																																																																																																																																																																																			
S110	Install silt fenceing and protect inlets		16OCT15	19OCT15	■ Install silt fenceing and protect inlets																																																																																																																																																																																																																																			
S120	Install Protection for Trees & Utility Poles		16OCT15	16OCT15	■ Install Protection for Trees & Utility Poles																																																																																																																																																																																																																																			
S130	Sawcut and Demo existing concrete curbs & walks		21OCT15	21OCT15	■ Sawcut and Demo existing concrete curbs & walks																																																																																																																																																																																																																																			
Start date 06MAY15																																																																																																																																																																																																																																								
Finish date 19OCT16																																																																																																																																																																																																																																								
Data date 06MAY15																																																																																																																																																																																																																																								
Run date 04DEC15																																																																																																																																																																																																																																								
Page number 1A																																																																																																																																																																																																																																								
© Primavera Systems, Inc.																																																																																																																																																																																																																																								

Bulley & Andrews

D97 Administration Building

■ Early bar

■ Progress bar

■ Critical bar

◆ Start milestone point

◆ Finish milestone point

Act ID	Description	Early Start	Early Finish	2015																2016																			
				MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV																	
S140	Excavate for Utilities to the building	17NOV15	24NOV15	<div>█ Excavate for Utilities to the building</div>																																			
S150	Install Underground Plumbing & Sewer	18NOV15	03DEC15	<div>█ Install Underground Plumbing & Sewer</div>																																			
S160	Installing ComEd Ductbank & Comm Ductbank	25NOV15	08DEC15	<div>█ Installing ComEd Ductbank & Comm Ductbank</div>																																			
S170	Install New Water Connection	04DEC15	10DEC15	<div>█ Install New Water Connection</div>																																			
S180	Backfill Utilities to the building	11DEC15	17DEC15	<div>█ Backfill Utilities to the building</div>																																			
S190	Patch Madison Street after water & sewer tie-in	11DEC15	14DEC15	<div>█ Patch Madison Street after water & sewer tie-in</div>																																			
S200	Cut Parking Lot & driveway to grade	23MAY16 *	27MAY16	<div>█ Cut Parking Lot & driveway to grade</div>																																			
S210	Cut Sidewalks to Grade	31MAY16	01JUN16	<div>█ Cut Sidewalks to Grade</div>																																			
S220	Proof Roll the Lot & Drives	31MAY16		<div>◆ Proof Roll the Lot & Drives</div>																																			
S230	Place Stone & Prep Curb	01JUN16	07JUN16	<div>█ Place Stone & Prep Curb</div>																																			
S240	Place Filter Fabric & Perforated Pipe for Lot	01JUN16	02JUN16	<div>█ Place Filter Fabric & Perforated Pipe for Lot</div>																																			
S250	Frame & Pour Curb	08JUN16	13JUN16	<div>█ Frame & Pour Curb</div>																																			
S260	Place Stone & Prep Sidewalk	14JUN16	17JUN16	<div>█ Place Stone & Prep Sidewalk</div>																																			
S270	Frame and Pour Sidewalk	14JUN16	14JUN16	<div>█ Frame and Pour Sidewalk</div>																																			
S280	Place Stone for Lot	14JUN16	20JUN16	<div>█ Place Stone for Lot</div>																																			
S290	Frame and Pour Concrete Drives	21JUN16	27JUN16	<div>█ Frame and Pour Concrete Drives</div>																																			
S300	Install Permeable Pavers for Lot	08JUL16	19JUL16	<div>█ Install Permeable Pavers for Lot</div>																																			
S310	Install Ornamental Fence	08JUL16	14JUL16	<div>█ Install Ornamental Fence</div>																																			
S320	Install Landscaping	20JUL16	28JUL16	<div>█ Install Landscaping</div>																																			
S330	Install Lot Signage & Stripping	29JUL16	02AUG16	<div>█ Install Lot Signage & Stripping</div>																																			
Construction																																							
10	Clear CA-6 from site and stock pile	21OCT15	26OCT15	<div>█ Clear CA-6 from site and stock pile</div>																																			
20	Excavate Foundations along the east side	27OCT15	30OCT15	<div>█ Excavate Foundations along the east side</div>																																			
30	Excavate Foundations along the west side	02NOV15	03NOV15	<div>█ Excavate Foundations along the west side</div>																																			
40	Frame/Prep/Pour Footings&Strap Beams east side	02NOV15	09NOV15	<div>█ Frame/Prep/Pour Footings&Strap Beams east side</div>																																			
50	Frame/Prep/Pour Footing& StrapBeams west side	04NOV15	09NOV15	<div>█ Frame/Prep/Pour Footing& StrapBeams west side</div>																																			
60	Pour founation walls east side	06NOV15	12NOV15	<div>█ Pour founation walls east side</div>																																			
70	Backfill east side foundation	10NOV15	11NOV15	<div>█ Backfill east side foundation</div>																																			
80	Excavate for foundations	10NOV15	16NOV15	<div>█ Excavate for foundations</div>																																			
90	Pour foundation walls west side	10NOV15	13NOV15	<div>█ Pour foundation walls west side</div>																																			
100	Frame/ Prep/Pour Footings Center/Interior	16NOV15	25NOV15	<div>█ Frame/ Prep/Pour Footings Center/Interior</div>																																			
110	Excavate for the Elevator Pit	17NOV15	19NOV15	<div>█ Excavate for the Elevator Pit</div>																																			
120	Pour Foundations Walls Center/Interior	19NOV15	04DEC15	<div>█ Pour Foundations Walls Center/Interior</div>																																			
130	Frame & Pour Elevator Pit Slab	20NOV15	23NOV15	<div>█ Frame & Pour Elevator Pit Slab</div>																																			
140	Frame & Pour Elevator Pit Walls	24NOV15	02DEC15	<div>█ Frame & Pour Elevator Pit Walls</div>																																			
160-1	Build Masonry Walls at cL 1 & 8.4 - 1st floor	24NOV15	18DEC15	<div>█ Build Masonry Walls at cL 1 & 8.4 - 1st floor</div>																																			
170	Install Insulation on foundation walls	30NOV15	03DEC15	<div>█ Install Insulation on foundation walls</div>																																			
180	Backfill foundations	03DEC15	07DEC15	<div>█ Backfill foundations</div>																																			
150-1	Build Center Bearing Masonry Walls - 1st floor	04DEC15	24DEC15	<div>█ Build Center Bearing Masonry Walls - 1st floor</div>																																			
200-1	Erect Steel Columns & Beams for 1st floor	28DEC15	13JAN16	<div>█ Erect Steel Columns & Beams for 1st floor</div>																																			
250	Place stone and grade for slab on grade	14JAN16	21JAN16	<div>█ Place stone and grade for slab on grade</div>																																			
240	Set 2nd Floor Decking	21JAN16	27JAN16	<div>█ Set 2nd Floor Decking</div>																																			
300	Prep for slab on grade	22JAN16	28JAN16	<div>█ Prep for slab on grade</div>																																			
310	Prep electrical for slab on grade	22JAN16	28JAN16	<div>█ Prep electrical for slab on grade</div>																																			
260	Roughin MEPs for 2nd floor Deck	28JAN16	03FEB16	<div>█ Roughin MEPs for 2nd floor Deck</div>																																			
150-2	Build Masonry Walls along cL 8.4 - 2nd Floor	28JAN16	10FEB16	<div>█ Build Masonry Walls along cL 8.4 - 2nd Floor</div>																																			
160-2	Build Masonry walls along cL 1 - 2nd Floor	28JAN16	10FEB16	<div>█ Build Masonry walls along cL 1 - 2nd Floor</div>																																			
320	Pour slab on grade	29JAN16	04FEB16	<div>█ Pour slab on grade</div>																																			
190	Roughin MEP's in Masonry Walls	04FEB16	17FEB16	<div>█ Roughin MEP's in Masonry Walls</div>																																			
200-2	Erect Steel for 2nd floor	11FEB16	26FEB16	<div>█ Erect Steel for 2nd floor</div>																																			
340	Install Cold Form/Exterior Framing & Sheathing	17FEB16	01MAR16	<div>█ Install Cold Form/Exterior Framing & Sheathing</div>																																			
220	Install Penthouse Steel Beams	29FEB16	04MAR16	<div>█ Install Penthouse Steel Beams</div>																																			
Start date	06MAY15	<div>Bulley & Andrews D97 Administration Building</div>																																				█ Early bar	
Finish date	19OCT16																																					█ Progress bar	
Data date	06MAY15																																					█ Critical bar	
Run date	04DEC15																																					◆ Start milestone point	
Page number	2A																																					◆ Finish milestone point	
© Primavera Systems, Inc.																																							

Act ID	Description	Early Start	Early Finish	2015												2016																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
				MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
230	Set Roof Bar Joist	29FEB16	09MAR16																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</

[illegible]

BULLEY & ANDREWS

General Contractors Since 1891

Oak Park Elementary School District 97
New Administration Building
260 Madison Street
Oak Park

Project Status Update 12/4/15

- **Summary of Completed Work:**
 - Project started October 19th with the first shovel in the ground on October 21st.
 - Building excavation and concrete foundations are complete.
 - Foundation waterproofing and backfill are 90% complete.
 - Interior piers and footings complete.
 - Com Ed duct bank conduit and concrete complete. Com Ed to provide power end of February.
 - Currently coordinating water service tap with Village of Oak Park.
 - East and West walls being installed. Due to overnight temperatures below 40 degrees, these walls have scaffolding enclosed with plastic to maintain proper temperature for proper curing of mortar. Center concrete masonry elevator shaft underway.
 - Underground MEP work is ongoing in the building footprint including plumbing, water service, and stormwater.

- **Summary of Upcoming Work (December 2015 – January 2016)**
 - Backfill site utility trenches mid-December.
 - Install elevator shaft load bearing masonry walls in December.
 - 1st floor structural steel erection to begin end of December.
 - Install 2nd floor decking in January after 1st floor structural steel.
 - Build masonry walls from 2nd floor to roof end of January.
 - Begin prepping 1st floor for slab on grade concrete end of January.

Section Three

PREVIOUS MEETING INFO

Bulley & Andrews LLC
Owner Architect Contractor Meeting
115102 - School District 97 - Administration Building
Thursday, December 3, 2015 09:00 AM

Meeting ID OAC014**Subject** D97 Admin Bldg OAC Meeting #14**Location** Jobsite Trailer

Attendees

<i>Attendee Name</i>	<i>Company</i>	<i>cc only</i>	<i>Attendee Name</i>	<i>Company</i>	<i>cc only</i>
X Bill Truty	Bulley & Andrews LLC		X Therese O'Neill	OAK PARK ELEMENTARY SCHOOL DISTRICT 97	
X Debora Rieck	Bulley & Andrews LLC		X Jennifer Costanzo	STR PARTNERS LLC	
X Norman Lane	OAK PARK ELEMENTARY SCHOOL DISTRICT 97				

Meeting Agenda

<i>Item ID</i>	<i>Description and Notes</i>	<i>Responsibility</i>	<i>Due Date</i>
OAC001-01 Open	Safety/Site/Security/Logistics 12/03/2015 - No safety/site/security logistic issues for discussion.		
OAC001-02 Open	Schedule/Flow of Work 12/03/2015 See attached 4 week schedule. Current ongoing activities: - Install underground plumbing and sewer. - Install water service and coordinate with V.O.P. for water connection. - Backfill utilities to the building. - Complete foundations walls at interior piers. - Build east and west concrete block and brick walls. - Install insulation and waterproof foundation walls. - Backfill foundation walls. - Build load bearing masonry elevator shaft. - Structural steel work to begin on 12/28.		
OAC001-03 Open	Construction Documents 12/03/2015 - B&A has recommended Kace Communications for the Structured Cabling contract at \$49,400. This recommendation is to be presented to the School Board on 12/15. The current budget had \$96,500 for AV/security. D97 to notify B&A on how remaining funds are to be allocated.		
OAC001-04 Open	Submittals 12/03/2015 Current, open submittals: - 040000-03A Expansion Joint Cover Product Data - 040000-05A Sealant Samples - 047200-03A Cast Stone Shop Drawings - 054000-01A Cold Formed Framing Shop Drawings - 054000-02A Cold Formed Framing Calculations - 055213-01A Metal Railing Shop Drawing - 072710-01A Self-Adhering Sheet Air Barrier - 074200-04A Acoustic Noise Barrier Wall System - 074200-05A Continuous Insulation - 074200-07A BR735 panel sample - 074200-08A Morin Color Samples - 074200-09A ACM Color Samples - 075400-01A Roof Hatch - 087100-01B Door and Frame Shop Drawing Resubmittal - 084113-01A Storefront System Shop Drawings		

Owner Architect Contractor Meeting
115102 - School District 97 - Administration Building
Thursday, December 3, 2015 09:00 AM

Item ID	Description and Notes	Responsibility	Due Date
	<ul style="list-style-type: none"> - 084113-02A Storefront System Hardware Cut Sheets - 084113-03A Pitco Product Data - 084113-04A Window Shop Drawings - 084113-05A Wausau Product Data - 087100-01B Door and Frame Shop Drawing Resubmittal - 087100-02B Hardware Cut Sheets Resubmittal - 095113-01A Acoustical Ceiling Grid and Tile Product Data - 095113-02A Type 1 ACT Sample - 095113-03A Type 2 ACT Sample - 095113-04A Type 3 ACT Sample - 095113-05A Ceiling Grid Sample - 096519-05B VT-2 Resubmitted Sample - 220000-01A Underground Plumbing Shop Drawing - 238127-01B VRF Product Data Resubmittal - 321443-01A Porous Unit Paving Product Data - 321443-02A Unit Pavers Sample 		
OAC001-05 Open	Request For Information 12/03/2015 Current, open RFIs: <ul style="list-style-type: none"> - RFI #012 Entry Canopy Storm Drain - RFI #015 Floor Box Clarifications 		
OAC001-06 Open	Permits 12/03/2015 - No permit items for discussion.		
OAC001-07 Open	Inspections/Testing 12/03/2015 - Inspections and testing ongoing as required.		
OAC001-08 Open	Next Meeting 12/03/2015 - Thursday December 10th 9:00 at D97 Job Site Trailer.		
OAC001-09 Open	New Business Introduced 12/03/2015 <ul style="list-style-type: none"> - B&A coordinating gas service with Nicor. The 12" gas main in the alley is a low pressure system. This low pressure gas system will be acceptable for building service as a gas booster pump is included in the mechanical equipment. B&A has notified Nicor that this service is acceptable. According to Nicor, gas service installation is a 6-8 week lead time. - B&A has requested floor box locations at the 1st floor STR Partners. B&A would like to coordinate the floor box locations for rough in. - B&A spoke with the neighbors about roof access. The east neighbor has declined access to his building. The logistics of masonry and steel installation has been reorganized. The east and west walls are to be built to the steel bearing height for the 2nd floor deck. The steel will be installed for the first floor. Once first floor steel is complete, the mason will return and complete the second floor masonry. After the second floor is complete, the steel for the roof deck will be installed. The updated project schedule has reflected this change. - B&A to meet with FAC on Tuesday 12/8 at 7 PM to provide project schedule and progress update. B&A to provide full presentation of schedule and progress to School Board on 12/15. - Due to the nice weather, B&A has requested if winter condition funds being held by D97 owner contingency be used for weekend overtime work. D97 has approved use for OT. B&A to evaluate if weekend work is needed. - Thyssen Krupp Elevator and Rubino Engineering have returned the contracts with mark ups and amendments. D97 to review with their 		

Owner Architect Contractor Meeting
115102 - School District 97 - Administration Building
Thursday, December 3, 2015 09:00 AM

<i>Item ID</i>	<i>Description and Notes</i>	<i>Responsibility</i>	<i>Due Date</i>
	attorney. Thyssen Krupp provided a similar amendment to the school district last summer, and Rubino is a professional service that doesn't require a subcontractor contract. - B&A has received payment for the October 2015 pay request. On Monday November 30th, B&A dropped off the November 2015 pay request. D97 is currently processing, to be approved during the 12/15 Board Meeting. - D97, STR, and TDSI to review complete AV package now that the structured cabling costs have been bid out.		

The above minutes constitute the writer's understanding of the meeting's content. If anyone contends that there are any inconsistencies, inaccuracies, or missing items, written notification must be provided to the writer within two days of receiving these minutes, or these minutes will be deemed accepted. Corrected minutes will be reissued if notification warrants.

Next Meeting Information

Date Thursday, December 10, 2015 09:00 AM

Subject D97 Admin Bldg OAC Meeting #14

Location Jobsite Trailer

Comments

Act ID	Description	Early Start	Early Finish	2015							2016																												
				DEC			JAN			FEB			MAR			APR			MAY			JUN			JUL														
				30	07	14	21	28	04	11	18	25	01	08	15	22	29	07	14	21	28	04	11	18	25	02	09	16	23	30	06	13	20	27	04	11	18	25	
Pre-Construction																																							
P80	Long Lead Material Procurement	08SEP15 A	30DEC15	<div></div> Long Lead Material Procurement																																			
Pre-Install Meetings and Mockup																																							
M30	Steel - Preinstall Meeting	11DEC15	15DEC15	<div></div> Steel - Preinstall Meeting																																			
M40	Plumbing - Preinstall Meeting	11DEC15	15DEC15	<div></div> Plumbing - Preinstall Meeting																																			
M50	Electrical - Preinstall Meeting	18DEC15	22DEC15	<div></div> Electrical - Preinstall Meeting																																			
Site Work																																							
S150	Install Underground Plumbing & Sewer	18NOV15 A	03DEC15	<div></div> Install Underground Plumbing & Sewer																																			
S160	Installing ComEd Ductbank & Comm Ductbank	25NOV15 A	08DEC15	<div></div> Installing ComEd Ductbank & Comm Ductbank																																			
S170	Install New Water Connection	04DEC15	10DEC15	<div></div> Install New Water Connection																																			
S180	Backfill Utilities to the building	11DEC15	17DEC15	<div></div> Backfill Utilities to the building																																			
S190	Patch Madison Street after water & sewer tie-in	11DEC15	14DEC15	<div></div> Patch Madison Street after water & sewer tie-in																																			
Construction																																							
120	Pour Foundations Walls Center/Interior	19NOV15 A	04DEC15	<div></div> Pour Foundations Walls Center/Interior																																			
140	Frame & Pour Elevator Pit Walls	24NOV15 A	02DEC15	<div></div> Frame & Pour Elevator Pit Walls																																			
160-1	Build Masonry Walls at cL 1 & 8.4 - 1st floor	24NOV15 A	18DEC15	<div></div> Build Masonry Walls at cL 1 & 8.4 - 1st floor																																			
170	Install Insulation on foundation walls	30NOV15 A	03DEC15	<div></div> Install Insulation on foundation walls																																			
180	Backfill foundations	03DEC15	07DEC15	<div></div> Backfill foundations																																			
150-1	Build Center Bearing Masonry Walls - 1st floor	04DEC15	24DEC15	<div></div> Build Center Bearing Masonry Walls - 1st floor																																			
200-1	Erect Steel Columns & Beams for 1st floor	28DEC15	25JAN16	<div></div> Erect Steel Columns & Beams for 1st floor																																			

Start date	06MAY15
Finish date	27OCT16
Data date	01DEC15
Run date	02DEC15
Page number	1A
© Primavera Systems, Inc.	

**Bulley & Andrews
D97 Administration Building
4 Week Look Ahead
12-1-15**

-  Early bar
-  Progress bar
-  Critical bar
-  Start milestone point
-  Finish milestone point

PROJECT MANAGEMENT - SUBMITTAL LOG - NOT RETURNED

Project 115102 - School District 97 - Administration Building

Submittal ID	Last Rev.	Title	Type	Status	Activity Start Date	Required		Latest Dates					Responsibility	Note
						Start	Finish	Received	Sent	Days Out	Returned	Forwarded		
Spec Section: None														
040000-03A	1	Expansion Joint Cover Product Data	Product Data	New		11/18/2015	11/30/2015	11/18/2015	11/18/2015	20			STR PARTNERS LLC	
040000-05A	1	Sealant Samples	Sample	New		11/24/2015	12/04/2015	11/24/2015	11/24/2015	14			STR PARTNERS LLC	
047200-03A	1	Cast Stone Shop Drawings	Shop Drawing	New		11/20/2015	12/04/2015	11/20/2015	11/20/2015	18			STR PARTNERS LLC	
054000-01A	1	Cold Formed Framing Shop Drawings	Shop Drawing	New		11/16/2015	11/30/2015	11/16/2015	11/16/2015	22			STR PARTNERS LLC	
054000-02A	1	Cold Formed Framing Calculations	Calculations	New		11/16/2015	11/30/2015	11/16/2015	11/16/2015	22			STR PARTNERS LLC	
055213-01A	1	Metal Railing Shop Drawing	Shop Drawing	New		11/16/2015	11/30/2015	11/16/2015	11/16/2015	22			STR PARTNERS LLC	
072710-01A	1	Self-Adhering Sheet Air Barrier	Product Data	New		11/19/2015	12/03/2015	11/19/2015	11/19/2015	19			STR PARTNERS LLC	
074200-04A	1	Acoustic Noise Barrier Wall System	Product Data	New		11/06/2015	11/20/2015	11/06/2015	11/06/2015	32			STR PARTNERS LLC	
074200-07A	1	BR735 panel sample	Sample	New		12/01/2015	12/15/2015	12/01/2015	12/01/2015	7			STR PARTNERS LLC	
074200-08A	1	Morin Color Samples	Sample	New		12/01/2015	12/15/2015	12/01/2015	12/01/2015	7			STR PARTNERS LLC	
074200-09A	1	ACM Color Samples	Sample	New		12/02/2015	12/16/2015	12/02/2015	12/02/2015	6			STR PARTNERS LLC	
084113-01A	1	Storefront System Shop Drawing	Shop Drawing	New		11/30/2015	12/14/2015	11/30/2015	11/30/2015	8			STR PARTNERS LLC	
084113-02A	1	Storefront System Door Hardware Cut Sheets	Cut Sheets	New		11/30/2015	12/14/2015	11/30/2015	11/30/2015	8			STR PARTNERS LLC	
084113-03A	1	Pittco Product Data	Product Data	New		11/30/2015	12/14/2015	11/30/2015	11/30/2015	8			STR PARTNERS LLC	
084113-04A	1	Window Shop Drawings	Shop Drawing	New		11/30/2015	12/14/2015	11/30/2015	11/30/2015	8			STR PARTNERS LLC	
084113-05A	1	Wausau Product Data	Product Data	New		11/30/2015	12/14/2015	11/30/2015	11/30/2015	8			STR PARTNERS LLC	
087100-01B	1	Door and Frame Shop Drawing Resubmittal	Shop Drawing	New		11/16/2015	11/30/2015	11/16/2015	11/16/2015	22			STR PARTNERS LLC	
0871000-02B	1	Hardware Cut Sheets Resbumittal	Product Data	New		11/16/2015	11/30/2015	11/16/2015	11/16/2015	22			STR PARTNERS LLC	
095113-02A	1	Type 1 Acoustical Ceiling Armstrong Ultima Square Lay In 1900	Sample	New		12/02/2015	12/16/2015	12/02/2015	12/02/2015	6			STR PARTNERS LLC	
095113-03A	1	Type 2 Acoustical Ceiling Tile Armstrong Vector 3900 Sample	Sample	New		12/02/2015	12/16/2015	12/02/2015	12/02/2015	6			STR PARTNERS LLC	
095113-04A	1	Type 3 Acoustical Ceiling Tile Armstrong Optima 3159 Sample	Sample	New		12/02/2015	12/16/2015	12/02/2015	12/02/2015	6			STR PARTNERS LLC	
095113-05A	1	Ceiling Grid Type 1,2, 3,Sample ACT Armstrong Prelude XL 15/16" Exposed Tee System	Sample	New		12/02/2015	12/16/2015	12/02/2015	12/02/2015	6			STR PARTNERS LLC	
096519-05B	1	VT-2 LVT Resubmitted Sample	Sample	New		11/20/2015	12/04/2015	11/20/2015	11/20/2015	18			STR PARTNERS LLC	
142423-02A	1	Elevator Cab Interior Plastic Laminate Samples	Sample	New		12/03/2015	12/08/2015	12/03/2015	12/03/2015	5			STR PARTNERS LLC	
		Underground Plumbing	Shop Drawing	New									STR PARTNERS LLC	

PROJECT MANAGEMENT - SUBMITTAL LOG - NOT RETURNED

Project 115102 - School District 97 - Administration Building

Submittal ID	Last Rev.	Title	Type	Status	Activity Start Date	Required		Latest Dates					Responsibility	Note
						Start	Finish	Received	Sent	Days Out	Returned	Forwarded		
220000-01A	1	Shop Drawing				12/02/2015	12/16/2015	12/02/2015	12/02/2015	6				
238127-01B	1	VRF Product Data Resubmittal	Product Data	New		12/02/2015	12/16/2015	12/02/2015	12/02/2015	6			STR PARTNERS LLC	
321443-01A	1	Porous Unit Paving Product Data	Product Data	New		11/20/2015	12/04/2015	11/20/2015	11/20/2015	18			STR PARTNERS LLC	
321443-02A	1	Unit Pavers Samples	Sample	New		11/20/2015	12/04/2015	11/20/2015	11/20/2015	18			STR PARTNERS LLC	

END OF REPORT

Report Parameters

Break By:	Spec. Section (S)	Status Class:
Package:		Status:
From Specification Section:		Submittal Type: ALL
To Specification Section:		Sort By: Submittal Sort Order
Responsibility Partner:		Project: 115102
Responsibility Partner Type:		Run Date: 12/08/2015
Received From Partner:		Run Time: 08:44 AM
Received From Partner Type:		Operator: BTRUTY
Sent To Partner:		Report Code: PM3041
Sent To Partner Type:		
Returned By Partner:		
Returned By Partner Type:		
Forwarded To Partner:		
Forwarded To Partner Type:		

115102 - School District 97 - Administration Building

<i>RFI Number</i>	<i>Cost</i>	<i>Subject</i>	<i>From Company</i>	<i>To Company</i>	<i>Date Created</i>	<i>Date Required</i>	<i>Date Answered</i>	<i>Status</i>	<i>Answered By</i>
RFI012	Potentially	RFI #012 - Entry Canopy Storm Drain	Bulley & Andrews LLC	STR PARTNERS LLC	11/19/2015	11/26/2015		Open	
		Co-Author:							
RFI015	Potentially	RFI #015 - Floor Box Clarifications	Bulley & Andrews LLC	STR PARTNERS LLC	12/02/2015	12/09/2015		Open	
		Co-Author:							
RFI016	Potentially	RFI #016 - Manhole 2 and 3	Bulley & Andrews LLC	STR PARTNERS LLC	12/07/2015	12/14/2015		Open	
		Co-Author:							

END OF REPORT

Report Parameters

Project:	115102	Status Class:	
Sent To:		Run Date:	12/08/2015
Restrict Value of:	Create Date	Run Time:	08:46 AM
From Date:		Operator:	BTRUTY
To Date:		Report Code:	PM3011
Status:	Open		

Section Four

PROGRESS PHOTOS



October 19, 2015



October 26, 2015



October 29, 2015



November 2, 2015



November 11, 2015



November 19, 2015



December 1, 2015



December 2, 2015