

FACILITIES/CONSTRUCTION REPORT AUGUST 2024

KWB/VC Connector:

- 8-1 Calm, hot@90 degrees. Sletten framing walls with 24' x4"x8" metal studs, with metal bracing, strapping at 4' spacing, 3 scissor lifts, 5 workers.
- 8-5 Calm, hot@80 degrees. Sletten frame walls with 24'x4"x8" metal studs, with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', 3 scissor lifts , 5 workers.
- 8-6 Calm, hot@78 degrees. Sletten frame walls with 24'x4"x8" metal studs, with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', 3 scissor lifts, 5 workers.
- 8-7 Rain, warm@60 degrees. Sletten frame walls with 24'x4"x8" metal studs, with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', 3 scissor lifts, 5 workers.
- 8-8 Calm, warm@65 degrees. Sletten frame walls with 24'x4"x8" metal studs, with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', 3 scissor lifts, 5 workers.
- 8-9 Calm, hot@80 degrees. Sletten frame walls with 24'x4"x8" metal studs, with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', 3 scissor lifts, 5 workers.
- 8-12 Calm, hot@80 degrees. Sletten frame walls with 24'x4"x8" metal studs, with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', 3 scissor lifts, 5 workers.
- 8-13 Calm, hot@78 degrees. Sletten frame walls with 24'x4"x8" metal studs with metal bracing, strapping at 4' spacing, anchor studs to wall every 5', start sheeting walls with ½" osb, 3 scissor lifts, 5 workers. Littrell Electric install electric/fire/security outlets, switches, fixtures, to the new interior walls, 1 worker.
- 8-14 Calm, hot@76 degrees. Sletten sheet walls with ½" osb, 3 scissor lifts, 5 workers.
- 8-15 Calm, hot@76 degrees. Sletten sheet walls with ½" osb, 3 scissor lifts, 5 workers.
- 8-19 Calm, hot@82 degrees. Sletten sheet walls with ½" osb, scissor lifts, 5 workers.
- 8-20 Calm, hot@76 degrees. Sletten start sheeting walls with hardi-board 8', 3 scissor lifts, 5 workers.