

**Long-Range Facilities Plan Status Report**  
**Provided by Johnson Controls, Inc.**  
**March 2, 2012**

**Project Design and Construction**

- Eastern High School – PLTW and Greenhouse are completed. Concessions Building is substantially completed. Stage Curtains will be improved in mid-March.
- Eastern Middle School – Framing 98% complete. Mechanical / Electrical Rough-In 90% complete. Drywall 90% complete. Painting 30% complete. Ceiling Grid 25% complete. Casework 10% complete. Project on schedule.
- Lincoln Park Middle School – Exterior of the building (siding, soffits, windows) will be complete in mid-March. Bio Basin Ponds 3 and 4 are complete. Painting is almost complete in all three floors of the Academic Wing. Auditorium scaffolding will be installed in early-March to allow ceiling work to proceed. Media Center is painted. Gym Ceiling will be painted in mid-March. Project on schedule.
- Grant Elementary – Project is ready to bid. Construction planned to start next spring.
- Congdon Elementary – Bid Documents are being prepared. We are meeting with the City of Duluth to make plans for receiving variances related to Site Option B, and to get a building permit for an early (partial) Bid Package, so that construction can proceed during the summer.

**Utilization of Local Contractors and Labor**

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.