

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
October 4, 2011

Project Design and Construction

- Denfeld High School – Testing & Balancing 10% completed. Commissioning 20% completed, and will continue into heating season besides spring dehumidification testing.
- Eastern High School – Final Sitework is continuing: Concessions Building is being built; Foundations are being installed for bleachers. Testing & Balancing 30% completed. Commissioning 35% completed, and will continue into heating season besides spring dehumidification testing.
- Eastern Middle School – Selective building demolition is 50% completed. First floor masonry is 50% completed. Air Handling Units will be set this month. Project on schedule.
- Lincoln Park Middle School – Current focusing on building enclosure before winter: Roofing is approximately 50% completed; Brick is about 50% done; Curtain (glass) wall framing has been measured and ordered; Copper Panels will be started by mid-October; Other windows will be started in mid-October. Site paving continues. Spray fire proofing is completed. Project on schedule.
- Laura MacArthur Elementary – Testing & Balancing 100% completed. Commissioning 90% completed.
- Piedmont Elementary – Testing & Balancing 100% completed. Commissioning 60% completed.
- Lester Park Elementary – Final Sitework will be finished in October. Testing & Balancing 100% completed. Commissioning 90% completed.
- Grant Elementary – Bid Documents will be available for competitive bidding in October and November. Construction will begin next spring.
- Congdon Elementary – Preparations are underway for beginning bid documents, which should be available in February. Construction will begin next summer.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.