

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2020

BHS Sportsplex:

9-1 Windy, warm. Beynon Sports prepping track surface for all weather surfacing, 6 workers. Anderson Masonry setting CMU block for grandstand, 7 workers. First Mark rolling out erosion control mats, 5 workers. Sletten setting/tying rebar for floor slab grandstand, poured concrete for slab, finished with hand trowels, 6 workers. Trails End backfilling SB outbuilding, 1 loader hauling materials, 1 tracked skidsteer placing/levelling and sheepsfoot trench roller compacting, 4 workers. Trails End hauling concrete for slab, 1 mixer truck-2 loads (16 yards) 1 worker. Action Plumbing digging water/sewer lines for SB outbuilding, 2 workers. American Electric install outlets/boxes in CMU, 1 worker. TDH taking concrete samples for cylinder break tests and doing concrete slump test (4.5") and air test (4.7 lbs) also took compaction test on access road to north sports complex, 100% compaction.

9-2 Windy, warm. Beynon Sports cover all drains, prepping track surface for all weather surfacing, 6 workers. Anderson Masonry setting CMU block for grandstand, 7 workers. First Mark rolling out erosion control mats, 5 workers. Sletten setting/tying rebar for floor slab grandstand, poured concrete for slab, finished with hand trowels, 6 workers. Trails End backfilling SB outbuilding, 1 loader hauling materials, 1 tracked skidsteer placing/levelling and sheepsfoot trench roller compacting, 4 workers. Action Plumbing digging water/sewer lines for SB outbuilding, 2 workers. American Electric install outlets/boxes in CMU, 1 worker. Glacier Electric stringing/pulling overhead electric lines from transmission line to SB outbuilding, 4 workers.

9-3 Sunny, warm. Beynon Sports spraying tac on south endzone and asphalt surfaces for all weather surfacing, 6 workers. Anderson Masonry setting CMU block for grandstand, 7 workers. First Mark rolling out erosion control mats, 5 workers. Sletten setting/tying rebar for floor slab grandstand, poured concrete for slab, finished with hand trowels, 6 workers. Trails End backfilling SB outbuilding, 1 loader hauling materials, 1 tracked skidsteer and sheepsfoot trench roller compacting, 4 workers. Trails End dig edging of volleyball pit and locate storm drain pipe, 1 mini-excavator, 1 worker. Trails End haul grout for CMU block, 1 mixer truck- 1 worker. Action Plumbing dig water/sewer lines for SB outbuilding, 2 workers. American Electric install outlets/boxes in CMU, 1 worker. Glacier Electric stringing/pulling overhead electric lines from transmission line to SB outbuilding, 4 workers.

9-4 Sunny, warm. Beynon Sports spraying tac on long/triple pole vault runways and track surface, start to apply rubber base and polyurethane (sealant) on runways, 6 workers. Anderson Masonry setting CMU block for grandstand, 7 workers. First Mark rolling out erosion control mats, 5 workers. Trails End haul grout for CMU block, 1 mixer truck, 1 worker.

9-8 Sunny, warm. Beynon Sports applying rubber base and polyurethane (sealant) on rest of track surfaces/prep for colored coating, 6 workers. Anderson Masonry setting CMU block for grandstand, 6 workers. American Electric install outlets/boxes in CMU, 1 worker. Sletten setting/tying rebar for floor slab grandstand and placing railroad ties to grade for border/edging of VB pit, 5 workers. Trails End dig edging of volleyball pit, 1 mini-excavator, 1 worker.

9-9 Sunny, warm. Beynon Sports prep and start applying 1st coat of color to track surfaces , 6 workers. Anderson Masonry setting CMU block for grandstand, 6 workers. American Electric install outlets/boxes in CMU, 1 worker. Sletten setting/tying rebar for floor slab grandstand, poured concrete for slab, finished with hand trowels, floor slab is complete, 6 workers. Trails End hauling concrete for slab, 1 mixer truck-2 loads (16 yards) also haul grout for CMU block, 1 worker. TE started digging footings (8) for bleachers with mini-excavator and compacting with jumping jack. (untested for compaction) 2 workers. TDH taking concrete samples for cylinder break tests and doing concrete slump test (4") and air test (4.4lbs), 1 worker

9-10 Sunny, warm. Beynon Sports prep for 2nd coat, fill in low spots and fix blemishes, 6 workers. Anderson Masonry setting CMU block for grandstand, 6 workers. American Electric install outlets/boxes in CMU, 1 worker. Sletten poured concrete for footings, vibrated and finished with hand trowels, 4 workers also placing 6"x6" border/edging to grade for VB pit, 4 workers. Trails End hauling concrete for footings, 1 mixer truck-1 load (10 yards) 1 worker.

9-11 Sunny, warm. Beynon Sports prep and start applying 2nd coat of color, 6 workers. Anderson Masonry setting/cleaning CMU block for grandstand, pressure washed , 5 workers.

9-14 Smoky, warm. Beynon Sports fix blemishes, final touch ups and remove covers over drains , 6 workers. Sletten poured concrete for (4) base for VB stanchions , 4 workers also placing 6"x6" border/edging to grade for VB pit, 4 workers. Trails End hauling concrete for bases, 1 mixer truck-1 load, 1 worker, also dig drainage for VB pit with mini-excavator, tied into existing storm drain underneath pit, placed perforated pipe and lined drainage with bedding material, 2 workers.

9-15 Smoky, warm. Beynon Sports cleaned up worksite- work completed, 6 workers. Sletten form/tie rebar for pillars (8) on footings, 4 workers also placing 6"x6" border/edging to grade for VB pit, 4 workers. American Electric attaching field lights to poles, 2 workers. Glacier Electric set transformers (2) in place for SB outbuilding and grandstand, 2 workers.

9-16 Sunny, warm. Sletten form/tie rebar for wall footings, 2 workers also setting doors grandstand, 2 workers, rollout liner for VB pit, 2 workers. American Electric attaching field lights to poles, 2 workers. Trails End haul concrete for wall footings, 1 worker.

9-17 Sunny, warm. Sletten form/tie rebar for wall footings, 2 workers. also setting doors grandstand, 2 workers, rollout line for VB pit. American Electric attaching field lights to poles, 2 workers. Trails End digging bleacher slope to grade with excavator and loader removing materials, 2 workers.

9-18 Sunny, warm. Sletten form/tie rebar for wall footings, 4 workers. also setting doors grandstand, 2 workers. American Electric attaching field lights to poles, 2 workers. Trails End digging bleacher slope to grade with excavator and loader removing materials, 2 workers.

9-21 Sunny, warm. Anderson Masonry setting CMU block for entrance wall, 5 workers. Sletten form/tie rebar for SB outbuilding slab, 4 workers. American Electric hookup temporary power to SB outbuilding , 2 workers. Trails End grading slope for bleachers with tracked skidsteer and loader removing materials, also digging down with mini-excavator to locate sewer hookup/line and connect for grandstand, 3 workers. J&J Trucking delivered 3 loads of sand for VB pit with end dump and pup , 3 workers.

9-22 Cloudy, cool. Anderson Masonry setting CMU block for entrance wall, 5 workers. Sletten pour concrete for SB outbuilding slab, 6 workers. Trails End haul concrete with 1 mixer truck, 2 loads-1 worker, TE also digging with mini-excavator to locate sewer hookup/line and connect for SB outbuilding, 2 workers. J&J Trucking delivered 3 loads of sand for VB pit with end dump and pup , 3 workers.