

FACILITIES/CONSTRUCTION REPORT SEPTEMBER 2021

BHS Sportsplex:

9-17 Sunny, warm. Sletten landscaping track/field, 3 workers, form stairs from walk-thru gate down to the track, 3 workers.

9-21 Sunny, warm. Trails End grading for long/triple jump runways and pits with dozer, 1 worker.

9-22 Cloudy, windy. Trails End grading long/triple jump runways and pits with dozer, 3 workers.

9-23 Sunny, warm. Billedeaux pour/finish concrete for stairs down to the track, 3 workers. Trails End haul concrete with mixer truck, 1 worker.

9-27 Sunny, warm. Trails End grading for discus/javelin fields with 2 dozers and excavator, 2 workers. MSEC install curtains in gym, 1 manlift, scaffold and 4 workers.

9-28 Cloudy, cool. Trails End grading for discus/javelin fields with 2 dozers and excavator, 2 workers. MSEC install curtains in gym, 1 manlift, scaffold and 4 workers.

9-29 Windy, cool. Trails End grading for discus/javelin fields with 2 dozers, excavator, and truck with side dump hauling fill for long/triple jump runways, 4 workers. Systems NW run cabling, jacks for cameras and PA systems, 3 workers. MSEC install curtains in gym, 1 manlift, scaffold and 4 workers.

9-30 Windy, cool. Trails End grading for discus/javelin fields with 2 dozers, excavator, and long/triple jump runways with mini-excavator and compacting with smooth drum roller, 4 workers. Systems NW run cabling, jacks for cameras and PA systems, 3 workers. MSEC install curtains in gym, 1 manlift, scaffold and 4 workers.