



Splendora ISD Bond 2022

Elementary Schools

August 18, 2025





Peach Creek Elementary School



Construction – Peach Creek

- Current Activities
 - Testing and Balancing
 - Punchlist
 - Commissioning
 - Warranty & Close-outs



Budget Update— Peach Creek

Peach Creek Elementary Project Budget

Description	Budget	Committed Cost	Forecast	Cost at Completion	Delta
Construction	\$ 40,845,000	\$ 36,187,601	\$ 100,000	\$ 36,287,601	\$ (4,557,399)
Design Services	\$ 2,428,165	\$ 2,403,865	\$ -	\$ 2,403,865	\$ (24,300)
Specialty Services	\$ 539,133	\$ 487,383	\$ 25,000	\$ 512,383	\$ (26,750)
Furniture, Fixtures & Equipment	\$ 1,600,000	\$ 1,535,518	\$ 50,000	\$ 1,585,518	\$ (14,482)
General Owner Expenses/Allowance	\$ 2,531,358	\$ 1,049,822	\$ 250,000	\$ 1,299,822	\$ (1,231,536)
Land Acquisition & Development	\$ 1,300,000	\$ 960,000	\$ -	\$ 960,000	\$ (340,000)
Total	\$ 49,243,655	\$ 42,624,188	\$ 425,000	\$ 43,049,188	\$ (6,194,467)

Committed to Date

87%
\$ 278.37 per SF

Peach Creek Elementary Allowance Status


Description	Budget	Committed	Remaining	Remaining %
Project Sign	\$1,500	\$1,500	\$0	0%
Utility Allowance	\$67,000	\$0	\$67,000	100%
Owner Betterment Allowance	\$2,567,611	\$2,280,615	\$286,996	11%
Total	\$2,636,111	\$2,282,115	\$353,996	13%



Greenleaf Elementary School

Construction – Greenleaf

- Completed Activities
 - HVAC startup
 - Generator install
- Current Activities
 - Corridor & restroom tile
 - Casework
 - Interior door and window frame
 - Ceiling grid
 - Light fixtures
- Upcoming Activities
 - Flooring installation
 - Elevator installation



Construction – Greenleaf



Front Entry



Corridor

Construction – Greenleaf



Classroom – Area A



Kitchen

Budget Update– Greenleaf

Greenleaf Elementary Project Budget

Description	Budget	Committed Cost	Forecast	Cost at Completion	Delta
Construction	\$ 40,845,000	\$ 36,379,239	\$ 250,000	\$ 36,629,239	\$ (4,215,761)
Design Services	\$ 2,121,828	\$ 2,041,828	\$ 50,000	\$ 2,091,828	\$ (30,001)
Specialty Services	\$ 727,166	\$ 691,211	\$ 25,000	\$ 716,211	\$ (10,955)
Furniture, Fixtures & Equipment	\$ 1,600,000	\$ 995,113	\$ 350,000	\$ 1,345,113	\$ (254,887)
General Owner Expenses/Allowance	\$ 3,060,668	\$ 1,231,564	\$ 1,000,000	\$ 2,231,564	\$ (829,104)
Land Acquisition & Development	\$ 3,794,206	\$ 2,172,056	\$ 750,000	\$ 2,922,056	\$ (872,150)
Total	\$ 52,148,868	\$ 43,511,010	\$ 2,425,000	\$ 45,936,010	\$ (6,212,858)

Committed to Date

83%

\$ 280 per SF

Greenleaf Elementary Allowance Status

Description	Budget	Committed	Remaining	Remaining %
Project Sign	\$1,500	\$1,245	\$255	17%
Onsite Soil Haul off	\$250,000	\$239,656	\$10,344	4%
Owner Betterment Allowance	\$1,500,000	(\$20,507)	1,520,506.88	101%
Total	\$1,751,500	\$220,394	\$1,531,106	87%

Questions



Lockwood, Andrews
& Newnam, Inc.

A LEO A DALY COMPANY

