

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
March 6, 2013

Project Construction

- Myers-Wilkins Elementary –Load bearing masonry work for the Classroom Addition structure has been completed. Joists and decking for the Classroom Addition are complete to allow roofing to start. Exterior masonry has started on the west wall of the Gym. Gym ceiling will be painted in March. Ceiling grid has been installed on 2nd and 3rd Floors. Project will be complete August, 2013.

- Congdon Elementary – Exterior masonry will proceed around April 15th following delivery of limestone. Third floor above ceiling inspections are done, 2nd floor is ongoing. Third floor ceiling grid is complete, second floor is proceeding. Casework deliveries will start March 7th, which will allow the upper floors to be completed. Kitchen mechanical / electrical rough-ins are continuing. Project will be complete August, 2013.