

Status of Bond Projects
4/12/11 Board Meeting

President Grant, Board Members, Dr. Balentine,

Current Project Update:

I. HEALTH, SAFETY, AND SECURITY

A. Facility Support Services Center: Construction is 92% complete. Interior finishes are in process. Occupancy is anticipated in May. This project is ahead of schedule and budget.



Front Reception Area



Director's Office

II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Coronado K-8 Classroom, Kitchen, and Fine Arts Addition / Remodel: Construction is 92% complete.

Phase 3 Construction, the new computer lab, music appreciation, and east restrooms, is complete and in use. Phase 4 construction, the remodel of the old computer lab into a new choir room and removal of the portables is under way.

This project is on schedule and budget.



New Computer Lab



Remodel of old comp lab into new choir room

B. Rillito Center Addition: Construction is 38% complete. Roof decking, interior framing, and MP&E are in process. This project is on schedule and on budget.



North Elevation



Roof Framing and Decking Installation



Interior Wall Framing



Mechanical Equipment Installation

D. Nash Elementary Classroom Addition: Construction is 4% complete. Portable demolition and over excavation are complete. The building pad is being prepped and underground utility installation is starting. This project is on schedule and budget.



Building Pad Prep



Sewer Connection

E. Walker Elementary Classroom Addition: Construction has just started with installation of temporary construction fence.