



Monthly Board Construction Report May 15, 2025

Submitted by: Cecilia Davis, Deputy Superintendent of Innovations, Business and Operations
Daniel Brooks, Assistant Superintendent of Operations
Benjamin S. Mora, Executive Director of Facilities Planning
Ruben Moreno, Director of Facilities Planning
Pollyanne Johnson, Assistant Director of Facilities Planning

Projects Included:

2016 Bond

- Judson MS Parking Overlay
- Franz ES Parking Overlay
- Converse ES Site & Civil Upgrades

Construction Projects

- Wortham Oaks Traffic Signal, Vehicle Gate & Stacking Lane (August 2025)

2022 Bond

- Selma ES - New Construction (June 2025)
- Cibolo Creek MS - New Construction (June 2025)
- District-wide Perimeter Fencing Phase II (June 2025)
- District-wide Gym AC Improvements Phase I (September 2025)
- District-wide Gym AC Improvements Phase II (September 2025)
- Franz ES Parking Lot Lighting
- JTECH NOC and Warehouse
- District-wide Playground Upgrades (September 2025)
- District-wide MEP Package I
- District-wide MEP Package II
- District-wide MEP Package III
- District-wide MEP Package IV
- District-wide MEP Package V (June 2025)
- District-wide MEP Package VI ¹
- Security Vestibules

¹ Original scope of District-wide MEP Package II split into two different projects.



2016 Bond

Judson Middle School Parking Overlay

- **Designer:** MTR **Board Approved:** 03/21/2024
- **Contractor:** NA **Board Approved:** 04/17/2025
 - The scope of the project includes pavement demolition with a maintenance overlay, site improvements, lot signage and striping, and minor drainage corrections.
 - The RFCSP solicitation process is complete. The board has approved the purchase.
 - The contracts are being signed and the notice to proceed (NTP) is pending final document submission.
- **Estimated Completion:** To Be Determined

Franz Elementary School Parking Overlay

- **Designer:** MTR **Board Approved:** 03/21/2024
- **Contractor:** NA **Board Approved:** 04/17/2025
 - The scope of the project includes pavement demolition with a maintenance overlay, site improvements, lot signage and striping, parking lot lighting improvements, and minor drainage corrections.
 - The RFCSP solicitation process is complete. The board has approved the purchase.
 - The contracts are being signed and the notice to proceed (NTP) is pending final document submission.
- **Estimated Completion:** To Be Determined



Converse Elementary School Site & Civil Upgrades

- **Designer:** MTR **Board Approved:** 03/21/2024
- **Contractor:** NA **Board Approved:** To Be Determined
 - The scope of the project includes select site and civil upgrades for the entire campus.
 - The 100% design review meeting is scheduled for May 2025 with the design team, stakeholders, and JISD Facilities.
- **Estimated Completion:** To Be Determined



Construction Projects

Wortham Oaks Traffic Signal, Vehicle Gate & Turning Lane

▪ **Designer:** MTR Engineers

Board Approved: 04/15/2021*

▪ **Contractor:** EZ Bell

Board Approved: To Be Determined

- Project includes a new traffic signal at the intersection of Wortham Oaks and Waldon Walk. This is in preparation for the new Cibolo Creek MS and its impact on safety & traffic flow.

Vehicle Gate Relocation

- The scope of the project includes the relocation of a vehicle gate and related utility tie-in services.
- The new vehicle gate was opened to through traffic on April 1, 2025.
- The project closeout has begun.

Traffic Signal Improvements

- The contractor is installing the hardware (radar, signs luminaire and terminate belly & peds) for poles A, F, D & E.
- The overhead work including the building of signal heads, stand signal poles, and controllers will be executed during the month of May 2025.

Carriage Cape Turning Lane Improvements

- The construction documents for the turning lane are currently under plan review with Bexar County.
 - The building permit will be issued after all of Bexar County requirements have been met.
- **Estimated Completion:** August 2025



2022 Bond

Selma Elementary School

- **Designer:** Alamo Architects **Board Approved:** 12/15/2022
- **Contractor:** Nunnelly GC **Board Approved:** 02/08/2024
 - The scope of work consists of a new elementary school and associated sitework. The new facility is in the City of Selma.
 - The building envelope and site development continues in earnest.
 - The general contractor is installing exterior windows and door openings to provide weatherproof interior spaces.
 - Interior finishes and millwork are being applied throughout the building structure.
- **Estimated Completion:** Summer 2025

Cibolo Creek Middle School

- **Designer:** Pfluger Architects **Board Approved:** 06/03/2021
- **Contractor:** SpawGlass **Board Approved:** 03/28/2023
 - The scope of work includes the construction of a new middle school.
 - The general contractor has installed and protected all the kitchen equipment situated in the cafeteria.
 - Areas A, B, & C are weatherproofed, allowing the space to become conditioned with the operation of the HVAC systems.
 - Interior finishes and millwork are being applied throughout the building structure.
- **Estimated Completion:** Summer 2025.



District-wide Gym AC Improvements – Phase I

- **Designer:** Cleary Zimmerman **Board Approved:** 01/18/2023
- **Project Manager:** Alta **Board Approved:** 09/21/2023 & 10/18/2023
- **Contractor:** CGC **Board Approved:** 06/25/2024
 - The scope of work for Phase I includes all general construction, site work, HVAC, electrical, plumbing, and other work related to the installation of packaged HVAC units for un-airconditioned gyms at six (6) campuses: Coronado Village ES, Hopkins ES, Olympia ES, Salinas ES, Judson MS, and Woodlake Hills MS.
 - The construction at Olympia ES, Coronado Village ES, Salinas ES, Woodlake Hills ES, Hopkins ES, and Judson MS continues as scheduled.
 - HVAC units are installed at Salinas ES, Coronado Village ES, Judson MS, and Olympia ES.

Estimated Completion: Fall 2025

District-Wide Gym AC Improvements – Phase II

- **Designer:** Cleary Zimmerman **Board Approved:** 01/18/2023
- **Project Manager:** Alta **Board Approved:** 09/21/2023 & 10/18/2023
- **Contractor:** CGC **Board Approved:** 08/15/2024
 - The scope of work for Phase II includes all general construction, site work, HVAC, electrical, plumbing, and other work related to the installation of packaged HVAC units for un-airconditioned gyms at nine (9) campuses: Candlewood ES, Crestview ES, Elolf ES, Franz ES, Hartman ES, Millers Point ES, Paschall ES, Spring Meadows ES, and Woodlake ES.
 - The construction at Candlewood ES, Elolf ES, Millers Point ES, Paschall ES, Franz ES, Crestview ES and Spring Meadows is continuing as planned.
 - The HVAC units have been installed at Hartman ES.

Estimated Completion: Fall 2025

Franz Elementary School Parking Lot Lighting

- **Designer:** MTR **Board Approved:** 03/21/2024
- **Contractor:** NA **Board Approved:** 04/17/2025
 - The scope of the project includes parking lot lighting improvements.
 - The RFCSP solicitation process is complete. The board has approved the purchase.
 - The contracts are being signed and the notice to proceed (NTP) is pending final document submission.
- **Estimated Completion:** To Be Determined

JTECH NOC and Warehouse Improvements

- **Designer:** Marmon Mok
- **Contractor:** NA
 - The scope of the project includes improvements/additions to Judson’s JTECH NOC and Warehouse infrastructure.
 - The schematic design is complete. The full design continues according to the schedule.
- **Estimated Completion:** To Be Determined



District-wide Playground Upgrades

- **Designer:** Persyn Engineering **Board Approved:** Not applicable
- **Contractor:** Miracle Park Place **Board Approved:** 08/15/2024
 - The scope of work is for a vendor to provide all labor, materials, equipment, and accessories for the renovation and relocation of existing playground equipment and for the provisioning of additional, new playground equipment for a total of twenty (20) elementary campuses.
 - Testing and inspection are scheduled for the first full week of May for the playgrounds at Paschall ES, Woodlake Hills ES, and Millers Point ES.
 - The Pre-K playground at Park Village ES is scheduled to be turned over to the campus the first week of May 2025.
- **Estimated Completion:** Fall 2025

District-wide MEP Package I

- **Designer:** SKYE MEP **Board Approved:** 11/21/2024
- **Contractor:** NA **Board Approved:** To Be Determined
 - The scope of the project includes mechanical, electrical and plumbing (MEP) packages for Candlewood ES, Coronado Village ES, Crestview ES, the ERC, Elolf ES, Franz ES, and Hartman ES.
 - The 100% design review is nearly complete.
 - The in-house design review is ongoing.
 - The project is scheduled to go to bid May 2025.
- **Estimated Completion:** To Be Determined



District-wide MEP Package II

- **Designer:** Wallis Engineering **Board Approved:** 3/20/2025
- **Contractor:** NA **Board Approved:** To Be Determined
 - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Wagner HS and Woodlake ES.
 - The kickoff design meeting is complete and full design is in progress with site investigations pending.
- **Estimated Completion:** To Be Determined

District-wide MEP Package III

- **Designer:** MEP Engineering **Board Approved:** 2/20/2025
- **Contractor:** NA **Board Approved:** To Be Determined
 - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Miller's Point ES, Olympia ES, Park Village ES, Paschall ES, Rolling Meadows ES, and Salinas ES.
 - The kickoff design meeting is complete and full design is in progress with site investigations pending.
- **Estimated Completion:** To Be Determined

District-wide MEP Package IV

- **Designer:** DBR **Board Approved:** 3/20/2025
- **Contractor:** NA **Board Approved:** To Be Determined
 - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Hopkins ES, Masters ES, Judson HS, and Judson MS.
 - The kickoff design meeting is complete and full design is in progress with site investigations pending.
- **Estimated Completion:** To Be Determined



District-wide MEP Package V

- **Designer:** MEP Engineering
- **Contractor:** Yates
- The scope of the project includes replacement of four (4) chillers at Metzger MS and Miller's Point ES.
- All four (4) chillers are installed and running according to specifications.
- The testing and balancing continues.
- An agenda item will be submitted to the May 2025 regular board meeting.
- **Estimated Completion:** Summer 2025

Board Approved: 1/23/2025

Board Approved: 1/23/2025

District-wide MEP Package VI

- **Designer:** Wallis Engineering
- **Contractor:** NA
- The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Spring Meadows ES and Woodlake Hills MS.
- The kickoff design meeting is complete and full design is in progress.
- **Estimated Completion:** To Be Determined

Board Approved: 3/20/2025

Board Approved: To Be Determined



Security Vestibules

▪ **Designer:** Alta Architects

Board Approved: 11/21/2024

▪ **Contractor:** NA

Board Approved: To Be Determined

- The scope of the project includes new security vestibules at JECA, Kitty Hawk MS, Wagner HS, and Woodlake Hills MS.
- The full design is complete and the project is currently out to bid.

▪ **Estimated Completion:** To Be Determined