

**Long-Range Facilities Plan Status Report**  
**Provided by Johnson Controls, Inc.**  
**July 2, 2013**

**Project Construction**

- Myers-Wilkins Elementary –The Gym wood floor is being installed. Bossardt is working with contractors to substantially finish sitework this month. Paving is scheduled for early this month. People are working on punch lists, testing & balancing, and commissioning. Project will be completed August, 2013.
- Congdon Elementary – Exterior brick and limestone masonry are completed. Kraus-Anderson is working with contractors to substantially finish sitework this month. The District has moved school furnishings into the building from Woodland. The Gym wood floor is being installed. People are working on punch lists, testing & balancing, and commissioning. Project will be completed August, 2013.