

FACILITIES/CONSTRUCTION REPORT

JULY 2024

Food Distribution Center:

7-15 Breezy, hot@84 degrees. Sletten pour/finish concrete for slab at arbor, 8 workers. Trails End haul concrete with 2 mixer trucks, 3 loads, 2 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-16 Calm, hot@88 degrees. Sletten set forms/tie rebar, pour/finish concrete for slab at the rollup doors on east side (2), 8 workers. Neufield start rolling out liner above the strapping and between rafters with snorkel lift (2), 4 workers. Trails End haul concrete with 1 mixer truck, 2 loads, 1 worker. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-17 Calm, hot@90 degrees. Sletten strip forms, 4 workers. Neufield roll out liner above the strapping and between rafters with snorkel lift (2), 4 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-18 Calm, hot@88 degrees. Sletten drill out the bolts at the bases for columns at arbor, start framing southeast wall with metal studs, 8 workers. Neufield rollout liner above the strapping and between rafters, piece in the areas of overhang with snorkel lift (3), 5 workers. Trails End grading for slab with tracked skidsteer, compact with smooth drum roller starting at north end, 2 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers.

7-22 Calm, hot@92 degrees. Sletten drill out the bolts at the bases for columns at arbor, framing southeast/south wall with metal studs, sheet with ½" osb board, 7 workers. Trails End grading for slab with tracked skidsteer, compact with smooth drum roller, 2 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers. True North Steel arrived to start on arbor, unload truck with telehandler (1), 12 posts, 12 beams and hardware, 3 workers.

7-23 Breezy, hot@91 degrees. Sletten drill out the bolts at the bases for columns at arbor, epoxy bolts in base, frame southwest/south wall with metal studs, 7 workers. Dry Fork Plumbing dig drains to grade with mini-excavator, lay pipe, install fittings and backfill/compact with jumping jack, 2 workers. True North Steel stand columns (6) and bolt to base, telehandler and scissor lift, 3 workers.

7-24 Breezy, hot@92 degrees. Sletten set steel pipes (6) for pour-in-place bollard, drill out the bolts at the bases for columns at arbor, epoxy bolts in base, frame west wall with metal studs, sheet with ½" osb, 7 workers. True North Steel stand columns (2) and bolt to base, hang beams (8) from columns, bolt up at center phalange, telehandler and scissor lift, 3 workers.

7-25 Windy, hot@76 degrees. Sletten pour/finish concrete for bollards (6), frame west wall with metal studs, sheet with ½" osb, 7 workers. True North Steel stand columns (4) and bolt to base, hang beams (4) weld phalanges and bolt cross members to columns, telehandler and scissor lift, 3 workers.

7-26 Breezy, hot@80 degrees. Sletten frame west wall with metal studs, sheet with ½" osb, 4 workers. True North Steel weld phalange and bolt cross members to columns, telehandler and scissor lift, 3 workers.

7-29 Breezy, hot@82 degrees. Sletten sheet lower 4' with ½" osb, 4 workers. True North Steel weld phalange and bolt cross members to columns, telehandler and scissor lift, 3 workers.

7-30 Breezy, hot@73 degrees. Sletten start setting forms for floor slab/tie rebar, 4 workers. Trails End grading for slab with tracked skidsteer, compact with smooth drum roller on south end, 1 worker.

7-31 Breezy, hot@80 degrees. Sletten set forms for floor slab/tie rebar, lay vapor barrier 4 workers. Trails End grading for slab with tracked skidsteer, compact with smooth drum roller on south end, 1 worker.