

Lone Star Paving Company PO Box 200608 Austin, Tx 78720 Phone: (512) 428-5778

Phone: (512) 428-577 Fax: (512) 233-0628

La Vernia ISD

13600 US Hwy 87 La Vernia Texas 78121

**Project Name** LVISD - Track Resurfacing **Project Address** 

Please remit payment to the following address Lone Star Paving Company PO Box 200608

PO Box 200608 Austin, Tx 78720

**Contract Billing Information** 112,632.00 Contract Sum \$ 104,082.00 Completed to Date 68,906.00 Retainage 0.00 Total Earned less Retainage 68,906.00 Previous Billings 18,906.00 Current Payment Due 50,000.00 Sales Tax 0.00 50,000.00 Total Due

Lonestar Paving PA 02, dated 07/31/2025

No Exceptions as submitted.

Catherine Blackler, SPM - AGCM 08/28/2025

\$ 8,550.00 for CO 01 to be billed under seperate

invoice. This cost is not part of track - it was to

for modifications made at the JH bus lane.

Invoice Number 135141-2 Invoice Date 7/31/2025

Application Number 2
Billing Period Ending 7/31/2025

**Due Date** 8/30/2025

LSP Job Number 135141

**Customer Contract** 

Project Number Original Contract Date

**Billing Contact** 

**Phone** (512) 428-5778

**Dates Work Performed** 

**Change Orders and Other Comments** 

8,550.00

\$ 8,550.00 for CO 01 to be billed under seperate invoice. This cost is not part of track - it was to for modifications made at the JH bus lane.

**✓** 



Lone Star Paving Company

PO Box 200608 Austin, Tx 78720

Phone: (512) 428-5778 Fax: (512) 233-0628

**Invoice Number** 135141-2 **Invoice Date** 

7/31/2025

**Application Number** 2

**Billing Period Ending** 7/31/2025

**Due Date** 

8/30/2025

LSP Job Number

135141

## CONTRACTED

DESCRIPTION	ORIGINAL QUANTITY	UNIT PRICE	AMOUNT
Prime, Tack and Pave TY-D HMA PG64-22 (2")	5,600 SY	15.21	85,176.00
(If Needed) Milling of Existing Track (2") (w/ Haul Off) (No	1 EA	18906.00	18,906.00
CO#1 Pave (2") w/ TY-D HMA PG64-22	30 SY	285.00	8,550.00
	5051	200.00	3,220.00

112,632.00

- \$ 8,550.00

\$ 104,082.00

JH sidewalk Modification for bus lane. Not part of this contract. Funding to be billed under separate invoice



Lone Star Paving Company

PO Box 200608 Austin, Tx 78720

Phone: (512) 428-5778 Fax: (512) 233-0628 **Invoice Number** 135141-2 **Invoice Date** 7/31/2025 **Application Number** 2

**Billing Period Ending** 7/31/2025

**Due Date** 

8/30/2025

LSP Job Number

135141

DESCRIPTION	PREVIOUS		TO DATE		CURRENT DUE	
	QUANTITY	AMOUNT	QUANTITY	AMOUNT	QUANTITY	AMOUNT
Prime, Tack and Pave TY-D HMA PG64-22 (2")	0 SY	0.00	SY	50,000.00	SY	50,000.00
(If Needed) Milling of Existing Track (2") (w/ Haul Off) (No	1 EA	18,906.00	1 EA	18,906.00	0 EA	0.00
CO#1 Pave (2") w/ TY-D HMA PG64-22	0 SY	0.00	30 SY	8.550.00	30 SY	8,550.00
		18,906.00		68,906.00		50,000.00

JH sidewalk Modification for bus lane. Not part of this contract. Funding to be billed under separate invoice



Lone Star Paving Company PO Box 200608 Austin, Tx 78720 Phone: (512) 428-5778

Phone: (512) 428-5778 Fax: (512) 233-0628 Invoice Number 135141-2 Invoice Date 7/31/2025 **Application Number** 2 **Billing Period Ending** 7/31/2025

**Due Date** 

8/30/2025

LSP Job Number

135141

## **Lone Star Paving Certification (if required)**

Lone Star Paving Company certifies to the best of their knowledge, information and belief the scope of work covered by this application for payment has been completed in accordance with contract terms, that all amounts have been paid by Lone Star Paving Company for which previous Applications for payments were issued and payments received from the Owner, and that the current payment shown herein is now due.

By:	Date:		
State of Texas, County of,20	, Subscribed and sworn to before me this _	day of	
Notary Public:	Number	_ My Commission Expires	