

Status of Bond Projects
5/8/12 Governing Board Meeting

President Boros, Board Members, Dr. Balentine,
Current Project Update:

I. HEALTH, SAFETY, AND SECURITY

A. Transportation Offices:

Construction is 86% complete.

Flooring is being installed and final electrical connections are being made. The facility will be occupied May 29th.

Re-alignment of the bus yard will be completed over summer break.

This project is ahead of schedule and on budget.



Transportation Front Elevation



Transportation Drivers Lounge

B. Wetmore Parking Re-capture:

Construction is 95% complete.

The installation of the flag pole and entry signs are all that remain and will be installed in mid-May. This project is ahead of schedule and on budget.



New Parking Spaces and Landscaping

II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Amphitheater Middle School Addition / Remodel:

Programming is continuing with the AMS staff, Architects, General Contractor, and the Bond Dept. Design Development drawings are complete and have been reviewed by Amphi staff for accuracy. Construction Documents are being prepared now for plan review, pricing, and construction.

B. Canyon Del Oro High School Addition / Remodel:

Construction is 5% complete.

A temporary serving area for student breakfasts and lunches has been set up in the old teacher's lounge.

Demolition of the kitchen, MPR, and "C" building portables is in process.

Remodel work in the team locker rooms has started.

New "J" building group restroom construction has started.



CDO Construction Lay-Down Yard



CDO Temporary Serving Area



"C" Building Portable Demolition

C. Copper Creek Classroom Renovation / IT Re-cabling: Construction is 52% complete. The renovation of classrooms 14 & 15 into computer labs is in process. New IDF's are dried in and starting to be wired for equipment. Backbone cabling in hallway ceilings is in process as evening work so classes are not interrupted. This type night work will continue through the duration of the project. Copper Creek is ahead of schedule and on budget.



Copper Creek Classrooms 14 & 15 computer lab construction

D. Amphitheater High Renovations:

Programming is continuing with the AHS staff, Architects, General Contractor, and the Bond Dept.

E. Holaway Elementary Classroom Addition:

A general contractor recommendation is on tonight's consent agenda for Governing Board review and approval. If approved, design will start immediately with the architect of record, general contractor, bond department, and Holaway staff.

F. Rio Vista Elementary Classroom Addition:

A general contractor recommendation is on tonight's consent agenda for Governing Board review and approval. If approved, design will start immediately with the architect of record, general contractor, bond department, and Rio Vista staff.