

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
November 7, 2012

Project Design and Construction

- Eastern High School – Final track corrective work will be completed November 7th (weather dependent).
- Ordean East Middle School – Testing & Balancing and punch list completion work are being completed.
- Lincoln Park Middle School – Testing & Balancing and punch list completion work are being completed.
- Myers-Wilkins Elementary – All structural slabs have now been poured except the Gym slab. Steel erection being started. Interior partition framing is continuing. Gypboard at 3rd floor is starting. Mechanical / electrical rough-in continuing inside the building. Roofing is starting over the Gym / Media Center, which should be enclosed by mid-December. Project projected to complete August 2013.
- Congdon Elementary – Kindergarten roof being installed. New Gym roof will be completed in December. All roofing should be completed by December 31st. Exterior Masonry will be completed in December except brick. Mechanical / electrical rough-in continuing inside the building. Structural work continuing inside old Gym area. Project projected to complete August 2013.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.