

FACILITIES/CONSTRUCTION REPORT

MARCH 2023

KWB/VC Connector:

3-1 Calm, cool@26 degrees. Sletten frame walls for restroom/janitors closet in KW gym area, hang 2"x10" rafters, install purlins and start sheeting roof with 5/8" osb starting at KWB, 7 workers.

3-2 Windy, cool@28 degrees. Sletten hang 2"x10" rafters, install purlins and sheet roof with 5/8" osb, 7 workers.

3-6 Calm, cold@14 degrees. Sletten frame walls for restroom/janitors closet in KW gym area, frame walls for breezeway leaving KW, 5 workers.

3-7 Calm, cold@17 degrees. Sletten frame walls for walls for breezeway leaving KW, fill cutout concrete and level off old girls restroom floor with sackrete and leveller, 5 workers.

3-13 Calm, cool@30 degrees. Sletten hang 2"x10" rafters, install purlins and fascia board, sheet roof with 5/8" osb, 7 workers.

3-14 Windy, cool@32 degrees. Sletten hang 2"x10" rafters, install purlins and fascia board, sheet roof with 5/8" osb, 7 workers. Heartland Mechanical install duct work at KW, 2 workers. Dry Fork Plumbing install pvc piping for restroom/janitor closet at KW, 2 workers.

3-15 Snow, cool@32 degrees. Sletten install purlins and fascia board, sheet roof with 5/8" osb, 7 workers.

3-16 Calm, cool@32 degrees. Sletten install purlins and fascia board, sheet roof with 5/8" osb, 7 workers. Heartland Mechanical install duct work at KW, 2 workers. Dry Fork Plumbing install pvc and copper piping for restroom/janitor closet at KW, 2 workers. Littrell Electric remove light fixtures and run conduit for controls/switches at KW, 1 worker.

3-20 Calm, cool@33 degrees. Sletten install purlins and fascia board, sheet roof with 5/8" osb and sheet outer walls with 7/16" fire rated osb, install hurricane clips to rafters and blocking, 6 workers.

3-21 Calm, cool@34 degrees. Sletten sheet roof with 5/8" osb and sheet outer walls with 7/16" fire rated osb, install hurricane clips to rafters and blocking for handrail, 6 workers. Dry Fork Plumbing install pvc and copper piping restroom/janitor closet at KW, 2 workers. Littrell Electric pull wire for controls/switches at KW, 1 worker.

3-22 Calm, cool@38 degrees. Sletten sheet roof with 5/8" osb and sheet outer walls with 7/16" fire rated osb, install hurricane clips to rafters and blocking, 6 workers. Littrell Electric remove light fixtures run conduit for controls/switches at KW, 1 worker.

3-23 Breezy, cool@40 degrees. Sletten sheet outer walls with 7/16" fire rated osb, install hurricane clips to rafters and blocking, tie into existing roof at VC, frame fascia board, 6 workers. Littrell Electric install controls/switches at KW, 1 worker.

