

CAMPUS IMPROVEMENTS

June 17, 2025 | UPDATE

- **Progress**

- Programming / Site Analysis / Geotechnical Studies
- Schematic Design
- Demolition Package
- Site Utility Package
- Mass Grading Package
- Acoustical Analysis / Daylighting
- 100% Design Development & Estimate**

- **Schedule**

- DESIGN

- Foundations & Steel Package - June
- Construction Documents - Late September/ Early October
- Bidding & Pricing - October/ November

- CONSTRUCTION

- Demolition - complete
- Site Utilities & Mass Grading - underway
- Foundations
- Steel Erection

- **Design Update**

- 85% Massing Model