

Status of Bond Projects
9/8/15 Governing Board Meeting

President Day, Board Members and Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Wetmore Center Portable Replacement / New Professional Development Building:

Construction is 97% complete.

Phase 3 Renovations: Professional Development Building construction is 99% complete.

Civil, parking lot, landscape, and underground utility infrastructure is complete.

Painting of Wetmore Center is close to complete.

All parking lots have been re-sealed and re-striped.

AV equipment will be installed and complete by September 15, 2015.



The New PD Building



East Parking Lot



The Governing Board Room

The Wetmore project is on schedule and on budget.

B. Donaldson Elementary School Addition / Remodel:

The Governing Board accepted the GMP on August 25, 2015.

The total project budget will not exceed \$3,660,239.

C. Mesa Verde Elementary School Addition / Remodel:

Construction is 65% complete.

The administration building is complete, including the reception area, offices, nurse's area and teachers' lounge.

The library restroom renovation / addition complete and in use.

The new building slab is complete and concrete masonry unit walls are being built.

Technology re-cabling is complete in the existing classrooms.
All IDF's & MDF are constructed and equipment has been installed.



The new administration office



Library restroom renovation



Walls being constructed for new classrooms



New IDF room addition

The Mesa Verde project is on schedule and on budget.

D. Keeling Elementary Bus Pull-Out

Construct a bus loading and unloading pull out on Geronimo Street

Pre-construction meeting held August 19

Project start date scheduled for September 8

Temporary bus loading/unloading on Laguna Street

II. NEW SCHOOL

A. New Elementary School:

Construction drawings (50%) received

Food Services design review September 3

A website is available for project updates www.amphi.com/stem-school-news

