

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
September 3, 2010

Project Design and Construction

- Denfeld High School - Exterior masonry (brick) / stone are completed on the south addition, and are 70% complete on the north addition. Windows will be completed in September. Skylights for the south addition will complete in September. Drywall installation has begun within the south addition. Mechanical / electrical / general demolition is proceeding inside the existing building, and mechanical / electrical rough-in and wall framing are starting on 3rd floor.
- Eastern High School – Precast panel erection is continuing. Roofing has started. The gym roof trusses and floor will be in place in September. Earthwork is continuing on the multi-purpose field.
- Eastern Middle School – Erection of precast wall / roof panels will be completed in early-September. We have received a Certificate of Occupancy for the 1966 Addition (lower level classrooms / upper level media center). The pool addition will be completed in January.
- Lincoln Park Middle School – Rock blasting has started for the entrance road. Demolition of homes is starting.
- Laura MacArthur Elementary – Exterior masonry (brick) is 35% complete. Roofing has begun.
- Lester Park Elementary – Masonry, structural steel and precast plank are continuing. We are focused on student safety and the coordination of construction deliveries as the City begins replacement of Glenwood between 52nd and 54th.
- Piedmont Elementary – Footing and foundation walls are being installed. Rock removal is nearing completion. Structural steel will start in October.
- Grant Elementary – DSGW and FJJ are preparing working design documents.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.