



## Monthly Board Construction Report June 25, 2026

Submitted by: Dr. Lacey Gosch, Interim Deputy Superintendent  
Daniel Brooks, Assistant Superintendent of Operations  
Benjamin S. Mora, Executive Director of Facilities Planning  
Pollyanne Johnson, Assistant Director of Facilities Planning

### Projects Included:

#### 2016 Bond

- Converse ES Site & Civil Upgrades (October 2026)
- Architectural Package II
- Architectural Package III<sup>1</sup>
- Architectural Package IV
- District-wide MEP Package VII
- District-wide HS Digital Marquees
- District-wide MEP Package III (February 2027)
- District-wide MEP Package IV (February 2027)
- District-wide MEP Package VI (September 2026)<sup>2</sup>
- Security Vestibules (July 2026)
- Architectural Package I
- District-wide Roof Replacement Phase V
- Copperfield ES Site & Civil Upgrades

#### 2022 Bond

- JTECH NOC and Warehouse (Un-suspended)
- District-wide MEP Package I (July 2026)
- District-wide MEP Package II (August 2026)

<sup>1</sup> Original scope of District-wide Architectural Package III split into two different projects

<sup>2</sup> Original scope of District-wide MEP Package II split into two different projects.





**Architectural Package III<sup>4</sup>**

- **Designer:** Garza Bomberger                      **Board Approved:** 05/21/2025
- **Contractor:** NA                                      **Board Approved:** To Be Determined
  - The scope of the project includes upgraded public security entrance and the relocation of the life skills room at Judson MS<sup>5</sup>.
  - The project went out to bid, and a recommendation is scheduled for the July 2026 Regular Board Meeting.
- **Estimated Completion:** To Be Determined

**Architectural Package IV**

- **Designer:** Garza Bomberger                      **Board Approved:** 05/21/2025
- **Contractor:** NA                                      **Board Approved:** To Be Determined
  - The scope of the project includes upgrades of the life skills room at Woodlake Hills MS.
  - The project went out to bid, and a recommendation is scheduled for the July 2026 Regular Board Meeting.
- **Estimated Completion:** To Be Determined

---

<sup>4</sup> The scope of work for Architectural Package III was split into two separate projects for constructability. See Architectural Package IV.

<sup>5</sup> The Judson MS Life skills room scope of work has been suspended. (campus consolidation)





## 2022 Bond

### JTECH NOC and Warehouse Improvements

- **Designer:** Marmon Mok                      **Board Approved:** 11/21/2024
- **Contractor:** NA                              **Board Approved:** To Be Determined
  - The scope of the project includes improvements/additions to Judson’s JTECH NOC and Warehouse infrastructure.
  - The project has been temporarily unsuspended. Submission of the right-of-way (ROW) agreements is currently pending. Recording of the platt to be continued while the contract is temporarily un-paused.
- **Estimated Completion:** To Be Determined

### District-wide MEP Package I

- **Designer:** SKYE MEP                      **Board Approved:** 11/21/2024
- **Contractor:** Yates                              **Board Approved:** 08/21/2025
  - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Candlewood ES, Coronado Village, Crestview ES, the Educational Resource Center (ERC), Elolf ES, Franz ES, and Hartman ES.
  - Construction continues at Crestview ES, Elolf ES, Coronado Village, and Candlewood ES.
  - The project is on time and on budget.
- **Estimated Completion:** July 2026



**District-wide MEP Package II**

- **Designer:** Wallis Engineering                      **Board Approved:** 3/20/2025
- **Contractor:** CGC                                      **Board Approved:** 10/16/2025
  - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Wagner HS and Woodlake ES.
  - Construction continues at Wagner HS and Woodlake ES. Limited shutdowns have been scheduled for Wagner HS.
  - The project is on time and on budget.
- **Estimated Completion:** August 2026

**District-wide MEP Package III**

- **Designer:** MEP Engineering                      **Board Approved:** 2/20/2025
- **Contractor:** Yates                                      **Board Approved:** 1/22/2026
  - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Millers Point ES, Olympia ES, Park Village ES, Paschall ES, Rolling Meadows ES, and Salinas ES.
  - The construction is scheduled to start at Olympia ES, Millers Point ES, Salinas ES, Paschall ES, Rolling Meadows ES, & Park Village ES after summer dismissal in most cases.
- **Estimated Completion:** February 2027



**District-wide MEP Package IV**

- **Designer:** DBR **Board Approved:** 3/20/2025
- **Contractor:** Yates **Board Approved:** 1/22/2026
  - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Hopkins ES, Masters ES, Judson HS, and Judson MS.
  - Construction is scheduled to start at Judson HS following summer dismissal and at Judson MS in October 2026.
- **Estimated Completion:** February 2027

**District-wide MEP Package VI**

- **Designer:** Wallis Engineering **Board Approved:** 3/20/2025
- **Contractor:** Yates **Board Approved:** 1/22/2026
  - The scope of the project includes mechanical, electrical, and plumbing (MEP) packages for Spring Meadows ES and Woodlake Hills MS.
  - Construction at Woodlake Hills MS is underway.
  - Construction at Spring Meadows ES is scheduled to start in June 2026.
- **Estimated Completion:** September 2026

**Security Vestibules**

- **Designer:** Alta Architects **Board Approved:** 11/21/2024
- **Contractor:** Rohde **Board Approved:** 07/31/2025
  - The scope of the project includes new security vestibules at JECA, Kitty Hawk MS, Wagner HS, and Woodlake Hills MS.
  - Punchlist items are being addressed, and the glass has been shipped.
- **Estimated Completion:** July 2026

