

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
May 31, 2013

Project Construction

- Myers-Wilkins Elementary – Exterior brick masonry is substantially completed, and will be finished by June 14. Windows will be installed after brick is washed. Kitchen equipment installation is scheduled for mid-June. Gymnasium walls are painted. The Gym wood floor will be installed in June. Bossardt is working with contractors to accelerate sitework now that favorable weather has arrived. Project will be completed August, 2013.

- Congdon Elementary – Exterior brick and limestone masonry are completed. Kraus-Anderson is working with contractors to accelerate sitework now that favorable weather has arrived. Kitchen equipment will be installed starting June 3rd. Third and Second Floor finishes are substantially completed. The Gym wood floor is scheduled to start in early-June. Project will be completed August, 2013.