

## FACILITIES/CONSTRUCTION REPORT

### APRIL 2025

#### Food Distribution Center:

- 4-1 Calm, warm@36 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, chisel concrete floor to level, 2 scissor lifts, 8 workers. Littrell Electric install light fixtures, 1 scissor lift, 1 worker.
- 4-2 Snow, cool@30 degrees. Sletten install suspended ceiling, tape seams, sand and texture walls, chisel floors to level, 2 scissor lifts, 8 workers.
- 4-3 Breezy, warm@40 degrees. Sletten install interior doors and locks. Clean, wet sand concrete floor of warehouse, 8 workers.
- 4-4 Breezy, warm@44 degrees. Sletten install interior doors and locks. Littrell Electric pull fiber optic from Sportsplex outbuilding to FDC, 1 worker.
- 4-7 Calm, warm@43 degrees. Sletten install interior doors and locks. Clean, wet sand concrete floor of warehouse, roll on epoxy/sealant, 8 workers.
- 4-8 Windy, warm@42 degrees. Sletten clean, wet sand concrete floor of warehouse, roll on epoxy/sealant, 8 workers.
- 4-9 Windy, warm@44 degrees. Systems Northwest and State Fire Marshal set off smoke alarm for fire inspection of devices and FACP, 2 workers.
- 4-10 Breezy, warm@52 degrees. Sletten remove rock veneer to install walk-through door into parking area, set forms for concrete pad under door and concrete pad for refrigeration condensing units,
- 4-11 Windy, warm@54 degrees. Sletten pour/finish concrete pad for refrigeration condensing units,
- 4-14 Calm, warm@54 degrees. Sletten cut out wood/metal for walk-through door into parking area, frame up for accordion door, separating BNAS and kitchen areas,
- 4-15 Breezy, warm@56 degrees. Sletten install walk-through door, install accordion door, 3 workers.
- 4-21 Breezy, warm@42 degrees. Sletten install automatic closures to interior doors, install accordion door, 3 workers. Dry Fork Plumbing install gas line and fittings, hookup electric/gas 6 burner range, 1 worker. Heartland Mechanical, J&V Restaurant Supply and State Fire Marshal set off Ansul fire system for Captive-Air kitchen hood, failed. Heartland Mechanical install bracing (uni-struts) to support piping in mechanical room, 2 workers.
- 4-22 Calm, warm@42 degrees. Sletten install automatic closures to interior doors, 2 workers.