



Stephenville HS Additions and Renovations

Two Week Look Ahead

- AREA 1 – Gym
 - CMU walls.
 - Damp proofing.
 - MEP in wall rough.
 - Steel embeds.
 - Steel Erection.
 - Door Frames.
 - Face Brick
 - Framing for cast in place columns
- Area 4 & 5 – Auditorium
 - Slab on Void. **Contingent on weather.**
 - Electrical underground
- Area 6 & 7 Athletic Locker Rooms
 - Ceiling inspection is scheduled for Tuesday.
 - Drop ceiling tile after ceiling inspection.
 - Block filler – tape bed and texture.
 - Finishes. Ceramic tile is 100%.
- Area – 19 Concession Stand & Parking
 - Road and parking.
 - MEP trims and fixtures waiting on doors
 - Electrical service complete
- Main Building
 - Continue fire alarm installation.
 - Install roof drains above ceiling at existing locker room.