

Status of Bond Projects
2/7/12 Board Meeting

President Boros, Board Members, Dr. Balentine,
Current Project Update:

I. HEALTH, SAFETY, AND SECURITY

A. CDO Tennis Court Replacement:

Construction is 80% complete.

The tennis courts and softball field repair are complete and in use. The concrete walkway and retaining wall are being finished now.

This project is slightly behind schedule due to weather delays in December but is on budget.



New Tennis Courts



Softball Field Replacement

B. Transportation Offices:

Construction is 50% complete.

MP&E rough-in and framing is complete. Drywall is hung and being finished. Metal siding repairs and site work are in process. Glazing and fence work will be starting soon. Project is on schedule and on budget.



HVAC Unit Placement



Plumbing Rough-In

Transportation Offices (cont.):



Framing and Drywall Installation



Metal Siding Repairs

II. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Rillito Center Addition: Construction is complete.
Punch list repairs are being completed and close documentation is in process.



Rillito Center Entrance

B. Nash Elementary Classroom Addition: Construction is complete.



Nash 2 Story Classroom Building and Courtyard Repair

C. Walker Elementary Classroom Addition: Construction is 98% complete. The new two story building is complete and in use. Portables have been removed and the playground is being expanded where the portables used to be. Walker is on schedule and on budget.



Playground re-capture

D. Amphitheater Middle School Addition / Remodel: Programming is continuing with the AMS staff, Architects, General Contractor, and the Bond Dept. Schematic Design drawings are complete and have been reviewed by Amphi staff. Design Development drawings are being developed.

E. Canyon Del Oro High School Addition / Remodel:

Programming is continuing with the CDO staff, Architects, General Contractor, and the Bond Dept. Design Development drawings are complete and have been reviewed by Amphi staff. Construction Documents are being developed for plan review, permitting and final budget preparation.

F. Copper Creek Classroom Renovation / IT Re-cabling: Construction is 9% complete. Selective demolition has started. The renovation of classrooms 14 & 15 into computer labs has started.



Classrooms 14 & 15 computer lab demolition

G. Rio Vista Elementary Classroom Addition:

Procurement has started.

H. Holoway Elementary Classroom Addition:

Procurement has started.