

Status of Bond Projects

8/13/13 Governing Board Meeting

President Zibrat, Board Members, Mr. Nelson,
Current Project Update:

I. INSTRUCTIONAL SPACE / PORTABLE REPLACEMENT

A. Amphitheater Middle School Addition / Remodel:

Construction is 98% complete. Updated pictures of each area will be presented at meeting.

Administration Building: Occupied

New Classroom Building: Occupied

Gym Renovation: Occupied

Locker Room Renovation: Occupied

Kitchen: Occupied

Library: Occupied

Student Restrooms: New group restrooms on the north side of the library are being completed now.
New group restrooms on the north side of the locker rooms are complete.

Accordion wall replacement is complete.

The AMS project is slightly behind schedule due to the incompleteness of the library restrooms but will complete on budget.

B. Amphitheater High School Renovations:

Construction is 70% complete. Updated pictures of each area will be presented at meeting.

Campus Drainage Improvements: Complete

Stadium Renovations: Anticipate completion 8/28/13. Glazing, painting interior and exterior, and finishes are in process.

Parking Lot and Entry Loop Improvements: Complete

Administration Renovation: Complete

Panther Hall Restrooms: Complete

Café Restrooms: Fixtures are being set and final site work is under way

700 Wing Restrooms: Renovation complete and in use for summer school.

PAC Lobby Restrooms: Complete

Student Restrooms: Complete

MP&E demo and cleanup of the 500 wing is in process.

The Amphi High Project is approx 3 weeks behind schedule (at the new PE building only) and over budget due to the unknown conditions in that area.

C. Holaway Elementary Classroom Addition & Campus Re-cabling:

Construction is 65% complete. Updated pictures of each area will be presented at meeting.

Kitchen Renovation: Complete

Restroom Renovations: Complete

New Classroom Building: Drywall hanging is in process.

Holaway is on schedule and on budget.

D. Rio Vista Elementary Classroom and Administration Addition:

Construction is 50% complete. Updated pictures of each area will be presented at meeting.

New Classroom Bldg: Exterior masonry walls are being constructed.

Admin Renovation: Complete

Restroom Renovations: Complete

The Rio Vista project is on schedule and on budget.

E. Nash Elementary Library Renovation:

Construction is complete. Updated pictures of each area will be presented at meeting.

The Nash Library project was completed on schedule and on budget.

F. Cross Addition / Remodel:

Construction documents are being completed for permitting and pricing.

Mr. Mark Bollard of Swaim and Associates Architecture will present a fly through presentation of the proposed project at the conclusion of this update.

G. Harelson Addition / Remodel / Campus Re-cabling:

Construction documents are being completed for permitting and pricing.

Mr. Mark Bollard of Swaim and Associates Architecture will present a fly through presentation of the proposed project at the conclusion of this update.

H. Wetmore Professional Development Building:

Design programming is in process.

II. HEALTH, SAFETY, AND SECURITY

A. Copper Creek Site Drainage and Playfield Resurfacing:

Complete. Updated pictures of each area will be presented at meeting.

The Copper Creek project was completed on schedule and on budget.