

**Long-Range Facilities Plan Status Report**  
**Provided by Johnson Controls, Inc.**  
**February 1, 2012**

**Project Design and Construction**

- Eastern High School – PLTW, Greenhouse and Concession Building are substantially completed.
- Eastern Middle School – Mechanical / electrical demolition 98% complete. Building demolition is complete. Structural steel 95% complete. Band Room trusses are set. Project on schedule.
- Lincoln Park Middle School – Roofing 100% completed. Brick is 90% complete. Copper siding panels 70% complete. Curtainwalls and exterior windows are 90% complete. Interior finishes have been started. Project on schedule.
- Grant Elementary – Project is ready to bid. Construction planned to start next spring.
- Congdon Elementary – Bid Documents are being prepared, and will be issued for bids by April. Construction will begin next summer.

**Utilization of Local Contractors and Labor**

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing and
- LRFP Summary Cost Status Report