

Construction Report

03/13/07

Operations Division

Denton Independent School District

Prepared by:

Norman T. Sisk, Executive Director of Operations

Corgan Architects, Eric Horstman

SHW Architects, Michael Elmore

VLK Architects, Steve Hafer

Project – 33
Professional Development Center
(2002 Bond Referendum)



02/14/07

Professional Development Center Renovations

Denton ISD- Professional Development Center Renovations

-This project is closed out.



Reception Desk and Lobby Waiting Area



CORGAN schools



02/14/07

Professional Development Center Renovations

Denton ISD- Professional Development
Center Renovations



Seminar Rooms and Conference Room



CORGAN schools

Denton ISD- Professional Development
Center Renovations



Main Lobby



Seminar Lobby



Project – 35
Elementary School # 17 Paloma Creek Site
(2004 Bond Referendum)

Elementary School #17 Paloma Creek Site



Aerial view of site



Aerial view of site

Elementary School #17 Paloma Creek Site

2.12.07

Sitework

- Site grading is rough graded.

Roof

- 75% complete, RTU installation begun.

Masonry

- Exterior Masonry 90% complete.



Main Entry from Parking Lot



Entry Vestibule



Classroom Wing

Elementary School #17 Paloma Creek Site

2.12.07

Plumbing

- Fixtures being installed.

Interior Finishes

- Tile installation has begun in classroom wings and cafeteria.
- Classroom mock up started.
- 100% wall framing.
- 75% walls covered.



Classroom



Bathroom



Cafeteria

Elementary School #17 Paloma Creek Site

2.12.07



Bathroom Vestibule



Kitchen



Area A - Classroom Wall Framing

Project – 36
Elementary School #18 Radio Tower Site
(2004 Bond Referendum)

Elementary #18 Radio Tower Site



Aerial view of site



Aerial view of site

Elementary #18 Radio Tower Site

2.12.07

Site Work

- Site grading is rough graded.

Roof


- 75% Complete with RTU installation begun.

Masonry

- Exterior masonry 90% complete.



Main Entry



Main Entry Vestibule



Cafeteria

Elementary #18 Radio Tower Site

2.12.07

Mechanical / Electrical

- Ductwork installation started.
- Gymnasium lighting installation begun.
- Cafeteria projector screen installed.

Interior Finishes

- Tile wainscoat
- Installation begun at cafeteria and bathrooms.
- 100% wall framing.
- 60% walls covered.



Gymnasium



Bathroom




Main Entry Dormers

Elementary #18 Radio Tower Site

2.12.07



Area A Classroom



Kitchen Exit



Etry Dormers

Project - 37
Elementary School # 19 Lantana Site
(2004 Bond Referendum)

Elementary #19 Lantana Site

2.12.07

This project has just broken ground.

Site Work

- Clearing and grubbing, tree removal, site grading and building pad installation begun.



Site Work



Site Work



Site Work

Project - 40
Middle School # 6 Lantana Site
(2004 Bond Referendum)

02.14.07



Aerial View - January 29, 2007

Construction Progress

- Site clearing and grubbing
- Rough site grading

Projected Activities

- Site grading
- Building pad development
- Begin installation of site utilities

The construction progress through February is 3% complete.

Substantial Completion for the project is scheduled for July 1, 2008.