

PROJECT NAME  
 PROJECT MANAGER  
 PROJECT SUPERINTENDENT  
 TIME PERIOD

AG Center  
 BOBBY KELLEY  
 FRANK PATTON  
 1/13/2020

TASK	Subcontractor/Supplier	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU	M	T	W	TH	F	S	SU
		1/13	1/14	1/15	1/16	1/17	1/18	1/19	1/20	1/21	1/22	1/23	1/24	1/25	1/26	1/27	1/28	1/29	1/30	1/31	2/1	2/2	2/3	2/4	2/5	2/6	2/7	2/8	2/9
<b>AG Building</b>																													
Form & Pour Canopy Grade Beam	INNOVATIVE CONCRETE	X	X	X	X	X	X	C																					
Install Conduit for HVAC Units East Side	ROCKIN R			X	C																								
Form & Pour Walks around perimeter	INNOVATIVE CONCRETE				X	X	X	X	X	X	X	X	C																
Structural Steel Delivery	RED DOT								X	X	C																		
Structural Steel Installation	RED DOT								X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X
Mezzanine Installation	METROPLEX FAB																								X	X	X	X	X
<b>Site Work</b>																													
Backfill Back of Curbs	4K								X	X	C																		
Fine Grade Parking Areas	4K								X	X	C																		
Place Hot Mix Asphalt (2")	PATE JONES											X	X	C															

