

227 N. Fourth Street
Geneva, Illinois 60134
630/463-3000
630/463-3020
Fax: 630/463-3029



Scott K. Ney
Director, Facility Operations

**Community Unit
School District 304**

TO: Dr. Kent Mutchler

FROM: Scott Ney

RE: 2022-23 Direct Digital Controls (DDC) Upgrade at GMSN – Johnson Controls, Inc. - **Pay Request #2**

DATE: June 8, 2022

Attached please find the Application for Payment #2 from Johnson Controls, Inc.

Johnson Controls, Inc.'s Application for Payment #2 of \$30,537.24 is the second payment for the Direct Digital Controls (DDC) upgrades at Geneva Middle School North.

APPLICATION AND CERTIFICATION FOR PAYMENT

AIA DOCUMENT G702

TO OWNER: CS2 Design Group LLC
 ATTN: Accounts Payable
 837 Oakton St
 ELK GROVE VILLAGE, IL 60007

PROJECT: SD 304 Middle School North Retrofit
 PROJECT MGR: DITCHEV, RYAN Edward

FROM CONTRACTOR: Johnson Controls, Inc.
 3007 Malmo Drive
 0N01 Chicago/Rockford, IL Common Branch

VIA ARCHITECT: REMIT TO: Johnson Controls
 PO Box 730068
 Dallas, TX 75373

CONTRACT FOR: control systems

APPLICATION NO: 2
 FEDERAL ID: 39-0380010
 PERIOD TO: 28-Feb-22
 INVOICE NO: 00045160929
 INVOICE DATE: 24-Feb-22
 PROJECT NOS: 2N010122
 P.O.NO: JCI Proposal
 CONTRACT DATE: 17-Nov-21

Distribution to:
 OWNER
 ARCHITECT
 CONTRACTOR



CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract.
 Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 475,873.00
2. Net change by Change Orders \$ 0.00
3. CONTRACT SUM TO DATE (Line 1 + 2) \$ 475,873.00
4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) \$ 128,376.67
5. RETAINAGE:
 - a. 0 % of Completed Work \$ 0.00
 (Column D + E on G703)
 - b. 0 % of Stored Material \$ 0.00
 (Column F on G703)
 Total Retainage (Lines 5a + 5b or Total in Column I of G703) \$ 0.00
6. TOTAL EARNED LESS RETAINAGE (Line 4 Less Line 5 Total) \$ 128,376.67
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 97,839.43
8. CURRENT PAYMENT DUE \$ 30,537.24
 0.00
9. BALANCE TO FINISH, INCLUDING RETAINAGE (Line 3 less Line 6) \$ 347,496.33



CHANGE ORDER SUMMARY	ADDITIONS	DEDUCTIONS
Total changes approved in previous months by Owner	\$0.00	\$0.00
Total approved this Month	\$0.00	\$0.00
TOTALS	\$0.00	\$0.00
NET CHANGES by Change Order	\$0.00	

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: Johnson Controls, Inc.
 B:  Date: 2/23/2022
 State of: Wisconsin County of: Milwaukee
 Subscribed and sworn to before me this 25 day of February 2022
 My Commission expires: 



AMOUNT CERTIFIED \$ 30,537.24

(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)
 ARCHITECT:  Date: 5/31/22
 By:  Date: 5/31/22
 This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA DOCUMENT G702 APPLICATION AND CERTIFICATION FOR PAYMENT - 1992 EDITION - AIA © 1992 THE AMERICAN INSTITUTE OF ARCHITECTS, 1735 NEW YORK AVE., N.W., WASHINGTON, DC 20004-5992
 This document was produced under AIA Order No. 3104236126 which expires on 10/22/2022 and is not for resale.
 Please reference our invoice number and amount with your payment. Send only to the address on this invoice.

CONTINUATION SHEET

AIA DOCUMENT G703

AIA Document G703, APPLICATION AND CERTIFICATION FOR PAYMENT, containing Contractor's signed certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

JCI PROJECT NO: 2N010122
 JCI INVOICE NO: 00045160929
 DITCHEV, RYAN Edward

APPLICATION NO: 2
 APPLICATION DATE: 24-Feb-22
 PERIOD TO: 28-Feb-22
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D+E+F)	H BALANCE TO FINISH (C - G)	I RETAINAGE (IF VARIABLE RATE)
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD				
1	Base Contract Mobilization	\$47,587.30	\$0.00	\$0.00	\$0.00	\$0.00	\$47,587.30	\$0.00
2	Engineering	\$71,380.95	\$35,690.48	\$0.00	\$0.00	\$35,690.48	\$35,690.47	\$0.00
3	Material	\$155,372.38	\$62,148.95	\$15,537.24	\$0.00	\$77,686.19	\$77,686.19	\$0.00
4	Installation	\$187,500.00	\$0.00	\$15,000.00	\$0.00	\$15,000.00	\$172,500.00	\$0.00
5	Commissioning	\$14,032.37	\$0.00	\$0.00	\$0.00	\$0.00	\$14,032.37	\$0.00
GRAND TOTALS:		\$475,873.00	\$97,839.43	\$30,537.24	\$0.00	\$128,376.67	\$347,496.33	\$0.00

This document was produced under AIA Order No. 3104236126 which expires on 10/22/2022, and is not for resale.