

# PSTC Construction Update

thru March 2018



# Scope Progress

- Rain days to date (55) Most recent rain at site 03/28.
- CORE states May 1 still on schedule. Labor working 6-7 days/wk. but some delays due to weather.
- Grass and “PVC” soffit is schedule concern due to weather.
- **Bldg. A** Overhead inspections completed.
- RTU start-up begins 04/06.
- **Bldg. B** Chill water flush started 03/02 to continue for +/- 56 hrs.
- RTU start-up begins 04/06.
- **Bldg. C** RTU start-up begins 04/06.
- **Bldg. D** Gun range wall protection completed.
- RTU start-up begins 04/06.
- **Trench Rescue**. Need only safety rails around roof.
- **Tower Bldg.** Bullex shipping fire resistant panels.
- **Whse. Bldg.** Coping and roof needs completed.
- Need HVAC.
- **Apt. Bldg.** Roof shingles next week.
- **General Site** Light poles +/- 95% installed.
- Fence +/- 85%. Security gates next week.
- Irrigation +/- 75%
- All concrete flatwork completed.
- **Bldg. “A”** Soffit and coping in progress.
- Apparatus Bay ceiling in progress.
- Main lobby, locker room and restroom hard ceilings in progress.
- Kitchen equipment install in progress.
- Tile in progress (working at night) to complete end of next week.
- **Bldg. “B”** Soffit and coping in progress.
- Chill water flush in progress. Pump room continuing.
- Electrical rooms continuing.
- Low voltage/fiber in progress.
- Ceiling tile and hard ceilings in progress.
- Simunitions room continuing.
- **Bldg. “C”** Gun range baffles (bay 1 & 2) in progress.
- Brick veneer bump-out in progress.
- **Bldg. “D”** Gun range baffle insulation panels in progress.
- **Trench Rescue** need guard rails.
- **Tower Bldg.** Finish stair handrails in progress. Stair concrete 04/06.
- Bullex waiting material delivery.
- **Whse/Pavilion Bldg.** Interior electrical rough in progress.
- Need roof/coping completed.
- **Apt. Bldg.** Roof and fascia in progress.
- **Vent Prop** in progress.
- **Site Concrete** Near complete, caulking in progress.
- **General Site**
- Monument Wall completed.
- Landscape in progress.
- Topsoil grading, blanket and irrigation in progress.
- Remaining fence leave-out pour in progress.
- Remaining pole lamps install in progress.

# PSTC Site Aerial – NW to SE View



# PSTC Site Aerial – SE to NW View



# PSTC Site Aerial – NE to SW View



# PSTC Signage



# PSTC East View



# PSTC Parking Lot – Striping Complete



# PSTC Lobby



# PSTC Classroom – Fire Science



# Apparatus Bay – Fire Science



# Main Offices – Law Enforcement



# Hallway – Law Enforcement



# PSTC Classroom – Law Enforcement



# Simunitions – Law Enforcement



# 100 Yard Range – Law Enforcement



# Shooting Range – Law Enforcement



# Apartment Building – Fire Science



# Trench Rescue – Fire Science



# Burn Tower – Fire Science



# Trees – Landscaping

