

Long-Range Facilities Plan Status Report
Provided by Johnson Controls, Inc.
October 3, 2012

Project Design and Construction

- Eastern High School – Final track corrective work will be completed October 22nd (weather dependent).
- Ordean East Middle School – Project completed on schedule. Additional feature (software) added to chiller to reduce sound level. Commissioning final observation report has been issued. Testing & Balancing and punch list completion work are being completed.
- Lincoln Park Middle School – Project completed on schedule. Commissioning final observation report has been issued. Testing & Balancing and punch list completion work are being completed.
- Laura MacArthur School Demolition – Demolition completed. Final grading is being completed. Seeding of site will occur next week.
- Myers-Wilkins Elementary – Site is being stabilized for winter per SWPPP requirements. Structural Floors are being built. Exterior Masonry has started. Structural Steel and Precast Plank will start in mid-October. Project projected to complete August, 2013.
- Congdon Elementary – Site is being stabilized for winter per SWPPP requirements. Footings are completed for the new Gym and Kindergarten addition. Exterior Masonry and Structural Steel are beginning. Planned Re-Roofing of existing areas will be completed this month. Bar Joists for new roofs should arrive in mid-November. Project projected to complete August, 2013.

Utilization of Local Contractors and Labor

- Attached please find an updated LRFP Contractor/Supplier/Consultant Listing.