

## FACILITIES/CONSTRUCTION REPORT

### AUGUST 2020

#### BHS Sportsplex:

8-3 Sunny, hot. First Mark prepping for asphalt paving of track, paver is broke down and trucks with asphalt onsite, stockpiled in parking lot in the meantime. Couldn't get paver working so FM patched holes in parking lots and paved around the Bus filling tank at the entrance. FM fill materials to subgrade on SB field, loader placed material and dozer (GPS) 6 workers. FM digging runways with 1 mini-excavator 1 tracked skidsteer and jumping jack compactor compacting for long/triple jumps and pole vault in north FB field 6 workers. Sletten setting wall forms, tying rebar for bleachers, 4 workers. Trails End building pad for transformer north of grandstand, with excavator and sheepsfoot trench roller compacting, 2 workers.

8-4 Sunny, hot. Field Turf prepping for artificial turf on FB field, adding fill to grade and raking level, 20 workers. First Mark paving asphalt for high jump, started track paved 1 lift around track inside lane, 2 smooth drum rollers compacting, 7 workers. FM fill materials to subgrade on SB field, loader placed material and dozer (GPS) graded 6 workers. FM digging runways with 1 mini-excavator, 1 tracked skidsteer and jumping jack compacting for long/triple jumps and pole vault north FB field, started setting forms, tying rebar to grade, 6 workers. Sletten setting wall forms, tying rebar for bleachers and formed up pad for transformer, 4 workers. TDH testing compaction of asphalt 93-94% compaction, 1 worker.

8-5 Sunny, hot. Field Turf prepping for artificial turf rolled out north end zone (red) and started to 10 yard line, had to stop (1 color green shipped-alternating shades of green every 5 yards)20 workers. First Mark paving asphalt for track, finished 1st lift all the way round track, started 2<sup>nd</sup> lift, 2 smooth drum rollers compacting, 7 workers. FM backfilling drains in front of grandstand and west side of track, place fill materials with mini-excavator and compact with jumping jack compactor, 3 workers, also subgrade on SB field, loader placed material and dozer (GPS) graded 3 workers. FM setting forms to grade, tying rebar for runways north FB field, 6 workers. Sletten pouring concrete for bleacher walls, finished with hand trowels, then Sletten started setting forms, tying rebar for footings SB outbuilding and formed up pad for transformer, 6 workers. Trails End hauling concrete for bleacher walls and transformer pad 1 mixer truck, 1 worker. TDH taking concrete samples for cylinder break tests and doing concrete slump test (8-1/2") and air test (4.5 lbs) also test compaction of asphalt 93-94% compaction, 1 worker.

8-6 Cloudy, warm. First Mark finished paving 2<sup>nd</sup> lift of asphalt for track, 2 smooth drum rollers compacting, 7 workers. FM fill materials to subgrade on SB field, loader placed material and dozer (GPS) graded 6 workers. FM setting forms to grade for runways north FB field and pole vault pit, 6 workers. Sletten pouring concrete for footings to SB outbuilding and transformer pad, finished with hand trowels, 6 workers. Trails End hauling concrete (30 yards) for footings and transformer pad 2 mixer trucks, 2 workers.

8-7 Windy, warm. First Mark prepping SB field for finish grade, 6 workers. FM pouring concrete for runways for long, triple jumps and pole vault, had to cargo concrete with tracked skidsteer because track is fresh paved, need to stay off, finished concrete with hand screed/trowels, 6 workers.

8-10 Sunny, warm. Field Turf resumed laying out artificial turf, rolled out and glued turf 45 yards to the 55 yard line, 20 workers. First Mark fill materials to finish grade on SB field, loader placed material and dozer (GPS) graded, 6 workers. FM pour concrete for pole vault pit, finished with hand screed/trowel, removing forms from runways north FB field and caulking edges, 6 workers. Sletten pouring concrete for bleacher walls, finished with hand trowels. Trails End hauling concrete (15 yards) 1 mixer truck, 1 worker.

8-11 Sunny, warm. Field Turf rolling out artificial turf, rolled out and glued turf 45 yards to the south end zone, 20 workers. Mild Fence erecting backstop for the SB field, 1 manlift to hang wire, 4 workers. First Mark fill materials to finish grade in parking lot, loader placed material and dozer (GPS) graded smooth drum roller compacting, 6 workers. FM setting forms to grade for curb/gutter tie-ins at parking lot, 6 workers. Sletten setting forms for footings SB outbuilding and formed up pad for transformer,

8-12 Sunny, warm. Field Turf glueing down numbers, letters, and hash marks, 20 workers. First Mark fill materials to finish grade in parking lot, loader placed material and dozer (GPS) graded smooth drum roller compacting, 6 workers. FM setting forms to grade for curb/gutter tie-ins at parking lot, 6 workers. also subgrade on SB field, loader placed material and dozer (GPS) graded 3 workers. FM set, 6 workers. Sletten setting forms, tying rebar for walls, 6 workers. Trails End began levelling off area for (2) outside VB courts with dozer, 1 worker.

8-13 Sunny, warm. Field Turf glueing down logo center field, lines and hash marks, 20 workers. First Mark fill materials to finish grade on SB field, tracked skidsteer placed material and dozer (GPS) graded, loader placing topsoil, 6 workers. FM setting forms to grade for curb/gutter tie-ins at parking lot, 6 workers. Sletten pouring concrete for bleacher walls, finished with hand trowels. Trails End hauling concrete (22 yards) for walls with 2 mixer trucks, 2 workers. TE levelling off for VB courts with dozer, added basketball/tennis courts to the south end, 1 worker.

8-14 Sunny, warm. Field Turf putting down silica sand (3lbs per sq ft) power broom to brush it in, 10 workers. First Mark fill materials to finish grade in SB field, tracked skidsteer placed material and dozer (GPS) graded, loader placing topsoil, 6 workers. FM setting forms to grade for curb/gutter tie-ins at parking lot, 6 workers. Sletten pouring concrete for bleacher walls, finished with hand trowels, 6 workers. Trails End hauling concrete for bleacher walls and transformer pad 1 mixer truck, 1 worker.

8-15 Sunny, warm. Field Turf putting down rubber pellets (3lbs per sq ft) power broom to brush it in, 10 workers.

8-16 Sunny, hot. Field Turf rolling out artificial turf for SB field, rolled out and glued down baselines, 10 workers.

8-17 Sunny, hot. Field Turf putting down silica sand (3lbs per sq ft) power broom to brush it in, 10 workers. First Mark rolling out erosion control blankets on north slope of sports complex, 3 workers. FM prepping parking lot, loader placing fill and dozer (GPS) levelling to grade, 2 workers. Sletten setting wall forms, (had to grind off verticals because offline on north wall, had to drill new holes in footings and epoxy new rebar vertical on center of wall) tying rebar for SB field outbuilding, 4 workers, stripping forms from grandstand bleachers, 2 workers. Trails End hauling finish materials to parking lot with 1 belly dump and 1 side dump, 2 workers

8-18 Sunny, hot. Field Turf putting down rubber pellets (3lbs per sq ft) power broom to brush it in, 4 workers. First Mark rolling out erosion control blankets on north slope of sports complex, 3 workers. Sletten setting wall forms, tying rebar for SB field outbuilding, poured concrete for walls, finished with hand trowels, 4 workers, Trails End hauling concrete for outbuilding wall , 1 mixer truck (10 yards) 1 worker. TDH taking concrete samples for cylinder break test and doing concrete slump test (7-1/4") and air test (5.5 lbs) 1 worker.