

BISD CAPITAL UPDATE

November 2025 Capital Update

Items

New JH Buildings A,B,C,D,E,F,G,H,J **See Key Plan	<ul style="list-style-type: none">• Foundation, Building Erection, Exterior Framing Completed all Buildings, Sprinkler System Completed, Concrete between buildings complete, Underground (Electric 100% complete, Plumbing 100% complete, All roofs completed, Duct Work Complete• Cabinetry Started A, B, C• Dry Wall Complete (A,B,C,D,E)• Tile Work 95% Complete• Ceiling Grid (A,B,C,D,E,G, F)• Concrete Complete North Lot, South Lot starting• Concrete between building 100% Complete• Gym Basketball Goals Up, Duct Work 90% Complete, Flooring 90% installed, Flooring Staining Started Practice Gym, Block Work Complete, 100% Exterior Framing and Drywall Complete, Lighting Completed Both Gyms• Lighting Started throughout building• Interior Doors starting to be installed
West End Gym Package C *Update Next Week*	<ul style="list-style-type: none">• Multi stall Restrooms at Gym• PE Teacher Office• Storage Closet<ul style="list-style-type: none">◦ Foundation Complete◦ Exterior Framing Completed◦ Next Step Dry-In, Then Interior Work
Package C	OBI Demo : June 2026 Intermediate School (Grade 3-5): Outdoor Learning Area Starting Spring 2026 Building Refresh (Paint, Floor Tile, Ceiling Tile) Spring 2026 Intermediate School Move Summer 2026





























