



Stephenville HS Additions and Renovations

One Month Look Ahead

- AREA 1 – Gym
 - CMU walls.
 - Pour remaining slab on void.
 - Electrical underground.
 - MEP in wall rough.
 - Steel embeds.

- Area 4 & 5 – Auditorium
 - Pour grade beams.
 - MEP underground.
 - Slab on Void.

- Area 6 & 7 Athletic Locker Rooms
 - Complete demo/saw cutting.
 - Plumbing underground
 - Slab pour back at MEP underground.
 - Interior wall framing and CMU walls.
 - MEP in-wall roughs.
 - Fire Sprinkler install.
 - Finishes to begin.

- Area – 19 Concession Stand & Parking
 - CMU walls.
 - MEP in-wall rough in.
 - Roof framing and decking.

- Main Building
 - Begin fire alarm installation.