

CAPITAL PROJECT REPORT

12/10/2018

Bond Proceeds \$ 60,810,000.00
Interest Earned

Total

Building Construction
Project Contingency Commitments
Total Construction Cost

Material Testing

Architectural Fees

Design Phase

Schematic Design
Design Development
Construction Documents
Bidding & Negotiations

Construction Phase

Construction Administration

Closeout Phase

Architectural & Engineering Fees

Reimbursable to Architect

Document Reproduction

ADA Review, Variance

Site Survey

Civil Eng

Geotechnical

Reproduction of Close out

Reimbursable Contingency

Reimbursable Totals

Total

FFE-Technology

FFE-Other

Furniture, Fixtures & Equipment

Additional Overall Contingency

Grand Total

Net of Bond Proceeds and Interest

	CURRENTLY PROJECTED				Expended			Earned
	High School	Softball	Gilbert	Total	High School	Softball	Gilbert	Total
\$ 57,020,000.00	\$ 57,020,000.00	\$ 1,320,000.00	\$ 2,470,000.00	\$ 60,810,000.00	\$ 1,740,082.00	\$ 82,867.30	\$ 82,867.30	\$ 1,905,816.60
Total	\$ 57,020,000.00	\$ 1,320,000.00	\$ 2,470,000.00	\$ 60,810,000.00	\$ 1,740,082.00	\$ 82,867.30	\$ 82,867.30	\$ 1,905,816.60
Building Construction	\$ 46,424,000.00	\$ 1,889,755.45	\$ 2,046,000.00	\$ 50,359,755.45	\$ -	\$ -	\$ -	\$ -
Project Contingency Commitments	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Total Construction Cost	\$ 46,424,000.00	\$ 1,889,755.45	\$ 2,046,000.00	\$ 50,359,755.45	\$ -	\$ -	\$ -	\$ -
Material Testing	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Architectural Fees	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Design Phase	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Schematic Design	\$ 974,904.00	\$ 30,150.86	\$ 42,966.00	\$ 1,048,020.86	\$ 974,904.00	\$ 30,150.86	\$ 19,334.70	\$ 1,024,389.56
Design Development	\$ 812,420.00	\$ 25,125.72	\$ 35,805.00	\$ 873,350.72	\$ 731,178.00	\$ 25,125.72	\$ -	\$ 756,303.72
Construction Documents	\$ 649,936.00	\$ 20,100.58	\$ 28,644.00	\$ 698,680.58	\$ -	\$ 20,100.58	\$ -	\$ 20,100.58
Bidding & Negotiations	\$ 162,484.00	\$ 5,025.14	\$ 7,161.00	\$ 174,670.14	\$ -	\$ 5,025.14	\$ -	\$ 5,025.14
Construction Phase	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Construction Administration	\$ 584,942.40	\$ 18,090.52	\$ 25,779.60	\$ 628,812.52	\$ -	\$ -	\$ -	\$ -
Closeout Phase	\$ 64,993.60	\$ 2,010.06	\$ 2,864.40	\$ 69,868.06	\$ -	\$ -	\$ -	\$ -
Architectural & Engineering Fees	\$ 3,249,680.00	\$ 100,502.88	\$ 143,220.00	\$ 3,493,402.88	\$ 1,706,082.00	\$ 80,402.30	\$ 19,334.70	\$ 1,725,416.70
Reimbursable to Architect	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Document Reproduction	\$ 45,000.00	\$ 5,000.00	\$ 10,000.00	\$ 60,000.00	\$ -	\$ -	\$ -	\$ -
ADA Review, Variance	\$ 30,000.00	\$ 5,000.00	\$ 10,000.00	\$ 45,000.00	\$ -	\$ 2,465.00	\$ -	\$ -
Site Survey	\$ 112,500.00	\$ -	\$ 10,000.00	\$ 122,500.00	\$ 34,000.00	\$ -	\$ -	\$ 34,000.00
Civil Eng	\$ 17,000.00	\$ -	\$ 17,000.00	\$ 34,000.00	\$ -	\$ -	\$ -	\$ -
Geotechnical	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Reproduction of Close out	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
Reimbursable Contingency	\$ 10,000.00	\$ -	\$ 10,000.00	\$ 20,000.00	\$ -	\$ -	\$ -	\$ -
Reimbursable Totals	\$ 214,500.00	\$ 10,000.00	\$ 57,000.00	\$ 281,500.00	\$ 34,000.00	\$ 2,465.00	\$ -	\$ 34,000.00
Total	\$ 49,888,180.00	\$ 2,000,258.33	\$ 2,246,220.00	\$ 54,134,658.33	\$ 1,740,082.00	\$ 82,867.30	\$ 19,334.70	\$ 1,759,416.70
FFE-Technology	\$ 1,200,000.00	\$ 50,000.00	\$ -	\$ 1,250,000.00	\$ -	\$ -	\$ -	\$ -
FFE-Other	\$ 850,000.00	\$ 50,000.00	\$ 150,000.00	\$ 1,050,000.00	\$ -	\$ -	\$ -	\$ -
Furniture, Fixtures & Equipment	\$ 2,050,000.00	\$ 100,000.00	\$ 150,000.00	\$ 2,300,000.00	\$ -	\$ -	\$ -	\$ -
Additional Overall Contingency	\$ 5,081,820.00	\$ 741.67	\$ 73,780.00	\$ 5,156,341.67	\$ -	\$ -	\$ -	\$ -
Grand Total	\$ 57,020,000.00	\$ 2,101,000.00	\$ 2,470,000.00	\$ 61,591,000.00	\$ 1,740,082.00	\$ 82,867.30	\$ 19,334.70	\$ 1,759,416.70
Net of Bond Proceeds and Interest	\$ -	\$ (781,000.00)	\$ -	\$ (781,000.00)	\$ -	\$ -	\$ 63,532.60	\$ 65,712.64