

# PSTC Construction Update

thru February 2018



# Scope Progress

- Rain days to date (53) Most recent rain at site 02/27. Exterior trades (landscape, piping, grading, welding, roofing and concrete) unable to work. CORE states as many as 10 days lost due to weather.
- Overall project completion to date: 81% +/-
- **Bldg. A** No roofing due to weather. Interior trades work continuing.
- **Bldg. B** No roofing (standing seam) due to weather.
- Interior trades work continuing.
- **Bldg. C** Interior drywall work continuing.
- **Bldg. D** Interior drywall and tile work continuing.
- **Trench Rescue**. Need only safety rails around roof.
- **Tower Bldg.** No exterior work due to weather.
- **Whse. Bldg.** No exterior work due to weather.
- **Apt. Bldg.** No exterior work due to weather.
- **Parking Lot** Forms and rebar tie completed, lime added. Ready to pour weather permitting.
- **Bldg. "A"** Exterior brick veneer near completion.
- Pulling wire in progress.
- Double side sheetrock, top out, tape and bed and paint in progress.
- **Bldg. "B"** "North" roof standing seam started but completion delayed due to weather.
- Lay-in lighting wire termination in progress.
- Switch gear, panels and pulling wire in progress.
- Data and camera cable in progress.
- Low voltage/fiber in progress.
- Mechanical chill water line tie-in and pump room in progress.
- **Bldg. "C"** Interior stud framing and sheetrock in progress.
- Furr down above baffles started.
- Mechanical chill water line tie-in in progress.
- Mechanical yard CMU completion delayed due to weather.
- **Bldg. "D"** Meggitt setting traps in progress.
- Furr down above baffles started.
- **Whse/Pavilion Bldg.** – Interior wall framing and (1) side sheetrock in progress.
- Interior electrical rough in progress.
- Overhead doors and restrooms in progress.
- **Apt. Bldg.** 4<sup>th</sup> floor ceiling pour and completion of CMU delayed due to weather.
- **Tower Bldg.** Exterior structural steel started but delayed by weather.
- **Propane Gas Line** Piping in progress, delayed due to weather.
- **Concrete Sidewalk** Near complete, delayed due to weather.
- **General Site** Landscape, topsoil grading and irrigation in progress, delayed due to weather.
- **West Parking Lot** formed and rebar tied. Pour delayed due to weather.



# PSTC Site Aerial – N to S View





# PSTC Site Aerial – S to N View





# PSTC Site Aerial – NE to SW View





# East View - Fire





## South East View – Apparatus Bay





## Main Corridor – Fire





## Split Classrooms – Fire





# Lobby Finishes





# Main Offices - Police





# Split Classrooms - Police





# Simunition Room - Police





# Meggitt System – Firing Range





# Meggitt System – Firing Range





# Pavilion – Final Finishes





# Apartment – Final Masonry/Roof





# Burn Tower – Final Steel Install

